

UNCLASSIFIED

~~CONFIDENTIAL~~

This document consists of 32 pages
No. 3 of 4 copies, series A

Down grade to
Confidential / Restricted Data
E.J. Purson 2-20-59

CLASSIFICATION CHANGED TO
~~CONFIDENTIAL~~
DATE 2/26/59
-H.F. Canell
Chief, Declassification Branch TC

CLASSIFICATION CANCELLED
OR CHANGED TO
BY AUTHORITY OF DOE/DPG
JOHN K. HENNING
REVIEWED BY
H.D. [unclear] 10-25-2005
QA, 00, SC-10.23

~~RESTRICTED DATA~~

This document contains restricted data as defined in the Atomic Energy Act of 1954. Its transmittal or the disclosure of its contents in any manner to an unauthorized person is prohibited.

ORO 94377

~~CONFIDENTIAL~~

1325-16-10-1

MANHATTAN DISTRICT HISTORY
BOOK IV - PILE PROJECT
X-10
VOLUME 5 - CONSTRUCTION
APPENDIX - B, C, D, E

64142 ✓

3A

CONFIDENTIAL

~~CONFIDENTIAL~~

~~SECRET~~

~~CONFIDENTIAL~~

APPENDIX B
TABULATIONS AND CHARTS

~~CONFIDENTIAL~~

~~SECRET~~

~~CONFIDENTIAL~~
MANHATTAN DISTRICT HISTORY

BOOK IV - PILE PROJECT

VOLUME 5 - CONSTRUCTION

APPENDIX B

CHARTS AND TABULATIONS

<u>No.</u>	<u>Description</u>
1	Tabulation of Mileage from Richland and Hanford to Areas
2	Tabulation of Distances of Existing Centers of Population from Hanford
3	Summary of Purchase Orders
4	Summary of Contracts and Subcontracts
5	Summary of Government Transfers
6	Major Equipment Inventory
7	Cumulative Interviews and Hires
8	Summary of Recruitment Costs
9	Critical Craft Charts
10	Craft Charts
11	Composite Force Chart
12	Tabulation of Work Stoppages
13	Charts of Capacity and Occupancy of Hanford Camp Barracks and Trailer Camp
14	Tabulation of Hanford Camp Capacities
15	Tabulation of Barrack Construction Dates
16	Tabulation of Trailer Camp Capacities and Construction Dates
17	Tabulation of Hanford Camp Services and Facilities
18	Tabulation of Hanford Camp Commercial Contracts
19	Tabulation of Hanford Camp Commercial and Recreational Building Construction Dates
20	Employment Chart of Medical Department
21	Chart of Fire Department Equipment
22	Chart of Fire Alarms
23	Tabulation of Hanford Camp Subcontracts
24	Completion Forecast Charts
25	Force Curves
26	Tabulation of Rate of Construction of Hanford Camp
27	Tabulation of Auxiliary Construction Camp (3000 Area) Building and Facilities
28	Tabulation of Central Shops Area Building and Facilities
29	Tabulation of Process Area Temporary Construction
30	Tabulation of Temporary Road Construction
31	Tabulation of Temporary Walk Construction
32	Tabulation of Temporary Sewer and Septic Tank Construction
33	Tabulation of Tract Houses Used for Bachelor Quarters

<u>No.</u>	<u>Description</u>
34	Tabulation of Miscellaneous Temporary Construction
35	Tabulation of Metal Fabrication and Testing Area Buildings and Facilities
36	Charts and Tabulations of Metal Fabrication and Testing Area Construction Progress
37	Tabulation of Subcontracts for Metal Fabrication and Testing Area Construction
38	Tabulation of Pile Area Buildings and Facilities
39	Chart of Desired Sequence of Start-ups
40	Charts and Tabulations of Pile Area Construction Progress
41	Tabulation of Subcontracts for Pile Area Construction
42	Tabulation of Materials Used in Pile Construction
43	Tabulation of Separation Area Buildings and Facilities
44	Charts and Tabulations of Separation Area Construction Progress
45	Tabulation of Separation Area Shift Work Schedules
46	Tabulation of Subcontracts for Separation Area Construction
47	Tabulation of Vendors Receiving Premium Payments
48	Tabulation of Independent Telephone Companies Serving Project Area
49	Tabulation of Permanent Road Construction
50	Tabulation of Temporary Construction Facilities and Permanent Buildings and Facilities for Richland Village and Administration Area
51	Chart of Richland Village Construction Progress
52	Tabulation of Administration Area Construction Progress
53	Tabulations of Area and Off-Area Bus Schedules
54	Tabulation of Safety Meetings
55	Tabulation of Safety Program Results
56	Summary of Construction Costs
57	Charts of Hanford Area Engineer's Organization
58	Chart of Prime Contractor's Organization

~~CONFIDENTIAL~~

~~CONFIDENTIAL~~

AREA MILEAGE TABULATIONS

<u>AREA</u>	<u>MILEAGE TO HANFORD</u>	<u>MILEAGE TO RICHLAND</u>
Metal Fabrication and Testing Area	16.2	7.4
B-Pile Area	17.7	38.0
D-Pile Area	10.8	37.4
F-Pile Area	8.3	30.2
North Separation Area	10.8	31.0
East Separation Area	9.6	28.7
West Separation Area	13.9	30.8
Hanford	-	23.2
Richland	23.2	-

~~CONFIDENTIAL~~

~~CONFIDENTIAL~~

~~CONFIDENTIAL~~

~~CONFIDENTIAL~~

✓ DISTANCES OF EXISTING CENTERS OF POPULATION FROM HANFORD

<u>Name</u>	<u>Population</u>	<u>Distance from Hanford (Miles)</u>
Kennewick	1918	36.5
Pasco	8500	37.5
Benton City	300	25.0
Grandview	1876	46.0
Sunnyside	3500	44.0
Prosser	2250	39.0
Connell	450	33.0
Yakima	28,840	62.0

~~CONFIDENTIAL~~

B-2 ~~CONFIDENTIAL~~

30
(1)

- b Where do the 43,000 orders referred to by Vol. 5, page 3.3 apply?
- c What does "RPG" mean?
- d What does "A.E. - 27385" on sheet 2 mean?
- e Are the H.E.W. Orders those referred to by page 3.7 of the text.
- f Page 3.7 indicates that half numbers originate at the Wilmington office. Whole numbers must originate at Hanford. Also see page 3.9.

HANFORD ENGINEER WORKS

ANALYSIS OF PURCHASE ORDERS
SHOWING REASON SUPPLIER SELECTED

REASON SUPPLIER SELECTED	ORDERS PLACED BY HANFORD		ORDERS PLACED BY WILMINGTON		TOTAL	
	NO. OF ORDERS	VALUE OF ORDERS	NO. OF ORDERS	VALUE OF ORDERS	ORDERS PLACED	VALUE OF ORD.
1	18,309	\$ 34,346,058	1,938	\$ 28,646,837	20,247	\$ 62,991,890
-2	4,956	3,310,068	199	1,249,782	5,155	4,559,850
3	7	172,058	None	None	7	172,058
4	5,953	1,777,933	745	4,305,532	6,698	6,083,465
5	446	753,777	2	359,885	448	1,113,662
6	484	1,130,666	274	6,746,206	738	7,876,872
7	98	18,918,185	3	431,861	101	19,550,046
8	11,796	21,523,634	2,114	23,693,512	13,910	45,217,146
			GRAND TOTAL		47,304	\$147,364,989

* Legend:

- | | | |
|--------------------|---------------------------------|---------------------------------|
| (1) Lowest Price | (4) Required Design | (7) As per Contract |
| (2) Early Delivery | (5) Only Available Source Known | (8) 80% To Expedite Procurement |
| (3) Better Quality | (6) Price Agreement | 10% Services Rendered |
| | | 5% C.P.A. Allocations |
| | | 5% Miscellaneous |

B-3
CONFIDENTIAL

CONFIDENTIAL

SUMMARY OF WHOLE NUMBER PURCHASE ORDERS
ADDENDUM NO. 1

Explanation of "Reason Supplier Selected" No. 8, Miscellaneous:

<u>Purchase Order No.</u>	<u>Explanation</u>
RPG 1108	Corps of Engr. Award - A.E. - 27385
" 1190	Corps of Engr. Award - A.E. - 25095
" 1280	Corps of Engr. Award - A.E. - 30638
" 3010	Corps of Engr. Allocation
" 4322	Best organization and qualifications
" 6929	W.P.B. Directive
" 24462	Corps of Engr. Allocation - A.E. - 38640-3

SUMMARY OF WHOLE NUMBER PURCHASE ORDERS

<u>Vendor</u>	<u>Address</u>	(see) Reason Supplier Selected	<u>Material</u>	<u>Amount</u>	<u>RFG No.</u>
Brooks Lumber Co.	Bellingham, Wash.	1	Wood pipes	\$ 111,022.80	287
G. A. Pehrson	Old Nat'l Bank Bldg. Spokane, Wash.	1	Arch. & Eng. Serv. in const. of Highland	881,012.15	402
G. P. Atkinson Co.	662 Russ Bldg. San Francisco, Calif.	1	Field labor, equipment, for R. R. Construction	3,035,090.18	403
Ford J. Twaits Co. and Morrison- Knudson, Inc.	451 S. Boylston St. Los Angeles, Calif.	1	labor, material, equip- ment, etc. for const. 290 housing units in Highland	2,353,833.08	404
Meyers Bros. - E. K. Bell & Sons	Los Angeles, Calif.	7	Excavating and roads	3,983,072.61	407
Sewbery-Chandler-Lord	1058 Venice Blvd. Los Angeles, Calif.	3	Installation of elec- trical systems	172,700.00	408
Twaits-Morrison- Knudson	Box 3159-Terminal Annex, Los Angeles, Calif.	7	labor, material, equipment for utilities road const.	478,883.07	409
Hanford Concrete Contractors	Winona, Minn.	1	Ready-mix concrete and installation of mix plant	5,500,159.62	410
Hankes-James- Zahniser, -Warren	E. 925 First Nat'l Bank Bldg. St. Paul, Minnesota	3	Installation of piping systems	502,000.00	411

<u>Vendor</u>	<u>Address</u>
H. W. Dunham Lab.	Seattle, Wash.
A. A. Durand & Sons	Walla Walla, Wash.
Weyerhaeuser Sales Co.	Tacoma, Wash.
Dant & Russell, Inc.	Portland, Ore.
Moore Mill & Lumber Co.	Pandon, Ore.
Chain Belt Co.	Milwaukee, Wis.
Erie City Iron Works	Erie, Pa.
Mugget Coal	860 N. 3rd St. Laramie, Wyo.
Curtis Gravel Co.	Spokane, Wash.
Smith, Hoffman & Wright	Portland, Ore.
Chas. K. Brower & Co.	114 Virginia St. Seattle, Wash.

(see)
Reason
Supplier
Selected

<u>Material</u>	<u>Amount</u>	<u>RPO No.</u>
1 Sample and Test Const. material	\$ 104,568.50	414
1 Water wells	291,064.22	415
8 Lumber	148,472.49	1108
8 Lumber	146,941.31	1190
8 Lumber	144,775.52	1280
5 Pumpoutos	269,173.07	2120
8 Boilers	114,730.85	3010
1 Coal	118,971.24	3748
1 Concrete	201,743.56	4321
8 Richland Village	17,011,647.38	4322
1 Thermal insulation	232,662.00	4323

<u>Vendor</u>	<u>Address</u>	(***) <u>Reason Supplier Selected</u>	<u>Material</u>	<u>Amount</u>	<u>RFG No.</u>
American Pipe & Construction Co.	P.O. Box 3428 Terminal Annex, Los Angeles, 54, Calif.	7	Concrete Pipe	\$1,594,292.02	4324
Wm. Vail	Box 3869, Portland, Ore.	2	Construction	203,722.35	4332
Guerin Bros.	208 S. Linden Ave. San Francisco, Calif.	1	Excavation, road const. R.R. widening	1,741,152.81	4334
Nat'l Gunite Contracting Co.	322 Bond Bldg. Washington, D. C.	1	Gunite const.	438,402.29	4335
G. B. Jessen & J. C. Wright Const. Co.	1212 South State St. Salt Lake City, Utah	1	mfg. of concrete blocks and bricks	278,469.97	4336
G. F. Atkinson Co.	662 Russ Bldg. San Francisco, Calif.	1	excavation of channel in river and laying pipe line	536,046.00	4337
Guy F. Atkinson Co.	662 Russ Bldg. San Francisco, Calif.	1	Railroad	1,846,269.95	4339
Bell & Simpson	Berkley, Calif.	1	Hauling	126,023.65	4341
Smith, Hoffman & Wright	Portland, Ore.	1	Highland Utilities	1,789,838.03	4344

<u>Vender</u>	<u>Address</u>
Arizona Iron Works	Box 750 Phoenix, Ariz.
Bunker Hill Smelter	Kellog, Idaho
A. B. Stoves, Inc.	Battle Creek, Mich
Reynolds-Updike Coal Co. - Sales Agent for Echeta Coal Co.	Grain Exchange Bldg. Omaha, Neb.
Camp Lewis Tent & Awning Co.	1107 - 1st Ave. Seattle, Wash.
Camp Lewis Tent & Awning Co.	1107 - 1st. Ave. Seattle, Wash.
Hobbs Industries	8901 Fox Ave. Seattle, Wash.
Hobbs Industries	8901 Fox Ave. Seattle, Wash.
Hobbs Industries	8901 Fox Ave. Seattle, Wash.

<u>Reason Supplier Selected</u>	<u>Material</u>	<u>Q.</u>	<u>Amount</u>	<u>Inv No.</u>
(***)				
1	Cast iron forms		\$ 104,476.37	0378
1	Lead		125,070.00	5607
8	Stoves		124,800.00	0925
2	Coal		202,960.00	7638
1	Cots, linens, mattresses		189,840.00	10636
1	Bunks, mattresses		102,400.00	10830
1	Huts		468,602.80	21882
1	Wardrobe lockers		142,700.00	23636
1	Hutments		179,020.00	23640

<u>Vendor</u>	<u>Address</u>	(***) Reason Supplier Selected	<u>Material</u>	<u>Amount</u>	<u>RFG No.</u>
Bethlehem Steel Co.	Portland, Oregon	8	Steel	\$ 114,160.00	24462
Hobbs Industries	6901 Fox Ave.	1	Hutments	163,960.00	25315

Total value of whole order number purchase orders \$100,000.00 or more each - 45,774,359.76 **

Total value of whole order number purchase orders less than \$100,000.00
each - 29,260,208.29 **

Total value of all whole order number purchase orders issued - \$ 75,034,568.05 **

* Fixed Fee - Does Not include cost.

** These figures are based on the most accurate information available at this time and do not include results of renegotiations.

*** Legend -

1. Lowest Price
2. Early Delivery
3. Better Quality
4. Required Design
5. Only Available Source Known
6. Price Agreement
7. As Per Contract
8. Miscellaneous

SUMMARY OF HALF NUMBER PURCHASE ORDERS

ADDENDUM NO. 1

Explanation of "Reason Supplier Selected" No. 8, Miscellaneous:

<u>Purchase Order No.</u>	<u>Explanation</u>	<u>Purchase Order No.</u>	<u>Explanation</u>
RPG 53 $\frac{1}{2}$	Negotiated	RPG 325 $\frac{1}{2}$	Use of former competition on RPG 302 $\frac{1}{2}$ (Lowest Price)
" 75 $\frac{1}{2}$	To expedite design and procurement	" 404 $\frac{1}{2}$	Use of former competition on RPG 125 $\frac{1}{2}$ (Lowest Price)
" 99 $\frac{1}{2}$	To expedite design and procurement	" 408 $\frac{1}{2}$	Required design by W.P.B. Directive
" 123 $\frac{1}{2}$	To expedite design and procurement	" 419 $\frac{1}{2}$	Lowest bid meeting requirements
" 150 $\frac{1}{2}$	To expedite design and procurement	" 582 $\frac{1}{2}$	To expedite design and procurement
" 151 $\frac{1}{2}$	To expedite design and procurement	" 645 $\frac{1}{2}$	Required design
" 159 $\frac{1}{2}$	Lowest price of sources developed to meet specifications	" 664 $\frac{1}{2}$	Required design and procurement
" 192 $\frac{1}{2}$	Economy of operation	" 674 $\frac{1}{2}$	Required design and procurement
" 199 $\frac{1}{2}$	Use of former competition (Lowest Price)	" 694 $\frac{1}{2}$	Required design and procurement
" 211 $\frac{1}{2}$	To expedite procurement	" 1005 $\frac{1}{2}$	Required design and procurement
" 212 $\frac{1}{2}$	To expedite procurement	" 1012 $\frac{1}{2}$	Required design and procurement
" 258 $\frac{1}{2}$	To expedite design and procurement	" 1045 $\frac{1}{2}$	To expedite design and procurement
" 285 $\frac{1}{2}$	To expedite design and procurement	" 1220 $\frac{1}{2}$	To expedite design and procurement

SUMMARY OF HALF NUMBER PURCHASE ORDERS - ADDENDUM NO. 1

<u>Purchase Order No.</u>	<u>Explanation</u>
RPG 1556 $\frac{1}{2}$	To expedite design and procurement
" 1949 $\frac{1}{2}$	To expedite design and procurement
" 1993 $\frac{1}{2}$	To expedite design and procurement
" 2365 $\frac{1}{2}$	To expedite design and procurement
" 2872 $\frac{1}{2}$	To expedite design and procurement
" 3534 $\frac{1}{2}$	To expedite design and procurement
" 4018 $\frac{1}{2}$	To expedite design and procurement
" 4021 $\frac{1}{2}$	To expedite design and procurement
" 4040 $\frac{1}{2}$	Vendor only firm of four contacted which had necessary equipment, personnel and capacity
" 4061 $\frac{1}{2}$	To expedite design and procurement
" 4350 $\frac{1}{2}$	To expedite design and procurement

SUMMARY OF HALF NUMBER PURCHASE ORDERS

<u>Vendor</u>	<u>Address</u>	(***) Reason Supplier Selected	<u>Material</u>	<u>Amount</u>	<u>RPG No.</u>
Whiting Corp.	New York, N. Y.	1	Switch devices	\$ 208,501.80	16 $\frac{1}{2}$
Allegheny Ludlum Steel	Philadelphia, Pa.	6	Stainless steel	242,255.58	33 $\frac{1}{2}$
Olympic Commissary Co.	302 S. Canal St. Chicago, Ill.	8	Commissary Operations	284,000.00*	53 $\frac{1}{2}$
National Carbon Co., Inc.	30 E. 42nd St. New York, N.Y.	8	Graphite Bars	198,042.36	75 $\frac{1}{2}$
International Graphite Electrode Corp.	St. Mary, Pa.	8	Graphite Bars	124,100.00	99 $\frac{1}{2}$
National Carbon Co.	30 E. 42nd St. New York, N.Y.	8	Graphite Bars	2,986,160.00	123 $\frac{1}{2}$
Roberts Filter Mfg.	Darby, Pa.	1	Steel mixing chambers	469,488.00	125 $\frac{1}{2}$
Allegheny Ludlum Steel	Philadelphia, Pa.	6	Stainless Steel	533,583.62	142 $\frac{1}{2}$
Bethlehem Steel Co.	Broad St. Station Bldg. Philadelphia, Pa.	8	Steel plates	504,781.83	150 $\frac{1}{2}$

<u>Vendor</u>	<u>Address</u>	<u>Reason Supplier Selected</u>	<u>Material</u>	<u>Amount</u>	<u>RPG No.</u>
Lukens Steel Co.	Coataville, Pa.	8	Stainless Steel	\$ 659,265.91	151 $\frac{1}{2}$
Fanellitt Display	Chicago, Ill.	4	Instrument fabrication	272,673.73	152 $\frac{1}{2}$
Porcelain Metal Product Co.	Carnegie, Pa.	8	Steel	102,500.00	159 $\frac{1}{2}$
Joshua Handy Iron Wks.	New York, N. Y.	8	Turbine Pumps	163,586.35	192 $\frac{1}{2}$
Permutit Co.	330 W. 42nd St. New York, N. Y.	1	Water demineralizing plant	2,188,814.78	198 $\frac{1}{2}$
Roberts Filter Mfg. Co.	Darby, Pa.	8	Filtering Plant	469,583.00	199 $\frac{1}{2}$
Combustion Engineer- ing Co.	Philadelphia, Pa.	1	Steel	869,743.37	207 $\frac{1}{2}$
General Electric Co.	1406 Locust St. Philadelphia, Pa.	8	Transformers	348,680.00	211 $\frac{1}{2}$
Westinghouse Elec. & Mfg. Co.	Philadelphia, Pa.	8	Circuit breakers	300,165.00	212 $\frac{1}{2}$
Clinton Bridge Works	Clinton, Iowa	1	Steel fabrication	1,523,824.97	241 $\frac{1}{2}$
Globe Steel Tubes Co.	Philadelphia, Pa.	8	Stainless steel	137,884.47	243 $\frac{1}{2}$
Babcock & Wilcox Co.	Packard Bldg. Philadelphia, Pa.	8	Boilers	164,521.23	258 $\frac{1}{2}$

<u>Vendor</u>	<u>Address</u>	(see) Reason Supplier Selected	<u>Material</u>	<u>Amount</u>	<u>RFO No.</u>
Vistorsen Instrument Co.	5806 Hough Ave. Cleveland, Ohio	8	Meters	124,064.00	285½
Erie City Iron Works	908 City Center Bldg Philadelphia, Pa.	1	Steam Generating Units	519,788.25	306½
Combustion Engineering Co.	New York, N. Y.	1	Boilers	422,930.26	307½
Cochrane Corp.	Philadelphia, Pa.	8	Deserating Equip.	747,479.33	325½
York Corp.	1616 Walnut St. Philadelphia, Pa.	1	Refrigeration Equip.	819,985.00	350½
Roberts Filter Mfg.	Darby, Pa.	8	Filtration Equip.	464,873.00	404½
Gen. Cable Corp.	123 So. Broad St. Philadelphia, Pa.	8	Aluminum	183,855.39	408½
Ingersoll Rand Co.	200 W. 9th St. Wilmington, Del.	8	Turbine driven preliminary process water pumps	196,368.00	419½
Bird Machine Co.	South Walpole, Mass.	4	Centrifugal machines	549,434.11	532½
Westinghouse Electric	3001 Walnut St. Philadelphia, Pa.	1	Steam Turbines	114,570.00	543½
Hust Eng. Co.	Pittsburgh, Pa.	1	Reinforced Concrete Chimney	189,214.47	566½
Aluminum Co. of America	123 S. broad St. Philadelphia, Pa.	8	Aluminum Tubes	243,617.50	582½

<u>Vendor</u>	<u>Address</u>	(<u>see</u>) <u>Reason</u> <u>Supplier</u> <u>Selected</u>	<u>Material</u>	<u>Amount</u>	<u>RFQ No.</u>
Masonite Corp.	111 W. Wash. St. Chicago, Ill.	4	Masonite	\$ 763,664.30	584 $\frac{1}{2}$
Westinghouse Elec.	3001 Walnut St. Philadelphia, Pa.	2	Special type motors	228,290.62	601 $\frac{1}{2}$
Chicago Bridge	1700 Walnut St. Philadelphia, Pa.	1	Steel water storage tanks	241,171.43	637 $\frac{1}{2}$
Patch-Jagor Co.	75 Rutland, Vt.	8	Block assemblies	225,560.79	645 $\frac{1}{2}$
Link Belt Co.	2045 W. Hunting Park Ave., Philadelphia, Pa.	1	Equipment for 2 coal handling systems	200,290.42	658 $\frac{1}{2}$
Link Belt Co.	2045 W. Hunting Park Ave., Philadelphia, Pa.	1	Equipment for 3 coal handling systems	399,024.75	659 $\frac{1}{2}$
Swind Mach. Co.	Broad St. Station Bldg. Philadelphia, Pa.	5	Boring - drilling and milling machines	143,960.50	664 $\frac{1}{2}$
Head Machinery Co.	York, Pa.	8	Laminated block assem- blies, welding assemblies	381,722.02	674 $\frac{1}{2}$
Alco Products Div. American Locomotive Works	30 Church St. New York, N. Y.	8	Steel plates	276,416.92	684 $\frac{1}{2}$

<u>Vendor</u>	<u>Address</u>	(see) Reason Supplier Selected	<u>Material</u>	<u>Amount</u>	<u>EPG No.</u>
Beverly Copper & Brass Inc.	230 Park Ave. New York, N. Y.	1	Labor and Equipment used in Extrusion of Material	\$ 764,000.00	704½
Westinghouse Electric & Mfg. Co.	3001 Walnut St. Philadelphia, Pa.	4	Refrigeration unit	171,270.76	773½
Worthington Pump & Machine Corp.	847 Delaware Trust Bldg., Wilmington, Del.	1	Steam jet air ejectors	101,548.00	792½
Philadelphia Iron Works	Philadelphia, Pa.	1	Boiler breechings	104,131.15	808½
Chicago Bridge & Iron Co.	Philadelphia, Pa.	1	Neoprene Lining	255,999.47	823½
Joyce Machine Co.	2080 Wheatsharf Lane Frankfort, Phila., Pa.	1	Steel jaws and pins	211,244.88	888½
Waldrip Eng. Co.	Hollydale, Cal.	1	Fabrication of pipe	109,726.01	932½
Toledo Scales Co.	200 W. Ninth Wilmington, Del.	1	Platform Scales	101,622.40	974½
Warren City Mfg. Co.	Warren, Ohio	8	Laminated Block Assemblies	820,841.84	1005½

<u>Vendor</u>	<u>Address</u>	(***) <u>Reason Supplier Selected</u>	<u>Material</u>	<u>Amount</u>	<u>RFG No.</u>
Lukens Steel Co.	Coatsville, Pa.	8	Processing steel plates	\$ 106,891.20	1012 $\frac{1}{2}$
Allegheny Ludlum	944 Broad St. Station Bldg., Philadelphia, Pa.	6	Stainless steel	1,089,206.27	1028 $\frac{1}{2}$
International Harvester	180 N. Mich. Ave. Chicago, Ill.	1	Fabrication of sleeves	324,542.09	1033 $\frac{1}{2}$
Balmar Corporation	3500 Clipper Road Woodberry, Baltimore, Md.	6	Sub-block assemblies	365,986.16	1046 $\frac{1}{2}$
Chapman Valve Mfg. Co.	203 Hampshire Indian Orchard, Mass.	4	Gate valves	247,770.00	1107 $\frac{1}{2}$
Warren City Mfg. Co.	Warren, Ohio	8	Masonite and drills	111,017.40	1220 $\frac{1}{2}$
Haughton Elevator Co.	1730 Ludlow St. Philadelphia, Pa.	1	Electric elevators	322,113.74	1245 $\frac{1}{2}$
Lynchburg Foundry	Lynchburg, Va.	1	Cast Iron blocks	119,937.46	1351 $\frac{1}{2}$
Schutte & Koerting Co.	12th & Thompson St. Philadelphia, Pa.	1	Steam jet siphons	244,644.60	1370 $\frac{1}{2}$
Struthers-Wells Co.	30 Rockefeller Plaza New York, N. Y.	1	Stainless steel tanks & covers	252,702.50	1381 $\frac{1}{2}$

<u>Vendor</u>	<u>Address</u>	(see) Season Supplier Selected	<u>Material</u>	<u>Amount</u>	<u>HPG No.</u>
Carpenter Steel Co.	P. O. Box 118 Roselle, New Jersey	8	Stainless steel welded tubing	\$ 306,850.30	1410½
Morrison-Knudsen Co. Bechtel-McCone Parsons Corp., W. A. Bechtel Co.	319 Broadway Boise, Idaho	1	Storage tanks	6,690,035.42	1451½
Asbestos Supply Co.	First Ave. at Jackson Seattle, Wash.	1	Thermal insulation for piping, valves, and equipment	861,996.34	1473½
Herring-Hall-Marvin Safe Co.	Grand Boulevard Hamilton, Ohio	1	Cast iron sleeves	101,306.31	1522½
Joyce Machine Co.	2080 Wheatleaf Lane Frankfort, Philadelphia, 24, Pa.	1	Cast iron sleeves	109,076.62	1624½
Wolverine Tube Div. of Calumet and Hecla Consolidated Copper Co.	1411 Central Ave. Detroit, Mich.	8	Pig Tails	357,936.19	1566½
Whiting Corp.	136 Liberty St. New York, N. Y.	1	Cranes (elect.)	124,542.00	1720½
A. O. Smith	156 E. 44th St. New York 17, N. Y.	1	Pipes and fittings	170,591.00	1929½

<u>Vendor</u>	<u>Address</u>	(***) <u>Reason Supplier Selected</u>	<u>Material</u>	<u>Amount</u>	<u>RPG No.</u>
Whiting Corporation	136 Liberty St. New York & N. Y.	8	Spare parts for motor winches	\$ 248,716.39	1949 $\frac{1}{2}$
Aluminum Co. of America	123 S. Broad St. Philadelphia, Pa.	8	Die and tubing	189,200.00	1923 $\frac{1}{2}$
G. O. Carlson, Inor	Thorndale, Pa.	1	Forgings	105,840.00	2012 $\frac{1}{2}$
D. S. Rubber	5th & Locust Sts. Philadelphia, Pa.	1	Rubber lining of fabricated piping	133,321.07	2027 $\frac{1}{2}$
Triplett & Barton	1705 Victory Place Burbank, Calif.	1	Tank welds, x-rayed on 75" and 20" Dia. radiographs where repair work is performed	325,061.74	2115 $\frac{1}{2}$
Ben F. Shaw Co.	2nd & Lombard Sts. Wilmington, Del.	1	Steel pipes fabricated, pipe ells, pipe loops, pressure headers, overflow headers, all fabricated	102,651.00	2168 $\frac{1}{2}$
The Fulton Syphon Co.	2400 Cumberland Ave. Knoxville 4, Tenn.	8	Bellow assemblies	106,933.60	2365 $\frac{1}{2}$
Larion Mch. Foundry & Supply Co.	Larion, Ind.	1	Nozzle assemblies	142,628.20	2551 $\frac{1}{2}$
Du Pont	Wilmington Shops Wilmington, Delaware	1	Valve assemblies	226,525.00	2718 $\frac{1}{2}$

<u>Vendor</u>	<u>Address</u>	(***) Beston Supplier Selected	<u>Material</u>	<u>Amount</u>	<u>RPG No.</u>
DuPont	Wilmington Shops Maryland Ave. & South St. Wilmington, Del.	8	Rod assemblies	109,460.00	2872 $\frac{1}{2}$
Allegheny Ludlum Steel Corp.	Philadelphia, Pa.	8	Steel	165,493.82	3160 $\frac{1}{2}$
Blaw Knox Div. Blaw Knox Co.	Philadelphia, Pa.	1	Steel	122,808.00	3243 $\frac{1}{2}$
Alco Products Div.	New York, N. Y.	8	Tie Straps	106,085.58	3534 $\frac{1}{2}$
Allegheny Ludlum Steel Corp.	Philadelphia, Pa.	8	Stainless steel	133,959.62	3733 $\frac{1}{2}$
Carpenter Steel	Roselle, W. J.	8	Stainless welded tubing	206,314.29	3744 $\frac{1}{2}$
C. H. Schnerr & Co.	643 R. R. St. Springdale, Pa.	8	Machining of slugs	228,250.00	4018 $\frac{1}{2}$
McKinney Tool & Mfg. Co.	1688 Arabella Road Cleveland, Ohio	8	Machining of slugs	123,000.00	4021 $\frac{1}{2}$
Quality Hardware & Machine Corp.	5812 Ravenswood Ave. Chicago, Ill.	8	Casing Slugs	218,798.06	4040 $\frac{1}{2}$
Aluminum Co. of America	123 S. Broad St. Philadelphia, Pa.	8	Aluminum tubing	101,282.50	4061 $\frac{1}{2}$

<u>Vendor</u>	<u>Address</u>	(***) Reason Supplier Selected	<u>Material</u>	<u>Amount</u>	<u>RPG No.</u>
DuPont	Wilmington Shops Maryland Ave. & South Sts. Wilmington, Del.	8	Elevator cabs	\$ 108,300.00	4350 $\frac{1}{2}$
Aluminum Co. of America	123 S. Broad St. Philadelphia, Pa.	5	Lead dummies	117,893.46	4742 $\frac{1}{2}$

Total value of half number purchase orders of \$100,000.00 or more each - \$36,820,083.69

Total value of all half number purchase orders of less than \$100,000.00
each - 27,624,502.87**

Total value of all half number purchase orders issued - \$64,444,586.56

* Fixed Fee - Does not include cost.

** These figures are based on the most accurate information available at this time and do not include results of renegotiations.

*** Legend:

1. Lowest Price
2. Early Delivery
3. Better Quality
4. Required Design
5. Only Available Source Known
6. Price Agreement
7. As per Contract
8. Miscellaneous

DIRECT GOVERNMENT CONTRACTS

<u>CONTRACT NUMBER</u>	<u>FIRM</u>	<u>TYPE OF CONTRACT OR MATERIAL</u>	<u>COST</u>	<u>REASON FOR SELECTION OF CONTRACTOR</u>
W 14-108-eng-31	Pacific Power & Light Co.	Service; furnish electric power; and lease of facil- ities.	37,081.72	Competition impracticable; con- tractor public utility serving this area, only source available.
W 14-108-eng-32	Pacific Mutual Door Co.	Supply - furnish plywood	15,146.41	Allocation by Central Procuring Agency for Lumber, Office - Chief of Engineers.
W 14-108-eng-36	St. Johns Welders Supplies	Supply - furnish work gloves.	9,187.17	Two bids received after solicit- ation. Award split this contractor and contractor under W 14-108-eng- 37 in order to meet project deliv- ery dates.
W 14-108-eng-37	Harry R. Hibbs Co.	Supply - furnish work gloves.	11,373.12	Two bids received after solicit- ation. Award split this contractor and contractor under W 14-108-eng- 36 in order to meet project deliv- ery dates.
W 35-058-eng-47	The American Tobacco Co.	Supply - furnish cigarettes.	49,012.23	Allocation - Lucky Strike brand, which were sold to project em- ployees thru project facilities.
W 35-058-eng-48	R. J. Reynolds Tobacco Co.	Supply - furnish cigarettes	35,257.57	Allocation - Camel brand, which were sold to project employees thru project facilities

<u>CONTRACT NUMBER</u>	<u>FIRM</u>	<u>TYPE OF CONTRACT OR MATERIAL</u>	<u>COST</u>	<u>REASON FOR SELECTION OF CONTRACTOR</u>
W 35-058-eng-49	The American Tobacco Co.	Supply - furnish cigarettes	43,246.08	Allocation - Lucky Strike brand, which were sold to project employees thru project facilities.
W 35-058-eng-50	R. J. Reynolds Tobacco Co.	Supply - furnish cigarettes	6,054.45	Allocation - Camel brand, which were sold to project employees thru project facilities.
W 35-058-eng-51	The American Tobacco Co.	Supply - furnish cigarettes.	28,830.72	Allocation - Lucky Strike brand, which were sold to project employees thru project facilities.
W 35-058-eng-52	R. J. Reynolds Tobacco Co.	Supply - furnish cigarettes.	7,207.68	Allocation - Camel brand, which were sold to project employees thru project facilities.
W 38-094-eng-60	Prefabrication Engineering Co.	Rehabilitating electric wiring systems in prefabricated houses in Richland Village.	71,435.97	Specialized qualifications - contract for expert services.
W 38-094-eng-62	Federal Prison Industries McNeil Island	Salvage Services	10,440.00	Productive utilization of inmate labor available after harvest season.
W 38-094-eng-61	S.P. Michelson Co.	Supply - furnish lug boxes for fruit and vegetables.	5,005.35	Only bid after solicitation.

<u>CONTRACT NUMBER</u>	<u>FIRM</u>	<u>TYPE OF CONTRACT OR MATERIAL</u>	<u>COST</u>	<u>REASON FOR SELECTION OF CONTRACTOR</u>
W 42-069-eng-60	J. G. Ungerech	Construction of area telephone building.	9,709.95	Competitive bidding - lowest.
W 42-069-eng-61	Yakima Tent & Awning Co.	Supply - furnish canvas shoe covers.	7,160.00	Lowest of two bids received.
W 42-069-eng-62	McAtee & Heath and Curtis Gravel Co.	Drainage Correctional and surfacing of streets.	100,000.00	Lowest bid
W 7401 eng-153	National Homes Corp.	Supply - 2 Sample houses as models.	5,603.62	Negotiated at Oak Ridge. Order signed by Col. Marsden
W 7407 eng-51	Business Supply Co.	(Contract written by New York Office of Manhattan District)	22,860.00	
W 7407 eng-80	Stewart Warner Corp.	Supply - furnish automotive heaters.	23,815.00	Only available source meeting project requirements as to type and delivery.
✓ W 7407 eng-84	Southern Iron & Equipment Company	Supply - furnish railroad locomotives.	47,200.00	Lowest bidder.
W 7407 eng-85	Wesix Electric Heater Co.	Supply - furnish electric heaters.	228,445.35	Only bid received.
W 7407 eng-86	Maxwell Petroleum Co.	Supply - furnish lubricating oil.	8,904.00	Lowest of three (3) bids solicited.
W 7407 eng-87	Munnell & Sherrell	Supply - furnish work gloves.	5,026.86	Best delivery time.

<u>CONTRACT NUMBER</u>	<u>FIRM</u>	<u>TYPE OF CONTRACT OR MATERIAL</u>	<u>COST</u>	<u>REASON FOR SELECTION OF CONTRACTOR</u>
W 7407 eng-88	General Petroleum Corp. of California	Supply - furnish lubricating oil.	8,681.40	Lowest of three (3) bids solicited.
W 7409 eng-77	L.B.Smith Inc.	Services - re-modeling or re-converting Government owned dump trucks	10,815.00	Office, Chief of Engineers entered into a contract for general over-hauling, re-converting, and re-conditioning of Government-owned construction equipment under Corps of Engineers' jurisdiction during the war.
W 7409 eng-79	Utility Trailer Co.	Supply - furnish automotive truck trailers.	24,432.00	Lowest bid and best delivery.
W 7409 eng-80	Graybar Electric Co.	Supply - furnish electric cable	8,157.21	Only available source meeting delivery required.
W 7409 eng-81	Graybar Electric Co.	Supply - furnish electric cable.	13,886.14	Only available source meeting delivery required.
W 7409 eng-82	The Sherwin-Williams Co.	Supply - furnish spray materials for orchards, vineyards, etc.	10,229.32	Lowest of four (4) bids solicited.
W 7409 eng-83	The Shaw Walker Co.	Supply - furnish file cabinets.	15,250.00	Lowest of four (4) bids solicited.
W 7409 eng-85	Transportation Equipment Co.	Supply - furnish semi-trailers (truck)	45,520.50	Lowest bidder.

<u>CONTRACT NUMBER</u>	<u>FIRM</u>	<u>TYPE OF CONTRACT OR MATERIAL</u>	<u>COST</u>	<u>REASON FOR SELECTION OF CONTRACTOR</u>
W 7409 eng-86	W. J. Reynolds Tobacco Co.	Supply - furnish cigarettes.	108,855.97	Allocation - Camel brand, which were sold to project employees thru project facilities.
W 7409 eng-87	Ford Motor Co.	Supply - furnish automobile parts.	16,910.50	Only available source capable of supplying as required, due to priority and allocation restrictions.
W 7412 eng-76	Dalian Steel Products Inc.	Supply - furnish tracks and trails.	80,000.00	Only available source for immediate delivery.
W 7412 eng-78	Chas. G. Stott & Co., Inc.	Supply - furnish paper cups.	71,318.32	Lowest of five (5) bids solicited.
W 7412 eng-79	Defense Plant Corporation	Supply - furnish steel scaffolding	51,082.98	Transfer of excess material with reimbursement from Government-owned corporation.
W 7412 eng-81	Jenkins Motor Co.	Supply - furnish tractor-tracks.	20,350.00	Only available source for immediate delivery
W 7412 eng-82	Harper Hages, Inc.	Supply - furnish sand equipment.	28,893.24	Contractor represented the only type of equipment acceptable to Prime Contractor on HEM project. Required design in accordance with engineer specifications.
W 7412 eng 83	Osceola Laska Co.	Supply - furnish bakery equipment.	6,052.71	Only available source acceptable to the field.
W 7412 eng-86	Beacond Industrial Co.	Supply - furnish work gloves.	6,922.67	Lowest bid received.

<u>CONTRACT NUMBER</u>	<u>FIRM</u>	<u>TYPE OF CONTRACT OR MATERIAL</u>	<u>COST</u>	<u>REASON FOR SELECTION OF CONTRACTOR</u>
W 7412 eng-87	Defense Plant Corporation	Supply - furnish welding machines.	5,742.80	Transfer of excess material with reimbursement from Government-owned corporation.
W 7412 eng-88	The American Tobacco Co.	Supply - furnish cigarettes.	138,747.84	Allocation - Lucky Strike brand, which were sold to project employees thru project facilities.
W 7418 eng-75	Smith, Hoffman & Wright	Construction of Columbia Prison Camp.	144,277.97	Negotiated - best available source.
W 7418 eng-76	Federal Prison Industries	Maintain and harvest crops.		Army provided complete Prison Camp (see above) and furnished facilities for same as well as harvesting equipment. F.P.I. received returns from sale of produce.
W 7418 eng-77	Prefabrication Engineering Company.	Supply prefabricated houses on already constructed foundation.	3,637,811.13	Lowest bid.
W 7418 eng-92	Benton Rural Electric Association	Service - furnish electricity to Columbia Prison Camp.	5,480.55	Competition impracticable; contractor public utility serving this area; only source available.
W 7418 eng-79	West Disinfecting Co.	Supply - furnish disinfectant	5,338.82	Lowest bidder meeting specifications.
W 7418 eng-80	Standard Oil Co. of California	Supply - furnish fog oil	8,353.86	Lowest of three (3) bids solicited.

<u>CONTRACT NUMBER</u>	<u>FIRM</u>	<u>TYPE OF CONTRACT OR MATERIAL</u>	<u>COST</u>	<u>REASON FOR SELECTION OF CONTRACTOR</u>
W 7418 eng-81	Pilot Butte Transit Line	Supply - furnish semi-trailer and truck unit.	6,567.00	Only available source for immed- iate delivery
W 7418 eng-84	Rogue Valley	Supply - furnish buses and auto- tractors.	27,860.00	Only available source for immed- iate delivery.
W 7418 eng-85	J. B. String- fellow	Supply - furnish truck-tractors.	11,542.00	Only available source for immed- iate delivery.
W 7418 eng-86	Trailer Trans- port	Services - Trans- portation of house trailers.	170,659.30	Negotiated - best available source
W 7418 eng-88	Baily H. Patterson	Supply - furnish truck-tractors.	13,500.00	Only available source for immed- iate delivery.
W 7418 eng-91	Prefabrication Engineering Company	Supply - furnish prefabricated houses.	1,489,839.00	Lowest bid.
W 7418 eng-93	Smith, Hoffman & Wright	Construction - additions to camp.	42,506.19	Negotiated best available source.
W 7412 eng-1	E.I. du Pont de Nemours & Company	CEAFF - basic contract for HEW project.	197,618,177.95	Negotiated - best source
W 42-069-eng-56	A.A. Durand	Telephone Grounding Service Well.	3,017.20	Best available source

NOTE: All supply contracts contained the provision that prices were not in excess of existing OBA prices.

All contracts for automotive equipment (trucks, trailers, buses, etc.) were generally purchased only after a source had been found, Office of Defense Transportation giving the necessary release or authorization of the sale.

All contracts were lump sum with the exception of; the Prime Contract, which was Fixed Fee; Power contracts, which were billed on a monthly basis as per contractual agreement; expert service and contracts.

SUMMARY OF SUBCONTRACTS

<u>Type of Contract</u>	<u>Firm's Name</u>	<u>Home Office</u>	<u>Class of Work</u>	<u>Cost</u>	<u>RFG NO.</u>
L. S.	A. A. Durand & Son	Walla Walla, Wn.	Drilling of Wells	\$ 30,844.20	401
L.S.	G. A. Pehrson	Spokane, Wash.	Arch. Engr. Services	581, 012.13	402
✓ L.S.	Guy F. Atkinson Co.	San Francisco, Calif.	Railroad Constr.	3,035,090.18	403
✓ L.S.	Twaits-Morrison-Knudsen	Los Angeles, Calif.	Housing	2,353,883.08	404
L.S.	Northwest Testing Labs.	Seattle, Wash.	River Water Analysis	750.00	405
L.S.	St. Dept. of Highways	Olympia, Wash.	Aggreg. Test Pits	2,719.08	406
L.S.	Myers Bros.- Ball & Sons	H. M. Los Angeles, Calif.	Excav. & Rd. Constr.	3,983,072.61	407
C.P.F.F.	Newbery-Chandler-Lord	Los Angeles, Calif.	Electrical Work	173,500.00*	408
			(Amount of fixed fee only)		
× L.S.	Twaits-Morrison-Knudsen	Los Angeles, Calif.	Utilities	478,583.07	409
L.S.	Hanford Concrete Contractors	Winona, Minn.	Ready-Mix Concrete	5,500,159.62	410
C.P.F.F.	Hankee-James Zahniser & Warren	St. Paul, Minn.	Piping Work	302,000.00	411
L.S.	Sullivan Valve & Engr. Co.	Butte, Mont.	Camp Area Boilers	92,641.91	412
L.S.	A. A. Durand & Son	Walla Walla, Wn.	Wells	4,450.00	413

SUMMARY OF SUBCONTRACTS

<u>Type of Contract</u>	<u>Firm's Name</u>	<u>Home Office</u>	<u>Class of Work</u>	<u>Cost</u>	<u>RFG NO.</u>
L.S.	H. W. Dunham Labs.	Seattle, Wn.	Test of Materials	\$ 80,516.01	414
L.S.	W. T. Batcheller	Seattle, Wn.	Expedite Design and Procurement (Engr. Services)	17,439.88	415
L.S.	A. A. Durand & Son	Halla Halla, Wn.	Drilling of Wells	291,064.22	416
L.S.	Curtis Gravel Co.	Spokane, Wn.	Furnishing of Aggr.	201,743.56	4321
L.S.	Smith, Hoffman & Wright	Portland, Oregon	Housing	18,715,944.62*	4322
L.S.	Chas. R. Brewer & Co.	Seattle, Wn.	Insulation	232,662.00	4323
L.S.	American Pipe & Constr. Co.	Los Angeles, Calif.	Reinforced Concrete Pipe	1,594,292.02	4324
L.S.	Brunswick-Balke-Collender	Chicago, Ill.	Pool, Snooker & Billiard Tables	17,183.72	4325
L.S.	California Waterproofing Co.	Los Angeles, Calif.	Roofing Subcontract #1	12,011.64	4327
L.S.	McManama & Co.	Seattle, Wn.	Erection of Boilers	17,452.35	4328
L.S.	Wm. Vail	Portland, Oregon	Built-up Roofing	203,722.35	4332
L.S.	Fentren Steel Works	Seattle, Wn.	Service Stations	6,102.17	4333

<u>Type of Contract</u>	<u>Firm's Name</u>	<u>Home Office</u>	<u>Class of Work</u>	<u>Cost</u>	<u>HPG No.</u>
L.S.	Guerin Bros.	San Francisco, Cal.	Excav., Road Constr. & Railroad Widening	\$1,741,152.81	4334
L.S.	National Granite Contracting Co.	Washington, D. C.	Granite Reservoirs	310,717.96*	4335
L.S.	G. H. Jessen & J. C. Wright	Salt Lake City, Utah	Concrete Block	278,469.97	4336
L.S.	Guy F. Atkinson Co.	San Francisco, Cal.	Channel Excavation	536,846.09	4337
L.S.	Guy F. Atkinson Co.	San Francisco, Cal.	Railroad Subcon. #2	1,846,269.95	4338
L.S.	Hall & Simpson	Berkeley, Cal.	Hauling of Aggreg.	126,023.65*	4341
L.S.	Smith-Hoffman & Wright	Portland, Oregon	Utilities	1,854,405.73*	4344
L.S.	H. R. Parsons Tile Co.	Spokane, Wn.	Asphalt Tile & Linoleum	12,089.07	4354
L.S.	General Electric I-Ray Corp.	Seattle, Wn.	Installation of X-Ray Equip.	549.91	4355
L.S.	DeWitt C. Griffin & Associates	Seattle, Wn.	Engineering Services	24,000.00	29304
L.S.	Fryer-Knosles	Seattle, Wn.	Acid Proof Mastic Finish	13,169.32	29312
L.S.	U. S. Rubber Co.	Philadelphia, Pa.	Repairs to Rubber Lined Equipment	6,701.58*	29328
L.S.	Alphons-Custodis Chimney Constr. Co.	Chicago, Ill.	Installation of Clean-out door	650.00	29331

<u>Type of Contract</u>	<u>Firm's Name</u>	<u>Home Office</u>	<u>Class of Work</u>	<u>Cost</u>	<u>BFG No.</u>
L.S.	Pacific Power & Light Co.	Portland, Ore.	Operation of Hanford Substation	\$ 13,797.97	29332
L.S.	Pittsburgh-Des Moines Steel Co.	New York, N. Y.	Steel Storage Tank	14,087.61	50 $\frac{1}{2}$
C.P.F.P.	Olympic Commissary Co.	Chicago, Ill.	Commissary Operations	284,000.00	65 $\frac{1}{2}$
L.S.	Haughton Elevator Co.	Philadelphia, Pa.	Freight Elevators	38,087.41	54 $\frac{1}{2}$
L.S.	Ramsay Water Collector Corp.	Louisville, Ky.	Water Investigation	16,202.00	67 $\frac{1}{2}$
L.S.	International Water Supply	Seattle, Wa.	Water Investigation	36,308.09	68 $\frac{1}{2}$
L.S.	General Electric X-Ray Co.	Chicago, Ill.	X-Ray Equipment	6,911.89	69 $\frac{1}{2}$
L.S.	Westinghouse Elec. & Mfg. Co.	Philadelphia, Pa.	Photofluoroscopic Equipment	1,679.00*	63 $\frac{1}{2}$
L.S.	Chicago Bridge & Iron Co.	Philadelphia, Pa.	Steel Storage Tanks	11,476.00	78 $\frac{1}{2}$
L.S.	Tate-Jones & Co., Inc.	Leetsdale, Pa.	Heat Treating Furnace	44,180.27	170 $\frac{1}{2}$
L.S.	Kust Engineering Co.	Pittsburgh, Pa.	200' Chimneys	95,184.36	173 $\frac{1}{2}$
L.S.	Clinton Bridge Works	Clinton, Iowa	Structural Steel	1,523,824.97	241 $\frac{1}{2}$

<u>Type of Contract</u>	<u>Firm's Name</u>	<u>Home Office</u>	<u>Class of Work</u>	<u>Cost</u>	<u>HFG No.</u>
L.S.	Babcock & Wilcox Co.	Philadelphia, Pa.	Boilers	\$161,442.96	258½
L.S.	Erie City Iron Works	Erie, Pa.	Boilers	652,806.00*	306½
L.S.	Combustion Engr. Co.	New York, N.Y.	Boilers	422,830.26	307½
L.S.	Alphons Custodia Chimney Constr. Co.	New York, N.Y.	Radial Brick Chimney	10,785.57	434½
L.S.	Alphons Custodia Chimney Constr. Co.	New York, N.Y.	200' Chimney-Concrete	14,685.00	488½
L.S.	National Gunite Constr. Co.	Washington, D.C.	Concrete Tank	10,520.07	489½
L.S.	W. E. Caldwell Co.	Louisville, Ky.	Elevated Wood Tanks	49,125.41	565½
L.S.	Rust Engineering Co.	Pittsburgh, Pa.	Concrete Chimneys	189,214.47	566½
L.S.	W. E. Caldwell Co.	Louisville, Ky.	Elevated Wood Tanks	89,352.54	567½
L.S.	Rust Engineering Co.	Pittsburgh, Pa.	Concrete Chimneys	97,004.94	567½
L.S.	Chicago Bridge & Iron Co.	Philadelphia, Pa.	Elev. Steel Storage Tanks	241,171.43	637½
L.S.	Link-Belt Co.	Philadelphia, Pa.	Coal Handling Systems	200,290.42	658½
L.S.	Link-Belt Co.	Philadelphia, Pa.	Coal Handling Systems	399,024.65	659½
L.S.	Stephenson-Adamsen Mfg. Co.	New York, N. Y.	Coal Handling Systems	34,397.80	708½
L.S.	Philadelphia Iron Works	Philadelphia, Pa.	Boiler Breechings	104,131.15	808½

<u>Type of Contract</u>	<u>Firm's Name</u>	<u>Home Office</u>	<u>Class of Work</u>	<u>Cost</u>	<u>EPG No.</u>
L.S.	Chicago Bridge & Iron Co.	Philadelphia, Pa.	Process water storage tanks	\$1,246,906.35*	823½
L.S.	Grinnell Co., Inc.	Providence, R. I.	Sprinkler system	55,366.59	889½
L.S.	W. E. Caldwell Co.	Louisville, Ky.	Elevated wood tanks	42,252.20	938½
L.S.	Condery Constg. Co.	Philadelphia, Pa.	Forced Draft Ducts	29,771.72	1170½
L.S.	Haughton Elevator Co.	Philadelphia, Pa.	Elevators-100 Area	322,113.72	1245½
L.S.	Morrison-Bechtel-MoCone	Boise, Idaho	Composite Tanks	5,690,035.42	1451½
L.S.	Asbestos Supply Co.	Seattle, Wn.	Thermal Insulation	861,996.34	1473½
L.S.	National Granite Contracting Co.	Washington, D.C.	Pre-Stressed Concrete Tanks	40,587.37	1588½
L.S.	Haughton Elevator Co.	Philadelphia, Pa.	Electric Elevators	30,886.91*	1678½
L.S.	Alphone Custodis Chim. Constr. Co.	New York, N. Y.	Concrete Chimneys	29,211.69	1862½
L.S.	Triplett & Barton, Inc.	Burbank, Calif.	X-Ray Inspection Composite Tanks	325,061.74	2115½
L.S.	National Granite Contracting Co.	Washington, D. C.	Catch & Settling Tanks	76,810.62*	3564½
L.S.	E.F. Hauserman Co.	Cleveland, Ohio	S/S Enclosures	9,138.05	3778½
L.S.	Clinton Bridge Works	Clinton, Iowa	Steel Tower	25,349.63	4633½
L.S.	Haughton Elevator Co.	Philadelphia, Pa.	Elec. Hoist	10,736.21	4754½
L.S.	Graver Tank & Mfg. Co.	New York, N.Y.	Condensers	8,658.51	5286½

*Complete Amount to Date Only.

55,992,316.35
 Sheet No. 14 of 14 sheets

~~SECRET~~

H. E. W. GOVERNMENT TRANSFERS

In receiving materials, supplies and equipment from other projects and other Government Agencies, beginning April 1943 to July 1944, figures are given as approximate values of such received each month until July 1944.

April 1943	-	\$ 250,000.00
May	"	265,000.00
June	"	500,000.00
July	"	650,000.00
August	"	850,000.00
Sept.	"	1,200,000.00
Oct.	"	1,700,000.00
Nov.	"	2,000,000.00
Dec.	"	2,200,000.00
Jan. 1944	-	2,000,000.00
Feb.	"	1,250,000.00
March	"	1,000,000.00
April	"	700,000.00
May	"	400,000.00
June	"	250,000.00

The approximate number of ICL (less than carload) shipments on Government transfers received from April 1943 until July 1944, each month as follows:

April 1943	-	28
May	"	32
June	"	32
July	"	68
August	"	88
Sept.	"	150
Oct.	"	210
Nov.	"	215
Dec.	"	120
Jan. 1944	-	120
Feb.	"	85
March	"	90
April	"	88
May	"	110
June	"	<u>48</u>

Approx. Grand Total 1484

~~SECRET~~

~~SECRET~~

The approximate number of carload lot shipments on Government transfers received from April 1943 until July 1944, each month as follows:

April 1943	-	10
May	"	14
June	"	14
July	"	20
August	"	27
Sept.	"	50
Oct.	"	70
Nov.	"	72
Dec.	"	35
Jan. 1944	-	35
Feb.	"	27
March	"	35
April	"	30
May	"	38
June	"	<u>25</u>

Approx. Grand Total 502

~~SECRET~~

MAJOR EQUIPMENT INVENTORY

EQUIPMENT	GOVERNMENT OWNED	GOVERNMENT RENTED	SUB CONTRACTOR CONTROLLED	TOTAL
Sedans	549			549
Buses	908	2		910
Station Wagons	98			98
Carryalls	68			68
Panel	38		8	46
Pickups	767	2	158	927
Motorcycles	98			98
Jeeps	88			88
Military Cars	101			101
Fire Trucks	29			29
Ambulances	20			20
Scoters	8			8
Concrete Hoppers	41			41
Batch Plants & Bins	9			9
Retread Pavers	1			1
Tar Kettles	31			31
Rotary Brooms	4		12	16
Boilers	242			242
Lead Luger Buckets	20			20
Concrete Buckets	88			88
Air Compressors	201		51	252
Conveyors	10	1		11
Crushers	1		28	29
Engines	49			49
Graders	57	4	38	99
Loaders	4		2	6
Mixers, concrete (transit mix)	134	4	8	146
Pit & Quarry Plants	1			1
Pumpjacks	18			18
Snow Plows	18			18
Pumping units	688	8	98	794
Rippers, Rosters	19		13	32
Rollers	42		24	66
Scrapers	38	1	71	110
Spreaders	11			11
Tractors - crawlers	279	38	122	439
Trailers	161			161
Trenching machines	1		1	2
Dump Trucks	558		417	975
Flat Trucks	948	42	148	1138
Tank & Grease trucks	84	8	153	245
Tractor & Trailers	216	13	11	240
Refrigerator Trucks	13			13
Vibrators	314			314
Athy Wagons	141			141

~~SECRET~~

MAJOR EQUIPMENT INVENTORY
(cont. -2-)

EQUIPMENT	GOVERNMENT OWNED	GOVERNMENT RENTED	SUB-CONTRACTOR CONTROLLED	TOTAL
Welders	619		119	738
Light Plants	450		164	614
Low Boys	31		6	37
Lumber Carriers	12	3	7	22
Farm Implements	102			102
Earth Augers	15			15
Chlorinators & X-Ray	31	1		32
Boats	24	3		27
Tanks	15			15
Turnapulls			32	32
Oil Distributors - road			5	5
Mixing machines - road			4	4
Euelids, Koehring tractor trucks	32		22	54

TRAFFIC

EQUIPMENT	GOVERNMENT OWNED	GOVERNMENT RENTED	SUB-CONTRACTOR CONTROLLED	TOTAL
Locomotives	37	5	2	44
Flat Cars	41	15	20	76
Gondolas, bottom dumps & hoppers	249	123	12	384
Inspection	2			2
Push cars & motor cars	73			73
Passenger (business)	1			1
Caboose	6	2		8
Oil Tankers	13	1		14
Tool cars	2			2

CRANE AND RIGGING

EQUIPMENT	GOVERNMENT OWNED	GOVERNMENT RENTED	SUB-CONTRACTOR CONTROLLED	TOTAL
Clam buckets	42			42
Drag buckets	58	1		59
Cranes	155	24	62	241
w/Clam buckets	29			29
w/Drag buckets	41			41
Derricks	3	1		4
Hoisting units	72			72
Locomotive cranes	5			5
Pile Hammers	9	6		14
GRAND TOTAL - - - - -	9076	301	1792	11,169

~~SECRET~~

~~SECRET~~

**MAJOR EQUIPMENT INVENTORY
(cont. -3-)**

A total of 3,676 government owned small tools, consisting of saws, electric drills, grinders, metal shop tools and air tools were used in the construction shops.

~~SECRET~~

EXHIBIT B

CUMULATIVE INTERVIEWS AND HIRES BY REGION AS OF 1/13/45

REGION	I N T E R V I E W S				TOTAL INT.	H I R E S						TOTAL HIRES
	DU PONT*	N.O.L.	H.J.Z.W.	OLY.COMM.		DU PONT	N.O.L.	S.H.W.	H.J.Z.W.	OPERATIONS	OLY.COMM.	
I	3689		68		3757	909			31	19		959
II	5849	71	95		6015	2081	59		52	9		2201
III	11018	125	25		11168	4125	106		25	3		4259
IV	3000		66		3066	904			30	17		951
V	4209		46		4255	1516			9	4		1529
VI	31662	356	142		32160	10822	266		92	40		11220
VII	10045	91	218		10354	2830	41		80	29		2980
VIII	19244	273	76		19593	8695	195	15	36	13		8954
IX	50492	236	306		51034	18598	167	32	159	78		19034
X	30751	657	384		31792	11543	321	24	159	109		12156
XI	20455	116	38		20609	6932	110	9	32	55		7138
XII	65376	954	1263	229	67822	21626	495	55	397	208	132	22913
CANADA	415				415	13						13
TOTAL	256205	2879 2897	2727	229	262040	90594	1760	135	1102	584	132	94307

EXHIBIT B

* Includes S.H.W. and Operations, since Int. on these programs were not reported separately.

~~SECRET~~

COSTS % FROM BEGINNING OF RECRUITMENT THROUGH
JULY, 1944.

1. Salaries and Wages:	25.25%	\$ 11.53
2. Wilmington Office Expenses:	0.57%	.28
3. Transportation & Travel (Field Men)	12.93%	5.91
4. Field Medical Examinations:	1.22%	.56
5. Advertising - Newspaper & Radio:	21.33%	9.75
6. Telephone & Telegraph:	3.98%	2.72
7. Teletype	0.31%	.14
8. Rent and Electric Current - Gray Bldg.	0.31%	.14
9. Rent - Field Offices & Equipments:	0.03%	.01
10. Postage:	0.32%	.15
11. Freight & Express:	0.24%	.11
12. Printing & Office Supplies:	0.48%	.23
13. Passes Bus Service:	1.70%	.78
14. Passes Bunkhouse Operation	1.94%	.89
15. Meals Served Recruits in Passes:	1.56%	.85
16. Personnel Inter-Plant Transfer Expense:	0.21%	.10
17. Miscellaneous	<u>0.01%</u>	<u>.00</u>
18. Recruitment Operational Costs:	74.66%	34.13
19. Losses on T & S Advances:	<u>25.34%</u>	<u>11.58</u>
	100.00%	\$ 45.70

Average Cost per:

Interview	\$12.33
Hire	33.90
Arrival	45.70

B-6

~~SECRET~~

~~SECRET~~

COSTS OF RECRUITMENT - FINAL AS OF
JANUARY 1948

1. Local Payroll:	\$ 752,122.77
2. Wilmington Payroll Expense:	75,232.41
3. Wilmington Office Expense:	15,315.77
4. Personal Expense Accounts:	695,365.36
5. Medical Examinations:	30,872.60
6. Advertising:	938,699.25
7. Telephones (Gray Bldg.):	63,566.44
8. Telegraph (Gray Bldg.):	67,885.10
9. Teletypes:	8,914.50
10. Rent and Utilities:	11,151.57
11. Rent - Field Offices:	1,448.69
12. Postage:	8,550.44
13. Freight & Express:	6,332.90
14. Printing & Office Supplies:	14,279.22
15. Pass Bus Services:	55,950.14
16. Pass Bankhouse Services:	63,638.12
17. Pass Meals to Recruits:	59,289.88
18. Inter-Plant Transfer Personnel:	5,947.84
19. Miscellaneous:	<u>294.01</u>
Total:	\$2,874,424.79
20. Losses on T & S Advances:	<u>1,013,413.57</u>
	3,887,838.36
Accounts Rec'd (Sub-Contractors)	<u>6,582.00</u>
Net Expenditures:	3,881,256.78
Average Cost per:	
Interview	\$14.60
Hire	41.10
Arrival	52.38

~~SECRET~~

SECRET

CRITICAL CRAFTS 100-D AREA PROJECT 9536

WEEK ENDING	LABORERS			CARPENTERS			REINF. ROD SETTERS			RIGGERS			PIPEFITTERS			PIPE WELDERS			ELECTRICIANS			MILLWRIGHTS			MWT. WELDERS		
	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT
9/13/64	---	---	100	290	225	65	85	85	---	75	75	---	850	850	---	85	85	20	225	225	---	90	90	---	10	10	---
9/20/64	800	800	---	280	280	---	85	85	---	75	75	---	850	794	116	85	70	15	270	225	45	90	80	10	10	10	---
10/7/64	480	480	---	280	280	---	20	20	---	75	75	---	780	714	84	75	74	1	228	225	---	80	80	---	10	10	---
10/14/64	512	580	✓ 158	280	280	---	25	14	9	100	75	25	800	736	68	81	70	11	218	200	18	112	82	30	14	14	---
10/21/64	600	680	✓ 80	400	280	120	11	11	---	80	80	---	1000	744	256	100	85	15	168	180	9	80	80	---	10	10	---
10/28/64	688	680	✓ 800	318	318	---	20	20	---	100	99	1	800	788	12	81	71	10	192	180	12	97	82	15	14	18	---
11/4/64	800	800	---	400	400	---	16	16	---	80	75	5	1000	900	100	100	89	11	180	152	✓ 2	80	78	2	10	10	---
11/11/64	500	425	77	300	300	---	8	8	✓ 2	80	75	5	700	788	✓ 88	70	70	---	150	142	7	80	80	---	3	3	---
11/18/64	300	290	10	228	228	---	4	8	✓ 4	80	85	2	800	648	152	80	81	19	100	100	---	60	49	✓ 9	3	3	---
11/25/64	280	308	44	128	128	---	1	1	---	80	45	3	280	281	✓ 11	25	27	✓ 2	180	180	---	60	60	---	5	5	---
12/2/64	128	120	8	48	48	---	1	1	---	80	80	---	75	140	✓ 65	8	9	✓ 1	65	80	15	80	48	15	5	5	---

SHEET 3 OF 11 SHEETS

SECRET

SECRET

**CRITICAL CRAFTS
100-F AREA
PROJECT 9536**

WEEK ENDING	LABORERS			CARPENTERS			REINF. ROD SETTERS			RIGGERS			PIPEFITTERS			PIPE WELDERS			ELECTRICIANS			MILLWRIGHTS			MWT. WELDERS			
	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	
9/30/44	800	888	14	480	480	—	70	70	—	180	180	—	880	872	8	88	81	84	880	188	11	80	80	10	28	28	—	
10/7/44	800	800	—	280	280	—	80	80	—	180	180	—	800	198	204	80	8	88	800	287	88	80	80	—	28	28	—	
10/14/44	800	880	80	200	200	—	48	40	8	180	77	83	400	200	300	80	11	88	200	117	88	78	80	—	28	28	—	
10/21/44	800	880	80	280	280	—	80	80	—	140	80	80	800	180	190	80	12	88	200	180	70	80	80	—	28	28	—	
10/28/44	800	800	—	200	178	22	28	28	—	180	80	80	800	198	208	80	18	88	200	91	108	80	80	10	28	28	—	
11/4/44	800	280	280	200	180	80	28	27	1	180	80	80	800	100	600	80	8	81	800	188	48	80	80	10	28	30	8	
11/11/44	800	280	280	200	180	80	28	27	1	180	80	80	800	180	488	80	24	44	800	118	88	80	48	18	88	18	8	8
11/18/44	480	178	272	178	180	16	80	80	—	100	78	28	700	448	288	78	18	87	200	88	111	80	80	—	18	18	8	
11/25/44	400	178	212	180	180	—	18	20	8	100	100	—	700	887	148	78	24	80	280	89	111	78	80	18	18	12	—	
12/2/44	400	178	212	180	180	—	18	18	—	100	80	10	700	888	42	78	88	10	280	180	100	78	78	—	18	18	—	
12/9/44	280	200	80	180	180	—	10	10	—	100	88	4	700	878	28	100	71	80	200	178	88	78	78	—	18	18	—	
12/16/44	280	200	80	100	100	—	8	10	2	80	78	5	780	880	190	100	80	80	200	180	80	78	78	—	18	18	—	
12/23/44	280	200	80	128	128	—	8	11	3	80	70	10	780	880	180	100	80	80	178	180	88	78	78	—	18	18	—	
12/30/44	280	200	80	100	100	—	8	11	3	78	88	10	780	878	278	100	80	80	180	180	80	78	80	18	18	18	—	

SHEET 5 of 11 SHEETS

SECRET

~~SECRET~~

CRITICAL CRAFTS

105 AREA

PROJECT 9536

WEEK ENDING	LABORERS			CARPENTERS			REINF. ROD SETTERS			RIGGERS			PIPEFITTERS			PIPE WELDERS			ELECTRICIANS			MILLWRIGHTS			MWT. WELDERS		
	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT
9-15-44	265	287	-22	180	180	---	19	19	---	150	150	---	190	156	-34	40	17	-23	156	140	-16	332	332	---	18	18	---
9-22-44	272	286	-14	180	180	---	19	19	---	160	160	---	216	178	-38	35	17	-18	156	141	-15	309	309	---	18	18	---
9-30-44	328	328	---	180	120	-60	14	14	---	180	180	---	228	220	-8	35	17	-18	180	148	-32	319	270	-49	18	18	---
10-7-44	328	328	---	180	120	-60	14	14	---	138	138	---	280	275	-5	30	24	-6	200	148	-52	319	278	-41	18	18	---
10-14-44	328	370	+42	180	120	-60	14	10	-4	138	112	-26	260	230	-30	28	23	-5	202	148	-54	358	271	-87	6	6	---
10-21-44	288	370	+82	180	120	-60	12	12	---	140	108	-32	280	240	-40	28	26	-2	182	166	-16	352	288	-64	51	41	-10
10-28-44	288	380	+92	180	108	-72	12	12	---	130	116	-14	280	218	-62	28	23	-5	182	180	-2	338	279	-59	68	68	---
11-4-44	298	298	---	180	120	-60	8	10	+2	120	96	-24	278	238	-40	28	23	-5	207	170	-37	310	280	-30	62	60	-2
11-11-44	120	298	+178	180	120	-60	8	8	---	120	108	-12	360	269	-91	31	23	-8	202	163	-39	297	287	-10	62	69	-7
11-18-44	120	91	-29	180	120	-60	8	8	---	120	98	-22	350	248	-102	28	20	-8	187	128	-59	18	18	---	68	68	---
11-25-44	80	88	+8	80	80	---	4	4	+2	70	88	+18	180	201	+21	18	19	+1	122	118	-4	10	10	---	53	53	---
12-2-44	80	88	+8	80	80	---	4	4	---	90	88	-2	200	200	---	18	17	-1	154	120	-34	10	10	---	53	53	---
12-9-44	80	88	+8	80	80	---	4	4	---	75	78	+3	220	200	-20	19	18	-1	134	120	-14	10	10	---	55	40	-15
12-16-44	80	80	---	80	48	-32	4	4	---	80	80	---	200	186	-14	18	18	---	130	110	-20	18	18	---	23	23	---
12-23-44	80	80	---	80	48	-32	4	4	+2	80	80	---	300	186	-114	18	18	---	130	110	-20	10	10	---	23	23	---
1-6-45	80	80	---	80	48	-32	4	4	+2	80	80	---	340	178	-162	24	18	-6	180	120	-60	12	12	---	6	6	---
1-13-45	80	80	---	80	48	-32	4	4	+2	80	80	---	340	178	-162	24	18	-6	180	120	-60	12	12	---	6	6	---
1-20-45	80	80	---	80	48	-32	4	4	---	80	80	---	340	178	-162	24	18	-6	180	120	-60	12	12	---	6	6	---
1-27-45	80	80	---	80	48	-32	4	4	---	80	80	---	340	178	-162	24	18	-6	180	120	-60	12	12	---	6	6	---
2-3-45	80	80	---	80	48	-32	4	4	---	80	80	---	340	178	-162	24	18	-6	180	120	-60	12	12	---	6	6	---

SHEET 3 OF 11 SHEETS

~~SECRET~~

SECRET
CRITICAL CRAFTS
200-W AREA
PROJECT 9536

WEEK ENDING	LABORERS			CARPENTERS			REINF. ROD SETTERS			RIGGERS			PIPEFITTERS			PIPE WELDERS			ELECTRICIANS			MILLWRIGHTS			MWT. WELDERS		
	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT
8/19/44	600	428	78	600	500	---	50	50	---	125	125	---	580	560	---	75	65	10	240	280	---	300	288	12			
8/25/44	600	480	60	600	500	---	50	50	---	125	125	---	580	480	100	75	65	10	240	280	---	300	288	12			
9/1/44	600	480	60	480	450	---	25	25	---	125	125	---	580	600	180	70	55	15	280	300	---	180	180	---			
9/8/44	600	480	60	300	300	---	50	88	16	125	125	---	575	400	175	65	53	12	300	300	---	180	184	16			
9/16/44	600	480	60	300	300	---	50	80	---	125	125	---	560	418	142	70	66	4	300	300	---	300	194	10			
9/22/44	380	360	---	250	200	50	20	20	---	75	75	---	600	500	---	50	50	---	200	200	---	175	175	---			
9/30/44	275	275	---	150	150	---	20	20	---	85	85	---	400	419	✓ 19	80	80	---	180	180	---	175	180	5			
10/7/44	350	360	---	185	188	---	15	15	---	75	75	---	600	628	✓ 28	60	68	✓ 8	175	180	5	175	180	5			
10/14/44	350	368	✓ 8	180	180	---	15	10	5	75	65	10	375	430	✓ 55	60	61	✓ 1	180	180	10	160	160	---			
10/21/44	280	328	✓ 48	130	130	---	2	2	---	80	75	5	400	375	25	52	41	✓ 9	240	200	40	120	120	---			
10/28/44	290	385	✓ 95	150	150	---	12	12	---	70	88	18	375	418	✓ 40	55	25	✓ 4	300	300	---	180	160	---			
11/4/44	200	200	---	118	105	10	0	0	---	80	65	15	388	320	68	60	30	10	300	180	120	110	110	---			
11/11/44	200	180	20	100	100	---	0	0	---	80	65	15	315	340	✓ 25	33	33	---	230	165	65	95	95	---			
11/18/44	180	180	---	80	75	5	0	0	---	50	45	5	315	344	29	30	41	✓ 11	300	180	120	90	90	---			
11/25/44	160	108	52	70	64	6	0	0	---	50	45	5	300	300	---	30	32	✓ 2	300	155	145	75	75	---			
12/2/44	140	120	20	30	28	2	0	0	---	40	40	---	200	200	---	20	18	2	150	150	---	80	80	---			
12/9/44	120	120	---	75	75	---	0	0	---	30	30	---	180	180	---	15	15	---	90	90	---	90	80	---			

SHEET 9 OF 11 SHEETS

LEGEND:
REQ. Number of men requested by the Division Engineer for work in the above area.
ALLOC. Number of men allocated by the Planning & Scheduling Department to work in the above area.
SHORT Number of men short daily not including absenteeism.

~~SECRET~~
CRITICAL RAFTS
200-E AREA
PROJECT 9536

WEEK ENDING	LABORERS			CARPENTERS			REINF. ROD SETTERS			RIGGERS			PIPEFITTERS			PIPE WELDERS			ELECTRICIANS			MILLWRIGHTS			MWT. WELDERS		
	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT	NO. REQ.	NO. ALLOC.	NO. SHORT
9/23/44	280	280	---	390	380	10	44	44	---	80	80	---	245	57	188	12	6	6	92	92	---	25	25	---			
9/30/44	300	280	20	360	360	---	44	44	---	80	80	---	245	160	85	21	6	15	80	80	---	50	25	25			
10/7/44	293	293	---	340	332	8	34	34	---	78	78	---	239	162	77	19	14	5	78	68	10	80	25	25			
10/14/44	288	325	✓ 37	380	380	---	28	20	8	85	85	---	229	163	78	19	18	1	98	78	40	70	25	45			
10/21/44	240	310	✓ 70	350	300	50	33	30	3	80	85	5	235	221	4	22	25	✓ 4	100	55	45	70	50	20			
10/28/44	268	325	✓ 57	350	350	---	28	28	---	85	85	---	227	222	5	21	29	✓ 8	98	55	45	60	25	35			
11/4/44	275	275	---	360	217	143	22	22	---	80	45	15	250	100	150	25	10	15	100	60	50	70	50	20			
11/11/44	300	180	120	400	331	69	16	22	✓ 6	80	45	15	250	105	145	25	25	---	150	50	100	100	50	50			
11/18/44	330	150	180	440	325	115	18	30	✓ 2	85	45	20	300	167	167	30	22	8	185	45	122	100	100	---			
11/25/44	330	100	230	400	340	60	30	30	---	85	40	15	300	188	147	30	14	16	200	43	157	100	88	16			
12/2/44	300	145	155	350	345	4	30	32	✓ 2	85	45	20	300	191	109	30	20	10	220	60	160	100	85	15			
12/9/44	275	160	125	300	300	---	30	27	3	85	55	10	300	279	21	30	30	---	220	127	93	160	122	28			
12/16/44	275	175	100	235	225	10	32	29	3	75	71	4	300	260	40	30	24	4	200	138	62	150	144	4			
12/23/44	308	220	80	275	275	---	24	27	✓ 3	75	72	3	275	260	15	28	28	---	200	170	30	160	160	---			
12/30/44	300	200	100	275	257	18	20	22	✓ 2	75	65	10	350	260	90	35	28	7	210	150	60	130	150	---			
1/6/45	300	164	144	225	225	---	12	16	✓ 4	70	62	6	350	225	125	35	25	9	210	125	85	120	120	---			
1/13/45	300	250	50	160	160	---	10	13	✓ 3	85	61	4	450	382	68	40	30	10	225	148	79	110	100	10			

SHEET 11 OF 11 SHEETS

LEGEND

REQ. Number of men requested by the Division Engineer for work in the above area.


ALLOC. Number of men allocated by the Planning & Scheduling Department to work in the above area.

SHORT Number of men short daily not including absenteeism.

[REDACTED]


MECHANICAL CRAFT CURVE

HANFORD ENGINEER WORKS





SPORTATION CRAFT CURVE

HANFORD ENGINEER WORKS



[REDACTED]



W

1405

BIO


PACIFIC NORTHWEST HANFORD WORKS INDUSTRIES

SEATTLE-FIRST
NATIONAL BANK



DECEMBER • 1948

THE HANFORD WORKS



Compliments of SEATTLE-FIRST NATIONAL BANK

THE MEN WHO DIRECT HANFORD



FRED C. SCHLEMMER

Fred C. Schlemmer became the second civilian manager of Hanford Operations Office on September 15, 1948, succeeding Carleton Shugg who moved to Washington, D. C., as Deputy Manager for AEC. Prior to Mr. Shugg there were two military commanders of the operation, Col. F. T. Mattias during the war and Col. Frederick J. Clarke, the peacetime manager until September 1, 1947.

Mr. Schlemmer, a native of New York, has had 30 years experience in engineering and construction management including the organization and supervision of self-sufficient communities at large construction operations. From 1933 to 1946 he was a key member of the TVA construction staff where he supervised the construction of several major dams in North Carolina and Tennessee. Prior to that he worked for the J. G. White Engineering Corporation of New York on various industrial construction jobs. Since leaving TVA Mr. Schlemmer has been an executive of the Peerless Woolen Mills Company of Rossville, Georgia. In 1946 he went to India as a consultant on the development of river systems. For the past year he has been an engineering consultant for AEC and in that capacity has conducted surveys for the construction programs at Hanford and Los Alamos.

**ATOMIC ENERGY COMMISSION
HANFORD OPERATIONS OFFICE**

- Manager:* Fred C. Schlemmer.
- Deputy Manager:* David F. Shaw
- Assistants to the Manager:* James E. Travis, Lloyd Bergeson
- Operations Division:* Roy C. Hageman
- Construction and Maintenance Division:* Wm. P. Cornelius
- Office of Counsel:* Roger I. Harris
- Office of Budget:* Verne Lewis
- Office of Information Control:* Milton R. Cydell
- Office of Security:* Vernon K. Schumann
- Office of Safety:* Vincent R. Holmquist
- Office of Community Management:* Norman D. Fuller
- Office of Organization and Personnel:* Henry E. Thurston
- Office of Administrative Services:* Rudolph Hoglund
- Office of Finance:* Chas. F. Schank



GEORGE R. PROUT

George R. Prout was named Assistant General Manager of the G.E. Nucleonics Department effective November 1, 1948. He will become General Manager on January 1, succeeding Roy C. Muir, who returned from retirement last April to head the department. Mr. Muir will continue as a consultant.

Mr. Prout has been a vice-president of the company and General Manager of the Air Conditioning Department since 1944. He has been associated with the General Electric Company since his student days, when he enrolled in the M.I.T.-G.E. Cooperative Course for student engineers in 1920. Subsequently he served the company in various capacities in the Southwest where he established a reputation in the petroleum industry. In 1929 he received the Charles A. Coffin Award for his engineering contributions in the application of electrical equipment to oil pipe line pumping. Later he became District Manager of the Industrial Department of G. E.'s Southwestern District, and in 1939 was transferred to Schenectady as Sales Manager of the Industrial Control Division. He became manager of this division in 1941. Subsequently, when the Air Conditioning Department was established, he became General Manager with headquarters in Bloomfield, N. J.

**GENERAL ELECTRIC COMPANY
NUCLEONICS DEPARTMENT**

- V. Pres. and General Manager:* R. C. Muir, April 8, 1948-Dec 31, 1948. George R. Prout, Jan. 1, 1949-
- Assistant Manager:* R. S. Neblett (Schenectady operations)
- Assistants to the General Manager:* J. R. Rue, expense control and budgetary matters; Dr. Winton I. Patnode, technical and educational matters; G. G. Lail, general administrative matters (also manager of the service divisions)
- Nucleonics Dept. Comptroller (also an Assistant Secretary of G.E.):* Forrest E. Baker
- Counsel for Nucleonics Department:* Lewis F. Huck
- Manufacturing Divisions:* C. N. Gross
- Technical Divisions:* Dr. A. B. Greninger
- Design and Construction Divisions:* Frank R. Creedon
- Richland Community Divisions:* E. L. Richmond, Community Manager
- Service Divisions:* G. G. Lail
- Health Instrument Divisions:* Dr. H. M. Parker
- Medical Divisions:* Dr. W. D. Norwood
- Employee and Community Relations Division:* H. E. Callahan

This special issue of Pacific Northwest Industries is prompted by widespread interest in the Hanford Works, both as a unique industrial enterprise and as a major factor in the Northwest's economic life. The Seattle-First National Bank is proud that it has served the project since its inception.

Additional copies of this report will be furnished upon request without charge. Permission is granted to quote or reproduce any information contained herein. Mention of source will be appreciated.

We acknowledge with sincere thanks the cooperation of AEC's Office of Information Control and other officials of the government and the General Electric Co. We are also greatly indebted to the Tri-City Herald, which made available a complete file of its series of articles on the Hanford Works published in August and September this year.

INDUSTRY ANALYSIS SECTION
MAIN OFFICE, SEATTLE-FIRST NATIONAL BANK
SEATTLE 14, WASHINGTON

THE HANFORD WORKS

Hanford Works is one of the biggest things in the Northwest. Here in the desert of Southeastern Washington Uncle Sam during the war invested \$350 million in the world's first plants for the manufacture of plutonium. Currently additional funds in the neighborhood of \$20 million a month are being poured into a program of expansion and renovation which will bring the total investment by 1952 or 1953 close to a billion dollars. Almost 9,000 workers are employed by the General Electric Company: in operating the plants, supervising construction and running the City of Richland for the government. Sub-contractors are employing another 16,000 on construction.


A Major Northwest Industry

Quite apart from the national and international significance of the product, this development, by its very size, is of major importance to the region. Here is the Northwest's second largest payroll; the largest, if the current construction program is included. Here is an industry which ranks with such other major industries as light metals and plywood in its importance to the Northwest's economy. Here is a new market—one of the state's largest—created by the new city of Richland and the rapid growth of Pasco and Kennewick. Indeed, the entire Northwest would have an interest in a project of this size, whether the product was plutonium or pretzels. It is well to take a good look at Hanford Works, not only to satisfy our curiosity, but also to gauge its long-range effect on Northwest business.

Nature of Activity

What goes on at Hanford Works? To some extent, the notion still prevails that the entire affair is secret. On the contrary, such general items as employment, organization, and community development are public information. Even with regard to the industrial processes, we now can learn as much as most of us are able to understand.

Hanford Works is one of three major installations of the atomic energy program. The other two are at Oak Ridge, Tennessee, and Los Alamos, New Mexico. Hanford does not make bombs. It produces plutonium, a radio-active element which is basic both to bombs and to other applications of atomic energy. The raw material is uranium, and the production process subjects uranium to atomic bombardment in a "pile." The second installation—Oak Ridge—is devoted to separating the U-235 isotope from U-238, using an entirely different process, a process of "gaseous diffusion." The third, Los Alamos, is the home of the atomic bomb, the place where materials produced at Hanford and Oak Ridge are utilized in the atomic weapon program. Of the three installations, Hanford and Oak Ridge are about equal in size, Los Alamos a good deal smaller. Hanford now has more than one-fourth of all employees engaged in atomic energy operations and two-thirds of those engaged in construction.



The Heart of Hanford Works—one of the plants

More About Atomic Energy

In addition to these three major installations, the total program includes laboratories at Chicago (The Argonne National Laboratories), at Patchogue, Long Island (The Brookhaven National Laboratories), and at Schenectady (The Knolls Atomic Power Laboratories). Oak Ridge and Los Alamos also have important laboratories but research at Hanford is limited largely to improvements in the production process. The Schenectady laboratories—because they, like Hanford, are run by the G. E. Company—are administratively part of the Hanford Works. Their purpose is research in peacetime applications of atomic power.

All of these installations are under the direction of the Atomic Energy Commission, the civilian agency which was created by the Atomic Energy Act of 1946 and took over from the Manhattan District of the Army Engineers at the beginning of 1947. The Commission itself consists of five men chaired by David Lilienthal. In Washington, D. C., the Commission has a general manager, 38-year-old Carroll Wilson, and a relatively small staff. Under civilian control the program has been decentralized to the extent that the managers of installations like Hanford can make decisions involving millions of dollars.

The Commission carries on its operations through contractors. At Hanford the General Electric Company is the prime contractor for all activities—construction, operations, and services. At Los Alamos the University of California is the contractor for scientific work, but the management of the construction program and the town is contracted to a local concern, the Zia Company. The major contractor at Oak Ridge is the Carbide and Carbon Chemicals Company, a subsidiary of Union Carbide and Carbon.

PACIFIC NORTHWEST INDUSTRIES • THE HANFORD WORKS

Agreement with General Electric

The agreement between AEC and the General Electric Company is a document comprising 68 pages plus amendments and appendices. In essence, it provides for management of this huge enterprise by G. E. on a cost-plus basis with a return to the company of exactly one dollar. The du Pont Company, which handled the development of the project during the war, operated on the same basis. All new discoveries are reported to the Commission and, under the terms of the law, become the property of the government. The Commission itself has less than 400 employees at Hanford Works. All construction contractors and all commercial enterprises in the area do business with G. E. rather than directly with the government.

Physical Lay-Out

Physically Hanford Works is scattered over 396,000 acres or 620 square miles. Richland, the city of 20,000 created out of nothing to serve the project, is at the Southeast corner of this area, near the junction of the Yakima and Columbia Rivers. The plants, of which there are several, are located as much as 35 or 40 miles from Richland. Of the entire project area, some 79,000 acres were public domain before the war. Another 127,000 have been purchased outright, and the remaining 190,000 are leased. The Government is now engaged in purchasing the leased land in order to establish permanent boundaries.

Most of this land was and still is desert. The government's holdings include, however, 50,000 acres of the Wahluke Slope scheduled for irrigation as part of the Columbia Basin Project. The precise permanent boundaries of the Hanford reservation have not been fixed in this area, but it is likely that AEC will retain the 50,000 acres and further request that the development of the entire Wahluke Slope be delayed indefinitely. The Slope in its entirety comprises 238,000 acres, including 156,000 irrigable which are 15% of the entire Basin Project.

In addition to Richland, the Hanford area includes two other towns whose names have been associated with the development. The first is Hanford, which is some 25 miles up the Columbia River from Richland. During the war Hanford was the headquarters of the vast construction program and reached a population of 51,000 late in 1944. Today it has been completely evacuated and its buildings, all temporary, have been removed for other uses. The second town is North Richland, which is the headquarters of the present construction program. North Richland is five miles north of Richland and has a population of 13,500. The town consists of dormitory and barracks accommodations for 6,000 persons, 2,200 trailer shelters occupied by privately-owned trailers, and 200 pre-fabricated houses, the latter for the families of supervisory personnel. The one-story barracks were moved from Hanford, the two-story barracks and a hospital from the Pasco Naval Air Station, and the 200 houses from a project near Bremerton. North Richland has a certain life of four or five years, the duration of the present construction program. It probably will continue beyond that period, since permanent construction activity of some magnitude is more than likely.

Current Expansion Program

Currently the construction program at Richland includes 1,000 new homes, enlargement of the high school, a junior high, two grade schools (one of them at North Richland), and enlargement of three other grade schools. In addition, sites are being prepared for new central and residential business districts which will include 94 facilities. These things can be seen by anyone. The largest part of the construction activity, however, is within the barricaded area where the plants are located. Part of this activity involves entirely new facilities; part is directed to adapting the original plants to the latest developments in atomic research. This is a program of several years duration. Meanwhile, Richland will become a city of 25,000 population by next summer and may grow somewhat beyond that. North Richland, the construction town, will remain at approximately its present size throughout the plant construction program, since every effort is being made to avoid peaks and valleys of employment.

History of the Project

The history of Hanford Works is highlighted by the following events:

December, 1942—Site Selection.

Hanford was selected primarily for four reasons: (1) Isolation, (2) Small number of residents to be displaced, (3) Electric power supply, and (4) Availability of cold water. Hanford Works has pumping facilities adequate to furnish water for a city the size of New York. The power consumption still is restricted information.

March, 1943—Ground broken.

By this time the difficult task of land acquisition was sufficiently advanced to permit the start of construction. The project at this time and throughout the war was under the direction of the Manhattan District of the Army Engineers and was contracted to E. I. du Pont de Nemours and Company.

November, 1944—Peak of construction; first operations.

Hanford had grown from a town of 500 to 51,000; the project was employing 45,000 workers. At about this same time the first atomic pile was placed in operation.

August, 1945—Hiroshima and Nagasaki; end of the war.

The first use of the atomic bomb removed the veil of secrecy from Hanford. Until this time practically none of the workers, even in the plant area, had any idea what product was being manufactured.

August, 1946—Atomic Energy Act passed.

Congress made the decision for civilian control and created the AEC as the administrative agency. This was followed by the lengthy controversy over confirmation of Lilienthal which delayed the actual transfer of authority to the Commission.

September, 1946—G. E. replaced du Pont as prime contractor.

Du Pont had requested release from this responsibility after the war since its interest is not primarily in the field of nucleonics. G. E. was selected because of its outstanding work in this field.

January, 1947—AEC replaced Manhattan Engineers.

Officially, the AEC took over at midnight, December 31, 1946. Carleton Shugg, the first civilian manager, was not appointed until September, however. Under civilian control the name was changed from Hanford Engineer Works to Hanford Works.

August, 1947—Expansion program announced.

AEC announced the program of expansion which is now in progress. Richland at that time had a population of 15,000 or 16,000.

PACIFIC NORTHWEST INDUSTRIES • THE HANFORD WORKS

Organization—AEC and G. E.

In large part the AEC organization at Hanford is merely representing the interest of the government in matters which have been contracted to G. E. This requires very little staff, but staff of high calibre. In certain matters, however, AEC has primary responsibility. These include security, acquisition of land, administration of several outside contracts, and relationships with local governmental units.

The Commission staff is small relative to the size of the project—less than 400 altogether. Only a handful of scientists are required directly on the government payroll. The top men represent a variety of backgrounds in government and private employment.

In the G. E. organization, the Hanford operation is known as the Nucleonics Department, one of eleven major departments in the company headed by a vice-president and general manager. Several of the leading scientists and, of course, practically all of the lesser personnel, were taken over from the du Pont staff which developed the project during the war.

Until recently the government has barred collective bargaining in the operation of the project by an agreement with NLRB not to hold union elections. This policy has been rescinded, and currently the A. F. of L. is engaged in organizing project workers.

Sub-Contractors

Dozens of sub-contractors and sub-sub-contractors contribute to the total of 16,000 construction workers in the Hanford area. The largest are Atkinson-Jones, which has the major contract in the plant area; and Nettleton-Baldwin-Anderson and Sound Construction Company, a combination which is building 1,000 ranch-type houses in Richland. Atkinson-Jones is a joint venture of the Guy F. Atkinson Company of San Francisco and the J. A. Jones Construction Company of Charlotte, North Carolina, represented at the site by Mr. John Davidson. The head man on the job for Nettleton-Sound is L. E. Baldwin.

Several other contractors should be mentioned:

Morrison-Knudsen Company of Boise—industrial plant construction.

L. G. McNeil Company of Los Angeles—Richland school expansion program.

J. A. Terteling and Sons of Boise—Richland services and utilities.

C. C. Moore and Company of San Francisco—boiler plant installation in North Richland and the plant area.

Notes on Project Operations

Much of the activity at Hanford holds no more interest for the outsider than the working of any large business or industrial organization. A few particulars, however, point up the magnitude and unique character of the development:

Manufacturing. Within the manufacturing divisions of G. E. the real core of the plutonium-making process is contained in two units with the un-revealing titles of "P" and "S" divisions. Production is on a 24-hour per day, seven-day week basis. Most of the jobs in manufacturing are not technical, although more than 200 college graduates are employed. Employment on production, of course, is far less than G. E.'s total of approximately 9,000, since the total includes such varied supplementary activities as running the town, supervising construction, and developing safety devices. Since many members of the manufacturing force are on shift

work, the number of workers actually engaged in production of plutonium at any one time is comparable to other industrial operations of rather moderate size.

Technical. The technical divisions contain most of the brain power. Here are the scientists whose job it is to insure the safe operation of control systems and to develop greater efficiency in the production process. Here again the three divisions have been given nondescript titles: "100", "200", and "300" Technical. In addition to Dr. Greninger, who is in charge of this work, the prominent scientists include Dr. O. H. Graeger, Dr. C. W. J. Wende, and T. W. Hauff, who head the three divisions; and Dr. Paul Gast, Dr. W. K. Woods, and Dr. F. W. Albaugh.

Security. It is common knowledge that all new employees on the project must undergo a thorough investigation by the F.B.I. This applies both to employees of the Commission and of G. E. Applicants for commercial leases at Richland and North Richland likewise are subject to a security check. Indirectly, this process has more results than just weeding out subversives, since credit rating, character, and morals are considered in rating the desirability of prospective employees. Another aspect of the AEC security program is the protection of shipments of atomic materials. There is also a government air patrol which covers the plant area to spot unauthorized vehicles and individuals and to prevent aircraft from flying over the area. It is noteworthy that the air base at Moses Lake has been reactivated and that one of its principal responsibilities will be air protection for the Hanford Works.

Safety. The safety record at Hanford is the best of any G. E. manufacturing works, the best of any atomic energy installation, and one of the best for any type of plant in the United States. In 1947 there were 0.81 lost-time injuries per million man-hours worked, which compare with 5 to 6 per million man-hours in most plants of this general type.

Health Instruments. One of the proudest boasts of Hanford management is the complete success of safeguards against radiation injuries. The health instrument divisions of Hanford Works provide detection instruments in the manufacturing areas, recommend maximum exposure levels, and conduct research on the effect of radiation on living tissue. Personnel in areas subject to radiation wear film badges and pocket meters which immediately warn of harmful rays. The average worker is exposed to no more radiation in a year than he would receive from an annual chest X-ray.

Medical. The medical divisions operate a modern hospital (Kadlec Hospital), a medical and dental clinic, and industrial and public health programs. There are 30 doctors and 13 dentists in general practice, 10 doctors in the industrial program and one in public health. All receive a guaranteed income from General Electric. Charges to the residents are comparable to other areas.

Cooperation with Local Governments. The Atomic Energy Act makes provision for payments to local governmental units where the Commission finds that the burdens placed on such units exceed the benefits. The Federal government built the schools in Richland and North Richland, but their operation was turned over to county-state jurisdiction. The residents of Richland pay all taxes except property taxes, but the apportionment of state funds for the schools does not keep pace with the population growth. Accordingly, the Commission last year contributed \$573,000 to the \$1,400,000 budget of the Richland schools. An additional \$750,000 (which includes the purchase price of several school buses) was allocated to outside school districts. No financial assistance has been given to outside communities for facilities other than schools, although there has been heavy local pressure for the Federal government to finance sewage and other improvements. This is true particularly in the Kennewick area, where water supply and sewage disposal are major problems. The Commission's attitude has been that local communities cannot expect Uncle to bail them out of all their problems, and that the benefits to local business from the project more than offset the cost of needed improvements. Currently the Commission has hired an impartial research organization to determine the amount of its responsibility, if any.

Community Management. In effect, the mayor or city manager of Richland is E. L. Richmond, who heads G. E.'s Richland Community divisions and has the title of Community Manager. There is no city government, but the residents shortly will elect an advisory council. There has for some time been an appointed advisory council, and in every way possible the desires of the residents have been controlling in the development of the community. The community manager not only runs the police depart-

PACIFIC NORTHWEST INDUSTRIES • THE HANFORD WORKS



RICHLAND, WASHINGTON—1948

ment, fire department, water works, sewage system, and steam plant; he also manages all of the housing, including repair, re-painting and re-decorating, and plans and leases all commercial facilities. Naturally, the manager has a very sizable staff engaged in these activities. He also makes use of outside consultants. Among these have been J. Gordon Turnbull and Associates, engineers and city planners; and Graham, Anderson, Probst and White, architects.

The Development of Richland

Richland is by all odds one of the most unusual cities in the world.

It has a very young population and a birth rate of 35 per thousand, 21% above the national average. Kadlec Hospital has delivered more than 2,000 babies.

It has a population of unusual intelligence, and probably the highest family income in the country, about \$3,800 per year. There is no wealth and no poverty.

It has no major crime, and had no traffic fatalities in the last year.

It has no privately owned homes, no city government and no property tax.

It ranks with the 10 largest cities in the state, but delights in calling itself "The Village."

Richland was first planned as a city of 16,000, which was adequate to serve the Hanford operation on the scale provided by the original construction program. The homes and the commercial facilities were largely built as permanent structures, sharing some of the shortcomings of other wartime construction, but generally adequate for a modern, planned community. Last year, before the

new expansion program was announced, Richland's population was about as planned, but more commercial facilities still were needed. Since then the population has increased to 20,000 with the expectation of 25,000 by next summer. A major expansion of commercial facilities is planned.

When the present residential program is completed, there will be 5,683 family dwellings in Richland, plus some 15 or 20 "tract houses" (structures constituting the village of Richland before the war), and dormitory accommodations for about 1,000 single persons.

FAMILY HOUSING — Richland

Original program	3,840
Pre-fabs	1,333
Standard duplex	1,856
Standard detached	651
1947-48 program (completed).....	843
Pre-cut	450†
Standard	329‡
Apartments	64
1948-49 program	1,000
(all ranch-type homes)	

†Built by John L. Hudson Co. and known in the community as "Hudson houses."

‡Built by Atkinson-Jones; "A-J houses."

PACIFIC NORTHWEST INDUSTRIES • THE HANFORD WORKS

About 250 of the new homes are completed and occupied. For the other 750 there are 700 more applications than there are houses. This virtually assures that there will be a further home construction program if the Commission can get the money from Congress. This year there is no further authorization. The applicants for housing all are persons already on the permanent payroll of G. E., the Commission, or commercial facility operators. Some are waiting to bring their families, some live in the surrounding area, and some are doubled up with other families in Richland.

The "master plan" for Richland calls for 94 additional business enterprises where today there are only 38. They run the gamut from groceries to fur stores to camera shops to pool halls—everything a normal community needs. The plan includes a second central commercial area a mile north of the present one; also the development of several new neighborhood shopping centers. The plan is based on a population of 25,000, but sufficient space is being reserved to accommodate facilities for 35,000.

Originally, the government constructed the necessary buildings and permitted their operation on a use permit. That no longer is the plan. Today land is available on long-term lease for private capital to construct its own facilities, either individual buildings or shopping centers to be sub-leased. This reflects two things: first, the desire of the management to make Richland as nearly like a normal city of its size as possible; and second, the judgment that the permanence of the community justifies the encouragement of private capital investment.

G. E., under its contract with the Commission, handles the selection of all commercial operators. Selection is made on the basis of experience, trade connections, character and financial resources, as well as the rental bid. The bid, generally expressed as a percentage of gross, must be sufficient to cover electricity and water, which are not metered in Richland, plus sewage, municipal services and a reasonable return on the land. The first step for interested operators is that of contacting G. E.—the Commercial Facilities Division, Building 761, Richland, Washington. The telephone is Richland 248 or 384. This division is headed by R. J. Pederson and is one of the activities under the general direction of E. L. Richmond, the Community Manager.

Usually an applicant first is given some general information and an application form which covers his experience and background. Subsequently, when there is an opening for a business of his type, he is invited to bid in accordance with specifications established by G. E.

Growth of the Tri-City Area

Pasco has grown from 3,900 population in 1940 to 8,000; Kennewick, from 1,900 to 6,800. The Tri-City area—Pasco, Kennewick, Richland and their environs—has a population close to 65,000. Some notion of the area's growth can be derived from the state's records on taxable retail sales in Benton and Franklin Counties. Richland and Kennewick are the principal cities in Benton County, Pasco in Franklin County.

TAXABLE RETAIL SALES Benton and Franklin Counties

Fiscal year*	Total sales	Percent of state total
1937-38 (pre-war)	\$ 3,312,000	0.56%
1941-42 (early war period)	5,415,000	.50
1943-44 (Hanford under way)	16,371,000	1.21
1944-45 (construction peak)	31,253,000	2.06
1946-47 (post-war)	22,006,000	.95
1947-48 (new program started)	36,405,000	1.39
May-June, 1948 (latest data)	8,787,000 (two months only)	1.92

*Fiscal years ending April 30.

The entire area is booming. In addition to residential construction at Richland, there have been in the past 18 months some 450 new homes in Pasco and 925 in Kennewick. Nettleton-Baldwin-Anderson has announced plans to build 376 homes in one development at Kennewick. Pasco and Kennewick both have an unusually high percentage of home ownership, about 80%. The area, of course, does not depend entirely on the Hanford project for its growth. It is benefiting from irrigation projects, and will benefit further from McNary Dam and the series of projected developments on the Snake River.


The Future of Hanford Works

The opportunities for business in Richland are intriguing. The nature of the community—its income, its age groups, its stable population—make it an ideal market. There is virtually no credit risk. The community is almost insulated against business recessions, since the single payroll does not depend on general economic conditions. It is, of course, extremely sensitive to Congressional appropriations, but it appears unlikely that the country will fail to make maximum use of the Hanford facilities in war or in peace.

To some extent, one feels uncertainty about the project because it is so new and so dependent upon a science which the layman does not understand. There comes to mind the sobering thought that some scientist may learn to make plutonium in a bath tub. Obsolescence of the entire plant is, of course, a possibility, but the possibility is very remote. The research out of which Hanford developed is not so new that it will change over night. Nuclear physics dates back at least a generation. The secret of Hanford is not some sleight-of-hand, some secret scientific knowledge that may be out-dated next year; rather it is the tremendous engineering development necessary to apply the discoveries of science in this field.

The plant will have to keep pace with the scientists, of course. But this portends greater activity, rather than less. Above all, the development of peacetime uses for atomic power is likely to make Hanford Works an industry basic not only to defense, but to an expanded peacetime economy. Most of the product being turned out even now may eventually find its way to peacetime uses. Plutonium retains its usefulness for several thousand years.

PACIFIC NORTHWEST INDUSTRIES • THE HANFORD WORKS



Artist's sketch of the proposed new commercial center in Richland

COMMERCIAL ENTERPRISES — Richland, Washington


	Present Number	Anticipated New Number	Anticipated Total		Present Number	Anticipated New Number	Anticipated Total		Present Number	Anticipated New Number	Anticipated Total
FOOD GROUP				GAS STATIONS	4	7	11	Photo Studio	1	1	2
Combination Stores (Grocery and Meat) ..	5	6	11	LUMBER-BUILDING MATERIAL GROUP				Sporting Goods Stores	0	2	2
Milk Dealers	1	1	2	Lumber-Building Material Dealers	0	1	1	Gift Shops	0	3	3
Delicatessen—				Heating-Plumbing Equipment	1	1	2	Optical Shop	1	1	2
Fish Market	0	1	1	HARDWARE STORE	1	1	2	PERSONAL SERVICE			
Bakeries	1	1	2	LUGGAGE AND LEATHER GOODS STORE	0	1	1	Barber Shops	1	5	6
GENERAL MERCHANDISE GROUP				DRUG STORES	3	5	8	Beauty Shops	1	5	6
Department Store	1	1	2	EATING PLACES				Cleaning and Dyeing Plant	1	2	3
Variety Stores	1	2	3	Cafeterias	1	0	1	Laundry	1	0	1
APPAREL GROUP				Restaurants	2	3	5	Funeral Director	0	1	1
Men & Boys' Clothing & Furnishings	1	2	3	Restaurants (Drive-In)	0	1	1	Sewing Center	0	1	1
Women's Ready to Wear	2	1	3	Malt Shop and Dairy Lunch	0	4	4	Custom Tailoring	0	1	1
Women's Accessory Store	0	1	1	Candy Store	0	1	1	Shoe Repair	1	1	2
Shoe Stores (All Kinds)	1	1	2	OTHER RETAIL STORES				DISINFECTING & EXTERMINATING SERVICE	0	1	1
Fur Shop	0	1	1	Jewelry Stores	1	1	2	SERVICES ALLIED TO TRANSPORTATION			
FURNITURE—HOUSEHOLD—RADIO GROUP				Book and Stationery Store	0	2	2	Warehouse (Cold Storage)	0	1	1
Furniture Stores	0	2	2	Cigar Store and News Stand	0	1	1	Warehouse (Others)	0	1	1
Floor Coverings, Drapery Store	0	1	1	Florist	1	2	3	CABINET SHOP	0	1	1
Household Appliance Dealer and Electric Shop	1	1	2	Nursery, Greenhouse & Garden Supply Store	0	1	1	DRINKING PLACES			
Paint Store	0	1	1	Music Store	0	1	1	Taverns	1	0	1
AUTOMOTIVE GROUP				Photo Supply—Camera Shop	0	1	1	Liquor Store	1	0	1
Motor Vehicle Dealers (New)	1	4	5					Beverage Store	0	1	1
Auto Supply Store	0	1	1					ENTERTAINMENT			
Garage	0	1	1					(1000-seat or 1 over)			
								Theaters	2	1	3
								Bowling Alleys	1	1	2
								Pool Rooms	1	1	2

UNITED STATES
ATOMIC ENERGY COMMISSION

CLASSIFIED REPORT RECEIPT

POSTAL REGISTRY NO.	CLASSIFIED REPORT RECEIPT	DATE MAILED June 4, 1952
TO: F. D. McKoon Construction & Supply Rm. 1116-East Bldg.		FROM: Classified Technical Library, Division of Information Services, U. S. Atomic Energy Commission, 1901 Constitution Avenue, Washington 25, D. C. Attention: J. M. O'Leary

INSTRUCTIONS:

1. Original of this receipt to be signed personally by recipient and returned to 
2. Duplicate to be retained by recipient
3. Triplicate to be retained by sender in suspense file
4. AVOID IDENTIFYING MATERIAL IN ANY MANNER WHICH MIGHT NECESSITATE CLASSIFICATION OF THIS RECEIPT

*To be ret'd.
to McKoon
(see CB receipt)
2/19/57*



REPORT NO.	COPY AND SERIES	CLASSIFICATION	DATE OF TRANSMITTAL
MEM Rk. IV. Vol. 5	3 A	SECRET	6/4/52
MEM Rk. IV. Vol. 5. Appendix A	3 A	SECRET	6/9/52
MEM Rk. IV. Vol. 5. Appendix B, C, D, & E	3 A	SECRET	6/4/52

CERTIFICATE

I have personally received from the Classified Technical Library, Division of Information Services, Washington 25, D. C., the material identified above. I assume full responsibility for its safe handling, storage, and transmittal elsewhere in accordance with existing security regulations.


Date received 6/4/52 Signature FDM

Complete signature of addressee or complete signature of authorized representative, plus full name of addressee.








LABOR CRAFT CURVE
HANFORD ENGINEER WORKS




CARPENTER CRAFT CURVE
HANFORD ENGINEER WORKS






EAR

LEGEND
—— ESTIMATED FORCE
---- ACT. MEN WORKING W/OUT AID




LEGEND
—— ESTIMATED FORCE
---- ACT. MEN WORKING W/OUT AID




WORKS CRAFT CURVE



HANFORD ENGINEER WORKS



PAINT CRAFT CURVE


HANFORD ENGINEER WORKS






TER LABOR CRAFT CURVE



HANFORD ENGINEER WORKS







CONCRETE CRAFT CURVE

HANFORD ENGINEER WORKS









~~SECRET~~

ELECTRICAL CRAFT CURVE

HANFORD ENGINEER WORKS



RIGGER CRAFT CURVE

HANFORD ENGINEER WORKS



~~SECRET~~

LEGEND
— ESTIMATED FORCE
- - - ACT MEN W/ HANG W/ WLY AVG

200
100

MAY 1 5 10 15 20 25 30 31
JUN 1 5 10 15 20 25 30 31
JULY 1 5 10 15 20 25 30 31
AUG 1 5 10 15 20 25 30 31
SEPT 1 5 10 15 20 25 30 31
OCT 1 5 10 15 20 25 30 31
NOV 1 5 10 15 20 25 30 31
DEC 1 5 10 15 20 25 30 31

LEGEND
— ESTIMATED FORCE
- - - ACT MEN W/ HANG W/ WLY AVG

200
100

MAY 1 5 10 15 20 25 30 31
JUN 1 5 10 15 20 25 30 31
JULY 1 5 10 15 20 25 30 31
AUG 1 5 10 15 20 25 30 31
SEPT 1 5 10 15 20 25 30 31
OCT 1 5 10 15 20 25 30 31
NOV 1 5 10 15 20 25 30 31
DEC 1 5 10 15 20 25 30 31
JAN 1 5 10 15 20 25 30 31

SECRET

RCING STEEL CRAFT CURVE


HANFORD ENGINEER WORKS

REVISED ESTIMATE 2 18 44





PIPING CRAFT CURVE

HANFORD ENGINEER WORKS




SECRET



WORK STOPPAGE REPORT


<u>DATE</u>	<u>CRAFT</u>	<u>REASON</u>	<u>ACTION TAKEN</u>	<u>MAN HOURS LOST</u>
7 February to 8 February 1944	Welders - Heavy Equipment	22 men objected to the transfer of a member of the crew from day shift, contending that the change was influenced by a grudge existing between the Assistant Area Superintendent and welder.	By discussing with the men advising them to present grievances through the normal channels established for this purpose	192
13 March to 13 March 1944	Sheet Metal	13 sheet metal workers refused to start work Monday the 13th, because they had not been permitted to work the preceding Sunday. These men demanded that they be given 70 hours per week, claiming that the other crafts working in this Area were receiving this time and that for the previous three weeks they had worked 70 hours.	Supervision explained to the men that only certain phases of the work, classified as emergency work, was on a 70 hour schedule and as soon as practicable, these phases would be returned to the normal 54 hour work schedule. This explanation was accepted.	13
7 July 1944 to 8 July 1944	Riggers and Pipefitters	Jurisdictional dispute over the handling of pipe, castings, and fittings which was being claimed by both crafts.	Men returned to work pending official clarification of respective jurisdiction	1260
7 September to 8 September 1944	Steamfitters & Plumbers - vs - Machinists & Boilermakers	Dissatisfaction of certain employees with their Union representatives. Protest of certain UA members to the actions of their duly appointed or elected officers who sent in other Union craftsmen to man the job.	International representative agreed to recognize and consider grievances presented by committee at weekly meetings. Employees elected to go back to work pending settlement with reference to the use of other Union crafts for piping work under jurisdiction of the UA	13595


100,000,000	5.11	600,000	20	200,000,000	400,000,000
95,000,000	4.75	570,000	19	190,000,000	390,000,000
90,000,000	4.37	540,000	18	180,000,000	360,000,000
85,000,000	4.00	510,000	17	170,000,000	340,000,000
80,000,000	3.63	480,000	16	160,000,000	320,000,000
75,000,000	3.25	450,000	15	150,000,000	300,000,000
70,000,000	2.88	420,000	14	140,000,000	280,000,000
65,000,000	2.50	390,000	13	130,000,000	260,000,000
60,000,000	2.13	360,000	12	120,000,000	240,000,000
55,000,000	1.75	330,000	11	110,000,000	220,000,000
50,000,000	1.38	300,000	10	100,000,000	200,000,000
45,000,000	1.00	270,000	9	90,000,000	180,000,000
40,000,000	0.63	240,000	8	80,000,000	160,000,000
35,000,000	0.25	210,000	7	70,000,000	140,000,000
30,000,000	0.00	180,000	6	60,000,000	120,000,000
25,000,000	0.00	150,000	5	50,000,000	100,000,000
20,000,000	0.00	120,000	4	40,000,000	80,000,000
15,000,000	0.00	90,000	3	30,000,000	60,000,000
10,000,000	0.00	60,000	2	20,000,000	40,000,000
5,000,000	0.00	30,000	1	10,000,000	20,000,000
0	0.00	0	0	0	0




COMPOSITE CHART

HANFORD ENGINEER WORKS
PROJECT 9536






28 25 22 19 16 13 10 7 4 1 28 25 22 19 16 13 10 7 4 1 28 25 22 19 16 13 10 7 4 1 28 25 22 19 16 13 10 7 4 1
 JUNE JULY AUGUST SEPTEMBER OCTOBER NOVEMBER DECEMBER JANUARY FEBRUARY
 1944 1945



[REDACTED]


MALE EMPLOYEES - BARRACKS ACCOMODATIONS
H E W - 9536




[REDACTED]




DRAWN BY R & R DIV 3-18-44




COLORED MALE EMPLOYEES - BARRACKS AND ACCOMODATIONS
H.E.W. 9536






4 24 3 13 23 3 13 23 2 12 22 1 11 21 1 11 21 31 10 20 30 10 20
 MAY JUNE JULY AUG. SEPT. OCT NOV. DEC.
 DRAWN BY R.B.R. DM 3-18-66




WOMEN'S BARRACKS - OCCUPANTS & ACCOMODATIONS
H E.W. 9536


~~SECRET~~



~~SECRET~~




14 24 3 13 23 3 13 23 2 12 22 1 11 21 1 11 21 31 10 20 30 10 2
 MAY JUNE JULY AUG. SEPT OCT NOV DEC
 DRAWN BY R B R DIV 3-16-44




~~SECRET~~

COLORED WOMENS BARRACKS - OCCUPANTS AND ACCOMODATIONS H E W 9536




~~SECRET~~

ONS




14 24 3 13 23 3 13 23 2 12 22 1 11 21 1 11 21 31 10 20 30 10 1
 MAY JUNE JULY AUG. SEPT. OCT. NOV. DEC.

DRAWN BY R B R DIX 3-12




~~SECRET~~

TRAILER CITY - POPULATION & ACCOMODATIONS HEW 9536



~~SECRET~~



4 24 3 13 23 3 13 23 2 12 22 1 11 21 1 11 21 31 10 20 30 10 20
 MAY JUNE JULY AUG. SEPT. OCT. NOV. DEC
 DRAWN BY R. & R. D. L. 3-17-41

A This appendix lists a total of 193 barracks. App. B-56 refers to 195 barracks.

B 18 Barracks shown by App. B-15

~~SECRET~~

HANFORD CAMP CAPACITIES

WHITE MEN

BARRACKS (Total of 110 constructed)

20 - each accommodating 199 men or	3,980	
90 - each accommodating 191 men or	<u>17,190</u>	21,170
Less Wing C of Bks. 146 (used for baggage)	48	
Less Wing C of Bks. 60 (used by Training and Relations Dept.)	<u>50</u>	
		<u>98</u>

Total usable barrack spaces - -21,072

HUTMENTS (Total of 330 80' units erected)

307 - each accommodating 20 men	6,140	
or accommodating 22 men		6,754
12 - each accommodating 20 men	240	
or accommodating 22 men (Temp.)		264
8½ - each accommodating 12 men	102	102
(Service)		
2½ huts used for offices*	<u>0</u>	<u>0</u>

Total usable hutment spaces - - 7,120

Total ultimate capacity - - - - 28,192

COLORED MEN

BARRACKS

21 - each accommodating 191 men or	<u>4,011</u>	4,011
Less 1 barrack used as Community Building for colored employees	191	
Less 3 barracks used for colored women	<u>573</u>	<u>764</u>

Total usable barracks spaces - - 3,247

HUTMENTS

240 - each accommodating 10 men	2,400	
or accommodating 11 men		2,640
4 - each accommodating 10 men	40	
or accommodating 11 men (Temp.)		44
5 - each accommodating 6 men (Ser.)	30	30
2 huts (Olympic Commissary Offices)	0	0

~~SECRET~~

~~SECRET~~

HANFORD CAMP CAPACITIES (Continued)

COLORED MEN

HUTMENTS (Continued)

1 hut (Training & Relations Dept.) 0 0

Total usable hutment spaces - - 2,714

Total ultimate capacity - - - - 5,961

WHITE WOMEN

BARRACKS (Total of 64 constructed)

64 - each accommodating 70 women or 4,480
4,480

Less 7 used for colored women 490

Loss Barracks #11 (used as Recreation
Hall) 70

Loss Wing-B of Barracks #12 (used by
Women's Army Corps) 38

598

Total usable barracks spaces - - 3,888

Total ultimate capacity - - - - 3,888

COLORED WOMEN

BARRACKS

7 - each accommodating 70 women or 490

3 - each accommodating 180 women**or 540
1,030

Less part of 1 barracks used as
office space 18 18

Total usable barrack spaces - - 1,012

Total ultimate capacity - - - - 1,012

GRAND TOTAL CAMP CAPACITY 39,050

Legend:

* 1 Hanford Housing Office (1 hut); 2 Olympic Commissary Co. Bedroll
Offices (2 half-huts); 2 Linon Rooms (2 half-huts)

~~SECRET~~

SECRET

HANFORD CAMP CAPACITIES (Continued)

Legends: (Continued)

** Three 4-wing type men's barracks were used to house colored women.

NOTE: The above capacity figures include the following temporary spaces which were not available for permanent assignment:

White Men	264
Colored Men	44
White Women	38
Colored Women	17

SECRET

SECRET

Tabulation of Barracks Construction Dates

White Men's Barracks

<u>Barracks Unit No.</u>	<u>No. of Units</u>	<u>Started</u>	<u>Completed</u>
Group 61 - 60	10	April 6, 1943	November 27, 1943
Group 61 - 70	10	May 14, 1943	November 18, 1943
Group 71 - 80	10	June 29, 1943	October 16, 1943
Group 81 - 90	10	September 30, 1943	November 27, 1943
Group 91 - 100	10	August 2, 1943	October 28, 1943
Group 101 - 103)			
Group 106 - 106)	6	September 24, 1943	November 27, 1943
Group 111 - 120	10	September 3, 1943	November 18, 1943
Group 131 - 130	10	November 11, 1943	December 16, 1943
Group 131 - 140	10	October 16, 1943	November 27, 1943
Group 141 - 150	10	November 23, 1943	December 24, 1943
Group 161 - 160	10	November 1, 1943	December 11, 1943
Group 161 - 164	4	November 28, 1943	February 19, 1944
	<u>118</u>		

Colored Men's Barracks

Group 201 - 206	6	June 17, 1943	October 30, 1943
Group 208 - 210	3	August 9, 1943	November 27, 1943
Group 211 - 215*	4	September 3, 1943	December 6, 1943
Group 216 - 224	9	September 23, 1943	December 30, 1943
	<u>21</u>		

* No Barracks Number 218

White Women's Barracks

Group 1 - 10	10	June 20, 1943	September 28, 1943
Group 11 - 20	10	July 28, 1943	October 19, 1943
Group 21 - 30	10	October 27, 1943	November 27, 1943
Group 31 - 40	10	November 1, 1943	December 7, 1943
Group 41 - 50	10	January 27, 1944	March 8, 1944
Group Z - Y	2	February 4, 1944	April 22, 1944
Group V, W, X	3	March 24, 1944	April 22, 1944
Group Q - R	2	April 20, 1944	March 27, 1944
	<u>57</u>		

Colored Women's Barracks

Group 251 - 252	2	August 18, 1943	October 13, 1943
Group 253 - 256	3	November 8, 1943	December 8, 1943
Group 256 - 267	2	November 11, 1943	January 1, 1944
	<u>7</u>		

SECRET

~~SECRET~~

Tabulation of Trailer Lot Construction Dates

<u>Camp Number</u>	<u>Capacity</u>	<u>Started</u>	<u>Completed</u>
Trailer Camp No. 1	480	May 20, 1943	July 24, 1943
Trailer Camp No. 2	709	July 19, 1943	November 16, 1943
Trailer Camp No. 3	789	October 19, 1943	January 1, 1944
Trailer Camp No. 4	780	November 4, 1943	January 29, 1944
Trailer Camp No. 5	560	February 15, 1944	April 22, 1944
Trailer Camp No. 6	265	March 10, 1944	August 2, 1944
Trailer Camp No. 7*	76	February 15, 1944	June 1, 1944
Total - -	<u>3,689</u>		

* Colored Trailer Camp

~~SECRET~~

HANFORD CAMP SERVICES & FACILITIES

Listed below are the various "HC-Commercial Facilities" constructed to serve the Hanford Camp.

<u>Code Number</u>	<u>Name</u>	<u>Number of Buildings</u>		
		<u>New</u>	<u>Existing</u>	<u>Total</u>
HC-1	Bunkhouse Buildings	831	--	831
HC-2	Trailer Camp Buildings	146	2	148
HC-3	Mess Hall Buildings	19	--	19
HC-4	Commercial Store Buildings	14	4	18
HC-5	Theater Buildings	2	--	2
HC-6	Commissary Buildings	4	1	5
HC-7	Garages & Service Stations	1	1	2
HC-8	Combined Store Buildings	2	--	2
HC-9	Laundry	2	1	3
HC-10	Bank	1	--	1
HC-11	Post Office	1	--	1
HC-12	Bowling Alley	1	--	1
HC-13	Churches & Community Bldgs.	2	1	3
HC-14	Auditorium - Gymnasium	2	--	2
HC-15	Commercial Bus Depot	1	--	1
	Totals	1,029	10	1,039

Below is a tabulation giving overall length of services, regardless of size or classification, and the number of new and used buildings required in Hanford for each:

<u>Code Number</u>	<u>Services</u>	<u>Length</u>	<u>Building</u>	
			<u>New</u>	<u>Existing</u>
TC-5	Roads	368,300'	-	-
TC-5	Walks	254,400'	-	-
TC-4.5	Water Lines	317,675'	26	1
TC-4.6	Electric Lines	321,300'	-	-
TC-4.8	Sewers & Septic Tanks	214,250'	9	-
TC-9	Fences	112,310'	-	-
TC-4.13	Public Address System		33 Installations	-
TC-15	Steam Lines and Boiler			
	Houses	169,180	18	-
TC-16	Telephone Lines	152,500'	-	-
	Totals		53	1

SECRET

<u>Code Number</u>	<u>Building Facilities</u>	<u>Building</u>		<u>Total</u>
		<u>New</u>	<u>Existing</u>	
TC-4.9	Miscellaneous Temporary Construction (Offices, Shops, etc.)	53	12	65
TC-4.10	Fire Stations	5	-	5
TC-4.11	School Buildings	6	2	8
TC-4.12	Locomotive and Boiler Repair Shop	1	-	1
TC-12	Employee's Recreational Facilities	<u>3</u>	<u>1</u>	<u>4</u>
	Totals	68	15	83

SECRET

~~SECRET~~

HANFORD ENGINEER WORKS

PROJECT 9536

HC - HANFORD COMMERCIAL CONTRACTS

NAME	TYPE	LOCATION	INCEPT. DATE	TERMS	CANC. DATE
American Cold Storage	Frozen Food Lockers & Coffee Shop	Tract Bldg. - B-1828 (White Bluffs)	1-4-44	\$60.00 per month flat rental	6-30-44
Associated Cleaning & Pressing	Cleaning & Pressing establishment	Tract Bldg. B-141 (one room)	4-3-44	12% gross sales	2-10-45
Associated Laundry	Laundering Service	Tract Bldg. B-141 (one room)	3-27-44	2% gross sales	2-10-45
Barton Trailer Supplies	Selling Trailer Equipment	Bldg. owned by operator	4-17-44	2% gross sales	2-10-45
Basin Sage Company	Shoe Repair Shop	Tract Bldg. B-64	10-4-43	\$24.52 per month flat rental	6-31-44
Barto Garbage Collection	Collecting Garbage	Collecting from Mess Hall #1	3-4-44	\$28.00 per month flat rental	2-23-45
Brown Barber Shop	Barbering Services	Tract Bldg. B-1820 (White Bluffs)	8-1-43	\$18.00 per month flat rental	6-30-44
Buck's Cash Market	Grocery Store	HC-4.1	6-10-43	\$86.00 per month flat rental (Renegotiated 11-10-43) \$243.19 per month flat rental (Renegotiated 11-1-44 @ 2% gross sales)	2-23-45
Burdett Garbage Collection	Collecting Garbage	Collecting from Mess Hall #6	7-1-44	\$78.00 per month flat rental	2-20-45
Burrill Insurance Brokerage	Insurance Agency	Bldg. HC-9	7-13-44	10% gross sales	8-31-44
Canney LaSalle Extension Courses	Correspondence Courses	Office space in Training & Relations Bldg.	10-24-44	10% gross sales	1-31-45
Chalable Meat Company	Meat Market	HC-4.1	11-23-43	\$118.00 per month flat rental	2-23-45
Contractors Sales & Service	Garage & Oil Station	Tract Bldg. B-128	8-16-43	\$18.00 plus \$30.00 (Renegotiated 4-1-44) 1¢ per gallon for all gasoline sold 2% on all trunk rubber sold 2% on all other sales	2-24-45
Day Barber Shop	Barber Shop	B-wing of Barracks #201	8-3-44 (Contract never completely signed)	10% gross sales	8-30-44
Day Beauty Shop	Beauty Shop	B-wing of Barracks #201	8-9-44	10% gross sales	8-30-44
Demany Drug Store	Drug Store	HC-9	12-4-43	\$200.82 per month flat rental (Attempting to negotiate the contract to percentage basis at present time).	2-24-45
Employee's Garage	Garage	Bldg. owned by operator	2-1-44	2% gross sales	2-19-45
English Drug Store	Drug Store	B-1821 (White Bluffs)	8-1-43	\$40.00 per month flat rental	8-30-44
English Foot Beer Stand	Soft drink stand	Butment	8-3-44	10% gross sales	12-18-44
English Soda Fountain	Soda Fountain	HC-9	7-3-44	8% gross sales	2-10-45
Eure's Beauty Salon	Beauty Shop	HC-9.1	8-10-44	8% gross sales	12- 5-44
Foley Game of Skill	Mechanical games of skill	To be in bowling alley	7-9-43 (Contract did not go into operation)	20% gross sales	12-23-43
Foley Tavern	Tavern	B-1849 #5 (White Bluffs)	11-16-43	\$61.34 per month flat rental	6-31-44
Goodrich Tire Store	Selling Tires	Butment	9-12-44	12% gross sales	2-20-45
Hanford Clothing Store	Clothing Store	Butment	7-1-44	2 1/2% gross sales	2-10-45
Hanford Drug Store	Drug Store	HC-9.1	8-12-44	2-3/4% gross sales (Renegotiated 7-13-44 \$206.53 per month flat rental)	11-22-44
HC Employees Association	Coca Cola Distribution	Field Area	7-24-44	10¢ per case for all Coca Cola sold under this contract.	
HC Employees Association	Social dancing		12-21-43	\$80.00 for each day of operation	
	Bowling Alley		3-18-44	\$480.00 per month	
	Games of Skill		12-23-43	\$1.00 per month each machine	1-18-45
Hanford Food Shop	Grocery Store	HC-41.8	3-18-44	2 1/2% gross sales	2-10-45
Hanford Shoe & Shoe Repair	Shoe Store & Repairing	D-222 #1	3-21-44	2% gross sales	2-18-45
Harcam Battery Lubric Agency	Licensing & Meterizing	HC-9	8-1-44	8% gross sales	2-24-45
Hollywood Shoppe	Clothing Store	B-141	4-3-44	4% gross sales (Net to exceed \$200.00 per month)	2-10-45
Jackson Beauty Salon	Beauty Parlor	B-wing of Barracks #201	7-1-44	10% gross sales	1-31-45
Johansen Optometrist Shop	Optical Shop	D-222 #2	2-14-44	2% gross sales	11-20-45
Lewis Tire Company	Tire repair & Garage	Bldg. owned by operator	3-18-44	1 1/2% gross sales	2-10-45
Mohin Garbage Collection	Collecting Garbage	Collecting from Mess Hall #6		\$26.00 per month flat rental	8-12-44

SHEET 1 OF 2 SHEETS

B18

~~SECRET~~

HANFORD ENGINEER WORKS

PROJECT 9536
HC - HANFORD COMMERCIAL CONTRACTS

NAME	TYPE	LOCATION	INCEPT. DATE	TERMS	CANC. DATE
McBain Garbage Collection	Collecting Garbage	Collecting from Mess Halls #8 & #9	2-12-44 (Contract as yet unsigned)	\$25.00 per month for each Mess Hall	#8 Cancelled 11-11-44 #9 Cancelled 9-23-44
Mary's Alteration Shop	Clothing alteration & repair	B-161	3-27-44	6% gross sales	2-10-46
Mess Hall - Little Fasco	Feeding new recruits	Little Fasco Bar, Phase, Washington	6-12-44	6% gross sales	11-7-44
Midstate Amusement Corp.	Motion Pictures	Yeast	10-30-43	\$218.61 per month flat rental	1-1-44
Midstate Amusement Corp.	Motion Pictures	HC-6	1-1-44	\$614.64 per month flat rental (Renegotiated 11-1-44) 18% gross admission receipts from theatre 6% gross sales candy, pop, soda and confections	2-11-44
Miller's Outdoor Theatre	Motion Pictures	Playground Park	10-1-43	\$25.00 per month flat rental	10-21-43
Miller's Hanford Roller Rink	Roller Skating Rink	Tract belonging to operator	6-8-44	10% gross sales	11-26-44
Woodham Filling Station	Oil station & garage	D-220	2-17-43	\$80.00 per month flat rental	2-6-44
C'Hearna Outdoor Theatre	Motion Pictures	Between Bar. 71-C & 71-D (Outdoors)	8- 9-43	\$15.00 per month flat rental	
Pacific Power & Light Co.	Rolling Equipment & Power	E-1824 (White Bluffs)	6- 1-43	\$25.00 per month flat rental	12-31-43
Guigley Riding Academy	Renting horses	B-5 & D-3 all structures on Tract CC-180	2-12-44	6% gross sales	11- 1-44
Railway Express Agency	Shipping	B-64	12-23-43	\$21.56 per month flat rental	
Katloff Fix-It Shop	Repairing items	Batment	7-22-44	6% gross sales	2-16-46
Richardson Garage	Garage	B-99	1-16-44	\$18.00 per month flat rental	4-30-44
Richfield Oil Corporation	Service Station & Garage	HC-8	2- 5-44	\$0.0125 per gallon sold	2-16-46
Robertson Garbage Collection	Collecting Garbage	Collecting from Mess Halls #8, #9, & #6	4-26-44	\$25.00 per month per Mess Hall	#8 Mess Hall 9- 3-44 #9 Mess Hall 2- 1-44 #6 Mess Hall 1-19-44
Rager Pop Corn Stand	Pop corn	Hdg. owned by operator	6- 2-44	6% gross sales	2- 4-44
Saylor Hanford Beauty Salon	Beauty Shop	D-222 #8	8- 9-43	\$27.19 per month flat rental	11-11-43
Saylor Hanford Beauty Salon	Beauty Shop	HC-9	12-7-43	\$24.96 per month flat rental	2-10-46
Schick Service Station	Service Station	B-1846 (White Bluffs)	7-20-43	\$18.00 per month flat rental	6-30-44
Sears Roebuck & Company	General Merchandise Store	D-222	2- 9-43	\$23.79 per month flat rental	2- 3-44
Sears Roebuck & Company	General Merchandise Store	B-161	12-1-43	\$24.80 per month flat rental	2- 3-44
Sears Roebuck & Company	General Merchandise Store	HC-4.2	2- 4-44	\$263.96 per month flat rental	1-31-46
Shoen-Layman-Shoen	Barber Shop	D-222 #8 (and all other barber shops in Hanford)	2-6-43	10% gross sales	2-16-46
Shoen Barber Shop	Barber Shop	HC-8.1	4-27-44	10% gross sales	11-26-44
Date Barber Shop	Barber Shop	Boring of Barracks #801	8-21-44	10% gross sales	2-16-46
Umkle's Fix-It Shop	Repairing items	Batment	6- 9-44	6% gross sales	7-22-44
Union Oil of California	Bulk Station	Q-1647 (White Bluffs)	8-27-43	\$16.00 per month flat rental	10-16-44
Valley Theatre Corp.	Motion Pictures	HC-53	7- 1-44	18% gross admissions; 6% gross sales candy, et cetera	
Victory Laundry	Laundry & Cleaning Service	B-161	5- 5-43 (Contract never signed)	\$1.00 to cover entire period	3-21-44
Wagner-Littlejohn Barber Shop	Barber Shop	Boring of Barracks #801	7- 1-44	10% gross sales	6-21-44
Weinfield & Goldberg Jewelry Store	Jewelry Shop	Batment	7- 1-44	10% gross sales	2-10-46
Western Union	Telegraph messages	HC-4	2-20-44	\$28.76 per month flat rental	
Woods-LaSalle Extension Courses	Correspondence courses	Office space in Training & Relations Bldg.	10-24-44	10% gross sales	1-31-46
Yakima-Hanford Stage Company	Bus Service	HC-17	2- 8-44	\$24.00 per month flat rental	2-24-46

SHEET 2 OF 2 SHEETS

~~SECRET~~

HANFORD CAMP BUILDING CONSTRUCTION DATES

Below is a list of the major "HC Building Construction," other than housing facilities, giving dates when construction was originally started (including additions and major revisions) and completed. In almost all cases these buildings were occupied long before the final completion dates shown here, as these dates reflect late deliveries of heating, ventilating, refrigeration, and cooling equipment.

<u>Code Number</u>	<u>Building Name</u>	<u>Started</u>	<u>Completed</u>
HC-3	Mess Hall No. 1	April 14, 1943	Sept. 10, 1943*
	Mess Hall No. 2	May 19, 1943	Nov. 20, 1943*
	Mess Hall No. 3	June 13, 1943	Sept. 8, 1943
	Mess Hall No. 4	May 18, 1943	Nov. 20, 1943
	Mess Hall No. 5	May 18, 1943	Nov. 20, 1943
	Mess Hall No. 6	Nov. 15, 1943	Jan. 1, 1944
	Mess Hall No. 7	Nov. 29, 1943	Feb. 12, 1944
	Mess Hall No. 8	Feb. 2, 1944	March 18, 1944
	Sandwich Shop	Nov. 21, 1943	Jan. 8, 1944
	Evisceration Building	Nov. 19, 1943	March 30, 1944
HC-4	Grocery Store No. 1	Oct. 18, 1943	Nov. 25, 1943
	Grocery Store No. 2	Jan. 31, 1944	March 4, 1944
	Sears, Roebuck and Co.	Dec. 15, 1943	Jan. 15, 1944
HC-5	Western Union	March 6, 1944	March 23, 1944
	Hanford Theater	Oct. 20, 1943	Dec. 18, 1943
HC-6	Valley Theater	June 6, 1944	June 30, 1944
	Commissary No. 1	July 5, 1943	March 15, 1944*
HC-8	Commissary No. 2	Feb. 28, 1944	April 15, 1944
	Commissary No. 3	July 17, 1944	August 30, 1944
	Commissary No. 4	June 5, 1944	July 29, 1944
	Gas & Service Stn. No.1	Dec. 21, 1943	Feb. 12, 1944
HC-7	Gas & Service Stn. No.2	Jan. 23, 1944	March 25, 1944
	HC-9	Combined Stores Bldg.	
No. 1		Oct. 18, 1943	Nov. 27, 1943
HC-9	Combined Stores Bldg.		
	No. 2	May 22, 1944	June 20, 1944
HC-9	Laundry		
HC-10	Bank	July 6, 1943	Nov. 10, 1943**
HC-11	Post Office	June 29, 1943	Dec. 10, 1943*
HC-12	Bowling Alley	Jan. 3, 1944	Feb. 19, 1944
HC-13	Community Service and		
	Welfare Building	Dec. 13, 1943	Jan. 10, 1944
HC-14	Auditorium - Gymnasium	May 29, 1944	June 30, 1944
HC-15	Commercial Bus Depot	Jan. 3, 1944	Jan. 27, 1944
SW	Hanford Lake	July 4, 1944	July 18, 1944

- * First Addition
- ** Second Addition

~~SECRET~~

MEDICAL DIVISION
AT PEAK OF ORGANIZATION—AUGUST 14, 1944

MEDICAL SUPERVISOR
 DR. J. M. WETHERHOLD

ASST. MEDICAL SUPERVISOR
 DR. J. P. GRIFFIN

ASSISTANT IN
 INDUSTRIAL MEDICINE
 DR. G. V. SWICKARD

ASSISTANT IN
 HOSPITAL & CLINICS
 DR. J. P. GRIFFIN

SPECIALIZED HOSPITAL STAFF

ASSISTANT IN
 PUBLIC HEALTH ADMINISTRATION
 DR. R. R. SACHS

ASSISTANT IN
 BUSINESS & CONTROL
 C. B. NEIGHBORS

FUNCTIONS:

1. TREATMENT ALL INDUSTRIAL CASES FROM A MINOR SURGICAL NATURE ONLY
2. PRE-EMPLOYMENT, PERIODIC AND SPECIAL PHYSICIAN EXAMS.
3. INDUSTRIAL MEDICAL SURVEYS
4. OPERATION FIRST AID FACILITIES
5. DISABILITY WAGE

FUNCTIONS:

1. OPERATION OF GEN HOSPITAL UNITS
2. OPERATION LAB. & X-RAY FACILITIES
3. OPERATION HOSPITAL PHARMACIES
4. OPERATION OF PRIVATE OUT-PATIENT CLINIC
5. OPERATION OF HOSPITAL FEEDING FACILITIES
6. DIAGNOSIS, HOSPITALIZATION AND TREATMENT OF ALL CONTAGIOUS DISEASES

FUNCTIONS:

1. COMPLETE HANDLING OF ASSIGNED PATIENTS
2. CONSULTATION SERVICE TO PROFESSIONAL PERSONNEL
3. INSTRUCTION AND GUIDANCE OF PROFESSIONAL PERSONNEL

FUNCTIONS:

1. PUBLIC HEALTH PROGRAM—ALL PHASES
2. CONTAGIOUS DISEASE CONTROL—EPIDEMIOLOGY
3. SANITARY ENGINEERING CONTROL
4. ORGANIZATION OF PUBLIC HEALTH CLINICS
5. VITAL STATISTICS

FUNCTIONS:

1. BUSINESS ADMINISTRATION AND CONTROL
2. CLERICAL CONTROL
3. PURCHASING, RECEIVING AND STOCK CONTROL
4. REPORTS AND RECORDS
5. ACCOUNTING AND FINANCE
6. CONSULTANT ON COMPANY PLANS AND POLICIES

PERSONNEL

EXAMINATIONS	
PHYSICIANS	(3)
NURSES AIDES	(2)
FIRST AID STATIONS	
SUPV PHYSICIANS	(1)
PHYSICIANS	(8)
MESSENGERS	(2)
TYPIST	(1)
STENOGRAPHERS	(4)
NURSES	(44)
NURSES AIDES	(8)
FIRST AID ATTN	(4)
CLERKS	(38)

PERSONNEL

PHYSICIANS		(10)
SUPV NURSES		(1)
NURSES		(109)
NURSES AIDES		(87)
ORDERLIES		(30)
LABORATORIES		
X-RAY TECHNICIANS		(5)
CLINICAL TECHNICIANS		(8)
PHARMACY		
PHARMACISTS		(2)
DIETITIANS		
SUPV DIETITIAN		(1)
KITCHEN HELPERS		(22)
DISWASHERS		(13)
COOKS		(7)

PERSONNEL

SURGERY	
CHIEF SURGEON	(1)
ASST. CHIEF SURGEON	(1)
SURGEONS	(3)
ANAESTHETISTS	(1)
NURSES	(8)
NURSES AIDES	(1)
INTERNAL MEDICINE	
CHIEF PHYSICIAN	(1)
EYE, EAR, NOSE AND THROAT	
PHYSICIANS	(1)
UROLOGIST	
	(1)
OBSTETRICS	
PHYSICIANS (CONSULTANT)	(1)
PEDIATRICS	
PHYSICIANS	(1)
DENTISTS	
	(2)

PERSONNEL


PART TIME DOCTORS FROM OTHER PHASES ASSIST	
SANITARY ENGINEER	(1)
SANITARY INSPECTORS	(2)
PUBLIC HEALTH NURSES	(11)
SUPV NURSE	(1)
PUBLIC HEALTH LABORATORY	
HEALTH EDUCATOR	(1)
BACTERIOLOGIST	(1)
TECHNICIANS	(2)
TECHNICIAN HELPERS	(1)
CLERKS	(9)
STENOGRAPHERS	(3)
TYPISTS	(1)


PERSONNEL

SUPERVISORY CLERKS		(3)
HOSPITAL ADMITTANCE CLERKS		(11)
CASHIER-BOOKKEEPERS		(12)
RECEPTIONISTS		(2)
FILE CLERKS		(23)
MATERIAL CLERKS		(8)
RECEIVING CLERKS		(7)
REPORTS AND RECORDS CLERKS		(4)
LAUNDRY CLERKS		(9)
SEWING CLERKS		(2)
MESSENGERS		(11)
CLERKS		(17)
STENOGRAPHERS		(13)
TYPISTS		(3)
CAR POOL CLERKS		(2)
CHARGE CLERKS		(4)
JANITORS		(27)


810 EMPLOYEES

DRAWN BY G. D. SMITH, R. B. R. DN. 10-17-44





B22





HANFORD CAMP SUBCONTRACTS

Below is a tabulation of major subcontracts awarded, giving name of subcontractor and scope of work:

<u>RFQ Number</u>	<u>Subcontractor</u>	<u>Scope of Work</u>
50 $\frac{1}{2}$	Pittsburg-Des Moines Steel Company	Dismantling and erecting elevated storage tanks.
57 $\frac{1}{2}$	Ransay Water Collector Corp.	Investigation Water Supply
58 $\frac{1}{2}$	Internation Water Supply, Ltd.	Well Drilling & Test Pumping
401 & 416	A. A. Durand & Sons	Well Drilling & Test Pumping
408	Newberry, Chandler & Lord	Electrical
411	Hanke-James-Zahniser & Warren	Piping
412	Sullivan Valve and Engineering Co.	Installation Boilers, No. 1 Boiler House
4323	Charles R. Brower	Insulation
4325	Brunswick-Balke-Collender Co., Inc.	Pool Tables
4333	Fentron Steel Works	Service Station No. 1
4334	Guerin Brothers	Surfacing Roads and Walks.



LEGEND

- ESTIMATED PERCENT
- - - ACTUAL PERCENT
- ADDITIONAL WORK APPROVED




COMPLETION FORECAST



HANFORD CAMP



SWISS ENGINE... 3-12-44




26 2 9 16 23 30 7 14 21 28 4 11 18 25 2 9 16 23 30 6 13 20 27 3 10 17 24 1 8 5 22 29 0 5
APRIL MAY JUNE JULY AUGUST SEPTEMBER OCTOBER
DRAWN BY G. G. G. 3 28 44




COMPLETION FORECAST



100-B AREA



COMPLETION FORECAST

100-D AREA





A clearer prints should be provided.

LEARN

40

30

20

10

0

1 18 2
JULY

2

4 R 25

CONFIDENTIAL

[REDACTED]

20

19

18

17

16

15

14

13

12

11

10

5 10 15 20 24 28 31 14 7 25 4 12 25 6
 FEBRUARY 1944 FEBRUARY 1945
 944 945

100

90

80

70

60

50



40

30

20


10

12 21 28 4 1 18 25 4 11 18 25
 FEBRUARY MARCH



COMPLETION FORECAST


200-W AREA




~~SECRET~~


COMPLETION FORECAST


300 AREA





SHEET NO. 4 OF 4 SHEETS





HANFORD ENGINEER WORKS
AREA FORCE CURVES

GENERAL SERVICES

TRANSPORTATION, SHOPS,

WATER SUPPLY, LINE GARAGE, LABORATORY ETC.

HEAVY UNLOADING

INCREASED CAMP B RIGGERS TO
 TO STEP UP CRATING FOR EXCESS
 MATERIALS

50
45
40
35
30
25
20
15
10
5

SEP 25 20 15 10 5 0 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95
 SEPTEMBER OCTOBER NOVEMBER DECEMBER 1945

HANFORD ENGINEER WORKS
AREA FORCE CURVES


HANFORD AREA

(CONSTRUCTION ONLY)

60
54
48
42
36
30
24
18
12
6
0

SEP 25 20 15 10 5 0 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95
 SEPTEMBER OCTOBER NOVEMBER DECEMBER 1945 JANUARY FEBRUARY

WORKS
CURVES
CES
ETC



WORKS
CURVES



HANFORD ENGINEER
 AREA FORCE CUR
 100-B AREA A

5000
 4500
 4000
 3500
 3000
 2500
 2000
 1500
 1000
 500



5000
 4500
 4000
 3500
 3000
 2500
 2000
 1500
 1000
 500



6400
 5600
 4800
 4000
 3200
 2400
 1600
 800



LABOR PULLED FOR HANFORD CAMP

REDUCTION OF CARPENTRY WORK
 WITH BUILD UP THE METALLICAL
 CRAFTS - ESPECIALLY IN 100-B BLDG

HANFORD ENGINEER
 AREA FORCE CUR
 100-D AREA

PRIORITY OF 22
 PULLED MEN TO TRI
 B T AT

THEY
 APPROX. 10% OF THE
 REDUCED

HANFORD ENGINEER
 AREA FORCE CUR
 100-F AREA

HANFORD ENGINEER WORKS
AREA FORCE CURVES
 100-B AREA

NIGHT FORCE WENT ON 185-190
 FOR PIPE WORK
 BUILD UP OF LABOR FORCES FOR EMERGENCY
 REPAIR OF CONCRETE PRESSURE SEWER


5000
 4500
 4000
 3500
 3000
 2500
 2000
 1500
 1000
 500
 0
 FORCE



HANFORD ENGINEER WORKS
AREA FORCE CURVES
 100-D AREA

PRIORITY OF 221-U OVER "D" AREA -
 PULLED MEN TO TRY TO START UP 221-U
 & T AT SAME TIME

5000
 4500
 4000
 3500
 3000
 2500
 2000
 1500
 1000
 500
 0
 FORCE



HANFORD ENGINEER WORKS
AREA FORCE CURVES
 100-F AREA

REDUCTION OF CARPENTRY, ETC, PULLED
 FITTERS FOR 100-D AREA

6400
 5600
 4800
 4000
 3200
 2400
 1600
 800
 0
 FORCE





7200

6000

5000

4000

3000


FORCE

2000

1000

0

(10)



ARE



FORCE

- 7200 +
- 6400 +
- 5600 +
- 4800 +
- 4000 +
- 3200 +
- 2400 +
- 1600 +
- 800 +

1. 2. 3.
 (1) (2) (3)
 ACTUAL (1) (2) (3)

CARPENTERS & LABOR PUT IN AREA FOR PURPOSE OF
 COMPLETING TC BLDGS, ESPECIALLY THE WAREHOUSES

ENGINEERING WORK
EA FORCE CURVES
W AREA

REMARKS: [Illegible text]
[Illegible text]
[Illegible text]

7200
6400
5600
4800
4000
3200
2400
1600
800

FORCE

ENGINEERING WORK
EA FORCE CURVES
W AREA

7200
6400
5600
4800
4000
3200
2400
1600
800

FORCE

8000

7000

6000

5000

4000

3000

2000

1000

0

FORCE

CARP
MECH
LE 1

800
1000
1100
1200
1300
1400
1500
1600

SHEET NO. 3 OF 4 SHEETS

FORCE

150

300

450

600

750

900

1050

1200

1350

LEGEND

ESTIMATED TOTAL FORCE

ACTUAL TOTAL FORCE ON ROLL

DESIGN ON 313 BLDG HELD

ADDITTON TO 3706 RELEASED

BARRACKS FOR 3000 AREA

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26

HANFORD ENGINEER WORKS AREA FORCE CURVES 300 AREA

NIGHT SHIFT 313 &
CARPENTERS ON 321

NIGHT SHIFT ON 314

DECLINE OF CARP 321
& SLOW DELIVERY OF
EQUIP.

REVISED ESTIMATE

REVISED


20 27 3 10 17 24 1 8 15 22 29 5 12 19
AUGUST SEPTEMBER OCTOBER NOVEMBER



HANFORD ENGINEER WORKS
EA FORCE CURVES
300 AREA

NIGHT SHIFT ON 314

NIGHT SHIFT 314



SECRET

RATE OF CONSTRUCTION OF HANFORD CAMP

<u>Month Ending</u>	<u>Per Cent Complete</u>	<u>Progress During Month</u>
March 1943	00	2
April	2	9
May	11	14
June	25	8
July	33	19
August	52	8
September	60	10
October	70	11
November	81	9
December	90	22
January, 1944	68*	5
February	75	7
March	80	5
April	85	6
May	91	6
June	97	1
July	98	1
August	99	0
September	99	1
October	100	

* Adjusted percentage based on additional work in the area.

SECRET

A Portions of sheets 10 and 18 are non-readable

EC - COMMERCIAL CONTRACTS & FACILITIES
3000 AREA CAMP

ROOM	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VALUE CIV. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
EC-41	MESS HALL BUILDINGS	5	110 x 334 x 13 (Overall)	43,880 sq	257,640 sq	H-shaped, wood frame, gable roof structure with toilet and shower room located the across bar. Outside gypso-board siding, roll roofing, concrete foundations and floor in shower room.	Power, lighting, heating, ventilation, steam, water, hot water, toilet and wash room facilities and sewer.	West of messhall paralleling barbed-wire-fenced road.
	BARBAC - 4-WING TYPE		30 x 148 x 13	17,060	221,820			
	MESS AND UTILITY ROOM	1	30 x 88 x 12	2,640	34,320	Same as above except	None as above.	West of messhall.
	4' BALKY #		3 x 10 x 8	240	1,800			
	BARBAC - 2-WING TYPE	1	111 x 147 x 13 (Overall)	16,110	129,610	Same as above except	None as above.	West of messhall.
	2 WINGS #		30 x 147 x 13	8,820	114,640			
	MESS ROOM	1	24 x 30 x 13	721	9,360	Same as above except	None as above.	West of messhall.
	LAMBERT ROOM		13 x 30 x 16	240	2,600			
	UTILITY ROOM	1	10 x 21 x 8	210	1,690	Same as above except	None as above.	West of messhall.
	2 BALKY #		3 x 10 x 8	240	900			
LINEN KITCHEN	1	14 x 40	1,280	11,540	Facilities installed	lighting, heating	West of messhall.	
STORAGE BAYMENT	1	14 x 40	640	3,740	None	None	West of messhall.	
EC-42	MESS HALL	1	208 x 238 x 13.3 (Overall)	11,528	433,490	Wood frame, steel and gable roof, post and girder construction, gypsum board siding, roll roofing, concrete foundations and flooring in kitchen and warehouse. The messhall is L shaped with a warehouse attached to East end of the kitchen and office portion.	Power, lighting, ventilation, heating, steam, water, hot water, refrigeration, sewer, toilet and wash room, telephone.	Between Type 1 and 2 flag messhalls.
	KITCHEN AND OFFICES	1	40 x 148 x 13	5,920	118,080			
	DINING ROOM	1	90 x 136 x 13	12,240	159,120			
	MESS ROOM	1	235 x 32 x 14	1,322	17,108			
	PORCHES	1	10 x 13 x 30	390	1,410			
	WAREHOUSE	1	14 x 24.5 x 10	357	3,680			
	DRINKING KITCHEN	1	16 x 22 x 13	352	3,872			
	CLOCK ALLEY	1	12 x 14 x 10	168	1,920			
	TRASH DUMP	10	8 x 8.1 x 8	648	6,120			
	ICE HOUSE	1	8 x 10 x 8	64	720			
A.P. PLATFORM	1	10 x 126 x 15	7,560	11,400				
EC-43	MESS	1	32 x 87 x 14	2,144	30,016	Wood frame, steel roof building, post and girder construction, gypsum board siding, roll roofing, concrete foundations and floor.	Power, steam heat, lighting, sewer, air, water, and sewer. Concrete ground pit and air compressor.	Between messhalls.
	ROAD	1	2' wide	-	-	8" black water bound gravel.	None	Area 436.
EC-5	WELL LOT	1	800' x 800'	380,000	-	None	Lighting, buildings and shops.	West end of camp.
	WELL BUILDING	1	8 x 8 x 8	512	1,728	Wood frame steel roof building.	Power, lighting. 1 day well pump.	Approximately 2000' East of Camp Area.
EC-7	TRANSFORMER HOUSE	1	8 x 8 x 8	512	576	Wood frame steel roof building.	Lighting, electrical heating, calculator equipment.	West of Storage Tank.
	CONCRETE WATER STORAGE TANK	1	50,000 gal.	-	-	Steel tank	None	Approximately 2000' East of Camp Area.
	WATER LINES	1000'	4" #	-	-	Galvanized and screwed Schedule 40 steel pipe buried approximately 4 ft.	Upstream.	Area 436.
	WATER LINES	1000'	3" #	-	-	Galvanized and screwed Schedule 40 steel pipe buried approximately 4 ft.	Upstream.	Area 436.
EC-8	ELECTRIC LINES	10,000'	2/0 wire	-	-	3-wire line carried on existing 60 KV pole line.	None	Service from Richmond.
	TRANSFORMER BANK	1	10 x 20	800	-	Open frame, enclosed by 4" x 4" wood frame.	3 - 100 KVA Transformer P 2900 and 200' x 1 - 75 KVA Transformer P 2900, 22/110 8	At Messhall.

Note: All other buildings from drawings.

B27
H



III - COMMERCIAL CONTRACTS & FACILITIES
 3000 AREA CAMP

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC-9	FENCE	800'	12' High			Type #1	None	Surrounding 3-Bay Type Barrack.
TC-11	SEWER LINES	1600'	12" Ø			Vitrified and concrete pipe with concrete joints buried approximately 5'.	None	Area wide.
		800'	10" Ø					
		450'	8" Ø					
		300'	6" Ø					
	SETTLING POND	1	25' x 60' x 4'	1,500	6,000	Earth Dyke.	None	South of Camp Area.
	SEWER TANKS	1	20' x 60' x 8'	1,200	9,600	Type #7	None	Same
	GREASE TRAP	1	4 x 6 x 4	24	96	Wood Box Underground	None	At messhall.
TC-15	STEAM LINES	1200'	4" Ø			Welded Schedule 40 Steel pipe lagged with Air Cell insulation and carried on wooden overhead pipe supports.	None	Area wide.
		360'	3" Ø					
		300'	2" Ø					
		150'	1½" Ø					
	BOILER HOUSE	1	24' x 40' x 14'	1,104	15,456	Wood frame, shed roof building, post and girder construction.	Water, lighting. 2 - 100 H.P. Boiler, Pump and water Storage Tank.	Northwest of messhall.

SECRET

BUILDING LIST - TELEGRAPH CONSTRUCTION

CENTRAL SHOPS AREA

Sheet 1

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 29	FIRST AID BUILDING	1	25 x 43 x 10 x 4 x 8 x 8	1107	11006	Wood Frame Cable Roof Building with Lean-to Attached to South Side	Lighting, Water, Steam Heat, Toilet and Washroom Facilities, Telephone	4th Street
	SERVICE DIVISION ENGINEER'S OFFICE	1	24 x 96 x 11 & 8 x 18 x 9	2448	26630	Wood Frame Cable Roof Building with Toilet Room Lean-to Attached East Side	Lighting, Telephone, Steam Heating, Water, Toilet and Washroom Facilities	On "A" Ave. E. of 2nd St.
	LAYOUT DIVISION ENGINEER'S OFFICE	1	24 x 125 x 11 & 10 x 24 x 8	3240	36920	Wood Frame Cable Roof Building with Lean To Brick Vault & Wood Frame Toilet Room Lean Attached to East Side		Same
	GOV'T DIVISION ENGINEER'S OFFICE	1	24 x 92 x 11	2208	24288	Wood Frame Cable Roof Building	Lighting, Telephone, Steam Heating, Water Toilet and Washroom Facilities	On "A" Ave. E. of 2nd St.
	CONCRETE LABORATORY	1	24 x 76 x 11 & 12 x 56 x 10	2486	26784	Wood Frame Cable Roof Building with Concrete Floor & Apron on S. & E. Sides and Lean-to on East Side Only	Lighting, Power, Telephone, Steam Heating, Water, Toilet and Washroom Facilities	2nd and "A" Avenues
	PAINT SHED (SIGNS)	5	22 x 48	5280	45600	Butler Mission Type Sheet Metal Sides	Lighting, Heating, Telephone	2nd Street
	CHAFT SUPERINTENDENT'S OFFICE	1	(1st Wing 30 x 19 x 11 2nd Wing 30 x 110 x 11 3rd Wing 50 x 12 x 10 Penthouse Addn. 30 x 22 x 10	10320	121200	Wood Frame L-shaped Cable Roof Bldg. with 3-Story Penthouse on E. End of 2nd Wing & with Lean-To Attached to E. Side of 1st Wing & S. Side of 2nd.	Lighting, Power, Ventilation, Air Cooling, Steam Heating, Water, Telephone, Toilet and Wash Room Facilities	2nd & "A" Avenues
	SALVAGE PLATFORM	1	40 x 100	4000	---	Wood Frame & Decked 4' High	None	3rd & "B" Avenues
	HEAVY EQUIPMENT PARTS WAREHOUSE	2	80 x 180 x 12 80 x 60 x 12	14400 4800	172800 57600	Wood Frame Shed Roof Buildings, Post & Girder Construction	Lighting, Water	Same
	RIDDERS' LEPT	1	24 x 156 x 10 & 24 x 60 x 10	5184	51840	Wood Frame Cable Roof Building L-Shaped with 4 x 50 x 4 Deck on West Side	Lighting, Telephone, Water, Steam Heating, Toilet & Washroom Facilities	4th & "A" Avenues
	FIRE STATION	1	48 x 128 x 14 & 8 x 12 x 16	6144	87542	Wood Frame Cable & Shed Roof Bldg. with Lean-To along S. Side & Ross Tower 80' High, Concrete Floor & Apron	Lighting, Power, Steam Heating, Telephone, Water, Toilet & Washroom Facilities, Cooking and Barrack Facilities	1st & "A" Avenues
	HEAT METAL & MACHINING SHOP	1	78 x 245 x 15	19910	298650	Wood Frame Post & Girder & Truss Construction Bldg. with Concrete Floor & Lean-To Attached to E. & N. Sides	Lighting, Power, Water, Steam Heating Telephone, Air, Toilet & Washroom Facilities, Monorail System	4th Street
	PUMPHOUSE PARTS STORAGE BUILDING	3	22 x 48	3168	27360	Butler Mission Type Sheet Metal Sides	Lighting, Heating, Telephone	4th Street
	PUMPHOUSE REPAIR SHOP	1	(40 x 92 Overall 40 x 62 x 14 30 x 48 x 20 26 x 32 x 15	3680	53760	Wood Frame Shed Roof Bldg. Post & Girder Const. with Conc. Floor-Penthouse on N. End	Lighting, Power, Telephone, Steam Heating, Monorail and Mail Systems	Same
	INSPECTORS' OFFICE	1	24 x 112 x 11	2688	25908	Wood Frame Cable Roof Building	Lighting, Telephone, Steam Heating, Water, Toilet and Washroom Facilities	On "A" Ave. E. of Fire St
	600 AREA LABOR UNIT OFFICE	1	22 x 48	1056		Butler Mission Type Sheet Metal Sides	Lighting, Heating, Telephone	1st and "A" Ave.
	SALESMAN STORAGE BUILDING	1	22 x 48	1056		Butler Mission Type Sheet Metal Sides	None	Same
	LABORATORY ROAD MATERIALS	1	20 x 32 x 11	640	7040	Wood Frame Cable Roof Building	Lighting, Telephone, Steam Heat, Water	South of Station Office
	ENGINE REPAIR SHOP & OFFICE	1	50 x 407 Overall 50 x 132 x 16 42 x 50 x 30 27 x 50 x 10	10350	191000	Wood Frame Shed & Cable Roof Bldg. Post & Girder Const. with Conc. Floor, 2 Pent-houses 30' High & a Lean-to on N. Side	Lighting, Power, Water, Steam Heating, Air, Water, Toilet & Washroom Facilities Telephone	5th & "A" Avenues
	VALVE TESTING OFFICE	1	18 x 20 x 10	360	3600	Wood Frame Cable Roof Building	Lighting, Telephone, Steam Heating	2nd St. S. of "A" Ave.
	VALVE TEST SHOP	1	18 x 20 x 10	360	3600	Wood Frame Cable Roof Building	Lighting, Water, Air, Steam Heating	2nd St. S. of "A" Ave.

B 28

SECRET

~~SECRET~~

BUILDING LIST - T-22 L-3 BY CONSTRUCTION

CENTRAL SHOPS AREA

Sheet 2

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 29	IRON CUTTING SHOP	1	20 x 60 x 14 & 16 x 24 x 10	1584	20640	Wood Frame Gable Roof Building with Lean-To Attached to S.W. Corner	Lighting, Power, Heating	4th Street
	MILLRIGHT SHOP (TRAINING)	1	20 x 90 x 10	1000	10000	Wood Frame Gable Roof Building	Lighting, Heating	Base
	WELDING SHOP (SCHOOL)	1	20 x 70 x 11	1400	14400	Same	Lighting, Power, Heating, Ventilation	Base
	BATTERY & RADIATOR SHOP	1	40 x 100 x 12	4000	48000	Wood Frame Shed Roof Building, Post and Girder Construction	Lighting, Power, Heating, Ventilation, Telephone, Steam Heat, Water, Air, Telephone	3rd St. & "B" Avenue
	STORAGE HUTMENTS, BURGERS'	2	22 x 48	2112	18240	Butler Mission Type Sheet Metal Hats	Lighting	4th Street
	TRANSFORMATION SAFETY OFFICE	1	22 x 48	1056	9120	Same	Same	4th & "B" Avenue
	GAS STATION	1	6 x 6 x 8 Attendant's Off.	---	---	1 - Electric Pumps 2 - Underground Station Tanks 3 - 2000 Gal. 1 - 2000 Gal.	Lighting, Power, Water, Air	2nd St. & "A" Avenue
	TIRE STORAGE & REPAIR SHOP	1	75 x 110 x 14	8250	112500	Wood Frame Shed Roof Bldg. Post & Girder Const. with Brick Firewall Dividing Storage Part from Repair Shop Having 10' Loading Dock on North Side of Building	Lighting, Power, Steam Heat, Air, Water, Telephone	3rd St. E. of "B" Ave.
	ICE HOUSE	1	40 x 40 x 11	1600	17600	Wood Frame Gable Roof Building 10' Deck 4' High on S. & E. Sides	Lighting, Water	Water Limitation Lot
	AUTOMOTIVE & HEAVY EQUIPMENT WELDING SHOPS	2	22 x 48	2112	18240	Butler Mission Type Sheet Metal Hats	Lighting, Heating, Power	E. of Crane Repair Bldg.
	SAFETYWORKS OFFICE & STORAGE BLDG.	2	22 x 48	2112	18240	Butler Mission Type Sheet Metal Hats	Lighting, Heating, Telephone	2nd & "A" Avenue
	MAKERS OFFICE	1	16 x 48 x 9	768	6912	Wood Frame Hip-Roof Bldg., Gable Roof	Lighting, Telephone, Water, Steam Heating	On "A" Ave. Between 1st & 2nd Street
	MECHANICAL OFFICE	1	16 x 48 x 10	768	7680	Wood Frame Gable Roof Fire-Shed Building	Lighting, Steam Heating, Telephone	Base
	COST OFFICE	1	16 x 48 x 10	768	7680	Wood Frame Gable Roof Building	Same	Base
	ELECTRICAL REPAIR SHOP	2	17 x 31 x 11 20 x 32 x 11	2967	32639	Wood Frame Gable & Shed Roof Buildings with Lean-To on N. & W. Sides of Main Bldg.	Lighting, Heating, Telephone, Power	2nd Street
	AUTO INSPECTION BUILDING	1	48 x 176 x 14	8448	114272	Wood Frame Shed Roof Building, Post & Girder Const., Concrete Floor & Pits	Lighting, Power, Water, Air, Roof Ventilators	3rd & "B" Avenue
	CRANE JACK (FLATWORK)	1	40 x 40	1600	---	Wood Platform 4' High	None	Oil Storage Yard
	CRANES & SHED BACKS	1	40 x 86 x 14	3440	48160	Wood Frame Gable Roof Bldg., Post and Girder Const. with Conc. Floor Pits	Lighting, Power, Water, Air, Telephone, Steam Heating	3rd & "B" Avenue
	AUTOMOTIVE REPAIR SHOPS (AUTS)	1 Bldg.	30 x 326 x 14	9780	136920	Wood Frame Shed Roof Building with Post & Girder Const. with Concrete Floor	Lighting, Power, Telephone, Steam Heating, Water, Air	Between 3rd & 4th Streets & 4 & 7 Avenues
	AUTOMOTIVE REPAIR SHOPS (TRUCK)		38 x 180 x 14	6840	95760	Wood Frame Shed Roof Building, Post & Girder Construction with Concrete Floor	Lighting, Power, Telephone, Steam Heating, Water, Air	3rd Street - 4th
	TRANSFORMATION TOILET		10 x 25 x 8	250	2000	Wood Frame Shed Roof Building	Lighting, Water, Toilet & Washroom Fac.	S. of Heavy Equip. Repair
	SMALL PARTS REPAIR (CAR, DIST.,)		18 x 40 x 12	720	4860	Wood Frame Shed Roof Building	Lighting, Power, Steam Heating	Attached to South Corner of Automotive Repair Bldg.
	STOCK ROOM & OFFICE		80 x 80 x 15 & 32 x 110 x 10 & 12 x 22 x 8	10184	133312	Brick Gable Building with Wood Frame Shed Roof - Venthouse	Lighting, Steam Heat, Ventilation, Water, Telephone, Toilet & Washroom Fac.	3rd & "A" Avenue

~~SECRET~~

~~SECRET~~

BUILDING LIST - TEMPORARY CONSTRUCTION

CENTRAL SHOPS AREA

Sheet 3

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 29	HEAVY EQUIPMENT REPAIR	Cons'd	40 x 400 x 14	16800	105200	Wood Frame Shed Roof Building, Post and Girder Construction with Concrete Floor	Lighting, Air, Water, Power, Steam Heating	N. End "A" Avenue Wing
	TOOL ROOM	1	20 x 40 x 12	800	9600	Wood Frame Shed Roof Building, Cons. Floor	Lighting, Steam Heating, Telephones	Attached to S. Side of Heavy Equip. Repair Wing
	TRANSIT MIX REPAIR SHOP	1	42 x 120 x 15	5040	75600	Wood Frame Shed Roof Bldg., Post & Girder Const. with Cons. Floor, Open one side	Lighting, Power, Water, Air.	On "A" Ave. E. of 4th St.
	TRANSIT MIX GREASE RACK	1	20 x 42	840	---	Wood Frame with Ramp 5' High, Not Covered	Lighting, Air	Same
	CLOCK ALLEY - CENTRAL SHOPS	1	30 x 54 x 12	1620	19440	Wood Frame Gable Roof Bldg. Part Open	Lighting, Telephone, Heating	
	WATER DISTRIBUTION OFFICE	1	30 x 60 x 10	1200	12000	Wood Frame Gable Roof Building	Lighting, Heating, Telephone	Water Sanitation Lot
	BARREL RACK PLATFORM	1	150 x 150	22500	---	Wood Platform on Sleepers	Lighting, Water	Same
	TRANSFORMATION AREA OFFICE	1	12 x 20 x 8	240	1920	Wood Frame Shed Roof Bldg. on Skids	Lighting, Telephone, Heating	3rd St. S. of "B" Avenue
	RAILROAD TIRE MOUNDS	2	12 x 14 x 8	336	2496	Wood Frame Gable Roof Building	None	On R.R. East of 1st St.
	FUEL STORAGE YARD & TANKS	2	1 - 180 x 190 1 - 190 x 220	76000	---	Fence Area with Tanks Surrounded by Earth Dykes Incl. Truck Unloading Spots	Lighting, Power, Water, Transfer Pumps 5-25,000 Gal. Tanks, 2-12,000 Gal. Tanks	Same
	J.I.T. BUILDING	1	22 x 48	1056	9120	Butler Mission Type Sheet Metal Mt	Lighting, Heating	4th Street
	TRANS. MISC. STORAGE & REPAIR HUTS	5	22 x 48	5280	45400	Same	Same	B Ave. S. of 4th Street
TC 5	ALLEYS		6500' - 40' Side Gravel Road		---	Water Bound Gravel 12" Thick	None	Area Side
			7500' - 20' Side Gravel Road		---	Same	None	Same
	ALLEYS		6000' - 6' Side Gravel alleys		---	Water Bound Gravel 6" Thick	None	Same
	BUS PARKING LOT	1	600 x 600	360000	---	Water Bound 12" Thick	Lighting	"A" Avenue
	CAR PARKING LOT	2	400 x 400	72000	---	Water Bound 12" Thick	Lighting and Stops	Same
	WATER SANITATION LOT	1	300 x 600	180000	---	Fenced and Stabilized	Water and Lighting	North of "A" Avenue
	STEEL STORAGE YARD	1	320 x 420	134400	---	Same	Lighting and Stops	N. of Millwright Shop
	MISCELLANEOUS STORAGE LOTS	---	500000 Sq. Ft.		185185	Quys. Stabilized 12" Thick	None	Area Side
TC 7	ELEVATED STORAGE TANK	1	100000 Gal.	---	---	Wood Stave Tank on Wood Frame Approx. 40' Above Ground	Water, Steam, Lighting	"B" Ave. S. of "B" Boiler
	STEEL LINES	(2250 18875 1500 1000 1600 500	8' 8" 6' 8" 4' 8" 3' 8" 2' 8" 2 1/2' 8"	---	---	Wood Slip Joint, Welded Steel and Screwed Pipe buried Approx. 4' deep	Hydraulics	Area Side
TC 8	Transfer Shop	1	20 x 20	200	---	Open Framing, Enclosed by Wood Fence	3-75 KVA Trans 1 6000/440/220 S	At Transp. Garage Building
	Transfer Shop	1	20 x 20	200	---	Same	2-75 KVA " 1 6000/440/220 S	At Crane Repair Bldg.

~~SECRET~~

BUILDING LIST - TEMPORARY CONSTRUCTION

CENTRAL SHIPS AREA

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 8	TRANSFORMER BANK ELECTRIC LINES	1	10 x 20	200	---	Open Framing Enclosed by Wood Fence	0-230 KVA Trans. P 6900/110/220 S 1-75 KVA Trans. P 6900/220/110 S	At Millwright Shop
TC 9	FENCES		4420' - 10' High 2320' - 5' High	---	---	4" x 4" x 12' Wood Post & Seven Wire Topped with 5 Strands of Barb Wire Same	Same Same	Area Side Same
TC 10	TOILET BULK	40	Approx. 4 x 7 x 4	1680	6720			Area Side
	TOILETS	20	8 x 10 x 8	1600	12800			Same
		5	6 x 6 x 8	180	3600			Same
	SHACKS	3	6 x 6 x 8	108	864			Same
		1	8 x 8 x 8	64	512			Same
		20	8 x 10 x 8	1600	12800			Same
		1	6 x 14 x 8	84	672			Same
		2	10 x 12 x 8	240	1920			Same
		2	12 x 14 x 8	336	2688			Same
TC 12	CHANGEOUT BOOTHS	8	4 x 6 x 7	192	1344			Same
	LAVATORY LOCKERS	12	1 x 2 x 7	24	168			
	WRENCH PLATFORMS	2	30 x 30	1800	---			Same
TC 11	SEPTIC TANKS	1	30 x 60	---	---	Wood Box Underground	Chlorinator House	East of 1st Street
	SETTLING BASINS	3	30 x 60	---	---	Earth Dyke Construction	Same	Same
	SEWERS		4000 (Approx) 8" Vit. Clay Bell & Spigot 2400 (Approx) 4" Vit. Clay Bell & Spigot					Area Side Same
TC 13	STEAM LINES		2130 - 4" 1200 - 3" 400 - 2" 500 - 1 1/2"	---	---	Insulated Welded & Screwed Steel Pipe Sub. 40 Same Same Same	Suspended on Overhead Pipe Supports Same Same Same Same	Area Side Same Same Same
TC 14	BOILER HOUSE (A)	1	26 x 32 x 15	432	1280	Wood Frame Shed Roof Bldg. Post and Girder Construction	Lighting, Water, Steam, 2-75 HP Boiler, Pump, and Wood Tank	E. E. of Craft Dept. Office
	BOILER HOUSE (B)	1	24 x 32 x 16	768	12288	Wood Frame Shed Roof Building, Post & Girder Construction	Lighting, Water, Steam, 1-50 HP Boiler, Pump & Wood Tank	E. E. of Trans. Garage

~~SECRET~~

WORLDWIDE 1.1.1 - TEMPORARY CONSTRUCTION

CENTRAL SHEETS AREA

Sheet 5

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES AVAILABLE	LOCATION
TC 15	BOILER HOUSE (C)	1	22 x 26 x 14	576	8008	Wood Frame Shed Roof Building, Post and Girder Construction	Lighting, Water, Steam, 1-72 HP Boiler Pump, Wood Tank	S.W. of Engineers' Office
	BOILER HOUSE (D)	1	22 x 26 x 12	632	11628	Wood Frame Shed Roof Building, Post & Girder Construction	Lighting, Water, Steam, 1-72 HP Boiler Pump, & Wood Tank	4th Street
	BOILER HOUSE (E)	1	10 x 14 x 12	140	1680	Wood Frame Shed Roof Building	Lighting, Water, Steam, 1-30 HP Boiler	Water Sanitation Lot
TC 16	TELEPHONES	26 Bldgs. Served				Cable, Open Ironwire & Twisted Pair	84 phones & approx. 20 extensions through 1-20 position manually oper. switchboard	area 11c

~~SECRET~~

BUILDING LIST - TEMPORARY CONSTRUCTION

100-B AREA

Sheet 1

NO.	BUILDING NAME	N. OF BLDG.	SIZE	FLOOR AREA S. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
30	General Information							
	DIVISION ENGINEER'S OFFICE	1	35 x 12 1/2 x 10 & 8 x 9 x 8	4515	45150	Wood Frame, Cable Roof Bldg. with Lean-To S. & E. Sides	Telephone, Lighting, Water, Heating, Toilet and Wash Room	"C" St. & 2nd Street
	LABOR & CONTRACTOR OFFICE	1	24 x 40 x 10	960	9600	Wood Frame, Cable Roof Bldg. wood frame	Telephone, Lighting, Heating	"C" St. & 2nd Street
	PIPE SHOP	1	30 x 76 x 16	5320	85120	Truss Roofed Building	Telephone, Lighting, Power, Heating, Water, Toilet & Wash Room	and St. S. of "C" St.
	U.S. ENGINEER'S OFFICE	1	30 x 24 x 10 & 8 x 9 x 8	792	7776	Wood Frame, Cable Roof Bldg. with Lean-To Toilet Room Attached	Telephone, Lighting, Heating, Water, Toilet & Wash Room	"C" St. & 2nd Street
	AREA ESTABLISHMENT OFFICE	1	12 x 40 x 9	420	2160	Wood Frame, Cable Roof Building	Lighting, Telephone	"C" St. & 2nd Street
	LAYOUT OFFICE	1	22 x 48	1056	9120	Butler Sheet Metal Hut	Telephone, Lighting, Heating	"C" St. & 2nd Street
	PAINT OFFICE	1	22 x 48	1056	9120	Butler Sheet Metal Hut	Telephone, Lighting, Heating	"C" St. & 2nd Street
	COST & SAFETY OFFICE	1	22 x 48	1056	9120	Butler Sheet Metal Hut	Telephone, Lighting, Heating	"C" St. & 2nd Street
	ELECTRICALS OFFICE	1	22 x 48	1056	9120	Butler Sheet Metal Hut	Telephone, Lighting, Heating	"C" St. & 2nd Street
	NIGHTMIGHT SHOP	1	80 x 144 x 12 & 20 x 34 x 11	14180	145720	Wood Frame, Shed Roof Bldg. with Conc. & Girder Floor, Post & Girder Const.	Telephone, Power, Lighting, Heating, Water, Toilet & Wash Room	"F" St. & 2nd Street
	MS PIPE WAREHOUSE & TOOL ROOM	1	64 x 175 x 14	11200	134400	Wood Frame Shed Roof, Post & Girder Const.	Telephone, Lighting, Heating	"C" St. N. of Mt. Shop
	PIPE WAREHOUSE DOCK	1	10 x 160	1600	---	Wood Frame Platform 2' High	None	East Side of Warehouse
	ELECTRIC OFFICE & SHOP	1	40 x 95 x 10	3800	38000	Wood Frame Shed Roof Bldg. Post & Girder Construction	Telephone, Lighting, Water, Heating	"C" St. Between 2nd & 3rd.
	ELECTRICAL STORAGE SHED	1	50 x 75 x 10	3750	37500	Same except has open end and no floor	Lighting	"C" St. Between 2nd & 3rd.
	MS WAREHOUSE	1	80 x 208 x 14	16640	432960	Wood Frame Shed Roof Building, Post & Girder Construction	Lighting, Telephone, Heating, Water	"H" St. Between 2nd & 3rd.
	MS WAREHOUSE DOCKS	3	8 x 50 x 4 10 x 144 x 4 14 x 112 x 4	400 1440 1568	---	Wood Platform	None	
	TRANSPORTABLE	1	46 x 90 x 16	3600	57600	Wood Frame, Cable Roof Building with Concrete Floor	Telephone, Lighting, Heating, Air, Water	"H" St. & 5th Street
	TRANSPORTABLE WELDING SHOP	1	20 x 30 x 14	600	8400	Wood Frame Cable Roof Bldg. - Ends Open	Lighting	"H" St. & 5th Street
	TIRE REPAIR STORAGE BUILDING	1	17 x 40 x 9	340	3060	Wood Frame Cable Roof - Open Shed	None	"H" St. & 5th Street
	GREASE STORAGE PLATFORM	1	16 x 16 x 4	256	---	Wood Platform on Skids	None	"H" St. & 5th Street
	CHECKS' & DISPATCHERS' BUILDING	1	16 x 18 x 9	288	2592	Wood Frame Cable Roof Bldg. on Skids	Lighting	"H" St. & 5th Street
	TIRE REPAIR PLATFORM	1	40 x 40	1600	---	Wood Platform Level with Ground	None	"H" St. & 5th Street
	Gas STAIRS	1	4 x 30	120	---	No Structure - Only Concrete Island with two electric pumps	Lighting, Water, Air	"H" St. & 5th Street
	RIGGERS' OFFICE & LOFT	1	24 x 60 x 10	1440	14400	Wood Frame Cable Roof Building	Lighting, Telephone, Heating	On 5th St. N. of "H" St.
	RIGGERS' DOCK	1	8 x 50 x 4	400	---	Wood Platform	None	On N. & E. Side Rigger Loft
	CRANE OFFICE & LOFT	1	15 x 50 x 9	750	6750	Wood Frame Shed Roof Building	Lighting, Heating, Telephone	On N. & E. Side Rigger Loft
	CARPENTER SHOP	1	40 x 110 x 12	4400	52800	Wood Frame Cable Roof Bldg. (Part Open)	Power, Lighting, Telephone, Heating	Lumber Fabricating Yard
	SAF. SHELTERS	2	12 x 36 x 9	432	3888	Wood Frame Cable Roof Open Shed	Power, Lighting	Lumber Fabricating Yard
	SAF. SHELTER	1	32 x 45 x 10	1440	14400	Wood Frame Cable Roof Open Shed	Power, Lighting	Lumber Fabricating Yard
	REINFORCING STEEL SHOP	1	46 x 85 x 14	3400	47600	Wood Frame Cable Truss Support Roof Bldg.	Power, Lighting	E. of 105-B Building
	REINFORCING STEEL OFFICE	1	20 x 24 x 10	480	4800	Wood Frame Cable Roof Building	Lighting, Heating, Telephone	E. of 105-B Building
	CONCRETE, LABOR & STORAGE SHED	1	16 x 36 x 12	576	6912	Wood Frame Cable Roof Building	Lighting, Heating	"C" St. S. of Coal Storage
	WAREHOUSE FOR 184 BUILDING	1	40 x 80 x 14	3200	44800	Wood Frame Shed Roof, Post & Girder Const.	Lighting, Heating	"C" St. E. of Coal Storage
	RIGGERS' LOFT	1	24 x 60 x 10	1440	14400	Wood Frame Cable Roof Building	Lighting, Heating, Telephone	"H" St. & 3rd Street
	BOILER SHED FOR 184 BUILDING	1	1 x 18 x 10	216	2160	Wood Frame Shed Roof Building	Lighting, Heating, Water	"C" St. E. of Coal Storage
	LABOR OFFICE & SHOP FOR 184 BLDG.	1	18 x 36 x 12	648	7776	Wood Frame Shed Roof Bldg. (Part Open)	Lighting, Heating	"C" St. S. of Coal Storage

B29

BUILDING LIST - TOWN OF WINDY HILL

NO.	DESCRIPTION	NO. OF UNITS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES	LOCATIONS
10-20	Industrial Buildings							
1	S.P. CASTING PLANT	1	15 x 30 x 9	450	4050	Wood Frame Shed Roof Building	None	East of .. St. 1st
2	S.P. 2nd STATION BUILDING	1	12 x 15 x 8	360	7650	Wood Frame Cable Roof Shed	None	East of .. St. 1st
3	FLAT STORAGE BUILDING	1	25 x 70 x 10	1813	17713	Wood Frame Cable Roof Shed, Outside Covered with 1/2" Gypsum Lathing	Telephone, Power, Lighting, Water, Heating, Toilet & Bath Room Facilities	At 1704-B Building
4	ELECTRICAL WINDING ROOM FLANT	1	31 x 58 x 12	1856	21052	Wood Frame Cable Roof Building with Concrete Floor	Telephone, Steam, Water, Elec., Gas, Power	At 105 & 190 Building
5	WAREHOUSE BUILDING	24	35 x 50 x 8	10500	24000	Wood Frame Shed Roof Buildings	Lighting, Heating	at .. St.
6	BATH SUBSTATION LOT	1	150 x 150	22500	—	Fenced & Stabilized	Water	S. of Trng. Rang Road
7	WAREHOUSE BUILDING	1	30 x 50	1500	—	Wood joists on ground	None	S. of Trng. Rang Road
8	CLOCK SHED	1	4 x 18 x 8	388	234	Wood Frame, Open Cable Shed	Lighting	At S. St. 1st
9	CLOCK SHED OFFICE	1	10 x 17 x 8	510	960	Wood Frame Cable Roof Building	Lighting, Heating	At S. St. 1st
10	WATERBOILER STORAGE PLATFORM	1	100 x 300	30000	—	Wood Platform 6" off ground	None	S. of Elect. Storage shed
11	WATERBOILER STORAGE PLATFORM	1	80 x 100	8000	—	Wood Platform 6" off ground	None	S. of 80 Warehouse
12	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Wood Frame Open Shed	None	In the parking lot
13	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	Lighting, 4x4 Posts & Ballings	At S. St. 1st
14	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
15	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
16	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
17	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
18	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
19	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
20	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
21	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
22	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
23	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
24	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
25	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
26	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
27	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
28	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
29	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510
30	MS WAREHOUSE STORAGE & OFFICE	1	12 x 12	144	288	Fenced and Stabilized	None	Area 510

BUILDING LIST - TEE GRAY CONSTRUCTION

100-B AREA

Sheet 3

CODE	BUILDING NAME	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 8	TRANSFORMER BANK	1	10 x 16	---	---	Open Framing enclosed by good fence	3-75 KVA Trans. + 6900/220/110 S	At 19C-B Building
	TRANSFORMER BANK	1	10 x 30	---	---	Same	(2-333 KVA Trans. + 6900/440/220 S 1-75 KVA Trans. + 6900/220/110 S	Concrete slab
TC 9	FENCE	15330 Ft.		---	---	4" x 4" x 12" Wood Post & Java Wire Fence with 5 Strands of barbed wire on top	None	Area side
TC 10	CHANG BOOTHS	17	4 x 6 x 8	408	3264			Same
	TOILETS	62	10' x 8' x 8	4960	39680			Same
	TOILET BOXES	286	4' x 7' x 4'	8008	32032			Same
	GUARD HOUSES	9	6 x 6 x 8	324	2592			Same
	MISCELLANEOUS SHACKS	35	10' x 12' x 8	4200	33600			Same
	FIELD MARKS	13	3 x 4 x 4	---	---			Same
	LAY-UP LOCKERS	6	1 x 2 x 7	---	---			Same
	DISPATCHERS' SHACKS	2	8 x 8 x 8	64	512			Same
TC 11	SEWER & SEPTIC TANK	2	4' x 6' Septic Tanks 500 Ft. 6" Dia. Clay Bell & Spigot Pipe	---	---	Wood Frame Box with Tile Field	None	At Div. Engr's Office
TC 15	STEAM LINES		3000' - 3" ϕ 2000' - 2" ϕ 3000' - 1" ϕ	---	---	Wood Frame Shed Roof Building	None	S. of Bus Parking Lot
	TRANSPORTATION BUS WASHING BOILER HOUSE	1	12 x 12 x 10	144	1440	Wood Frame Shed Roof Building	None	S. of Bus Parking Lot
	T. C. KEELER HOUSE	1	14 x 16 x 12	256	3872	Same	Water, Lighting	At 181-B Building
TC 17	TELE BLASS	21 Blggs. Served		---	---	Cable, Open Iron Wire, & Twister Wire	61 Telephones & Approx. 10 Extensions 1 Two-position Manually Operated Switch Board.	Area side

SHEET NO. 3

BUILDING - TABLE AT RESTRICTIONS

100-U - 200

Sheet 1

CODE	NAME OF BUILDING	NO. OF BAYS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	SPECIAL FEATURES	REMARKS
TC 31	WATER TOWER	1	24 x 94 x 10 & 8 x 20 x 8	2424	24000	Steel Frame Gable Roof Bldg. with low-rise tall tower attached to E.C. corner	Lighting, Heating, Sewing, Water & Electric Power Facilities	East of North Street
	U.S. ENGINEER	1	12 x 24 x 9 & 6 x 6 x 8	324	2800	Steel Frame Gable Roof Bldg. with tower roof attached to E. side	See	East of North Street
	ELECTRIC SHOP - BUILDING 181	1	20 x 27 x 12	540	4480	Steel Frame Gable Roof Bldg. One Side Open	Lighting, Heating	SE of Bldg. 181 on Silver Street
	RAVINE ENGINEER'S BUILDING	1	13 x 40 x 9	600	5600	Steel Frame Shed Roof Building	Lighting, Heating, Telephone	Corner of E. & S. Street
	LABEL AND CORRUGATE	1	24 x 40 x 10	960	9600	Steel Frame Gable Roof Building	Lighting, Heating, Telephone	East Side North Street
	PAINT SHOP	2	15 x 20 x 9	300	2700	Steel Frame Shed Roof Building	Lighting, Telephone, Sewing	East Side North Street
	FIRE SHOP	1	70 x 75 x 14	5250	8600	Steel Frame Shed Roof Building	Lighting, Telephone, Sewing	East Side North Street
	MILLRIGHT SHOP	1	80 x 124 x 15	11520	169940	Steel Frame Shed Roof Bldg. with a Girder Superstructure, 2nd Concrete Floor	Lighting, Power, Water, Telephone, Sew- ing, Universal System	SE Corner E. & S. Streets
	TEMPORARY HO STAGES & LIFE JACKS	1	120 x 174 x 12	13376	180512	Steel Frame Shed Roof Bldg. with a Girder Superstructure	Lighting, Heating, Telephone	Corner of North Street East Side North Street
	HO STAGES BAY	2	10 x 140	3200	---	Steel Frame Platform A' High	See	East of North Street
	SMALL TOOLS & INSTRUMENTS	1	18 x 40 x 10	720	7200	Steel Frame Gable Roof Building	Lighting and Heating	East of North Street
	LAYOUT OFFICE	1	22 x 48	1056	9120	Butler Wood Metal Shed	Lighting, Heating, Telephone	North of North Street
	SAFETY OFFICE	1	22 x 48	1056	9120	See	See	See
	SAFETYWORKS OFFICE	1	22 x 48	1056	9120	See	See	See
	COST OFFICE	1	22 x 48	1056	9120	See	See	See
	A.I.T. BUILDING	1	15 x 20 x 9	300	2700	Steel Frame Shed Roof Building on Slide	See	See
	ELECTRIC SHOP & BARRACKS	1	40 x 132 x 11	4780	4780	Steel Frame Shed Roof Building, with a Steel Superstructure	See, One story	E. of North St. N. of East St.
	CONCRETE BLDG AND REPAIR BUILDING	1	14 x 42 x 10 & 20 x 20 x 8	988	9080	Steel Frame Gable Roof Bldg. with low- rise tower attached to E. side	Lighting and Heating	East of North Street
	COMBUSTION ENG. BARRACKS & OFFICE	1	48 x 80 x 14	2640	57600	Steel Frame Shed Roof Bldg., with a Girder Superstructure	Lighting, Heating, Telephone	East of North Street
	HO STAGES BARRACKS	1	80 x 200 x 12	14400	199680	Steel Frame Shed Roof Bldg., with a Girder Superstructure	Lighting, Heating, Telephone, Sewer	East of North Street
	HO STAGES BAY	2	10 x 140	3200	---	Steel Frame Platform A' High	See	See
	TEMPORARY SHOP	1	40 x 110 x 14 & 14 x 14 x 20	1424	62416	Steel Frame Gable Roof Bldg. with low- rise tower attached to E.C. corner	Lighting, Heating, Telephone	E. of North St.
	HO STAGES	6	10 x 20 x 9	1200	10800	Steel Frame Gable Roof Open Shop	Power, Lighting	See
	WASH & DOOR SHOP	1	40 x 104 x 14	4360	39240	Steel Frame Shed Roof Bldg. with a Steel Superstructure	Lighting	See
	RIGGING LIFT	1	24 x 44 x 10	1040	14880	Steel Frame Shed Roof Building	Heating, Lighting, Telephone	E. of North St.
	MECHANICAL LIFT	2	12 x 24	288	---	Steel Frame Platform 3' High	See	See
	CRANE HOISTWAY	1	14 x 40 x 9	560	5040	Steel Frame Shed Roof Building	Heating, Lighting, Telephone	E. of Building 179
	BATCH PLANT & MISCELLANEOUS BUILDING	1	120 x 120 x 12	14400	33936	Steel Frame Gabled Roof Bldg. Open - Floor Superstructure	Power, Lighting, Sewer, Water, Heating, Telephone	E. of Bldg. 181 & 182
	REINFORCING STEEL OFFICE	1	14 x 20 x 9	280	2520	Steel Frame Gable Roof Building	Telephone, Lighting, Heating	East of Bldg. 181
	REINFORCING STEEL SHOP	1	40 x 84 x 15	3360	30240	Steel Frame Gable Roof Superstructure Roof	Power, Lighting	East of Bldg. 181
	CONCRETE BUILDING	1	14 x 20 x 10	280	2500	Steel Frame Gable Roof Building	Lighting	East of Bldg. 181
	TEMPORARY TRANSPORTATION OFFICE	1	40 x 90 x 14	2400	20400	Steel Frame Gable Roof Bldg. Open - Floor	Lighting, Water, Telephone, Heating, Air	E. of North St. & S. of Bldg. 181
	HO STAGES	1	3 x 25	---	---	2 One Floor & Underground Storage Tanks	Lighting, Water, Air	See
	TEMPORARY HO STAGES	1	80 x 30 x 14	600	6400	Steel Frame Shed Roof Building with low-rise tower attached to E. side	See	E. of Bldg.
	PRIVATE CAR WASH ALLEY	1	12 x 12 x 9	144	1296	Steel Frame Gable Roof Partially Open	Lighting & Heating	SE Corner E. & S. Streets, 115
	CLOCK ALLEY	1	4 x 45 x 9	390	3510	Steel Frame Shed Roof Bldg. Open Shop	Lighting & Heating	SE Corner E. & S. Streets, 115
	LAYOUT OFFICE	1	12 x 20 x 9	240	2160	Steel Frame Shed Roof Building	Lighting, Heating	SE Corner E. & S. Streets, 115
	HO STAGES BUILDING	1	14 x 20 x 9	280	2520	Steel Frame Shed Roof Building	Lighting, Heating	SE Corner E. & S. Streets, 115

SECRET

BUILDING LIST - TEMPORARY CONSTRUCTION

100-D AREA

Sheet 2


CODE	NAME OF BUILDING	NO. OF BLDGS.	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 31	ASBESTOS GAS BAKES	3	10 x 30 x 12	900	10800	Wood Frame Shed Roof Open Slatted Building on Skids	None	1 - N. of Mt. Shop 2 - At MS Warehouse
	FIRE STATION BARRACKS	1	25 x 70 x 10	1800	17950	Wood Frame Gable Roof Building, Outside Covered with 1" Gypsum Board	Telephone, Lighting, Power, Heating, Water, Toilet and Wash Room Facilities	At 1700-D Building
	VALVE PLATFORMS	3	50 x 70	10500	---	Wood Decking on Sleepers	None	N. of MS Warehouse
	WATER SANITATION LOT	1	300 x 30	9000	---	Fenced and Stabilized Area	Water	N. of Main Substation
	ICE HOUSE	1	20 x 40 x 10	400	4000	Wood Frame Shed Roof Building	Lighting	Water Sanitation Lot
	BARREL PLATFORM	1	60 x 60	3600	---	Wood Platform	Water	Same
	MIXER MIXING PLATFORM	1	30 x 30	900	---	Wood Platform 4' High	Water	S. of Main Substation
FIRE ALARM PLATFORM	1	40 x 40	1600	---	Wood Platform on Sleepers	None	N. End of Trans. Garage	
TC 5	ROAD	10000 Ft.	8 1/2" Gravel roads	---	---	Water bound 12" Thick	None	Area 4.10
	RAILS	5000 Ft.	6" Gravel tracks	---	---	Water bound 6" Thick	None	Same
	TRUCK PARKING LOT	1	1250 x 1250	1562500	---	Stabilized and Fenced	Railings & Steps, Lighting	South Gate
	TRUCK PARKING LOT	1	450 x 550	277500	---	Same	Same	South Gate
	MISCELLANEOUS STORAGE YARD	1	11,575,500 Sq. Ft.	429000 Cu. Yds.	---	Stabilized Gravel & Sand 1' Thick	None	Area 4.10
	OIL STORAGE TANK	1	100 x 100	10000	---	Same	None	N. of small Tank
TC 6	RAILROADS	19335 Ft.	65# - 85# Rail	---	---	Used Rail #8 Turnout & Hand-Throw Switches	None	S. of S. of Mt.
	WATER LINES	(11525 - 8" p 3025 - 4" p 1000 - 3" p 650 - 1 1/2" p	---	---	---	Wood Slip Joint, welded steel & Screwed Pipe Buried approximately 4' Deep	None	Area 4.10
TC 7	MARINE PUMP HOUSE	1	14 x 14 x 8	196	1568	Floating Pump House	Power, Lighting	S.S. of Mt. 121
	WOODEN TANK SET ON MID SILLS	1	100,000 GAL.	---	---	Wooden Tank Set on Mid Sills	Water Lines	S.S. of Mt. 121
	BOOSTER STATION	1	12 x 10 x 8	120	960	Wood Frame Shed Roof Building	Lighting, Power, Water	S. of Mt. 121
TC 8	ELECTRIC LINES	---	---	---	---	---	---	---
	TRUNK STATION	1	75 x 70	5250	---	Open Frame, Enclosed - Wooden Fence	1-3000 KV. Transformer Primary 6900/5 2-100 KV. Trans. P. 6900/440/220 S 1-50 KV. " P. 6900/220/110 S	N. of 105-D Building
	TRUNK STATION	1	30 x 30	900	---	Same	2-333 KV. Trans. P. 6900/440/220 S 1-10 KV. " P. 6900/220/110 S	At Booster Station
	TRUNK STATION	1	30 x 20	600	---	Same	2-37.5 KV. " P. 6900/440/220 S 1-50 KV. " P. 6900/220/110 S	At Millwright Shop
	TRUNK STATION	1	18 x 30	540	---	Same	3-333 KV. Trans. P. 6900/440/220 S 1-75 KV. " P. 6900/220/110 S	At 124-D Building
	TRUNK STATION	1	15 x 30	450	---	Same	2-150 KV. Trans. P. 6900/440/220 S 1-75 KV. " P. 6900/220/110 S	At Mixer Plant
	TRUNK STATION	1	10 x 40	400	---	Same	---	At 1700-D Building

BUILDING LIST - T-3 BARRACKS CONSTRUCTION

100-0 AREA

Sheet 3

CODE	NAME OF BUILDING	N. OF BLDGS.	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATIONS
TC 8	WASPHOLE BARRACK	1	10 x 30	300	---	Open Framing Enclosed by Screen Fence	(2-37.5 KVA Trns., P. 6900/440/220 & (2-30 KVA	At Carpenter Shop
TC 9	FENCES	13450'	-(105-0 Area Excluded)	---	---	4" x 4" x 10' Post. Heavy Wire with 5 Strands of Barbs Wire on Top	None	Area slide
TC 10	CL. DRUM PLATFORM	1	10 x 30	300	---	Wood platform - 4' High	None	E. of Transportation Camp
	TOILET BUILDS	370	4 x 7 x 4	5600	23100			Area slide
	TOILETS	80	8 x 10 x 8	4800	34000			None
	SHACKS	54	10 x 12 x 8	6480	51840			None
	CHECK BATHS	12	7 1/2 x 6 x 7	288	2016			None
	FIELD BOXES	12	4 x 4'	192	---			None
	LAYOUT LOCKERS	12	1 x 2 x 7	24	168	Wood frames with ramp	None	E. of Transport.
	GREASE RACK	1	12 x 30 x 5	360	---			At Dr. & Dent
	WATER TANKS	600'	Vit. Ball & Spigot Pipe	---	---	Wood box Underground drained to tile field	None	Area slide
	WATER LINES	2	4 x 6	---	---			At 100 Ballid
	WATER HOUSE	3000'	3 1/2	---	---	welded & screened - Not Insulated	Overhead pipe support	At 100 Ballid
	BOILER HOUSE	2000'	2 1/2	---	---	Wood frame shed roof building	Lighting, gate	At 100 Ballid
	WATER HOUSE	1	12 x 16 x 10	---	---	Open 2-bay set on concrete foundation (wood slip joint, galvanized steel & screws) (pipe buried approximately 4' deep)	None	At 100 Ballid
	WATER HOUSE	1	10 x 16	---	---			Area slide
	WATER HOUSE	1	10 x 16	---	---			Area slide
TC 10	WATERLINE LINES	21 Buildings	Jarred	---	---	Cable, open iron wire & twisted pair	19 Telephones & approximately 20 extensions	Area slide



BUILDING LIST - THE GREAT SUBSTATION

100-F AREA

Sheet 1

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
10 22	DIVISION ENGINEERS' OFFICE	1	40' x 100' x 11' 8" x 16' 8"	4,128	45,152	Wood Frame, Gable Roof Bldg., Gypsum Board Siding, with Lean-To Toilet Room on S.W. Corner	Lighting, Telephone, Meter, Toilet & Shower Facilities, Heating	E.S. of Bldg. 100-F
	U. S. ENGINEERS' OFFICE	1	30' x 40' x 11' 8" x 8' x 9'	1,264	13,776	Same	Same	Same
	WILLIAMSON SHOP	1	80' x 145' x 11'	11,600	127,600	Wood Frame, Gable Roof Bldg., Feet & Girder Constr., Concrete Floor	Lighting, Power, Water, Telephone, Ventilation	E. of Bldg. 100-F
	FIVE BARRACKS	1	65' x 145' x 12'	9,425	113,100	Wood Frame, Gable Roof Bldg., Feet & Girder Construction	Lighting, Telephone	E. of Bldg. 100-F
	WALK PLATFORM	2	100' x 100'	20,000	—	Wood Platforms Laid on Mud Sills	None	Same
	TRANSPORTER GARAGE	1	50' x 90' x 16' & 12' x 36' 7/8, 30'	5,172	78,720	Wood Frame, Gable Roof Bldg., Feet & Girder Constr., Concrete Floor, with Lean-To on North Side	Lighting, Power, Telephone, Water, Air Heating	E. of Coal Storage
	REINFORCED STEEL OFFICE	1	20' x 30' x 10'	600	6,000	Wood Frame, Gable Roof Bldg., Gypsum Board Siding	Heating	E. of Bldg. 100-F
	REINFORCED STEEL SHOP	1	40' x 85' x 14'	3,400	47,600	Wood Frame Bldg., Feet & Girder Constr., Truss Supported Roof, Open on 3 Sides	Power	Same
	ENGINEER'S LOFT	1	15' x 60' x 20'	1,500	15,000	Wood Frame, Gable Roof Bldg., Gypsum Board Siding, 6' Platform on Corner	Telephone	E. of Bldg. 100-F
	CRAFTS OFFICE	1	20' x 100' x 11' 8" x 20' x 9'	3,160	34,440	Wood Frame, Gable Roof Bldg., Gypsum Board Siding with Lean-To Toilet Room on South Side	Lighting, Heating, Telephone, Water, Toilet & Shower Facilities	E. of Bldg. 100-F W. of Coal Storage
	HEAVY BARRACKS & OFFICE	1	40' x 100' x 12'	6,000	72,000	Wood Frame, Gable Roof Bldg., Feet & Girder Constr., Covered with Tarpaper	Lighting, Telephone	White Sheds East, E. of Bldg. 100-F
	CORNER OPERATOR'S OFFICE	1	15' x 30' x 10'	525	5,250	Wood Frame, Shed Roof Bldg., Wood Siding Covered with Tarpaper	Telephone	Same
	10 BARRACKS BARRACKS & OFFICE	1	80' x 120' x 12'	8,800	105,600	Wood Frame, Gable Roof, Feet & Girder Construction, Gypsum Board Siding	Telephone, Lighting, Heating	East of Bldg. 100-F
	CORNER BRICK	1	15' x 30' x 10'	750	7,500	Wood Frame, Shed Roof Bldg., Tarpaper	Lighting	E. of 100-F Area
	BRICK SHED	1	15' x 40' x 9'	680	3,400	Wood Frame, Shed Roof Bldg., Wood Siding Covered with Tarpaper	None	Under Shed, East
	CARRIAGE	1	40' x 140' x 12'	5,600	67,200	Wood Frame, Gable Roof, Feet & Girder Constr., Gypsum Board Siding, Part Open	Power, Lighting, Telephone, Heat, Telephone	E. of 100-F Area
	OPERATOR'S BRICK	1	30' x 40' x 11'	1,200	13,200	Wood Frame, Gable Roof Bldg., Siding	None	Under Shed, East
	CLOCK ALLEY	1	10' x 100' x 9'	1,100	9,900	Wood Frame, Gable Roof, Open Shed Bldg.	Lighting	W. of Shed Gate
	TEMPORARY BARRACKS FOR FRAMES	1	30' x 75' x 10'	2,250	22,500	Wood Frame, Gable Roof Bldg., Gypsum Board Siding	Lighting, Power, Heating, Telephone, Cooking Facilities, Toilet & Shower Facilities	100-F 100-F Area
	FORM FABRICATION PLATFORM	1	60' x 80'	4,800	—	Wood Platform Laid on Mud Sill	None	Under Shed, East
	WOOD SHED	7	16' x 20' x 9'	2,240	20,148	Wood Frame, Gable Roof, Open Shed	Lighting, Power	Same
	WALK SHED	1	20' x 100' x 10'	2,000	20,000	Wood Frame, Gable Roof, Feet & Girder	Power, Lighting	Same
	WALKER'S SHED	1	22' x 48'	1,064	9,120	Galvanized Sheet Metal Shed, Hinson Type	None	East of 100-F Bldg.
	WALKING BRICK	1	15' x 30' x 9'	750	6,750	Wood Frame Bldg., Shed Roof, Siding & Tar Paper Covering	Lighting	E. of 100-F Bldg.
	WALKING OFFICE	1	15' x 30' x 9'	450	4,050	Wood Frame, Shed Roof Building	Telephone	E. of 100-F Bldg.

BUILDING LIST - TEMPORARY CONSTRUCTION

Sheet 2

100-F AREA

JOB	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INCLUDED	LOCATED
TC 34	BATCH PLANT	1	12' x 30'	360				No. of 100-F Bldg.
	LAYOUT & CARPENTER OFFICE	1	12' x 14' x 9'	168	1,512	Steel Frame, Shed Roof Bldg., on Skids, Steel Siding and Paper Covering	None	No. of 1707-Q Bldg.
	FIVE TANKATION SMELTER	1	12' x 10' x 10'	240	2,400	Steel Frame, Shed Roof Bldg., Open on All Sides, with Concrete Floor	Lighting, Pump	None
	FIRST AID WAITING SMELTER	1	14 x 24 x 9	306	3,456	Steel Frame, Shed Roof Bldg., Steel Siding	Lighting, Heating	None
	AREA REPAIRS' LOFT	1	15 x 28 x 9	400	8,100	Steel Frame, Shed Roof Bldg., The Paper Covered	None	No. of 100 Bldg.
	OFFICE BLDG	1	22 x 24	1,056	9,120	Galvalume Sheet Metal Mason Type Bldg	Lighting, Telephone	N.E. of Mr. Sawyer's Office
	TIRE REPAIR SHED	1	30 x 30 x 14	1,260	15,120	Steel Frame, Cable Roof, Open Sided	Lighting	No. of Trans. Garage
	WELDING SHOP - TRANSPORTATION	1	28 x 30 x 14	600	9,600	Steel Frame, Cable Roof Bldg., with Concrete Floor	None	None
	GAS STATION	1	No Building Structure			2-Pumps; 1-Underground Storage Tanks	Lighting, Air, Water	Transp. Garage
	FIRE EQUIPMENT STORAGE HUT FOR REPAIR SHED	1	22 x 24	528	4,260	Galvalume Sheet Metal Mason Type Bldg Steel Frame Loop-Up Shed Covered with Tarps	Lighting	No. of Bldg. 1709 New Parking Lot
TC 5	WATER SANITATION LOT	1	900 x 150	135,000		Stabilized Area Enclosed by Fence	Water	No. of Bldg. 100
	LUMBER YARD	1	750 x 1500	1,125,000		Stabilized Area Composed of Water Bound Gravel, Approx. 18" Thick	Water, Lighting	Area Wide
	ROADS	10,000'	30' Wide			Water Bound Gravel		
	BUS PARKING LOT	1	1000 x 1000	1,000,000				
	CAR PARKING LOT	1	500 x 500	250,000				
	100-F TO SHED AREA	1	450 x 1500	675,000				
	100-F INTERNAL SURROUND AREA	1	400 x 1500	600,000				
	100-F TO SHED AREA	1	1-300 x 2500 1-400 x 800	500,000 320,000				
	CLOCK ALLEY	1	400 x 400	240,000				
	RAILROADS		7,389.97'			Wood Rail 60# to 80# 96 Truss, Shed-Shed Steel Sill Switches		Area Wide
TC 7	SHARON PUMP SURVEIL	1	8 x 10 x 8	64	640	Steel Frame Shed Set on a Floating Raft	Power, Lighting & Elec. Driven Pump	At River Pump Sta. 100 Bld
	GROUND STORAGE TANK	1	200,000 Gal.			Steel Frame Shed Set on Ground	None	N. of River Pump Sta. "
	BOOSTER STATION	1	12 x 14 x 8	168	1,536	Steel Frame, Cable Roof Building	Power, Lighting 1-Elec. Driven Pump 1-Gravity Driven Pump	N. of " " "
	WATER LINES	6000'	6" d			Welded & Flanged Steel Pipe SCH 40 Buried Approx. 4' Deep	Hydraulic & Motor Pump	Area Wide
		4450'	4" d			None	None	
1000'		8 1/4" d			Surveyed & Coupled Steel Pipe SCH 40 Buried Approx. 3' Deep	None		
1000'		8" d			None	None		
500'	3" d			None	None			

BUILDING LIST - TEMPORARY CONSTRUCTION

100-F AREA

Sheet 3

CODE	NAME OF BUILDING	BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATED
10 8	MAIN SUBSTATION	1	75 x 75	5,625	—	Open Framing, with Truss. Set on Concrete. Enclosed by Wooden Frame	1-3,000 KVA Tramp. P-4900/220 V.S.	East of 105 Building
	TRANSFORMER BANK	1	36 x 30	1080	—	Open Framing with Truss. Set on Ground. Enclosed by Wooden Frame	3-75 KVA Tramp. P-4900/220 V.S. 1-75 KVA Tramp. P-4900/220/210 V.S.	At 104 Building
	TRANSFORMER BANK	1	30 x 30	900	—	Open	2-50 KVA Tramp. P-4900/220 V.S. 1-50 KVA Tramp. P-4900/220/210 V.S.	At Killright Shop
	TRANSFORMER BANK	1	6 x 10	60	—	Open Framing, Truss. Set on Elevated Platform	2-50 KVA Tramp. P-4900/220 V.S. 1-50 KVA Tramp. P-4900/220/210 V.S.	At Booster Station
	TRANSFORMER BANK	1	30 x 30	900	—	Open Framing, Truss. Set on Ground. Enclosed by Wooden Frame	1-2000 KVA Tramp. P-4900/220 V.S. 2-75 KVA Tramp. P-4900/220/210 V.S.	At Pumproom Building
	TRANSFORMER BANK	1	14 x 12	168	—	Open Framing, Truss. Elevated	2-50 KVA Tramp. P-4900/220 V.S. 1-50 KVA Tramp. P-4900/220/210 V.S.	At Carpenter Shop
10 9	WATER SANITATION LOT FENCE	700'				Type #1 - 9' High, 2 Courses Heavy Wire	None	104 Building
	WATER & 2ND PARKING LOT FENCE	3700'				Type #1 - 12' High, with 4 Strands Barb Wire at Top	None	South Boundary
	100-F FENCE	4200'				Open	None	Around 105-F Bldg. & Parking Areas
10 10	IRON PLATFORM	1	50 x 70	3,500	—			
	2ND FLOOR	1	30 x 40 x 2	1,200	24,000			
	GRASSY BACK	1	14 x 30 - 4' High	420	—			Area 104
	CHEMICAL STORAGE BUILDING	1	14 x 30 x 10	420	4,200			
	STEEL STORAGE	1	30 x 30 x 8	2,700	21,600			
	2ND FLOOR	1	30 x 30 x 2	900	18,000			
	STEEL BUILDING	1	30 x 30 x 8	2,700	21,600			
	2ND FLOOR	1	30 x 30 x 2	900	18,000			
	STEEL BUILDING ON RAMP	1	30 x 30 x 8	2,700	21,600			
	STEEL BUILDING	1	30 x 30 x 8	2,700	21,600			
	CHEMICAL STORAGE BUILDING	1	30 x 30 x 10	420	4,200			
	STEEL BUILDING	1	30 x 30 x 8	2,700	21,600			
	STEEL BUILDING	1	30 x 30 x 8	2,700	21,600			
10 11	STEEL BUILDING	1	30 x 30 x 8	2,700	21,600			
	STEEL BUILDING	1	30 x 30 x 8	2,700	21,600			

SECRET

BUILDING LIST - TEMPORARY CONSTRUCTION

105 AREA

Sheet 1

NO.	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	REMARKS
SPECIAL FABRICATION & WAREHOUSE AREA								
TC 28	Special Fabrication No. 1	1	60 x 155 x 18	9300	167400	Wood Frame Shed Roof Building, Post & Girder Construction	Lighting, Water, Monorail System	Oil Spill - White Hoofle
	Special Fabrication No. 2	1	50 x 100 x 18	9000	90000	Wood Frame Cable Roof Building Covered with 1/2" Gypsum Board	None	None
	White Bluff - Warehouse	1	80 x 110 x 13 12 x 100 x 4 12 x 150 x 4	11800	108400	Wood Frame Shed Roof Building, Post & Girder Construction with Loading Docks on North & South Sides	Lighting, Telephone, Heating	None
	Special Fabrication Shop	1 building				Steel & Wood Frame Bldg. with Steel Frame Supported Roof Covered with Corrugated Sheet Iron, Side Covered with Gypsum Board Partial Const. Floor	Telephone, Water, Steam Heat & Monorail System, Lighting & Power, Exhaust System	None
	Special Fabrication Shop		84 x 96 x 38	7896	300048			
	Special Fabrication Shop		70 x 30 x 12	2100	45200	Wood Frame Cable Roof Bldg. Const. Floor	Lighting, Power, Water, Exhaust System Monorail System	Attached to east side
	Finished Fabrication Warehouse		64 x 100 x 12 & 20 x 100x3	8400	82800	Wood Frame Shed Roof Bldg. Post & Girder Const. with Load Deck Attached to N. Side	Lighting & Monorail System, Water, Steam Heat	Attached to E. Side
	Raw Material Warehouse		90 x 90 x 10 & 16 x 14 x 9	8392	81000	Wood Frame Shed Roof Bldg. Post & Girder Const. with Lean-To Office Attached to S.E. Corner	Lighting, Water, Steam, Heat, Telephone	None
	Raw Material Warehouse	1	70 x 80 x 12	5600	67200	Wood Frame Shed Roof, Post & Girder Const. Lighting, Steam Heat		None
TC 8	Transmission Bank	1	10 x 16	160	—	Open Framing Enclosed by Wooden Fence	2 - 250 kVA Trans. P 6900/440/240 S 1 - 50 kVA Trans. P 6900/220/110 S	At special Fab. Warehouse
TC 9	Fences	1100'	Type #2			4"x4"x6" Wood Post & Barb Wire	None	None
TC 15	Water House	1	10 x 16 x 12	160	1920	Wood Frame Shed Covered with Corrugated Sheet Iron	Lighting Water 1-30 HP Boiler	at special Fab. Warehouse
	Steel Pipes		300' - 3" 200' - 2"	—	—	Welded & Flanged, Screw & Coupled Steel Pipe Sch. 40	None	None

NOTE: Other Facilities Included in White Bluff - Building List of Temporary Construction.

105-B AREA

	OFFICE BUILDING OFFICE	1	30 x 80 x 10	2400	24000	Gypsum Board Siding	Lighting, Heating, Telephone, Water	W69400-880455
	105 DRAFT OFFICE	1	30 x 40 x 10	1200	12000	Same	Same	W69411-880394
	DRAFT OFFICES & SHOPS	1	30 x 125 x 10	3750	37500	Same	Lighting, Power, Heating, Telephone, Water	W69411-880355
	WAREHOUSE	1	60 x 90 x 12	16800	64800	Wood Frame Shed Roof Bldg. Post & Girder Constn, Gypsum Board Siding	Lighting, Heating, Water, Telephone	W69411-880171
	CHANGE HOUSE	1	40 x 64 x 10	2840	28400	Same	Lighting, Steam Heat, Water, Toilet & Washroom Facilities	W69100-880780
	AIR LOCK	2	18 x 96 x 12 & 72 x 90 x 12	9236	96096	Wood Frame Shed & Cable Roof Building, Concrete Floor	Water, Lighting, 1-72 HP Boiler	W69100-880780
	SMELT METAL OFFICE	1	27 x 36 x 10	972	9720	Wood Frame Shed, Wood Siding	Lighting, Heating	W69457-880531

BUILDING LIST - TEMPORARY CONSTRUCTION

105 AREA

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYP. OF CONSTRUCTION	FACILITIES INSTALLED	AREA
TC 18	LABOR OFFICE	1	12 x 24 x 8	288	2,304	wood frame shed, Tar paper siding	Lighting, Heating	105-10-28828
	DEPARTMENT OFFICE	1	24 x 36 x 8	864	6,912	Same	Same	105-10-28857
	LAYOUT OFFICE	1	12 x 36 x 8	43	3,456	Same	Same	105-10-28857
	CYCLON TANK STORAGE	1	12 x 15 x 10	180	1,800	wood frame wood joist gable roof Bldg.	None	105-10-28880
	BAILER OFFICE	1	15 x 23 x 10	460	4,600	wood frame gable roof Building, Gypsum board siding	Lighting Heating	105-10-28880
	DETACHMENT SHED	1	12 x 15 x 10	300	3,000	wood frame shed roof Building	Lighting, Heating	105-10-28880
	STEAM FITTERS' SHED	1	15 x 20 x 10	300	3,000	Same	Same	105-10-28880
TC 15	B. I. A. HOUSE	1	24 x 20 x 10	480	4,800	wood frame shed roof Bldg. Conc. Floor	Water, Lighting, 1-72" H Boiler	105-10-28730
	B. I. A. HOUSE	1	12 x 18 x 10	2160	21,600	wood frame shed roof Bldg. Conc. Floor	Lighting, Water, 1-72" H Boiler	105-10-28730
	STEAM PIPES		300' - 4" φ 240' - 2" φ	---	---	(Welded & Flanged, Screwed & Coupled) (Sched. 40 Steel Pipe - Not Insulated) (Buried 4' Deep)	None	Area side
TC 16	MARINE DETAIL	4	1' x 50' x 9'	3600	27000	wood frame, green gypsum board siding	Lighting, Heating	105-10-28730
	BLACK MACHINS' SHED	1	24 x 27 x 10	648	6,480	wood frame shed roof Building	Same	Area side
	TAIL BUILDING	75	4 x 7 x 4	2100	8400			Area side
	FIELD PRYING	10	8 x 10 x 8	800	6400			Area side
	GUARD BUILDING	3	5 x 5 x 8	75	600			Area side
TC 8	TRANSPORTATION BUNK	1	10 x 20	200	---	Open framing Enclosed by wood fence	1-100 EVA Trans. 1. 6900/220/110 J 2-150 EVA " 1. 6900/440/220 J	Area side
	WATER LINES		500' - 4" φ 300' - 2 1/2" φ	---	---	Welded & Flanged, Screwed & Coupled Sched. 40 Steel Pipe - Not Insulated	None	Area side

NOTE: TC - 5, 6, 9, & 16 Facilities Included in 100-B Area Building List of Temporary Construction.

TC 18	LABOR OFFICE	1	48' x 20' x 10'	960	9600	wood frame Gypsum board Siding	Light, Heat, Telephones	105-10-28805
105-p	DIVISION ENGINEERS' OFFICE	1	56 x 30 x 10	1680	16800	Same	Light, Heat, Telephones, Water	105-10-28897
	DRAFT BUILDING	1	155 x 30 x 10	4650	46500	Same	Same	105-10-28897
	LABOR HOUSE	1	100 x 24 x 12	2400	28800	Same	---	105-10-28890
	CHANGE HOUSE	1	60 x 24 x 10	2540	25400	Same	Light, Heat, Water	105-10-28890
	AIR LOCK	2	18 x 96 x 12 & 72 x 90 x 12	8190	98250	Same	Light, Heat, Telephones, Water Compressed Air	105-10-28895
	AIR LOCK OFFICE	1	40 x 25 x 12	1000	12000	Same	Light, Heat, Telephones, Water	105-10-28897
	LABOR	1	24 x 12 x 8	288	2304	Same	Light, Heat, Telephones	105-10-28897
	LABOR OFFICE	1	36 x 24 x 8	864	6912	Same	Light, Heat, Telephones	105-10-28897

BUILDING LIST - 105 AREA CONSTRUCTION

105 AREA

Sheet 3

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZES	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATED
<u>105-D AREA (Cont'd.)</u>								
TC 28	LAYOUT OFFICE	1	36 x 12 x 8	432	3456	Wood Frame Gypsum Board Siding	Light, Heat	AREA 25 - 28
	SHEET METAL SHED	1	20 x 38 x 10	760	7600	Wood Frame, Vertical Board Siding	Light, Heat, Telephone	AREA 25 - 28
TC	7 WATER LINES	4"	590'			Welded & Flanged, Screw & Coupled Steel Pipe	None	Area Side
TC	8 AIR LINES	4"	150'			Same	4 Air Compressors	Same
	TRANSFORMER BANK	1	10 x 10	100	---	Open Road Fenced Structure	1 - 75 KVA Trans. P 6900/220/110 S	AREA 25 - 28
TC 15	BOILER	1	10 x 12 x 10	120	1200	Wood Frame Shed Roof Bldg.	Lighting, Water 1-32 HP HRT Boiler	Same
	STEAM LINES	2"	150'			Same	None	Same
TC 10	TOOL BLDGS	9	4 x 7 x 4	2212	8848			Area Side
	FIELD PRIVIES	9	8 x 10 x 8	720	5660			Area Side
	GRAND SHEDS	2	6 x 6 x 8	72	576			Area Side
<u>105-F AREA</u>								
TC 28	105 - DIV. ENGRS. FIELD OFFICE	1	40' x 65' x 10 & 8 x 12 x 8	2,096	26,768	Wood Frame, Gable Roof, Wood Siding, Tar Paper Siding	Lighting, Heating, Telephone, Water, Toilet & Sanitron Facilities	105-F Area
	105 - FIELD CRAFT SHEDS	1	60' x 185' x 11	11,100	122,100	Same as above with Post & Girder Constr. with Lean-To Shed on east side	Power, Lighting, Heating, Water, Telephone	105-F Area
	105 - WAREHOUSE	1	60' x 80' x 12'	4,800	57,600	Post & Girder Constr. Shed Roof Bldg.	Lighting	Same
	BOLT SHOP	1	20 x 50 x 9	1,000	9,000	Wood Frame, Shed Roof, Gimber Floor	Lighting	Same
	LARKS OFFICE	1	16 x 20 x 10	320	3,200	Wood Frame, Gable Roof Bldg., Wood Siding with Tar Paper Covering	Lighting, Heating	Same
	CARPENTER OFFICE	1	30 x 16 x 9	480	4,320	Wood Frame, Gable Roof Bldg., Wood Siding with Tar Paper Covering	Lighting, Telephone, Heating	Same
	LAYOUT OFFICE	1	16 x 26 x 10	416	4,160	Wood Frame, Gable Roof Building	Lighting, Heating	Same
	BAGGE OFFICE	1	20 x 30 x 10	600	6,000	Wood Frame, Gable Roof, Drop Siding	Lighting, Heating, Telephone	Same

105 - SPECIAL FABRICATION AREA

BUILDING LIST - BOY-COAST COMMUNITIES

200 GALT AREA

CODE	NAME OF BUILDING	N. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VALUE \$1000	TYPE OF CONSTRUCTION	REMARKS
25	PAVING BUSINESS OFFICE	1	20 x 20 x 11 & 10 x 8 x 9	1,720	47,700	wood frame, brick and tile, roof & interior concrete, gypsum board ceiling	wood frame, brick and tile, roof & interior concrete, gypsum board ceiling
	COLLEGE SHOP	1	140 x 70 x 13	10,900	141,900	wood frame, steel roof, brick walls & interior, gypsum board ceiling	wood frame, steel roof, brick walls & interior, gypsum board ceiling
	BOYSCOUTS' LOFT	1	24 x 40 x 11	1,040	19,800	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	TRANSPORTATION	1	40 x 90 x 10	3,600	57,400	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	BOYSCOUTS' MEET & GATHERING	1	30 x 30 x 9 & 30 x 30 x 11	2,000	49,400	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	27th SHOP	1	70 x 75 x 10	5,250	94,500	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	7th GARAGE	1	64 x 170 x 13	11,200	144,400	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	BOYSCOUTS' STORE	1	40 x 60 x 16	3,360	47,000	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	BOYSCOUTS'	1	200 x 20 x 15	14,400	249,400	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	PAVED & CONCRETE	1	24 x 40 x 10	960	9,400	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	LABORATORY	1	24 x 40 x 10	960	9,400	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	LABORATORY SHOP	1	40 x 130 x 13	5,200	49,400	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	PAVING FABRICATION SHOP	1	50 x 60 x 9	3,000	27,000	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	PAVED ALLEY	1	10 x 30 x 9	500	4,500	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	PAVED REPAIR SHOP	1	20 x 32 x 9	740	4,912	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	BOYSCOUTS' FIELD OFFICE	1	6 x 6 x 8 & 8 x 30 x 10	756	7,400	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	PAVED SHOP	1	22 x 40	1,004	9,120	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	BOYSCOUTS' STEEL OFFICE	1	18 x 24 x 9	432	3,480	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	PAVED UPWARDS' LOFT & OFFICE	1	13 x 40 x 9	600	3,480	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	PAVED ALBERT CALIBRATION SHOP	1	20 x 90 x 10	1,800	18,000	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	PAVED DEPT. OFFICE & WORKSHOP	1	23 x 70 x 10	1,790	17,900	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	PAVED OFFICE	1	22 x 26	588	5,000	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling
	PAVED REPAIR	1	6 x 13 x 8	96	740	wood frame, brick and tile, roof & interior, gypsum board ceiling	wood frame, brick and tile, roof & interior, gypsum board ceiling

BUILDING LIST - TEMPORARY CONSTRUCTION

200 EAST AREA

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	UTILITIES REQUIRED
20-10	STORAGE SHED & OFFICE	2	1-14 x 15 1-14 x 20	7,056	101,320	Galval Sheet Metal Slat	Lighting
	YARD REPAIR PLATFORM	1	40 x 30	1,200	—	W' Wood Decking laid on Steel Stringers	Lighting, Air
	WELDING SHED	1	20 x 20 x 14	620	7,400	Wood Frame, Shed Roof Building	Gas
	MECHANICAL BUILDING	1	15 x 30 x 8	650	1,600	Wood Frame, Shed Roof Building	Lighting, Water, Sewer, Gas, Telephone
	EQUIPMENT STORAGE BUILDING	1	30 x 30 x 7	1,500	10,500	Wood Frame, Shed Roof Building	Gas
	SAFETY OFFICE SHED	1	22 x 26	528	1,040	Galval Sheet Metal Slat	Lighting
	GAS SHED	7	16 x 20 x 10	2,240	22,400	Wood Frame, Open Shed Buildings	Water, Lighting
	AREA ENGINEER & LAYOUT OFFICE	1	22 x 40	1,056	9,120	Galval Sheet Metal Slat	Lighting, Heating, Telephone
	COMMERCIAL FIRE EXTINGUISHER SHED	1	20 x 40 x 9	1,040	9,360	Wood Frame, Partially Open Shed	Lighting, Heating, Telephone
	AREA CARPENTERS' OFFICE	1	25 x 28 x 9	625	1,625	Wood Frame, Shed Roof Building	Gas
	SHED SHED	1	36 x 44 x 10	2,314	23,140	Wood Frame, Open Shed Building	Gas and Heating
	AREA TOOL ROOM	1	14 x 16 x 8	256	2,048	Wood Frame, Shed Roof Building	Lighting
	AREA PIPE SHOP	1	30 x 40 x 9	1,200	10,800	Wood Frame, Partially Open Shed Bldg.	Lighting, Telephone, Heating
	AREA ENGINEER SHED	1	14 x 44 x 8	704	1,632	Wood Frame, Shed Roof Building	Lighting, Heating
	AREA ENGINEER'S LOFT	1	14 x 28 x 9	352	1,148	Wood Frame, Shed Bldg. On Skids	Gas
	FURNITURE BUILDING	1	32 x 66 x 9 & 32 x 44 x 12	2,112	35,904	3-Story Wood Frame Bldg. with Shed Roofs Finished 3-Story, Concrete Floor	Lighting, Sewer, Water, Gas, Telephone
	AREA ELECTRIC SHEDS	2	16 x 30 x 10	960	9,600	Open Wood Frame Shed	Lighting, Sewer
	BRICKMAN ENGINEER'S OFFICE	1	30 x 40 x 10 & 4 x 20 x 9	2,540	55,660	Wood Frame, Gable Roof Bldg., Foot & Girder Const., Gypsum Board Siding	Lighting, Telephone, Air Conditioning, Heating, Sewer, Water, Gas, Telephone, Telephone
	BAGGE OFFICE	1	20 x 26 x 9	480	4,320	Wood Frame, Gable Roof Bldg., Gypsum Board Siding	Lighting, Telephone, Heating
	SPECIAL EQUIPMENT WAREHOUSE	1	90 x 100 x 11	9,000	99,000	Wood Frame, Shed Roof Bldg., Foot & Girder Construction	Lighting, Sewer, Telephone, Heating
	EQUIPMENT STORAGE SHEDS	2	120 x 218 x 10 & 100x100x10	36,560	365,600	Wood Frame, Open Shed Bldg., Foot & Girder Construction	Gas
	FIRST AID WAITING SHELTER	1	16 x 26 x 10	388	1,880	Wood Frame, Shed Roof Bldg. on Skids	Gas
	BLACKSMITH SHOP	1	30 x 30 x 10	900	9,000	Open Wood Frame Shed	Lighting, Sewer, Water
	MACHINE SHOP	1	45 x 45 x 12	2,085	25,020	Wood Frame, Shed Roof Bldg., Foot & Girder Construction	Lighting, Sewer, Water
	STORAGE PLATFORM	1	100 x 100 x 4	10,000	—	Wood Frame Platform w' Decking	Gas
	PAINT OFFICE	1	14 x 20 x 9	280	2,520	Wood Frame, Gable Roof Bldg., on Skids	Lighting
20-15	ROADS, PARKING LOTS, & WORKING AREAS						
	ROADS	5400'	30' wide			Water Bound Gravel 12" Thick	Gas
	ROADS	21900'	20' wide			Same	Gas
	WATER SANITATION LOT	1	300 x 300	90,000	—	Stabilized Area with Sand & Gravel Approximately 12" Thick	Water
	BUS PARKING LOT	1	1,000 x 1,000	1,000,000	—	Stabilized Area with Sand & Gravel, Approximately 12" Thick	Lighting, Bus Lanes & Car Stops
	TEMPORARY CONSTRUCTION AREAS	3	1-1200 x 2100 1-1200 x 1500 1-400 x 300	4,520,000		Stabilized Area, Sand & Gravel 12" Thick	Lighting, Water

SECRET

ISLAND LINE - TROPICAN CONNECTION

NO. 1000

Page 3

LINE	NAME OF ISLAND	NO. OF ISLANDS	SIZE	PLANT AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONNECTION	SERVING ISLANDS	NOTES
10	ISLAND	2	10 x 10	100	1,000
11	ISLAND	2	10 x 10	100	1,000
12	ISLAND	2	10 x 10	100	1,000
13	ISLAND	2	10 x 10	100	1,000
14	ISLAND	2	10 x 10	100	1,000
15	ISLAND	2	10 x 10	100	1,000
16	ISLAND	2	10 x 10	100	1,000
17	ISLAND	2	10 x 10	100	1,000
18	ISLAND	2	10 x 10	100	1,000
19	ISLAND	2	10 x 10	100	1,000
20	ISLAND	2	10 x 10	100	1,000
21	ISLAND	2	10 x 10	100	1,000
22	ISLAND	2	10 x 10	100	1,000
23	ISLAND	2	10 x 10	100	1,000
24	ISLAND	2	10 x 10	100	1,000
25	ISLAND	2	10 x 10	100	1,000
26	ISLAND	2	10 x 10	100	1,000
27	ISLAND	2	10 x 10	100	1,000
28	ISLAND	2	10 x 10	100	1,000
29	ISLAND	2	10 x 10	100	1,000
30	ISLAND	2	10 x 10	100	1,000
31	ISLAND	2	10 x 10	100	1,000
32	ISLAND	2	10 x 10	100	1,000
33	ISLAND	2	10 x 10	100	1,000
34	ISLAND	2	10 x 10	100	1,000
35	ISLAND	2	10 x 10	100	1,000
36	ISLAND	2	10 x 10	100	1,000
37	ISLAND	2	10 x 10	100	1,000
38	ISLAND	2	10 x 10	100	1,000
39	ISLAND	2	10 x 10	100	1,000
40	ISLAND	2	10 x 10	100	1,000
41	ISLAND	2	10 x 10	100	1,000
42	ISLAND	2	10 x 10	100	1,000
43	ISLAND	2	10 x 10	100	1,000
44	ISLAND	2	10 x 10	100	1,000
45	ISLAND	2	10 x 10	100	1,000
46	ISLAND	2	10 x 10	100	1,000
47	ISLAND	2	10 x 10	100	1,000
48	ISLAND	2	10 x 10	100	1,000
49	ISLAND	2	10 x 10	100	1,000
50	ISLAND	2	10 x 10	100	1,000

SECRET

SECRET No. 15

BUILDING LIST - TEMPORARY CONSTRUCTION

200 EAST AREA

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	DETAILS INCLUDED
NO 10	BASEMATES LOT OFFICE	1	8 x 12 x 8	96	768	Wood Frame, Shed Roof Bldg. on Skids	Lighting, Water
	BARREL PLATFORM & SHELTER	1	30 x 30	2,700	—	2" Wood Decking Laid on Skidways	Lighting, Water
	OIL BURNER STORAGE BUILDING	2	14 x 30 x 11	896	9,076	Wood Frame, Gable End Bldg. on Skids	None
	ENGINE ROOMS	20	4 x 6 x 7	280	2,480	—	—
	OIL STORAGE PLATFORM	1	14 x 20	280	—	Wood Frame, Shaded Platform - At Skid	None
	TOILETS	30	8 x 10 x 8	4,000	32,000	—	—
	TOOL ROOMS	130	4 x 7 x 4	4,760	19,936	—	—
	ICE ROOMS	6	4 x 6 x 6	144	864	—	—
INSTRUMENT LOCKERS	12	1 x 2 x 7	24	288	—	—	
NO 11	SEWERS	900'	4" dia	—	—	V.C. Clay & Concr. Pipe (incl. Joints)	None
	SEPTIC TANK	1	8 x 12 x 6	96	576	Wood Frame & Siding	None
NO 15	BOILER HOUSE	1	16 x 26 x 10	368	3,680	Wood Frame, Shed Roof Building	Lighting, Water, Steam
	STEAM LINES	200'	3" dia	—	—	Galv'd & Flanged A.S.T.M. Pipe Unlagged	Insulated Pipe Supports
	200'	2" dia	—	—	—	—	—
	TELEPHONES	26 Buildings Served				Used Form. Cable System & Switch Boards 3-Stage Features: Normally Opened Station Twisted Pair and Open Iron Wire Tap-Offs. Boards with a Capacity of 100 Lines Approved. To Construction Throughout Were Detailed.	None

BUILDING LIST - TOM GRANT CONSTRUCTION

Sheet 1

400 EAST AREA

CODE	BUILDING NAME	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATIONS
<u>GENERAL SHED AREA</u>								
TC 35	PAINT SHED	1	22 x 48	1056	9120	Butler Sheet Metal Hut	Lighting, Heating and Telephone	8th Street & C-Avenue
	CEMENT SHED	1	24 x 48 x 11	1152	12672	Wood Frame Gable Roof Building	Lighting	7th Street & C-Avenue
	CEMENT SHED DOCK	1	12 x 48	576	---	3' High - Wood Frame	None	7th Street & C-Avenue
	CEMENT SHED PUNCH	1	9 1/2 x 48	456	---	3' High - Wood Frame	None	7th Street & C-Avenue
	CRANE LOFT	1	15 x 50 x 9	750	6750	Wood Frame Shed Roof Building	Lighting, Telephone	7th Street
	RIDDERS' OFFICE & LOFT	1	64 x 60 x 11	1440	15840	Wood Frame Gable Roof	Lighting, Heating, and Telephone	7th Street
	RIDDERS' LOFT DOCKS	4	1 - 8 x 30 1 - 8 x 30	496	---	Wood Frame 3' High	None	7th Street
	TRANSPORTATION GARAGE	1	40 x 90 x 15	3600	54000	Wood Frame - Concrete Floor Post and Girder Construction	Lighting, Heating, Telephone, Water, Air	Between 6th & 7th Street
	GAS STATION	1	3 x 40	120	---	2 Elec. Pumps Set on Concrete Island	Lighting, Power, Autom. Air	Between 6th & 7th Street
	COIL STORAGE PLATFORM	1	16 x 16 x 3'	256	---	Wood Frame 3' High on Skids	None	Between 6th & 7th Street
	LABORATORY & CONCRETE OFFICE	1	24 x 40 x 11	960	10560	Wood Frame on Skids Gable Roof	Telephone, Heating, Lighting	5th Street & C-Avenue
	LAYOUT OFFICE	1	24 x 40 x 11	960	10560	Wood Frame on Skids Gable Roof	Telephone, Heating, Lighting	5th Street & C-Avenue
	WELDLIGHT SHED	1	80 x 145 x 12	11600	139200	Wood Frame, Concrete & Earth Floor Post and Girder Construction	Lighting, Power, Heating, Telephone, Water, Ventilation	5th Street
	REINFORCING STEEL SHED	1	41 x 85 x 12	3485	41820	Wood Frame, Truss Supported	Lighting, Power	5th Street
	REINFORCING STEEL OFFICE	1	40 x 46 x 10	480	4800	Wood Frame Gable Roof on Skids	Lighting, Telephone, Heating	5th Street
	AS - STORAGE BUILDING	1	21 x 190	6150	96200	Butler Sheet Metal Hut Wood Frame Shed Roof, Post and Girder Construction	Lighting, Heating, Water, Sewer, Telephone Toilet & Wash Room Facilities	4th Street & C-Avenue
	SUBVISON ENGINEERS' OFFICE	1	48 x 170 x 11 & 16 x 40 x 11	7091	78001	Same (Gable Roof)	None	C-Avenue Between 4th & 5th
	M. S. ENGINEERS' OFFICE	1	24 x 30 x 11 & 7 x 8 x 9	776	8224	None (Gable Roof)	None	C-Avenue Between 4th & 5th
	HEALTH AND SAFETY OFFICE	1	22 x 48	1056	9120	Butler Sheet Metal Hut	Lighting, Heating, and Telephone	4th & C-Avenue
	AS - WAREHOUSE	1	80 x 49 x 12	16720	200640	Wood Frame, Shed Roof Post & Girder	Lighting, Heating, Telephone, Water Fire Protection System	3rd & C-Avenue
	AS - WAREHOUSE DOCK	4	8 x 51 x 12 x 103	1644	---	Wood Frame 3' High	None	3rd & C-Avenue
	CYCLING STORAGE BUILDINGS	4	12 x 21 x 13	768	9672	Wood Frame - Slate	None	3rd & C-Avenue
	PIPE SHED	1	70 x 77 x 17	5590	91620	Wood Frame Truss Supported Wood Frame, Post & Girder Construction Shed Roof	Power, Lighting, Water, Sewerall System, Telephone, Heating, Ventilation	6th & B-Avenue
	PIPE SHED	1	60 x 100 x 12 x 15 x 45 x 8	4675	52400	Wood Frame, Shed Roof, Post & Girder Construction	Lighting, Telephone, Heating, Water, Ventilation, Air-Conditioning	6th & B-Avenue
	AS - PIPE DOCK	1	64 x 177 x 12	11328	135936	Wood Frame, Shed Roof, Post & Girder Construction	Lighting, Telephone, Water, Heating Ventilation, Air-Conditioning	6th & B-Avenue
	AS - PIPE DOCK	4	1 - 12 x 100 1 - 12 x 100	3660	---	Wood Frame - 3' High	None	6th & B-Avenue
	AS - PIPE DOCK	1	12 x 160	1920	---	Wood Frame - 3' High	None	6th & B-Avenue
	SHEDS SHED	1	48 x 65 x 10	3120	31200	Wood Frame, Open Shed, Lean-To	None	6th & B-Avenue
	4 DOCKS SHED	1	40 x 40 x 9	400	3600	Wood Frame, Open Shed, Lean-To	None	6th & B-Avenue
	CAR ON LIFT, OFFICE, & SAW SHED	1	120 x 48 x 10 40 x 50 x 12	5004	47540	Wood Frame, Gable & Shed Roof, Partially Open	Power, Lighting, & Heating	In Lumber Yard
	SAW SHED	1	12 x 48 x 10	576	5520	Wood Frame, Lean-To, Open Front	None	In Lumber Yard
	STORAGE SHED	1	15 x 100 x 9	1500	13500	Wood Frame, Lean-To, Shed Roofs	Heating & Lighting	In Lumber Yard
	CAR ON LIFT, OFFICE BUILDING	1	15 x 100 x 9	1500	13500	Wood Frame, Lean-To, Shed Roofs	Heating & Lighting	In Lumber Yard
	SUBMITTAL SHED	1	40 x 12 x 10	640	4400	Wood Frame, Shed Roof, Open Front	Lighting	In Lumber Yard
	SAW SHED	2	15 x 43 x 10	4760	47600	Wood Frame, Lean-To & Gable Roofs Open Sheds	Lighting & Power	In Lumber Yard

BUILDING LIST - TEMPORARY CONSTRUCTION

Sheet 2

400 WEST AREA

NO.	BUILDING NAME	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
<u>221 - T AREA</u>								
T-35	FOUR BAY BUILDING "T"	1	34 x 62 x 22	1920	42240	Wood Frame with Overhead Truck Ramp Concrete Floor	Lighting, Power, Water, Steam Htg., Telephone	E. of 221-T Building
	METALLOGY BUILDING	1	15 x 24 x 9	360	3240	Wood Frame Shed Roof Building	Lighting and Heating	At 291-T Building
	Gas Shed	1	12 x 15 x 9	180	1620	Wood Frame -Lean-To -Open Shed	Lighting and Power	N. of 221-T Building
	FIELD WAREHOUSE	1	30 x 68 x 8	4040	16340	Wood Frame - Shed Roof Building	Lighting and Heating	E. of 221-T Building
	Pipe Test Shed	1	30 x 30 x 9	900	8100	Wood Frame -Lean-To -Open Shed	Lighting and Water	on A-avenue E. of 221-T
	EARTHQUAKE PIPE SHED	1	15 x 30 x 11	450	4950	Wood Frame -Lean-To -Open Shed	Lighting	E. of 221-T Building
	WARMING SHEDS (CRAFTS)	2	15 x 100 x 9	3000	27000	Wood Frame -Shed Roof Building	Lighting and Heating	E. of 221-T Building
	OFFICE (CRAFT)	1	15 x 100 x 9	1500	13500	Wood Frame -Shed Roof Building	Lighting and Heating	E. of 221-T Building
	CRAFT OFFICE HUTS	3	22 x 48	3168	27360	Builder Sheet Metal Hts	Lighting, Telephone & Heating	E. of 221-T Building
	MILLWRIGHT SHOP	1	15 x 40 x 10	600	6000	Wood Frame -Lean-To - Open Shed	Lighting	E. of 221-T Building
	ELECTRIC SHOP	1	15 x 40 x 10	600	6000	Wood Frame -Lean-To - Open Shed	Lighting	E. of 221-T Building
	WELDING SHOP	1	14 x 40 x 10	280	2800	Wood Frame -Lean-To - Open Shed	Lighting	E. of 221-T Building
	PIPE FABRICATION SHED	1	16 x 30 x 9	480	4320	Wood Frame -Lean-To - Open Shed	Lighting	N. of 221-T Building
	PIPE FABRICATION SHED	1	30 x 40 x 9	1200	10800	Wood Frame -Lean-To - Open Shed	Lighting	N. of 221-T Building
	Gas Shed	1	20 x 30 x 20	600	6000	Wood Frame Gable Roof Bldg. on Skids	Lighting	S.E. Corner 221-T
<u>221 - U AREA</u>								
	FOUR BAY BUILDING "U"	1	34 x 62 x 22	1920	42240	Wood Frame with Overhead Truck Ramp Concrete Floor	Lighting, Power, Water, Steam Htg., Telephone	N. of 221-U Building
	CRAFT OFFICE HUTS	3	22 x 48	3168	27360	Builder Sheet Metal Hts	Lighting, Heating, Telephone	E. of 221-U Building
	WARMING SHED	1	15 x 100 x 9	1500	13500	Wood Frame - Shed Roof Building	Lighting & Heating	E. of 221-U Building
	OFFICE BUILDING	1	15 x 100 x 9	1500	13500	Wood Frame - Shed Roof Building	Lighting & Heating	E. of 221-U Building
	Gas Shed	1	30 x 68 x 8	4040	16320	Wood Frame -Lean-To -Open Shed, with Racks	Lighting	E. of 221-U Building
	PIPE FABRICATION SHED	1	30 x 30 x 9	900	8100	Wood Frame -Lean-To -Open Shed	Lighting & Water	Ave., E. of 221-U Building
	EARTHQUAKE PIPE SHED	1	15 x 30 x 11	450	4950	Wood Frame -Lean-To -Open Shed	Lighting	E. of 221-U Building
	Gas Shed	1	12 x 15 x 9	180	1620	Wood Frame Shed Roof	Lighting & Power	E. of 221-U Building
	WELDING SHED	1	14 x 40 x 10	280	2800	Wood Frame -Lean-To -Open Shed	Lighting	E. of 221-U Building
	Electric Shop	1	15 x 40 x 10	600	6000	Wood Frame -Lean-To -Open Shed	Lighting	E. of 221-U Building
	PIPE SHED	1	40 x 30 x 12	600	7200	Wood Frame -Lean-To -Open Shed	Lighting	E. of 221-U Building
	WELDING SHED	2	15 x 30 x 9	900	8100	1 - Bldg. Closed 1 - Bldg. Open Shed	Lighting	E. of 221-U Building
<u>WELLSBORO AREA TO</u>								
T-35	WARMING SHED	1	15 x 70 x 9	1050	9450	Wood Frame -Shed Roof Building	Lighting & Heating	N. of 271 Building
	Gas Shed	1	16 x 16 x 9	256	2304	Wood Frame -Gable Roof Building	Lighting, Telephone, & Heating	At 272-4 Building
	WARMING BUILDING	1	14 x 20 x 8	280	2520	Wood Frame -Shed Roof Bldg. on Skids	Lighting, Telephone, & Heating	At 276 Building
	PIPE FABRICATION ADDITION	1	45 x 70 x 10	1800	17550	Wood Frame -Gable Roof -Ext. Open Halls	Power, Lighting, Telephone, Water, Heating, Toilet & Wash Room Facilities, Sinks	At 2709 Building

~~SECRET~~

BUILDING LIST - TEMPORARY CONSTRUCTION

200 WEST AREA

CODE	BUILDING NAME	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 35	CLOCK ALLEYS	2	12 x 54 x 11	1344	14784	Wood Frame - Gable Roof - Open Shed	Lighting	At East Gate
	CLOCK OFFICES	2	10 x 12 x 11	240	2640	Wood Frame - Gable Roof Building	Lighting & Heating	At East Gate
	ELECTRIC SHOP	1	28 x 30 x 8	640	6720	Wood Frame - Lean-To - Open Shed	Lighting	At 221 Building
	P.V.E. SHOP	1	30 x 48 x 10	940	9600	Wood Frame - Lean-To - Open Shed	Lighting	At 222 Building
	WELDER'S SHOP	1	18 x 44 x 10	792	7920	Wood Frame - Lean-To - Open Shed	Lighting	At 222 Building
	CARPENTER OFFICE	1	16 x 32 x 9	576	5184	Wood Frame - Shed Roof - On Skids	Lighting & Heating	At 222 Building
	ELECTRIC SHOP	1	2 x 14 x 9	192	1728	Wood Frame - Lean-To - Open Shed	Lighting	At 231 Building
	CRAFT OFFICES & STORAGE SHED	1	15 x 40 x 9	600	5400	Wood Frame - Shed Roof Building	Lighting	At 231 Building
	ICE HOUSE	1	13 x 15 x 10	280	2880	Wood Frame - Gable Roof 3' Above Ground Level	Lighting	At Water Sanitation Yard
	WATER SANITATION OFFICE	1	4 x 14 x 8	256	2048	Wood Frame - On Skids	Lighting	At Water Sanitation Yard
	PAPER STORAGE SHED	1	10 x 30 x 8	900	7200	Wood Frame - Canvas Covered - Wood Floor	Water	At Water Sanitation Yard
	ELECTRIC COAL TYPHE	1	7 x 8 x 6			Wood Frame 20' High	None	S. of 22 Building
	TC 3	WORKING GROUNDS	1	00 x 300 x 14				
INDUSTRIAL STORAGE YARD		1	00 x 300			Wood Post - Wire Frame	None	At 231 Building
WATER SANITATION YARD		1	00 x 300			Wood Post - Wire Frame Gravel Surf. Area	Water	3rd St. & D-Avenue
TRUCK & CAR PARKING LOTS		2	00 x 300	120000		Peppercorn & Stabilized	Lighting, Wood Sheds & Buildings	Just Gates
REPAIR SHEDS			300 ft. x 30 ft. Gravel Spill			Water Bound 1 1/2" Thick		Area 231
REPAIR SHEDS			300 ft. x 6 ft. Gravel Spill			Water Bound 6" Thick		None
REPAIR SHEDS STORAGE AREAS		12		72000		Water Bound Gravel 1 1/2" Thick	Flood Lighting Partially	Area 231
TC 6	BARBERS		300 ft. x 60 ft. 40' Rail			Wood Rail 40 Turn-Out	None	Area 231
TC 7	WATER LINE		7' x 12' Wood & Steel			Underground Piped, Slip Joint & Covered	None	Area 231
TC 8	WATER CONDUITS		8 x 24	192		Open Type - Surrounded by Gravel Frame Concrete Foundation EVA Insulation	1-5000 EVA Topsoil, P. 44020V/4900V 2.	3rd & J-Avenue
	CONDUIT BOX		10 x 20	200		None	3-333 EVA	At 221-B Building
	CONDUIT BOX		10 x 20	200		None	3-333 EVA	At 221-B Building
	CONDUIT BOX		10 x 20	200		None	3-333 EVA	At Hillwright Shop
	CONDUIT BOX		10 x 20	200		None	3-333 EVA	At 221-B Building
	CONDUIT BOX		10 x 20	200		None	3-333 EVA	At 221-B Building
	CONDUIT BOX		10 x 20	200		None	3-333 EVA	At 221-B Building
	CONDUIT BOX		10 x 20	200		None	3-333 EVA	At 221-B Building
	CONDUIT BOX		10 x 20	200		None	3-333 EVA	At 221-B Building
	CONDUIT BOX		10 x 20	200		None	3-333 EVA	At 221-B Building
CONDUIT BOX		10 x 20	200		None	3-333 EVA	At 221-B Building	
TC 9	REPAIR SHED		12' x 12'			4" x 4" x 12' Wood Post & Stone Sill	None	Area 231
	REPAIR SHED		12' x 12'			4" x 4" x 8' Wood Post & Stone Sill	None	Surrounding 20-7 & 8 Process Buildings

BUILDING LIST - TELEGRAPH CONSTRUCTION

200 WEST AREA

Sheet 4

CODE	BUILDING NAME	BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES DETAIL	LOCATION		
TC 20	FOOD KITCHEN	362	4 x 7 x 4	10936	40544			Area Wide		
		17	4 x 10 x 4	680	2720			Same		
		34	8 x 40 x 8	6320	34540			Same		
		14	6 x 6 x 8	504	4032			Same		
		4	3 x 8 x 8	96	768			Same		
		1	5 x 5 x 8	25	200			Same		
		3	6 x 7 x 8	126	1008			Same		
		3	8 x 8 x 9	192	1728			Same		
		8	8 x 12 x 9	768	6912			Same		
		8	10 x 14 x 9	1120	10080			Same		
		1	12 x 15 x 9	180	1420			Same		
		1	14 x 14 x 9	196	1764			Same		
		16	4 x 6 x 7	384	2898			Same		
		8	4 x 5 x 7	160	1120			Same		
		15	0 x 4 x 4	180	720			Same		
		8	1 x 2 x 7	16	112			Same		
		1	6 x 8 x 4	48	392			Same		
1	12 x 14	168				Same				
1	24 x 24	336				Same				
TC 21	WATER LINES & SEPTIC TANKS	700 Ft.	6" & 4" Dia. Clay Pipe & Spigot			Wood Reinforced Septic Tank & Tile Field	None	Division & C.S. Engr's Off.		
		TC 25	BOILER HOUSE	2	22 x 45 x 10	1980	19800	Wood Frame Shed Roof Open End - Conc. Floor	Brace 4-100 H.P. H.R.T. Boilers - Lighting, Water	At 241-T & U Building
				1	10 x 14 x 10	114	1140	None	None	At 222-T Building
				1	11 x 14 x 10	154	1540	Not Insulated	Lighting, Water	At 282 Building
				2	12 x 14 x 10	336	3360	Wood Frame Shed Roof Building	Lighting, Water	1 - At 2707 Building 1 - At 2704 Building
				1	14 x 20 x 10	320	3200	None	None	Near "T" Magazine Bldg.
			WATER LINES	3000 Ft. 2" & 3" 2000 Ft. 3" & 4"			Insulated & Galval - Not Insulated	None	Area Wide	
		TC 26	TELEPHONE	27 Buildings	Various		Cable and Open Iron Wire & Insulated Pair	35 Telephones & Approx 20 telephones	Area Wide	

SECRET

TEMPORARY ROAD CONSTRUCTION

A. New Construction

1. Blacktop (Hanford Camp)

18' width	19.05 miles
24' width	17.01 miles
28' width	3.20 miles
30' width	0.20 miles
40' width	0.20 miles
50' width	<u>0.57 miles</u>

Subtotal 40.23 miles

2. Gravel Surfaced

16' width	11.15 miles
18' width	7.50 miles
20' width	23.16 miles
30' width	1.06 miles
40' width	<u>0.65 miles</u>

Subtotal 43.52 miles

B. Existing Gravel Roads, Improved & Maintained.

20' width	<u>2.50 miles</u>
-----------	-------------------

Subtotal 2.50 miles

C. Existing Gravel Roads, Maintained Only.

18' width	<u>7.35 miles</u>
-----------	-------------------

Subtotal 7.35 miles

Grand Total (Without regard to Classification, Width, or Type of Surface). 93.60 miles

~~SECRET~~

TEMPORARY WALK CONSTRUCTION

TEMPORARY BLACKTOP WALKS (HANFORD & CENTRAL SHOPS)

4' width	30.20 miles
6' width	9.60 miles
10' width	7.10 miles
12' width	0.86 miles
20' width	1.60 miles
25' width	0.02 miles
35' width	0.04 miles
50' width	<u>0.02 miles</u>

Grand Total - Temporary Blacktop Walks 49.44 miles

~~SECRET~~

~~SECRET~~

LIST OF TEMPORARY SEWERS & SEPTIC TANKS

<u>Area</u>	<u>Length of Sewer Lines</u>	<u>Number of Septic Tanks</u>
100-B	300 Ft.	2
100-D	600 Ft.	2
100-F	1,500 Ft.	2
200-E	900 Ft.	1
200-W	700 Ft.	*0
700 and 1100	1,600 Ft.	2
Central Shops	6,400 Ft.	1
White Bluffs	300 Ft.	1
3000 Area Camp	3,150 Ft.	1
Hanford Camp	<u>214,250 Ft.</u>	<u>76</u>
Total	229,900 Ft.	88

* Used permanent Power and Service Area Septic Tank.

~~SECRET~~

TABULATION OF TRACT HOUSE NUMBERS & CAPACITY

<u>Tract House Number</u>	<u>Capacity in Persons</u>
T-181A	13
D- 59	6
B- 73	10
D- 216	7
D- 223	8
D- 226	12
T-1787	10
S-1676	6
Q-145A	22
R-1545	10
F-1301	12
F-1271	10
B- 82	7
B- 113	6

100
4-1

~~SECRET~~

A Portions of sheets 1, 6 and 14 are non-readable

~~SECRET~~

BUILDING LIST - TEMPORARY CONSTRUCTION

AREA WIDE - OUTSIDE SPECIFIC AREAS

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION	
TC 5	<u>PLANT WIDE & HANFORD CAMP ROADS, PARKING LOTS & WALKS</u>								
	HANFORD CAMP ROADS			3,000 ft. 50' Wide 1,100 ft. 40' Wide 1,100 ft. 30' Wide 17,000 ft. 28' Wide 90,000 ft. 24' Wide 100,300 ft. 18' Wide 166,800 ft. 20' Wide		Bituminous Surfacing " " " " " " " " " " " "	None None None None None None None	Hanford Camp Same Same Same Same Same Same	
	SALVAGE YARD ROADS			5,000 ft.	---	---	Water Bound Gravel	None	Salvage Yard
	MACHINE GUN RANGE ROADS			2,000 ft.	---	---	Wood Framing & Decking, 6" Water Bound Gravel, 20' Wide	None	
	ROADS WHITE BLUFF STORAGE AREA			4,000 ft.	---	---	Water Bound Gravel 6" Thick, 20' Wide	None	At North Slope of Gable Mt. Opposite Radio Tower
	HONEY HILL ROADS			2,500 ft.	---	---	20' Wide, Water Bound Gravel, 6" Thick	None	White Bluffs Road
	HONEY HILL SANITATION LOT			400' x 400'	---	---	20' Wide, Water Bound Gravel, 6" Thick	None	Route 4N - Mile 2
TC 5	<u>MISC. PARKING AREAS - HANFORD CAMP</u>								
	BUS PARKING LOT #1	1	750 x 900	675,000		Oil Treated	Flood Lighting, Railings, Telephone & Dispatcher's Towers	Division & C-Avenue	
	BUS PARKING LOT #2	1	820 x 900	738,000		Same	Same	6th & B-Avenue	
	CAR PARKING LOT - ADM. BUILDING	1	160 x 1100	185,000		Water Bound Gravel, Partially Oil Treated	Railings and Car Stops	Division Street	
	CONTRACTORS' PARKING LOT	1	300 x 1800	540,000		Water Bound Gravel	Car Stops	B-Avenue & 2nd Street	
	CAR PARKING LOT - AUDITORIUM	1	800 x 400	320,000		Same	Same	Division St. & C-Avenue	
	CAR PARKING LOT - LAKE HANFORD	1	300 x 300	90,000		Oil Treated	Same	Lake Hanford	
	CAR PARKING LOT #1 - CONVAL QTRS.	1	200 x 200	40,000		Water Bound Gravel	Same	W. of Conval. Building	
	CAR PARKING LOT #2 - CONVAL QTRS.	1	200 x 200	40,000		Same	Same	Same	
	CAR PARKING LOT - THEATER	1	180 x 400	72,000		Same	Same	Div. St. Between A & B-Ave.	
	CAR PARKING LOT - SHOPPING CENTER	1	200 x 800	160,000		Same	Same	Div. St. & B-Ave. & 5th St.	
	CAR PARKING LOT - DIVISION STREET	1	200 x 800	160,000		Same	Same	Division Street	
	TRUCK PARKING LOT	1	300 x 400	120,000		Same	Flood Lighting	3rd Street West	
HEAVY EQUIPMENT PARKING LOT	1	200 x 300	60,000		Same	Enclosed by Fence & Flood Lighting	4th & D-Avenue		
TC 5	<u>MISC. WALKS - HANFORD CAMP</u>								
				400 ft. 50' Wide 200 ft. 35' Wide 100 ft. 28' Wide 8,300 ft. 20' Wide 4,200 ft. 12' Wide 38,000 ft. 10' Wide 12,700 ft. 8' Wide 111,800 ft. 4' Wide			Bituminous Surfacing " " " " " " " " " " " " " "	None None None None None None None None	Hanford Camp Same Same Same Same Same Same Same
	<u>MISC. PLANT WIDE RAILROADS</u>								
	HANFORD TO WHITE BLUFFS			53,687.28 Ft.			#6 Turn-Out, Used Rail & Hand Throw Switches	Dispatcher Bldgs., R.R. Maintenance Bldgs., & Telephone System	---
	RICHLAND			2,081.18 Ft.			Same	Same	---
	HAVEN PIT			5,809.78 Ft.			Same	Same	---

SHEET 106 13 SHEETS

B34

~~SECRET~~

~~SECRET~~

BUILDING LIST - TEMPORARY CONSTRUCTION

AREA WIDE - OUTSIDE SPECIFIC AREAS

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
	R. R. AGGREGATE PIT		4,200 Ft.			#8 Turn-Out, Used Rail & Hand Throw Switches	Dispatcher Bldgs., R.R. Maintenance Bldgs., & Telephone system	---
	MISCELLANEOUS TRAIL		12,049.44 Ft.			Same	Same	---
	* NOTE: THE TOTALS SHOWN ON THIS AND FOLLOWING AREA WIDE SUMMARY SHEETS DO NOT INCLUDE FIGURES SHOWN ON OTHER SHEETS FOR SAME TC FACILITIES, TC-6 THROUGH TC 16.							
TC 7	PLANT WATER LINES, STORAGE TANKS & WELLS							
	MOORE BOOSTER STATION	1	18 x 21 x 12	378	4,536	Wood Frame, Gable Roof Bldg. Gypsum Siding	Lighting, Power, Telephone, Water & Heating, 1-Elec. & 1-Gas Driven Pump. 1-40,000 Gal. Wood Stave Ground Storage Tank surrounded by 360' Type #1 Fence	W. of Yazima road barricade
	CHLORINATOR HOUSE	2	10 x 10 x 10	200	2000	Same	Lighting, Heating, Chlorinator	At McGee Well & on Cold Creek Road
	MOORE ELEVATED STORAGE TANK	1	No Bldg. Structure	---	---	1-100,000 Wood Stave Water Tank Set Approx. 10' Above Ground on Wood Damage	Water - Surrounded by 360' Type #1 fence	on Cold Creek Road - W. of 200-W Area
	ELEVATED R. R. WATER TANK	2	No Bldg. Structure	---	---	25,000 Gal. Wood Stave Water Tank set Approx. 25' Above Ground on Wood Frame Damage	Water	Road Crossing at Cold Creek Road & Hanford
	ALLARD COYOTE BOOSTER STATION	1	18 x 26 x 11	488	5,148	Wood Frame, Gable Roof Bldg. Gypsum Board Siding	Water, 1-125,000 Gal. Steel Ground Storage Tank, 2-Gasoline Driven Pumps Surrounded by 300' Type #1 Fence	West of Gable Butte
	ALLARD COYOTE CHLORINATOR HOUSE	1	10 x 10 x 9	100	900	Same	Chlorinator, Lighting, Heating	Same
	ALLARD COYOTE PUMP STATION (EXISTING)	1	30 x 68 x 35	1,950	68,250	Two Story Cons. Bldg. Throughout 1st Floor - Intake & Pump Section 2nd Floor Operating & Control Section	Lighting, Telephone, Heating, Water 2-450 HP Motors -2-18000 GPM Pumps 1-750 HP Motor-1-11000 GPM Pump (New Constr. 1-250 HP Motor -1700 GPM Pump & Misc. Repairs	On Columbia River at Coyote Rapids
	WELL (EXISTING)	No Building Structure		---	---	4' x 4' Concrete Casd	Installed Elect. Driven Vertical Pump	S. of Jessen & Wright. Concrete Block Plant
	WELL #7 HANFORD	1	8 x 8 x 8	64	512	Wood Frame Gable Roof, Gypsum Board Siding	Power, Lighting, 1-Vertical Pump & Chlorinator	W. of 101 Bldg. Hanford
TC 8	ALLARD-COYOTE SUB-STATION (EXISTING)	1	10 x 20 x 18	200	3,600	Wood Frame Shed Covered with Corr. Sheet Iron	3-600 KVA Trans. P 6900/2300 V S	At Allard Coyote Pump Sta.
	TRANSFORMER BANK	1 No Building Structure	10 x 20	200	---	Open Framing Enclosed by Wood Fence	(1-75 KVA Trans. P 6900/440/220 S 2-60 KVA " P 6900/220/110 S	Jessen & Wright Conc. block Plant, Route 1
	TRANSFORMER BANK	1	6 x 12	72	---	Elevated Open Framing	2-150 KVA " P 6900/440/220 S 1-75 KVA " P 6900/220/110 S	Friest Rapids Cold Str. Plant
	SUBSTATION - PACIFIC POWER & LIGHT COMPANY	1	200 x 200	40,000	---	Open Framing with Transformers & Equip. Set on Cons. Pdms. Enclosed By Woven Wire Fence	3-3555 KVA Trans. P 115,000/66,000 V S 3-3000 KVA " P 115,000/66,000 V S 3-200 KVA " P 66,000/6900 V S	"A" Avenue - Hanford
	SWITCH HOUSE	1	24 x 54 x 20 & 24 x 32 x 10	2,084	33,600	Reinforced Cons. & Cons. Block Bldg.	Lighting, Power, Telephone, Water	F.F. & L. Lt. Co. Sub.Sta. Lo
	HANFORD GRAVEL PIT	1 No Building Structure	10 x 20	200	---	Open Framing Enclosed by Wooden Fence	1-200 KVA Trans. P 6900/220/110 S	2-Mi. S. W. of Hanford
	HANFORD GRAVEL PIT	1 No Building Structure	20 x 30	600	---	Same	2-335 KVA Trans. P 6900/440/220 V S 2-15 KVA " P 6900/320/110 V S	1-Mi. east of Hanford
	101 FABRICATION BUILDING	1	20 x 30	600	---	Same	(1-25 KVA Trans. P 6900/220/110 V S 1-30 KVA " P 6900/220/110 V S 1-75 KVA " P 6900/220/110 V S 2-100 KVA " P 6900/440/110 V S 2-150 KVA " P 6900/440/220 V S	N. W. of hanford

SHEET 2 OF 13 SHEETS

BUILDING LIST - TEMPORARY CONSTRUCTION

AREA WIDE - OUTSIDE SPECIFIC AREAS

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 8	O. S. ELECTRIC LINES		39,360' Transmission Lines			3-#1/0 Copper Wire, Single Pole, Cross Arm & Pin Insulator	66,000 V Three Phase Switching Stations	From P.P. & L. Lgt. Co. KV Line To 100-E, 100-D, 100-F, 200-E, & 200-W Areas
			12,000' Transmission Lines			3-#2 Copper Wire, Single Pole, Cross Arm & Pin Insulator	6900 V Three Phase Switching Stations	From 200-W Area to Central Shops & McGee Well
			40,000' Transmission Lines			3-#6 Copper Wire, Single Pole, Cross Arm & Pin Insulator	6900 V Three Phase	To McGee Well
			10,000' Transmission Lines			Same	Same	To Jessen Wright & Plant
			10,000' Transmission Lines			3-#6 Copper Wire, Single Pole, Cross Arm & Pin Insulator	6900 V Three Phase	From Hanford to Newport Gravel Pit & to Haven Pit
			18,800' Transmission Lines			Same	Same	Same
			8,000' Transmission Lines			3-#2 Copper Wire, Single Pole, Cross Arm & Pin Insulator	6900 V Three Phase	From Hanford To Hanford Gravel Pit
			3,000' Transmission Lines			3-#2 Copper Wire, Single Pole, Cross Arm & Pin Insulator	900 V Three Phase	From Hanford to 101 Fabrication Area
TC 9	<u>MISC. PLANT WIDE & HANFORD CAMP FENCES</u>							
		HANFORD CAMP AREA		108,310' Type #1		Type #1 Wood Post & Woven Wire Fencing 12' High With 5-Strands of Barb Wire on Top	Lighting	Hanford Camp Area
				10,000' Type #2		Type #1 Wood Post & Woven Wire With 4 Strands of Barb Wire 4'6" High	Lighting	Hanford Camp Area
		MS-31 STORAGE YARD FENCE		2,285' Type #2		Type #2 Fence	Lighting	Leaser Spur
		SALVAGE YARD OFFICE		2,084' Type #1		Type #1 Fence	Lighting	Salvage Yard
				1,012' Type #2		Type #2 Fence	Same	Same
		MACHINE GUN RANGE FENCES		3,000' Type #2		Type #2-3 Strands Barb Wire 4'6" High	None	At N. Slope of Gable Mt. Opposite Radio Tower
	AIRPORT FENCES		12,000' Type #2		Type #2 Fence - 3 Strands Barb Wire 5'8" High		2 Mi. West of Hanford	
	<u>CONCRETE REPAIR YARD</u>							
TC 10	LINE YARD OFFICE	1	20 x 64 x 10	1,080	10,800	Wood Frame, Gable Roof, Pre-Fab. Bldg.	Telephones, Heating	Allard Pole Yard
	LINE YARD STORAGE WAREHOUSE	1	20 x 46 x 10	920	9,200	Same	Heating	Same
	CONCRETE REPAIR SHOP	1	60 x 100 x 20 & 12 x 12 x 10 & 10 x 14 x 8	8,284	122,560	Wood Frame, Shed & Gable Roof Bldg., Post & Girder Construction, Lean-To-Offices attached to S.E. & N.E. Corners	Lighting, Railroad Tracks, Telephones, Munirell System, Heating	Same
	OFFICE EQUIPMENT WAREHOUSE (Existing Barn)	1	80 x 100 x 20	8,000	100,000	Wood Frame, Gable Roof Barn (Added 2nd Floor and Stairs)	None	W. of White Bluffs
	<u>LEASER SPUR</u>							
TC 10	MS-31 WAREHOUSE	1	80 x 180 x 14 & 12 x 94 x 14	12,882	178,280	Wood Frame, Shed Roof Building, Post & Girder Construction	Lighting, Telephones, Heating	Leaser Spur
	WAREHOUSE #1	1	20 x 60 x 12	1,200	14,400	Wood Frame, Gable Roof, Pre-Fab. Bldg.	None	Same
	WAREHOUSE #2	1	20 x 40 x 14	1,200	16,800	Same	None	Same
	WAREHOUSE #3	1	20 x 60 x 12	1,200	14,400	Same	None	Same
	WAREHOUSE #4	1	20 x 24 x 12	640	7,680	Wood Frame, Gable Roof Building	None	Same
	CRANE OPERATORS' LOFT	1	15 x 26 x 8	380	3,480	Wood Frame Shed Roof Building	Lighting, Heating, Telephones	Same

SHEET 3 OF 13 SHEETS

BUILDING LIST - TEMPORARY CONSTRUCTION

AREA WIDE - OFFSHORE SPECIFIC AREAS

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
	BROOKS' LOFT	1	18 x 20 x 9	480	4,080	Wood Frame Shed Roof Building	Lighting, Heating, Telephone	Logger Spur
	ICE STORAGE PIT	1	800 x 800 x 12	100,000	1,800,000	Earth Excavation & Backfill, Ice Placed on 8 x 8 Wood Stringers	80,000 Tons of Ice Stored	Hanford White Bluffs Road
	<u>SALVAGE YARD</u>							
TC 10	SALVAGE STORAGE HUTMENTS	9	22 x 48	9,804	82,080	Butler Sheet Metal Hinson Type Huts	Lighting	Salvage Yard
	SALVAGE CHECK-IN WAREHOUSE	1	48 x 48 x 12	2,304	27,648	Wood Frame, Shed Roof Bldg., Post & Girder Construction, Gypsum Board Siding, Cons. Floor	Lighting, Telephone, Heating	Same
	SALVAGE LEADING DOCK	2	18 x 80 x 4 & 18 x 20 Rang 18 x 25 x 4			Wood Framing and Decking	None	Same
	SALVAGE PARTS OFFICE (Existing Residence)	1	27 x 20 x 10	810	8,100	J-Block Frame Sheds Connected by Shed Roofs. (Remodeled & Sheds Added)	Lighting, Heating, Telephone	Same
	SALVAGE HITS WAREHOUSE (Existing Sheds)	1	30 x 70 x 9	2,100	18,900	Wood Frame Gable Roof Building (One Room Added & Facilities)	Lighting Hine	Same
	MISCELLANEOUS WAREHOUSE	1	24 x 100 x 18	2,400	28,400	Wood Frame, Gable Roof Building	None	Sheep Ranch
	DOG POUND (Existing Barn)	1	24 x 24 x 20	840	18,000	Concrete and Wood Frame Building (Concrete Floor, Pans & Facilities Added)	Lighting, Heating	1/2 Miles W. of Hanford
	<u>MACHINE GUN RANGE</u>							
TC 10	CLUB HOUSE	1	40 x 72 x 11	2,880	21,680	Wood Frame, Gable Roof Building, Gypsum Board Siding	Lighting, Water, Heating	At North Slope of Gable Mt. Opposite Radio Tower
	PISTOL RANGE	1	200 x 250	80,000	---	Oiled Gravel & Sand Rolled Surface	Target and Stands	Same
	MACHINE GUN RANGE	1	200 x 250	80,000	---	Same as Above	Moving Targets	Same
	TUMBY GUN RANGE	1	200 x 200	40,000	---	---	Same	Same
	<u>HANFORD HOUSING WAREHOUSE AREA</u>							
TC 10	FURNITURE WAREHOUSES	5	36 x 200 x 10	7,200	72,000	Wood Frame Gable Roof Bldg. Covered with Sisal-Draft Paper	None	West of 101 Bldg. White Bluffs Road
	FURNITURE WAREHOUSES	7	16 x 80 x 8	1,280	10,240	Wood Frame Gable Roof, Canvas Covered	None	Same
	FURNITURE OFFICE	1	12 x 16 x 9	192	1,728	Wood Frame Gable Roof Building	Telephone, Lighting, Heating	Same
	<u>HANFORD CAMP AREA</u>							
TC 10	CARPENTER ORIENTATION BUILDING	1	20 x 120 x 10	2,400	24,000	Wood Frame Gable Roof, Prefab. Building	Lighting, Heating	West 4th Street
	DIVISION LAUNDRY & SAFETY OFFICE	1	18 x 48 x 10	768	7,880	Prefab., Wood Frame, Gable Roof Bldg.	Lighting, Heating and Telephone	West 2nd Street
	PATROL & TRAFFIC HUT	1	16 x 40	640	5,760	Pacific Hut	Lighting, Heating and Telephone	East of N.R. Station-Hanford
	SAFETY SHOE STORAGE BUILDING	1	20 x 96 x 10	1,920	19,200	Wood Frame, Gable Roof, Prefab., Building	Same	Same
	TRAIN CREW HUT	1	16 x 40	640	5,760	Pacific Hut	Same	Same
	UTILITY CRAFT SHOPS	4	40x 80	12,800	200,960	Butler Sheet Metal & Steel Frame Huts	Lighting, Power, Steam Heat, Water, Telephone	"A" Ave. & 1st Street
	SUPT. HANFORD CAMP OFFICE	1	16 x 48 x 9	768	6,912	Wood Frame, Gable Roof, Prefab., Bldg.	Lighting, Heating, Telephone	"A" Ave. & 2nd Street
	DIVISION ENGRS. STORAGE HUT	1	16 x 80	1,280	11,520	Pacific Hut	Lighting	By Bolin's Office
TC 10	FIRE INSPECTION DEPT. BUILDING	1	16 x 40 x 10	640	6,400	Wood Frame, Gable Roof Prefab., Building	Lighting, Heating, Telephone, Air Cooling and Water	"B" Avenue & 1st Street
	RED CROSS HUTMENTS	2	1-16x 48 x 10 1-16 x 64 x 10	1,792	17,920	Wood Frame Gable Roof Prefab., Buildings	Lighting, Heating	1- 3rd St. West 1- 1st. Between B & C Ave.

SHEET 4 OF 12 SHEETS

BUILDING LIST - TEMPORARY CONSTRUCTION

AREA WIDE - OUTSIDE SPECIFIC AREAS

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION	
TC 10	RADIO TRANSMITTER HOUSE	1	16 x 20 x 10	320	3,200	Wood Frame, Gable Roof Building	Lighting, Heating, Telephone, Radio Transmission Equipment	Gable Mountain	
	INSTRUMENT WAREHOUSE	1	80 x 76 x 10	2,280	22,800	Wood Frame, Shed Roof Bldg., Post & Girder Construction, Gypsum Board Siding	Lighting	A - Avenue - Hanford	
	INSTRUMENT BUILDING	1	80 x 80 & 30 x 70 & 17 x 10 Clg. Ave. 12'	6,270	78,240	Wood Frame, Gable Roof Bldg., Post & Girder Const. Lean-To attached to E. Side Gypsum Siding	Lighting, Steam Heat, Water, Telephone, Toilet & Washroom Facilities	A - Avenue - Hanford	
	BOYS' WORK HUT	1	16 x 40	640	6,760	Pacific Hut	Lighting, Heating	West 3rd Street	
	OLYMPIC COMMISSARY OFFICES	8	4 - 16 x 80 2 - 16 x 40 1 - 22 x 48 1 - 16 x 64 x 10	8,120 2,112 1,056 1,024	44,080 11,628 9,120 10,840	8 - Pacific Huts 1 - Butler Sheetmetal Hut Sams 1 - Wood Frame, Gable Roof Prefab., Bldg.	Lighting, Power, Telephone, Water, Air Cooling, Heating	B-Avenue & 2nd Street	
	AMERICAN RAILWAY EXPRESS OFFICE	1	46 x 96 x 10	1,536	18,360	Wood Frame, Gable Roof, Prefab., Bldg.	Lighting, Heating, Telephone	On West 2nd Street	
	SAFETY OFFICES & EQUIP. STORAGE HUTS	3	16 x 40	1,920	17,280	Pacific Huts	Lighting, Air Cooling, Telephones	Division St. & A-Avenue	
	BOYS' WORK HUTS	2	22 x 48 (1) 16 x 40 (1)	1,698	14,880	1 - Pacific Wood 1 - Butler Sheet Metal	Lighting	In School Yard	
	WAC POST EXCHANGE	1	16 x 40	640	2,760	Pacific Hut	Lighting, Heating, Water, Toilet & Washroom Facilities	1st & B-Avenue	
	COAL TIPPERS	2	16 x 22 x 32 High	704	---	Concrete Foundation, Wood Frame, Elevated Bunker	None	1 - At Hanford 1 - At Rickland	
	HANFORD FERRY	1	---	---	---	2 - Ferry Docks, Railings, Fence & Guard Post Buildings	Lighting	At Hanford	
	TRUCK SCALE & COAL HOUSE	1	8 x 10 x 7	80	560	Wood Frame, Shed Roof Building	1 - 30 ton Pit Truck Scale	"D" Avenue & West 5th St.	
	CHEMICAL STORAGE WAREHOUSE	1	80 x 80 x 10	1,800	18,000	Wood Frame, Shed Roof, Post & Girder Construction with 8' leading Platform on South & East Sides	Heating	Honey Hill on Road 4-W Mile 2	
	CAN STREAM PLATFORM	1	60 x 20 x 4' High	1,200	---	Wood Frame Decking	Steam	Same	
	PLATFORMS	2	18 x 20 x 4' High	640	---	Sams	None	Same	
	UTILITIES DIVISION ENGINEER'S OFFICE	1	2 Wings - 16 x 48 x 10 & 1 Corridor - 16 x 32 x 10	2,816	28,160	3 - Wood Frame, Gable Roof Prefab., Bldg. Connected by Gamber Corridor	Lighting, Steam Heating, Water, Toilet & Washroom Facilities, Telephones	A-Ave. North of Admin. Bldg.	
	WATER SANITATION LOT	1	800' x 180'	30,000	---	Stabilized & Enclosed by Type #1 Fence	Water, Lighting	A-Ave. & 5th Street	
	TC 10	WOOD PLATFORM FOR BARRELS	1	40 x 40	1,600	---	Wood Platform Laid on Stringers	Water	A-Ave. & 5th Street
		OFFICE	1	12 x 16 x 8	1,536	12,288	Wood Frame, Shed Roof	Lighting	Same
		ICE HOUSE	1	14 x 16 x 10	224	2,240	Wood Frame, Gable Roof - 8' Above Ground	Lighting	Same
	GARRAGE CAN STREAMING BED	1	30 x 20 x 12	900	10,800	Wood Frame, Open Shed Platform Building	Steam, Water, Lighting	At #8 Settling Basin Hanford Camp - A - Avenue	
	TIE CAN SALVAGE SHED	1	40 x 16 x 10	640	2,400	Sams	Steam	Same	
	TIE CAN SALVAGE YARD	1	80 x 120	6,800	---	Stabilized & Closed by Type #2 Fence	None	Division Engineer's Office	
	JANITORS' HUTMENT	1	16 x 40	640	6,760	Pacific Hut	Lighting	West of Div. & A-Avenue	
	YOUTH ACTIVITY WORK HUTS	2	22 x 48	2,112	16,840	Butler Sheet Metal Mission Type Huts	Lighting, Heating	Same	
	BATH HOUSE	1	40 x 100 x 10	4,000	40,000	Wood Frame, Shed Roof Bldg. Post & Girder Construction, Concrete Floor, Partial Roof	Water, Showers, Shelving	Water Replenishing Basin	

SHEET 5 OF 13 SHEETS

~~SECRET~~

BUILDING LIST - TEMPORARY CONSTRUCTION

AREA WIDE - OUTSIDE SPECIFIC AREAS

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 10	SUN SHELTERS	2	30 x 30 x 9	1,800	18,200	Wood Frame Construction, Sisal Kraft Paper Roof	None	Water Replenishing Basin
	CHLORINATOR HOUSE	1	12 x 18 x 8	144	1,182	Wood Frame Shed Roof Bldg.	Chlorinator	Same
	HOSPITAL EQUIPMENT HUTS	2	18 x 40	1,280	11,620	Pacific Huts	None	East of Convalescent 1 - 5th & B Avenue
	RATION OFFICE	1	18 x 40	640	8,760	Same	None	8th & C Avenue
	GARBAGE DISPOSAL PLATFORMS	8	(2 - 18 x 30 (2 - 20 x 20 (1 - 30 x 30	2,340	---	Wood Frame & Decked - 4' High	Lighting, Steam	East of Hanford Camp
	LINDBERGH'S BARRACKS	7	22 x 48	7,392	63,840	Butler Sheet Metal Hut	Lighting, Heating	Midway Substation
	TC 10	MISCELLANEOUS SHACKS, TOOL BOXES, ETC., NOT INCLUDED ON OTHER LISTS						
TC 10	FIELD OFFICES	8	4 x 6 x 8	120	960			Area Wide
		10	8 x 6 x 8	360	3,880			Same
		1	8 x 6 x 10	34	360			Same
		1	8 x 8 x 8	48	384			Same
		40	8 x 10 x 8	8,200	26,600			Same
		10	8 x 12 x 8	960	7,680			Same
		10	10 x 12 x 8	1,200	9,600			Same
		1	10 x 14 x 8	140	1,120			Same
		1	10 x 18 x 8	180	1,280			Same
		1	12 x 12 x 8	144	1,152			Same
		1	18 x 20 x 7	320	2,240			Same
	CLOCK ALLEYS	10	8 x 10 x 8	800	6,400			Same
	TOOL BOXES	329	4 x 7 x 4	4,200	18,800			Same
	TOILETS	187	8 x 10 x 8	10,960	87,680			Same
		30	4 x 4 x 8	480	3,840			Same
	GREASE RACKS	2	18 x 24 x 8	384	2,304			Same
	ICE BOXES	26	4 x 6 x 6	600	3,600			Same
TC 12	EMPLOYEES' RECREATIONAL FACILITIES							
	BASEBALL DIAMONDS	2	350 x 350	245,000	---	1-Grass Diamond & Bleacher Enclosed By Type #2 Fence 1 Compacted Earth	Wood Bleachers, Backstop, Water, Flood Lighting, Soft Drink Stand Backstop	6th and "D" Avenue 6th and "B" Avenue
	SOFT BALL DIAMONDS	9	(4 - 650 x 850 (4 - 350 x 600 (1 - 300 x 250	837,500	---	Compacted Earth	Backstop	SW Corner Main Trailer Camp
	TENNIS COURTS	4						
	OUTDOOR BASKETBALL COURTS	6	80 x 100	30,000	---	Compacted Earth	Back Board	Athletic Field Hanford Camp Area
	HORSESHOE COURTS	144				Same	Backstops & Fita	Hanford Camp Area

SHEET 6 OF 13 SHEETS

~~SECRET~~



BUILDING LIST - TEMPORARY CONSTRUCTION

AREA WIDE - OUTSIDE SPECIFIC AREAS

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 12	PICNIC GROUND	1	Approx. 3 Acres			---	Tables, Benches, Fire-Places, Toilets, Water Barrels	N. Bank Columbia River 1 Mile N. of Ferry Landing
	BATHING BEACH	1	100 x 150	15,000	---		Wood Walkway & Floats	On Columbia River W. of P. P. & L. Lgt. Co. Substation
	LIBRARY	1	20 x 48 x 10	960	9,600	Wood Frame, Gable Roof Prefab., Sldg.	Lighting, Steam Heat	4th Street West
	COMMUNITY BUILDING (Rehab. Masonic Hall)	1	30 x 90 x 18	1,500	27,000	Concrete Slab, Conc. Basement & Foundation Wood Frame, Gable Roof	Lighting, Heating, Water, Cooking Pas., Toilet & Washroom Facilities	Same
	RECREATION HALLS	2	(2 - Wings 50 x 147 x 11 & 50 x 48 x 11 (Fav. 50 x 120 4-Wings 50 x 142 x 11 & 50 x 28 x 11 (Fav. 50 x 60	10,200 8,000 19,200 8,000	112,200 ---	Women's Barracks 11-A & B Converted With Conc. Domes Pavilion, Between Wings Colored Men's Barrack 201 Converted with Conc. Domes Pavilion Between Wings	Power, Light, Air Cooling, Water, Steam Heat, Telephone, Toilet & Wash Room Pas.	Same
TC 14	<u>HANFORD AIRPORT</u>							
	RUNWAYS	2	1-400 x 2400 1-400 x 4000	480,000 800,000	---	Oiled Gravel and Sand-Balled 8" Thick, Field Enclosed by Type #4 Fence	Gas Pump and Storage Tanks, Power	1-Mile West of Hanford
	HANGARS	2	16 x 40 & 12 x 12 (10' Hg.)	1,280	15,680	Wood Frame, Open Shed, T-Shaped	None	Same
	OFFICE	1	16 x 40 x 8	640	5,760	Pacific Mt	Lighting, Heating	Same
TC 16	<u>PLANT WIDE STEAM LINES & BOILER HOUSES</u>							
	NO. 1 BOILER HOUSE	1	48 x 52 x 48 8 x 8 x 48 & 8 x 12 x 48	2,208	124,208	4-Story Wood Frame & Truss Roof Bldg. Conc. 1st & Operating Floor, Wood Sheeting Covered With Tar Paper	Lighting, Power, Water, Telephone, Heating, Toilet & Washroom Facilities, 2-550 HP -G- Drum Boilers & Necessary Equip. 2-64,000 Gal. Elev. Wood Frame Water Storage Tank, 1-48" Ø Sheet Iron Stack	Hanford Camp
	2 - STACK BOILER HOUSES	2	30 x 98 x 18 & 16 x 98 x 8	12,240	254,280	Wood Frame Shed Roof Bldg., Post & Girder Concrt. Oppose Board Siding, Conc. Equip. Foundations, With Wood Ramp & Coal Runner Along One Side, 12-100 H.P. H.R.T. Boilers & Wood Stove Under Storage Tank	Lighting, Water, Power, Steam, 8-100 HP H.R.T. Boilers	Hanford Camp
	7 - STACK BOILER HOUSES	2	20 x 28 x 18 & 10 x 70 x 8	2,680	22,280	Same	Same - 7-100 H.P. Boilers	Hanford Camp
	6 - STACK BOILER HOUSES	7	20 x 78 x 18 & 10 x 60 x 8	14,700	221,200	Same	Same - 6-100 H.P. Boilers	Same
	8 - STACK BOILER HOUSES	2	20 x 48 x 18 & 10 x 30 x 8	2,400	48,000	Same	Same - 2-100 H.P. Boilers	1-101 Building 1-Hanford Camp
	1 - STACK BOILER HOUSE	1	40 x 48 x 18 & 10 x 20 x 8	2,160	20,080	Same	Same - 2-200 H.P. Boiler	Hanford Camp
TC 16	BOILER HOUSE	1	12 x 14 x 12	168	2,016	Wood Frame, Shed Roof Sldg.	1-25 H.P. Boiler, Steel & Wood, Water Storage Tanks	Heavy Hill, Route 48 Mi.-E
	BOILER HOUSE	1	18 x 24 x 12	432	5,184	Wood Frame Gable Roof Sldg.	1-25 H.P. Vertical Boiler & Steel Water Storage Tanks	
	STEAM LINES	4,680' 12,500' 27,720' 47,700' 24,080' 20,700'	10" 8" 6" 4" 3" 2"			Welded & Flanged, SCH 40 Steel Pipe on Concrete Wooden Pipe Supports With Expansion Joints & Traps. Covered With Air Cell & Magnesia Insulation	None	Hanford Camp Area
TC 16	TELEPHONE LINES	4	Highland			Shielded Lead Cable, Open Iron Wire & Isolated Pair	Approx. 276 Telephones & Single Lines with Approx. 2000 Extensions, Usually Operated Switch Boards	Hanford Camp
		4	Oliver					

SHEET 7 OF 12 SHEETS

RECORD

SECRET

BUILDING LIST - TEMPORARY CONSTRUCTION

AREA WITH - OVERSIC SPECIFIC AREA

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 14	TELEPHONE LINES	4	Spruce			(See Previous Page)	(See Previous Page)	Hanford Camp
		2	Spruce					
		2	Pine					
		2	Maple					
		15	Hanford					
		5	Gold Creek					
		<u>20</u>						
TC 17	TELEPHONE REPAIR STATION	1	8 x 8 x 8	64	512	Concrete and Concrete Block	Lighting, Telephone Equipment	300 Area
TC 20	ADMINISTRATION & OFFICER QUARTERS	1	30 x 120 x 10	3,600	36,000	Wood Frame, Gable Roof Prefab., Bldg., Drop Siding	Heating, Steam, Water, Telephone, Lighting, Toilet & Washroom Facilities	Columbia River Camp
	INFIRMARY & OFFICER QUARTERS	1	30 x 120 x 10	3,600	36,000	Same	Same	Same
	RECREATION BUILDING (PREFAB.)	1	30 x 120 x 15	3,600	40,000	Same	Heating, Lighting, Water	Same
	BARRACKS	5	20 x 120 x 10	12,000	120,000	Same	Heating, Lighting, Water, Toilet & Washroom Facilities	Same
	BARRACK HUTS (60')	4	16 x 120	1,920	17,280	Pacific Huts	Same	Same
	TRUCK BARRACKS	5	20 x 20	2,000	---	Wood Floor & Side Walls, Pyramidal Canvas Walls	Lighting, Heating	Same
	MESS HALL AND SUPPLY ROOM	1-Shell 1-Shell	20 x 120 x 10 20 x 120 x 10	7,200	72,000	H-Shaped Wood Frame Gable Roof Prefab., Bldg., Drop Siding Conn. Floor in Kitchen	Lighting, Power, Water, Heating, Steam	Same
	BOILER HOUSE	1	10 x 14 x 10	140	1,400	Wood Frame, Shed Roof Building	Water, Lighting	Same
	PUMP HOUSE	1	10 x 20 x 8	200	1,600	Wood Frame, Shed Roof Building	Power, Lighting, Water	Same
	ELEVATED STORAGE TANKS	2	1-6,000 Gal. 1-1,000 Gal.			Wood Stave Tanks and Wood Frame Towers	Water	Same
	GARAGE & STORAGE SHED	1	20 x 120 x 15	2,400	21,200	Wood Frame, Gable Roof Prefab., Bldg.	Lighting	Same
	CARPENTER & WOOD SHOP (PREFAB.)	1	20 x 80 x 10	1,600	18,000	Same	Lighting, Power, Heating	Same
	OFFICERS' RESIDENCES	12	22 x 48	12,072	100,640	Sheet Metal Butler Huts	Water, Light, Heat, Power, Toilet & Washroom Facilities	Same
	PREFABRICATED HOUSES	10	24 x 24 x 8	5,760	48,080	2-Section Plywood Houses, Flat Roof Wood Foundations	Lighting, Electric Heating, Water, Plumbing, Furniture	Same
	RECREATION BLDG. FOR RES.	1	16 x 40	640	2,760	Pacific Hut	Lighting, Heating	Same
<p>NOTE: THE ABOVE BLDGS., ELECTRICAL MATERIAL, PIPING, EQUIPMENT & MATERIAL FOR FACILITIES WAS FURNISHED BY DU PONT. ALL LABOR INVOLVED IN CONSTRUCTION WAS FURNISHED ON A SEPARATE CONTRACT BY THE GOVERNMENT.</p>								

SHEET 8 OF 13 SHEETS

SECRET

BUILDING LIST - TEMPORARY CONSTRUCTION

HANFORD CAMP AREA

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION	
TC 4.6	WATER LINES, STORAGE TANKS, WELL HOUSES, ETC.								
	WATER LINES	44,280'	12" Dia.			80% Wood Stave Slip-Joint Pipe Cover 4" g. Balance Steel Welded, Screwed & Coupled Sch 40 Pipe Buried 4' to 5' Deep	Hydrants and Hose Boxes	Hanford Camp	
		1,700'	10" Dia.						
		400,480'	8" Dia.						
		120,100'	6" Dia.						
		78,680'	4" Dia.						
		5,880'	3" Dia.						
		1,800'	2 1/2" Dia.						
		2,150'	2" Dia.						
		1,080'	1 1/2" Dia.						
		2,480'	1" Dia.						
		10,128'	3/4" Dia.						
		WELL HOUSES	12 (1-Mixing)	6x8x8	624	8,118	Wood Frame Gable Roof Bldg. Gypsum Board Siding, Cons. floor	Lighting, Power, Water	Same
		WELL HOUSES (MARINE)	2	8x10x8	160	1,280	Wood Frame Shed Roof Bldg. Gypsum Board Siding Set on Marine Inclined S.E.	Same	Same
		CHLORINATOR HOUSES	2	6x8x6	96	864	Wood Frame Gable Roof Bldg. Gypsum Board Siding	Lighting, Heating	Same
		BOOSTER STATION	3	24x10x10	4,440	44,400	Same	Lighting, Power, Water, Heating, Telephone, 1-2000 JIM Elec. Pump 1-2000 JIM Gas Driven Pump	Hanford Camp
		ELECTRIC CONTROL HOUSES	4	6x8x6	192	1,728	Wood Frame Gable Roof Bldg. Gypsum Board Siding	Power and Lighting	Hanford Camp
		EMERGENCY GENERATOR BUILDING	1	18x24x10	328	2,880	Wood Frame Gable Roof Building	Lighting, Heating	Hanford Camp
	ELEVATED WATER STORAGE TANKS	2-75,000 Gal. 1-100,000 Gal. 1-100,000 Gal. 2-100,000 Gal.			1-Mixing	Steel Hemispherical Bottom Tank & Frame Same Wood Stave Tank & Steel Frame Wood Stave Tank & Wood Frame Dunnage	Water, Steam Heated Kiser Same Same Same	Same Same Same Same	
	GROUND WATER STORAGE TANKS	1-210,000 Gal. 1-125,000 Gal. 9-100,000 Gal.				Used Vert. Steel Tank Set on Wood Stringers Same Wood Stave Tank Set on Wood Stringers	Water, Lighting Same Lighting, Heating	Same Same Same	
	HYDRANTS	600 (Approx.)						Hanford Camp	
TC 4.6	SUB-STATION NO. 1	1	No Building Structure			Open Framing, Enclosed By Wood Fence	1-8000 KVA Trans. F 66,000/6900/V S Meter & Switching Equipment	"E" Ave. & 1st Street	
	SUB-STATION NO. 2	1	No Building Structure			Same	1-3000 KVA Trans. F 66,000/6900/V S Meter & Switching Equipment	"D" Ave. & 4th Street	
TC 4.6	TRANSFORMER BANKS	No Building Structure				24-Open Framing On Ground Enclosed By Wooden Fence, Balance Mounted on Poles & Elevated Platforms	2-5 KVA Trans. F 6900/220/110 V S 94-4KVA Trans. F 6900/220/110 V S 14-7 1/2 KVA Trans. F 6900/220/110 V S 17-10 KVA Trans. F 6900/220/110 V S 8 -18 KVA Trans. F 6900/220/110 V S 6 -18 KVA Trans. F 2300/440/220 V S 215-25 KVA Trans. F 6900/220/110 V S 3-25 KVA Trans. F 2300/440/220 V S 2-30 KVA Trans. F 6900/220/110 V S C.C. 24-37 1/2 KVA Trans. F 6900/220/110 V S 16-50 KVA Trans. F 6900/220/110 V S 18-75 KVA Trans. F 6900/220/110 V S 28-100 KVA Trans. F 6900/220/110 V S 6-180 KVA Trans. F 6900/220/110 V S 3-200 KVA Trans. F 6900/220/110 V S	Same Same Same Same Same Same Same Same Same Same Same Same Same Same	Hanford Camp

SHEET 9-OF-13 SHEETS

~~SECRET~~

BUILDING LIST - TEMPORARY CONSTRUCTION

HANFORD CAMP AREA

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION	
TC 4.8	ELECTRIC LINES	2,300'	#4/0 Copper Wire			Single Pole, Pin Insulation, Configuration 3-Wire Const. Carrying 60,000 Volts		Hanford Camp	
		123,700'	#8 Copper Wire			Single Pole, Single Cross Arm, Pin Insulator Const. Carrying 8900 V		Same	
		68,200'	#4 Copper Wire			Single Pole, Single Cross Arm, Pin Insulator Const. Carrying 2300 V		Same	
		120,200'	#6 Copper Wire			Single Pole, Single Cross Arm, Pin Insulator Const. Carrying 8900 V or 220/110 V	Road and Fence Lights	Same	
	NOTE: THE ABOVE TOTAL ONLY INCLUDES FINAL INSTALLATION AT HANFORD CAMP.								
	SEWER, SEPTIC TANKS & SEWERAGE TREATMENT PLANTS								
		SEWER LINES	2,060'	30" Ø			Vit. Clay & Cons. Pipe with Cons. Joints	Manholes	Hanford Camp
			2,800'	24" Ø			Same		Same
			4,000'	18" Ø			Same		Same
			16,750'	18" Ø			Same		Same
		21,860'	12" Ø			Same		Same	
		28,480'	10" Ø			Same		Same	
		23,400'	8" Ø			Same		Same	
		115,980'	6" Ø			Same		Same	
		2,000'	4" Ø			Same		Same	
	SEPTIC TANKS	13	14' x 32' x 8'	5,824	46,592	Type #1 Wood Frame & Sided Box with Baffles Buried 6" Below Ground Level	Barricades & Vents		
		8	18' x 44' x 10'	8,336	65,360	Type #2 Same	Same	Same	
		9	20' x 50' x 10'	9,000	90,000	Type #3 Same	Same	Same	
		2	8' x 18' x 8'	140	1,120	Type #4 Same	Same	Same	
		1	18' x 42' x 10'	756	7,560	Type #5 Same	Same	Same	
		18	14' x 34' x 10'	7,580	75,800	Type #6 Same	Same	Same	
		32	24' x 40' x 10'	46,080	460,800	Type #7 Same	Same	Same	
		3	13' x 22' x 8'	804	6,432	Type #8 Same	Same	Same	
	GREASE TRAPS	9	4' x 8' x 8'	288	1,728	Type #9 Wood Frame & Sided Box with Baffles Buried to Ground Level		At Mess Hall & Commissary Buildings	
		4	4' x 16' x 8'	256	1,536	Type #10 Same		Same	
	SEWERAGE LIFT SUMPS	3	6' x 6' x 10'	108	1,080	Wood Frame & Sided Box	Power, 3-Elec. Driven Sump Pumps		
	CHLORINATOR HOUSES	3				Wood Frame Gable Roof Building (Cons. & Wood Frame Box with Weirs & Mixing Baffles)	Lighting, Heating, Chlorinator	"A" Ave. betw. 4th & 10th St.	
	CHLORINE CONTACT TANKS	3	13' x 20' x 6'	260	1,300	Mixing Baffles	Chlorine Line	Same	
	SETTLING POND	3	80' x 230' x 4'	18,400		Open Basin Surrounded by Earth Dye, & Wood Outlet Boxes & Flumes	None	Same	
	SETTLING PIT	1	20' x 20' x 6'	400	2,400	Wood Frame box 1" Below Ground Level (Reinforced Open Cons. Pit Built Below Ground Level)	None	Same	
	FLOCULATORS	3	18' x 36' x 20'	1,788	35,760	(Ground Level)	Light, Air, Flumes, Railings, Walkways	Same	
	FLOCULATOR HOUSES	3	8' x 8' x 8'	144	1,152	Wood Frame Gable Roof Bldg. Gyp. Bd. Siding	Power, Lighting, Air Compressor	Same	
TC 4.9	MISCELLANEOUS TC - HANFORD CAMP								
	ME-6 WAREHOUSE (Existing Warehouse)	2	1-65 x 130 x 11 1-110 x 140 x 9	8,450 15,400	92,950 136,600	Wood Frame, Shed Roof Bldg. Post & Girder Constn. Partial Concrete Foundn. in Basement 9" Deep	Lighting, Heating, Telephone, Water Shelving, Miscellaneous Remodeling	N. of "A" Ave. near C. L. & N. Company	
	GAS STATION & OFFICES	4	1-Building Structure 18 x 24 x 10	588	3,880	2 Elec. Driven Pumps, Undergr. Storage Tanks 6 Elec. Driven Pumps, Undergr. Storage Tanks 1 Elec. Driven Pump, Undergr. Storage Tanks 1 W. Driven Pump, Undergr. Storage Tanks	Lighting, Water, Heating, Air, Power Same Same Same	Division Street & C-Ave. Bus Parking Lot Hanford Rec. & Unload Lot Major Equip. Storage Yard	

SHEET 10 OF 13 SHEETS

~~SECRET~~

BUILDING LIST - TEMPORARY CONSTRUCTION

BARFORD CAMP AREA

CODE	NAME OF BUILDING	No. OF BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
	R. S. & LOAN PUB-PAK.	1	18 x 48 x 30	798	7,680	Wood Frame, Gable Roof, Pre-Pak. Bldg. (Existing Conn. Steel, Wood Gable Frame (Roof Bldg. Conn. 21mm-ASAS AS x 90 Wood	Lighting, Telephone, Heating, Air Cooling, Water Lighting, Power, Water, Steam, Air.	Area - West of Div. Ward
	RAISED WALKS & TIE EXHAUST	1	80 x 90 x 14	8,100	118,400	[Frame Gable Truss Roof, Gyp. M. Siding -	Heating, Telephone	Div. Mt. & A-Avenue
	RAILROAD	1	30 x 90	2,700	—	Wood Decking Laid on Stringers/ Conn. Fl.	Lighting, Air	West Side of Garage
	REPAIR BATH BUILDING	1	30 x 90 x 14	3,800	88,900	Wood Frame, Shed Roof Bldg. Post & Girder Conn.	Lighting & Air	South of Barford Garage
	REPAIRING'S OFFICE	2	1 - 30' x 30' x 8' 1 - 38' x 30' x 8'	1,880	18,820	Wood Frame, Gable Roof, Gyp. Pl. Bldg. Wood Frame, Shed Roof Building	Lighting, Approx. Vent, Telephone Lighting, Heating, Telephone	Base Utility Office No. 1 Base Lot
	SAFETY & SANITARY OFFICE (Roomy.)	1	22 x 40 x 18 x 24 x 10'	1,880	18,800	Wood Frame, Gable Roof Bldg. with lean-to on North Side	Lighting, Heating, Telephone, Water, and Miscellaneous Remodeling	Division St. Below A-Ave.
	SEMI-TRAILER STORAGE (Remodeling)	1	18 x 20 x 11	380	8,980	Wood Frame, Gable Roof Building	Lighting, Heating, Telephone, Miscellaneous Remodeling	East 3rd Street
	SAFETY ROOM WOOD BLDG. (Remodel.)	1	20 x 40 x 11	2,000	11,000	Wood Frame, Gable Roof Wood Building	Lighting, Heating, Telephone, Toilet & Restroom Facilities, Shelving, Misc. Remodel	3rd Street
	SAFETY PERMIT IMPVT [Including U.S. Passenger Station]	1	28 x 90 x 14	8,208	22,780	Wood Frame Gable Roof Building	Lighting, Telephone, Water, Toilet & Restroom Facilities. (Gen'l Remodeling Work Only)	E. of M-4 Wagon
	CELLULOSE STORAGE BUILDING	1	10 x 18 x 10	180	1,800	Wood Framing, Shed Roof, Open Sides	None	E. of M-4 Wagon
	TISSUE STORAGE WTR	2	12 x 48	2,112	18,840	Post, Sheet Metal, Various Type Sides	Lighting	E. of M-4 Wagon
	SE-12 WAREHOUSE (Pre-Pak.)	1	18 x 68 x 8	828	798	Wood Frame, Gable Roof Pre-Pak. Bldg.	Lighting	None
	BARFORD STORE & CRAM LOFT	1	180' x 18' x 8'	3,200	21,600	Wood Frame, Shed Roof Building	Lighting, Telephone, Heating	"A" Avenue
	CELLULOSE STORAGE BUILDING	2	48 x 10 x 12	780	8,640	Wood Frame, Shed Roof, Open Sides	None	At Barford Depot
	BARFORD TIRE OFFICE	1	18 x 30 x 10	480	4,800	Wood Frame, Shed Roof Bldg. Approx Wood Siding	Lighting, Telephone, Heating	E.S. of Barford Depot
	PIPE ASSEY OFFICE	1	30 x 30 x 10	680	6,000	Wood Frame, Gable Roof, Gyp-Pl. Bldg.	Lighting, Heating	E. of Pipe Office
	BARFORD REC. & UNCL. ROOM	1	80' x 180' x 16'	9,000	188,000	Wood Frame, Gable Roof Bldg. Post & Girder Conn.	Lighting, Heating, Telephone, Water	E. of Barford Depot
	INDUSTRIAL WTR OFFICE	1	40' x 28' x 10'	680	6,800	Wood Frame, Gable Roof, Gyp-Pl. Bldg.	Lighting, Telephone, Heating	E.S. of Miller House #1
	TRAIL STORAGE YARD	1	800 x 800	840,000	—	Stabilized Area	Wood Frame, Unloading Tracks, Flood Light	A-Avenue - Barford
	CARLOAD RECEIVING CONCRETE'S OFFICE	1	18 x 36 x 8	360	6,840	Wood Frame, Shed Roof Building	Heating, Telephone, Lighting	None
	LIEBER'S OFFICE	1	30 x 30 x 11	600	6,600	Wood Frame, Gable Roof, Open Sides on Outside	Lighting, Heating, Telephone	None
	MATERIAL STORAGE BKT	1	18 x 30	1,260	11,520	Paucity of	Lighting	Division Engineer's Office
	WTR SHED	1	20 x 30 x 10	1,800	18,000	Wood Frame, Gable Roof, Open Sides	None	Barford Camp
TC 4.8	BEST METAL SHED	1	30 x 30 x 10	6,400	24,000	Wood Frame Bldg. Gable Roof, Post & Girder Construction	Power, Lighting, Heating	N. of Miller House #1
	SCALE SHED	1	20 x 30 x 8	600	7,800	Wood Frame, Gable Roof	Lighting, Heating, Purge	None
	WAGON SHED STORAGE PLATFORM	1	80 x 100	8,000	—	Wood Material Storage Platform	—	None
	WELLSHOOT SHED	1	28 x 30 x 8	360	6,840	Wood Frame, Shed Roof Building	Lighting, Power, Heating	None
	WAGON SHED	1	80 x 30 x 11	7,000	28,000	Wood Frame, Lean-To Roof Building on West Side, Shed Part of Existing Bldg. Conn. Foundations & Floor Slat	Power, Lighting, Heating, Water	None
	WELLS SHED (SOUTHWARD)	1	50 x 70 x 11	2,280	14,880	Wood Frame, Gable Roof Bldg. Dimple Floor	Power, Lighting, Telephone, Heating, Purge, Water, Air	East of Utility Office

SHEET 11 OF 13 SHEETS

BUILDING LIST - TEMPORARY CONSTRUCTION

HANFORD CAMP AREA

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
	EQUIPMENT STORAGE BUILDING	3	10 x 18 x 8 20 x 24 x 8 10 x 14 x 8	780	8,240	Wood Frame, Shed Roof Building	Lighting	E. of Boiler Repair Shop
	UTILITY STORAGE BUILDINGS	3	1-15 x 60 x 8 1-30 x 64 x 10 1-18 x 30 x 8	3,300	31,140	Wood Frame, Shed Roof Bldg. Larger Bldg. Open on One Side	Lighting & Power	North of Utility Shops
	RAW SHELTERS	7	12 x 20 x 8	1,680	13,440	Wood Frame, Gable Roof, Open Shed Bldg.	Lighting & Power	Lumber Fab. Yard, E. of "A" Avenue
	LUMBER FAB. & STORAGE YARD	2	1-500 x 800 1-300 x 1000	480,000	---	Stabilized	Railroad Spur, Flood Lighting, Telephone	E. of "A" Avenue
	SAFETY EQUIP. STORAGE BUILDING (Rehab. Rec.)	1	14 x 20 x 14	280	2,920	Wood Frame, Gable Roof, 2 Story Bldg.	None - Minor Remodeling	West 3rd Street
	TEMPORARY CONCRETE PLANT	1	No Building Structure 300 x 300	40,000	---	Stabilized Area	Water, Steam, 2 Mobile Concrete Mixers	E. of Evaporation Bldg.
	GARAGE (CONCRETE TRUCKS)	1	20 x 20 x 12	600	7,200	Wood Frame, Shed Roof Bldg. One Side Open	Lighting	Same
	DIVISION ENGINEER'S OFFICE HANFORD CAMP (Rehab. Rec.)	1	32 x 40 x 20	1,280	28,600	2-Story Wood Frame, Gable Roof Bldg. with Concrete Foundations and basement	Lighting, Telephone, Heating, Water, Toilet and Washroom Facilities, General Remodeling Work	7th and "E" Avenue
	AREA LABOR OFFICE (Rehab.)	2	18 x 32 x 10	576	6,780	Wood Frame, Gable Roof Bldg.	Lighting, Heating, Telephone	7th Street and "E" Avenue
	HANFORD MAJOR EQUIPMENT GARAGE & OFFICE	2	1-50 x 20 x 12 1-12 x 14 x 8	1,192	13,536	Wood Frame, Shed Roof Bldg. Open Front Wood Frame, Gable Roof Bldg.	Lighting, Power, Telephone	4th Street and "C" Avenue
	MAIN CLOCK ALLEY	1	108' x 15' x 9'	1,620	18,800	Wood Frame, Gable Roof Partially Open Shed Bldg.	Lighting, Heating	"A" Avenue
	ORIGINAL MAIN CLOCK ALLEY	1	180 x 20 x 10	3,600	24,000	Same as Above	Same	"B" Avenue
	TEMPORARY CLOCK ALLEYS	4	8 x 30 x 9	960	8,640	Same as Above	Same	Hanford Camp
	EXCAVATION EQUIPMENT OFFICE	1	18 x 18 x 8	192	1,536	Wood Frame Shed Roof Building	Lighting, Heating, Telephone	Near Tennis Courts
	ORIGINAL PIPE SHOP	1	20 x 60 x 10	1,200	12,000	Wood Frame, Gable Roof Building	Lighting, Power, Heating	"A" Avenue
TC 4.8	ORIGINAL BLACKSMITH SHOP	1	40 x 20 x 10	2,000	20,080	Wood Frame, Shed Roof Bldg. Post & Girder Const.	Lighting, Forge	"A" Avenue
	CARP. & LARCH CRAFT OFFICE (REHABILITATED)	1	12 x 20 x 9	360	2,240	Gable & Shed Type Roof Bldg.	Lighting, Heating, Telephone, Gen. Remodeling	5th Street
	ELECTRICAL SHOP (REHAB.)	1	30 x 38' x 10' Ave.	1,140	11,400	Wood Frame, Gable Roof Bldg. with Lean-To Attached to South Side	Lighting, Heating, Telephone, 18' x 30' Lean-To Added to South Side	E. of Carp. Orientation Building
	U.S. ENGINEERS FIELD OFFICE (REHABILITATED)	1	22 x 42 x 10	824	2,240	Wood Frame, Gable & Shed Roof Building	Lighting, Heating, Telephone, Water	1st & B Avenue
	AREA PIPE SHOP	1	24 x 24 x 10	576	5,840	Wood Frame, Open Shed	Power Lighting	1st St. & "B" Avenue
TC 4.10	FIRE STATION	1	50' x 140' x 14'	7,000	68,000	Wood Frame, Gable Roof Bldg. Lean-To Along E. Side, Concrete Floor, Gypsum Board Side & Base Tower	Lighting, Telephone, Steam Heat, Power, Water, Air Cooling, Toilet & Washroom Facilities, & Cooking Facilities	Same
	FIRE TRUCK STORAGE GARAGE	1	50' x 70' x 12'	3,500	42,000	Wood Frame, Gable Roof & Post & Girder Construction, Concrete Floor, Gypsum Board Siding	Lighting, Heating, Water	Same
	EQUIPMENT STORAGE HUTS	2	22 x 24	5,000	25,280	Butler Mason Type Sheet Metal Huts	Steam Heating Water, Air Cooling, Light	Same
	EQUIPMENT STORAGE BUILDING	1	14 x 20 x 8	320	2,480	Wood Frame, Shed Roof Building	Lighting	Same

SECRET

SHEET 12 OF 13 SHEETS

SECRET

BUILDING LIST - TEMPORARY CONSTRUCTION

HAMPFORD CAMP AREA

CODE	NAME OF BUILDING	No. Of BUILDINGS	SIZE	AREA Sq. Ft.	VOLUME Cu. Ft.	TYPES OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 4.11	SCHOOL BUILDING (EXISTING GRADE AND HIGH)	1	151'0" x 55'0" x 24'	8,092	215,408	Stucco & Concrete Building	Lighting, Steam Heat, Telephone, Water, Ventilation, Toilet & Washroom Facilities Miscellaneous Remodeling	MacArthur & "A" Avenue
	ANNEX (TO ABOVE) (EXISTING)	1	60 x 60 x 14	3,600	80,400	Reinforced Concrete & Brick	Lighting, Power, Steam Heating Plant	Same
	SCHOOL BLDG. #1 - 8 CLASSROOMS	1	175'0" x 55'0" x 12'	9,572	119,664	Wood Frame, Gable Roof Bldg. Post & Girder Construction, Gypsum Board Siding	Lighting, Steam Heating, Water, Ventilation, Toilet & Washroom Facilities, Power	Same
	SCHOOL BLDG. #2 - 4 CLASSROOMS	1	115'0" x 55'0" x 12'	6,676	80,112	Same as Above	Same	Same
	WAR PRODUCTION WELDING SCHOOL	1	55 x 55 x 15	1,572	24,336	Wood Frame, Gable Roof, Post & Girder Construction, Gypsum Board Siding	Lighting, Power	Same
	DAY NURSERY (REHABILITATED)	3	1-34' x 40' x 12' e.l.g. 1-36' x 34' x 18' ave. e.l.g. 1-34' x 50' x 12' e.l.g.	3,456	48,248	Wood Frame, Gable Roof Building, Concrete Foundation & Basement	Lighting, Heating, Water, Toilet & Washroom Facilities, Telephone, General Remodeling	Same
	DAY NURSERY HUT	1	18' x 40' x 10'	640	6,400	Pacific Hut	Lighting	E. of Day Nursery on A-Ave.
TC 4.11	LOCOMOTIVE & SCALER REPAIR SHOP (ADDITION #2)	1	175' x 70' x 18'	12,250	220,600	Wood Frame, Truss Supported, Shed Roof Bldg. Lean-To Along N. Side, Post & Girder Construction, Gypsum Board, Concrete Floor	Lighting, Power, Steam & Steam Heating, Air & Water, Monorail, Vent., Rails & Pits Telephones	2nd St. & "A" Avenue
TC 4.11	PUBLIC ADDRESS SYSTEM	33	Mountings			4 - Speaker per mounting Twisted Pair Lines	Power	Area wide

SECRET

SHEET 12 OF 13 SHEETS

~~SECRET~~

300 AREA

Process Buildings

<u>Building No.</u>	<u>Name</u>
301	Storage & Fabrication Building
301-A	Paint Shop
303	9 Fresh Metal Storage Magazines
* 304	Chemical Storage Building
306	Pile Building
313	Metal Fabrication Building
314	Press Building
316	Process Waste Disposal Trench
321	Separation Building
361	Two Primary Substations
363	Transfer Platforms
382	Reservoir and Pump House
384	Heating Plant

* Later dismantled.

Outside Electrical Facilities

3501	Fence and Road Lighting
3503	Outside Transmission Lines (including poles and hardware)
3505	Fire Alarm System
3506	Telephones and Telephone Cable

General Facilities

3601	Standard Gauge Railroad Track
3603	Roads and Walks
3605	Fence, including 4 Guard Towers

B-35

~~SECRET~~

OF 3 SHEETS

~~SECRET~~

General Facilities (Continued)

<u>Building No.</u>	<u>Name</u>
3613	Permanent Parking
3614	General Monitoring Stations
3621	Three Emergency Generator Shelters
<u>Service Buildings</u>	
3701	Gate House
3704	Supervisors' Office
3706	Laboratory
3706-A	Air Conditioning Equipment Building
3707-A	Change House and Patrol Headquarters
3707-B	Change House
3709	Fire Headquarters
3715	Receiving Storeroom
3716	Fuel Pump
3717	Instrument Shop
3719	First Aid Building
3722	Two Area Shops
3726	Propane Storage Building
3734	Two Cylinder Storage Buildings
3741	Box Storage Building
3745	Standards Building
3746	Control Building
<u>Outside Overhead Pipe Line</u>	
3801	Pipe Supports
3802	Steam Lines

~~SECRET~~

SECRET

Outside Overhead Pipe Line (Cont'd.)

Building No.

Name

3803

Air Lines

Outside Underground Pipe Lines and Facilities

3901

Water Lines

3902

Fire Lines (including one elevated tank)

3903

Sanitary Sewer Lines

3904

Process Sewer Lines

3905

Wells and Pumps

SECRET

LEGEND


PERCENTAGE FIGURE INDICATE ESTIMATED
PROGRESS SCHEDULE.

PERCENTAGE FIGURE INDICATE ACTUAL
PROGRESS SCHEDULE.

REPORTED NUMBER OF WEEKS ACTUAL PROGRESS
DIVIDED SCHEDULED PROGRESS.

BUILDINGS AND A

ORIGINAL | REVISED AS OF 34




OPERATION PROGRESS

AREA ESTIMATED AND ACTUAL PERCENT COMPLETE

300


SECRET

APRIL 16 23 30 7 14 21 28 4 11 18 25 2 9 16 23 30 6 13 20 27 3 10 17 24 31 8 15 22 29 5 12 19 26 3 10 17 24 31 27 JANUARY 14 21 28 4



ADDITION TO BE COMPLETED BY OF
9 20 39 42 47 53 53

ADDITION TO BE COMPLETED BY OF
0 2 10 30 41 49 67 83 98 98 98 98 98 98 98 100



10000





0 REVIEWED AND WERE ESTIMATES
 4 BASTARDIAL WORK APPROVED

FC

**• PROGRESS OF CONSTRUCTION •
BUILDINGS & FACILITIES**

**300 AREA
PROJECT 9534**

BUILDING NUMBER	N.A.M.E.	DESIGN RELEASE	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RIGS MAJOR EQUIPMENT		STARTING DATE	COMPLETED DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			FORWARD	GRFTL
301	VEAL 300 AREA	11/16/63	6/20/63	12/3/63	12/7/63	—	—	—	—	—	—	—	—	—	1/1/64	4/1/64	4/1/64	4/1/64
301A	Scrap & Fabrication Building	—	12/3/63	—	—	—	—	—	—	—	—	—	—	—	3/2/64	5/2/64	5/2/64	5/2/64
302	Magazine (B)	6/27/63	7/7/63	3/2/64	3/25/64	—	—	—	—	—	—	—	—	—	4/21/64	7/29/64	7/29/64	7/29/64
303	Magazine	6/27/63	10/25/63	10/22/63	10/22/63	—	—	—	—	—	—	—	—	—	4/20/64	4/20/64	4/20/64	4/20/64
304	Sodium Storage Building	5/2/64	5/25/64	5/28/64	5/27/64	—	—	—	—	—	—	—	—	—	5/2/64	5/2/64	5/2/64	5/2/64
305	Pile Building	6/17/63	8/23/63	8/23/63	10/22/63	11/9/63	11/28/63	11/28/63	11/28/63	11/28/63	11/28/63	11/28/63	11/28/63	11/28/63	3/2/64	3/2/64	3/2/64	3/2/64
313	Metals Fabrication Building	8/22/63	9/22/63	10/25/64	11/2/64	11/25/64	11/25/64	11/25/64	11/25/64	11/25/64	11/25/64	11/25/64	11/25/64	11/25/64	1/21/64	1/21/64	1/21/64	1/21/64
314	Press Building	11/2/63	11/15/63	11/15/63	9/2/64	2/2/64	2/2/64	2/2/64	2/2/64	2/2/64	2/2/64	2/2/64	2/2/64	2/2/64	3/21/64	3/21/64	3/21/64	3/21/64
316	Disposal Grounds	12/15/64	12/15/64	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
323	Separation Building	2/22/64	3/2/64	5/2/64	7/2/64	—	—	—	—	—	—	—	—	—	11/2/64	11/2/64	11/2/64	11/2/64
334	Primary Generation	9/20/63	6/20/63	—	—	—	—	—	—	—	—	—	—	—	9/20/63	9/20/63	9/20/63	9/20/63
333B	Primary Generation	10/25/63	10/25/63	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
343	Transfer Station	6/22/63	1/15/64	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
342	Generator and PMS House	7/2/63	10/5/63	—	—	—	—	—	—	—	—	—	—	—	10/23/63	10/23/63	10/23/63	10/23/63
346	Boiling Plant	7/28/63	4/20/63	10/2/64	10/29/63	10/19/63	10/19/63	10/19/63	10/19/63	10/19/63	10/19/63	10/19/63	10/19/63	10/19/63	1/2/64	1/2/64	1/2/64	1/2/64
360	Pipes and Bond Lighting	4/10/63	9/22/63	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
363	Wood Pulp, Burners and Lines	7/12/63	9/20/63	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
365	Fire Alarm System	8/12/63	9/20/63	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
366	Telephone System	8/12/63	9/20/63	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
367	Substation Bus Bar and Trunk	5/15/63	2/15/64	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
369	Boiler and Boiler	5/15/63	6/24/63	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
369	Pumps Inst. (4) Quartz Sumps	7/27/63	9/20/63	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
369	Electric Bldg.	10/11/63	10/11/63	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
369	Portals, APN	5/18/63	6/23/63	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
369	General Warehousing Station	1/2/64	1/20/64	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
369	Emergency Elec. Gen. Station (1)	10/18/63	9/2/64	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
370	Gate House and Class Allays	5/4/63	10/24/63	10/24/63	11/9/63	—	—	—	—	—	—	—	—	—	—	—	—	—
370	Inventory Office	—	9/2/63	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—
370	Laboratory	7/7/63	9/2/63	9/2/63	3/27/64	—	—	—	—	—	—	—	—	—	—	—	—	—
370A	Air Conditioning Equipment Bldg.	2/10/64	3/2/64	3/2/64	6/28/64	—	—	—	—	—	—	—	—	—	—	—	—	—
370B	Change House	6/1/63	10/2/63	10/2/63	11/9/63	—	—	—	—	—	—	—	—	—	—	—	—	—
370C	Change House	11/11/63	11/22/63	11/22/63	11/22/63	—	—	—	—	—	—	—	—	—	—	—	—	—
370	Fire Ammunition	1/15/64	1/20/64	1/20/64	4/20/64	—	—	—	—	—	—	—	—	—	—	—	—	—
370	Refrigerator	3/21/63	10/6/63	10/23/63	11/9/63	—	—	—	—	—	—	—	—	—	—	—	—	—

SECRET

• PROGRESS OF CONSTRUCTION •
BUILDINGS & FACILITIES

300 AREA
PROJECT 9536

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETED DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			DEFENSE	GOVT.
3726	Fac. Pump	---	10/9/63	---	---	---	---	---	---	---	---	---	---	---	---	11/2/63	10/23/66	10/23/66
3727	Instrument Shop	5/25/63	10/16/63	10/15/63	10/15/63	12/26/63	---	---	11/12/63	2/4/64	---	---	---	---	---	3/2/64	7/27/66	7/27/66
3728	First Aid Building	6/6/63	9/4/63	9/3/63	9/3/63	9/16/63	---	---	9/17/63	10/29/63	---	---	---	---	---	6/15/66	6/28/66	6/28/66
3722	Area Shop	8/31/63	10/12/63	10/13/63	10/15/63	6/23/64	---	---	10/29/63	7/26/64	---	---	---	---	---	10/6/66	10/6/66	10/6/66
3722a	Area Shop	---	9/7/63	---	---	---	---	---	---	---	---	---	---	---	---	10/6/63	10/23/66	10/23/66
372b	Process Storage	6/4/64	6/12/64	6/13/64	6/16/64	6/21/64	---	---	6/28/64	6/2/66	---	---	5/25/66	6/1/66	8/16/66	7/16/66	8/13/66	8/17/66
373a	Cylinder Storage	6/22/63	10/7/63	10/26/63	10/22/63	11/5/63	---	---	11/1/63	12/10/63	---	---	---	---	---	12/9/63	1/6/66	1/6/66
373A	Cylinder Storage	9/1/64	9/16/64	9/19/64	9/15/64	10/1/64	---	---	---	---	---	---	---	---	---	10/18/66	10/23/66	10/23/66
374	Box Storage	6/30/63	10/9/63	10/12/63	10/22/63	10/29/63	---	---	10/22/63	12/15/63	---	---	---	---	---	12/20/63	6/6/66	6/6/66
3765	Standard Building	6/21/64	5/11/64	5/12/64	5/12/64	6/16/64	---	---	6/2/64	8/26/64	---	---	---	---	---	9/2/64	12/18/66	12/18/66
3766	Control Building	5/13/64	5/26/64	5/28/64	5/28/64	6/23/64	---	---	6/9/64	8/26/64	---	---	---	---	---	9/2/64	10/23/66	10/23/66
380	Pipe Supports	7/16/63	10/5/63	---	---	---	---	---	---	---	---	---	---	---	---	12/27/63	6/6/66	6/6/66
382	Water Lines	9/29/63	10/18/63	---	---	---	---	---	---	---	---	---	---	---	1/3/64	2/1/64	6/6/66	6/6/66
383	Air Lines	9/29/63	10/20/63	---	---	---	---	---	---	---	---	---	---	---	12/27/63	2/1/64	6/6/66	6/6/66
386	Water Lines	6/20/63	7/8/63	---	---	---	---	---	---	---	---	---	---	---	12/29/63	6/30/63	7/3/66	7/3/66
390	Fire Lines and C. E. Box	6/26/63	7/8/63	---	---	---	---	---	---	---	---	---	---	---	12/29/63	6/30/63	7/3/66	7/3/66
393	Military Stores	7/13/63	9/20/63	---	---	---	---	---	---	---	---	---	---	---	11/20/63	12/15/63	8/7/66	8/7/66
396	Process Storage	7/11/63	10/1/63	---	---	---	---	---	---	---	---	---	---	---	12/27/63	1/7/64	8/7/66	8/7/66
395	Wells (2)	6/20/63	7/30/63	---	---	---	---	---	---	---	---	---	8/19/63	1/26/64	12/19/63	2/18/64	2/17/66	2/17/66

* Denotes Temporary Construction Work Over by Operations for Permanent Use.

NOTE: The dates shown on this report reflect the time at which the various major stages of construction were essentially complete. In some cases these dates will vary slightly from the final dates carried in the weekly Progress Report.

SECRET

4

SUBCONTRACTORS - 300 AREA

<u>RFG</u>	<u>SUBCONTRACTOR</u>	<u>SCOPE OF WORK</u>	<u>BUILDING</u>
78½	Chicago Bridge & Iron Company	Elevated Steel Tank	902 (All Areas - See App. B-56)
241½	Clinton Bridge Works	Structural Steel	313, 314
434½	Alphone Custodis Chimney Constr. Company	Radial Brick Stack	384
489½	National Gunito Contracting Co.	Pre-stressed Concrete Tank	382
889½	Grinnell Company	Sprinkler Systems	3706, 3717
1473½	Asbestos Supply Companies	Thermal Insulation	305, 313, 314, 321, 382, 384, 3701, 3704, 3706, 3707A, 3707B, 3709, 3713, 3717, 3719, 3722, 3745, 3802, 3746.
403	Guy F. Atkinson Co.	Railroad Construction	Area
407	Myers Bros. & N. M. Ball Sons	Road Construction	Area
408	Newberry-Chandler-Lord	Electrical Work	Area
410	Hanford Concrete Contractors	Aggregate and Cement	Area
411	Hanke-James-Zahniser & Warren	Piping Work	Area
4321	Curtis Gravel Company	Aggregate and Cement	Area
4327	California Waterproofing Co.	Built-up Roofing	3707A
4328	McManama & Co.	Boilers	384

SECRET
B-37

SECRET

<u>RFG</u>	<u>SUBCONTRACTOR</u>	<u>SCOPE OF WORK</u>	<u>BUILDING</u>
4332	Wm. Vail	Built-up Roofing	301, 303(E), (G), (J), 313, 321 , 3614, 3701, 3706, 3706 A, 3707 B, 3709, 3717, 3719, 3722, 3745, 3746, 3621(A), (B), (C).
4336	Jessen & Wright	Concrete Block	Area
4354	H. R. Parsons Tile Co.	Linoleum & Asphalt Tile	321, 3706, 3746.

SECRET

SECRET

~~SECRET~~

100 AREA

Process Building

<u>Building Number</u>	<u>100-B</u>	<u>100-D</u>	<u>100-F</u>	
103	1	1	1	Fresh Metal Storage
106	1	1	1	Pile Building
107	1	1	1	Retention Basin
108	1	1	1	Chemical Pump House
110	1	1	1	Gas Storage Tanks
111	1	-	-	Test Building
115	1	1	1	Helium Purification Building
116	1	1	1	Stack
145	1	-	-	Water Treatment Building
181	1	1	1	River Pump House
182	1	1	1	Reservoir and Pump House
183	1	1	1	Filter Building
184	1	1	1	Power House (Incl. Coal Storage Pit and Coal Conveyers)
185	1	1	1	Deaerating Plant
186	-	1	-	Demineralising Plant
187	2	2	2	Elevated Process Water Storage Tank
188	1	1	1	Ash Disposal Basin
189	-	1	1	Refrigeration Building
190	1	1	1	Process Pump House
	<hr/>	<hr/>	<hr/>	
	18	18	17	

B-38

~~SECRET~~
SHEET 1 OF 3 SHEETS

~~SECRET~~

Outside Electrical Facilities

<u>Building Number</u>	<u>100-B</u>	<u>100-D</u>	<u>100-F</u>	
151	1	1	1	Primary Substation (230KV/13.8KV)
152	10	12	11	Secondary Substation (13.8KV/2300 V ± 2300 V/440-220-110V)
153	8	6	6	Distribution Substations (2300V/440-220-110V)
1501	x	x	x	Fence and Road Lighting
1503	x	x	x	Electrical Distribution Lines
1505	x	x	x	Fire Alarm System
1506	x	x	x	Telephone Cable and Instruments
1601	x	x	x	Standard Gauge Railroad Track
1603	x	x	x	Roads and Walks
1605	x-(11)	x-(10)	x-(8)	Fences-Including Guard Towers
1607	7	6	6	Underground Septic Tanks
1608	-	1	1	Process Waste Dumping Station
1612	x	x	x	Open Drainage Ditches
1613	x	x	x	Permanent Parking Area
1614	3	3	3	General Monitoring Stations
1621	3	3	3	Emergency Generator Shelters
	<u>32</u>	<u>31</u> 28	<u>30</u> 28	

Service Buildings

1701	1	1	1	Gate House
1704	1	1	1	Supervisors' Office and Laboratory
1706	-	-	1	Test Laboratory
1707	2	2	2	Change House

~~SECRET~~

~~SECRET~~

Service Buildings (Continued)

<u>Building Number</u>	<u>100-B</u>	<u>100-D</u>	<u>100-F</u>	
1709	1	1	1	Fire Headquarters
1713	3	2	2	Storerooms
1715	1	1	1	Oil and Paint Storage Building
1716	1	1	1	Automotive Repair Shop
1717	1	1	1	Combined Shops
1719	1	1	1	First Aid Building
1720	1	1	1	Patrol Headquarters
1722	2	1	1	Area Shops
1729	1	1	-	Extra Machinery Storehouses
1734	1	1	1	Gas Cylinder Storage
1755	-	1	-	Training Building
	<u>17</u>	<u>18</u>	<u>18</u>	

Outside Overhead Pipe Lines

1801	x	x	x	Pipe Supports
1802	x	x	x	Steam Lines
1803	x	x	x	Air Lines
1805	x	x	x	Process Lines

Outside Underground Pipe Lines

1901	x	x	x	Water Lines (Including Elevated Storage Tanks)
1902	x	x	x	Fire Lines (Including Elevated Storage Tanks)
1903	x	x	x	Sanitary Sewer Lines
1904	x	x	x	Process Sewer Lines



Notes: "x" indicates that the above facilities are installed in the respective areas.

SEQUENCE OF START

HANFORD ENGINEER W

PROJ-9536

~~SECRET~~



~~SECRET~~

A These charts and sheets are non-readable

LEAD

THIS IS AN UNCLASSIFIED COPY OF A DOCUMENT CONTAINING INFORMATION THAT IS UNCLASSIFIED

EXCEPT WHERE SHOWN OTHERWISE BY A DATE AND AUTHORITY

DATE 08-14-2013 BY 60322 UCBAW/STP/STP

HANFORD ENGINEER

CONSTRUCTION

AMERICAN

100-B

REVISED 05/12/88



10

15

20

25

30

35

40

45

50

55

60

65

70

75

80

85

90

95

100

105

110

115

120

125

130

135

140

145

150

155

160

165

170

175

180

185

190

195



2

1700

0.1

CONSTRUCTION PROGRESS

AREA ESTIMATE AND PERCENT COMPLETE


100-B

SEP 12 84

Task Number	Start Date	End Date	Percent Complete
1	01/01/84	01/01/84	100
2	01/01/84	01/01/84	100
3	01/01/84	01/01/84	100
4	01/01/84	01/01/84	100
5	01/01/84	01/01/84	100
6	01/01/84	01/01/84	100
7	01/01/84	01/01/84	100
8	01/01/84	01/01/84	100
9	01/01/84	01/01/84	100
10	01/01/84	01/01/84	100
11	01/01/84	01/01/84	100
12	01/01/84	01/01/84	100
13	01/01/84	01/01/84	100
14	01/01/84	01/01/84	100
15	01/01/84	01/01/84	100
16	01/01/84	01/01/84	100
17	01/01/84	01/01/84	100
18	01/01/84	01/01/84	100
19	01/01/84	01/01/84	100
20	01/01/84	01/01/84	100
21	01/01/84	01/01/84	100
22	01/01/84	01/01/84	100
23	01/01/84	01/01/84	100
24	01/01/84	01/01/84	100
25	01/01/84	01/01/84	100
26	01/01/84	01/01/84	100
27	01/01/84	01/01/84	100
28	01/01/84	01/01/84	100
29	01/01/84	01/01/84	100
30	01/01/84	01/01/84	100
31	01/01/84	01/01/84	100
32	01/01/84	01/01/84	100
33	01/01/84	01/01/84	100
34	01/01/84	01/01/84	100
35	01/01/84	01/01/84	100
36	01/01/84	01/01/84	100
37	01/01/84	01/01/84	100
38	01/01/84	01/01/84	100
39	01/01/84	01/01/84	100
40	01/01/84	01/01/84	100
41	01/01/84	01/01/84	100
42	01/01/84	01/01/84	100
43	01/01/84	01/01/84	100
44	01/01/84	01/01/84	100
45	01/01/84	01/01/84	100
46	01/01/84	01/01/84	100
47	01/01/84	01/01/84	100
48	01/01/84	01/01/84	100
49	01/01/84	01/01/84	100
50	01/01/84	01/01/84	100
51	01/01/84	01/01/84	100
52	01/01/84	01/01/84	100
53	01/01/84	01/01/84	100
54	01/01/84	01/01/84	100
55	01/01/84	01/01/84	100
56	01/01/84	01/01/84	100
57	01/01/84	01/01/84	100
58	01/01/84	01/01/84	100
59	01/01/84	01/01/84	100
60	01/01/84	01/01/84	100
61	01/01/84	01/01/84	100
62	01/01/84	01/01/84	100
63	01/01/84	01/01/84	100
64	01/01/84	01/01/84	100
65	01/01/84	01/01/84	100
66	01/01/84	01/01/84	100
67	01/01/84	01/01/84	100
68	01/01/84	01/01/84	100
69	01/01/84	01/01/84	100
70	01/01/84	01/01/84	100
71	01/01/84	01/01/84	100
72	01/01/84	01/01/84	100
73	01/01/84	01/01/84	100
74	01/01/84	01/01/84	100
75	01/01/84	01/01/84	100
76	01/01/84	01/01/84	100
77	01/01/84	01/01/84	100
78	01/01/84	01/01/84	100
79	01/01/84	01/01/84	100
80	01/01/84	01/01/84	100
81	01/01/84	01/01/84	100
82	01/01/84	01/01/84	100
83	01/01/84	01/01/84	100
84	01/01/84	01/01/84	100
85	01/01/84	01/01/84	100
86	01/01/84	01/01/84	100
87	01/01/84	01/01/84	100
88	01/01/84	01/01/84	100
89	01/01/84	01/01/84	100
90	01/01/84	01/01/84	100
91	01/01/84	01/01/84	100
92	01/01/84	01/01/84	100
93	01/01/84	01/01/84	100
94	01/01/84	01/01/84	100
95	01/01/84	01/01/84	100
96	01/01/84	01/01/84	100
97	01/01/84	01/01/84	100
98	01/01/84	01/01/84	100
99	01/01/84	01/01/84	100
100	01/01/84	01/01/84	100

NOT TO BE CONSTRUCTED

DAILY CONSTRUCTION PROGRESS EQUIPMENT INSTALLATION - 105 B BUILDING ESTIMATED AND ACTUAL % COMPLETE



~~SECRET~~


70

1. WORK ON THE PROGRAMME SHALL BE CONTINUED
2. WORK ON THE PROGRAMME SHALL BE CONTINUED
3. WORK ON THE PROGRAMME SHALL BE CONTINUED


REPORT DATED 1954

DAILY CONSTRUCTION PROGRESS EQUIPMENT INSTALLATION - 106 B BUILDING

ESTIMATED AND ACTUAL % COMPLETE



~~SECRET~~



1707-D

0 23 46 77 85 92 100

0 18 30 46 77

710-D

0 40 80 87 93 100

710-D

0 18 30 70 80 100



0 7 19 35 46 63 75 87

1709-D

0 23 40 55 70 80 85 90 95 100

80 100



0 18 32 51 74 83 91 100

80 77 84 90 91



1730-D



1800



1800



1708-D

0 25 50 75 100

0 97 100



180

1707-D-A

1800

1800



ESTIMATED AND ACTUAL PERCENT COMPLETE

N 100-D ~~SECRET~~




PKESD

APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY
16 23 30 7	14 21 28 4	11 18 25 2 9	16 23 30 6	13 20 27 3	10 17 24 1	8 15 22 29 5	12 19 26 3	10 17 24 31 27	14 21 28
[Redacted]									
19 21 23 25 27 30 33 36 39 42 45 48 51 55 59 63 68 72 77 81 85 89 93 95 97 98 99 100	[Redacted]								
19 21 24 26 28 30 32 35 40 44 44 45 46 47 48 49 50 51 53 54 56 58 60 64 65 65 72 75 83 84 94 97 99 100	[Redacted]								
5 5 5 6 7 10 13 20 31 42 53 64 75 85 95 96 97 98 99 100	[Redacted]								
7 7 7 8 9 9 10 18 25 35 47 59 76 76 78 80 82 83 90 92 93 93 96 96 96 96 99 100	[Redacted]								
0 9 18 27 38 45 55 64 73 81 90 100	[Redacted]								
0 6 9 16 25 36 41 41 41 41 41 41 43 47 71 85 97 97 97 100	[Redacted]								
3 5 7 9 15 20 25 30 35 40 45 50 55 60 65 70 75 80 83 85 88 90 92 94 95 95 99 100	[Redacted]								
1 3 3 3 6 15 24 10 15 17 21 24 32 45 51 54 54 56 57 61 65 70 73 75 75 85 91 94 96 97 99 99 100	[Redacted]								
0 3 4 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 93 95 95 99 99 99 99 99.5 99.6 99.7 99.8 100	[Redacted]								
14 14 20 21 29 78 84 90 91 91 91 95 95 95 96 95 95 95 95 95 95 95 95 95 99 99 99 99 99 100	[Redacted]								
3 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 99 100	[Redacted]								
5 6 7 8 8 9 12 20 30 40 45 50 57 60 65 70 75 85 90 90 95 98 99 99 99 99 99 99 99 99 99 100	[Redacted]								
1 67 69 71 73 75 75 77 78 79 80 82 84 85 88 90 91 92 94 95 97 98 99 100	[Redacted]								
3 65 66 68 70 73 77 79 80 82 87 88 90 91 92 93 94 95 96 97 98 98 98 98 99 99 99 99 100	[Redacted]								
2 5 8 11 15 25 32 39 45 53 60 67 74 81 84 88 92 94 95 98 97 98 99 100	[Redacted]								
3 6 7 8 9 17 21 36 43 49 55 59 63 68 71 73 76 78 85 88 93 98 99 99 96 96 96 96 100	[Redacted]								
3 7 11 15 19 23 28 33 38 44 50 54 58 62 65 70 74 78 81 84 87 90 92 94 96 97 98 100	[Redacted]								
2 3 8 8 10 16 20 23 25 27 31 37 39 41 46 51 56 58 63 73 81 85 88 90 91 95 96 99 99 99 100	[Redacted]								
7 10 11 13 15 20 24 28 32 34 38 42 45 51 56 61 66 71 76 81 86 81 96 100	[Redacted]								
3 6 7 9 9 11 14 14 15 16 19 26 33 38 41 44 48 57 62 67 74 83 88 92 93 95 97 98 100	[Redacted]								
3 5 7 9 11 14 16 18 20 24 28 32 35 40 44 48 52 56 60 64 68 72 76 80 84 88 90 92 94 95 96 97 98 99 100	[Redacted]								
3 3 3 6 14 14 16 12 13 15 15 17 19 20 23 27 30 34 38 42 47 53 57 58 59 61 63 66 73 80 85 92 96 99 100	[Redacted]								
3 7 12 17 22 27 32 37 42 47 51 54 57 60 63 65 69 72 75 78 81 84 86 88 90 92 94 96 98 100	[Redacted]								
2 3 4 4 4 6 10 11 13 14 18 23 28 27 29 31 35 37 39 48 52 55 59 62 68 71 74 76 86 90 92 96 97 99 100	[Redacted]								
7 23 29 35 42 48 54 60 66 72 78 84 90 95 100	[Redacted]								



1 3 3 3 5 6 12 12 19 25 29 30 40 42 43 46 47 47 47 47 49 57 64 64 92 92 97 98 99 100



85 92 100







97 99 100




0 2 10 15 41 70 73 73 75 76 78 84 85 97 100



0 3 6 9 9 9 9 9 9 9 9 9 9 9 10 12 13 33 44 114 15 17 24 36 43 58 74 89 93 99 99 100



2 2 10 10 10 5* 2* 2 2 2 3 10 60 75 80 85 85 88 90 94 98 99 100



REDACTED



SCORE Success

LEGEND

BLACK BAR ESTIMATED CONSTR SCHEDULE
 DOW BAR TOTAL CONSTR SCHEDULE


BLACK NUMBER LOW BAR INDICATES THAT ACTUAL PERCENT
 IS EQUAL TO OR AHEAD OF SCHEDULED PERCENT
 RED NUMBER HIGH BAR INDICATES THAT ACTUAL PERCENT
 IS BEHIND SCHEDULE

ZZZ INDICATES NUMBER OF WEEKS PROGRESS IS BEHIND
 SCHEDULE

HANFORD ENGINEER WORKS
 PROJECT-2088

CONSTRUCTION PROGRESS
EQUIPMENT INSTALLATION-105D BUILDING
 ESTIMATED AND ACTUAL PERCENT COMPLETE

REVISED
 7-24-44



22 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

23 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

24 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

25 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

26 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

27 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

28 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

29 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

30 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

31 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

32 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

33 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

34 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB


35 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB


36 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

37 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB


38 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB

39 5' 0" DIST. FROM CENTERLINE TO FACE OF CURB





SECRET



1001
 1002
 1003
 1004
 1005
 1006
 1007
 1008
 1009
 1010
 1011
 1012
 1013
 1014
 1015
 1016
 1017
 1018
 1019
 1020
 1021
 1022
 1023
 1024
 1025
 1026
 1027
 1028
 1029
 1030
 1031
 1032
 1033
 1034
 1035
 1036
 1037
 1038
 1039
 1040
 1041
 1042
 1043
 1044
 1045
 1046
 1047
 1048
 1049
 1050
 1051
 1052
 1053
 1054
 1055
 1056
 1057
 1058
 1059
 1060
 1061
 1062
 1063
 1064
 1065
 1066
 1067
 1068
 1069
 1070
 1071
 1072
 1073
 1074
 1075
 1076
 1077
 1078
 1079
 1080
 1081
 1082
 1083
 1084
 1085
 1086
 1087
 1088
 1089
 1090
 1091
 1092
 1093
 1094
 1095
 1096
 1097
 1098
 1099
 1100

LEGEND

BLACK BARS INDICATE ESTIMATED CONSTR SCHEDULE
 RED BARS INDICATE ACTUAL CONSTR SCHEDULE

BLACK NUMBERS BELOW BAR INDICATES THAT ACTUAL PERCENT
 IS EQUAL TO OR AHEAD OF SCHEDULED PERCENT

RED NUMBERS BELOW BAR INDICATES THAT ACTUAL PERCENT
 IS BEHIND SCHEDULE

/// INDICATES NUMBER OF WEEKS THE WORK IS BEHIND
 SCHEDULE


INFORD


CONSTRUCTION EQUIPMENT INSTALLATION


ESTIMATED AND ACTUAL P

ORIGINAL

REVISED
 7-24-44








SECRET


* ITEM 57 COMBINED WITH ITEM 56


GROSS

PERCENT. COMPLETE



4 ADDITIONAL MEASUREMENTS





← ADDITIONAL WORK

LEGEND

BLACK BARS INDICATE ESTIMATED CONSTR. SCHEDULE
 RED BARS INDICATE ACTUAL CONSTR. SCHEDULE


BLACK NUMBERS BELOW BAR INDICATES THAT ACTUAL PERCENT IS EQUAL TO OR AHEAD OF SCHEDULED PERCENT.


RED NUMBERS BELOW BAR INDICATES THAT ACTUAL PERCENT IS BEHIND SCHEDULE.

INDICATES NUMBER OF WEEKS PROGRESS IS BEHIND SCHEDULE.


HANFORD ENGINEER WORKS
 PROJECT - 9536

CONSTRUCTION PROGRESS
EQUIPMENT INSTALLATION-105-F BLDG.
 ESTIMATED AND ACTUAL PERCENT COMPL.





CANCELLED



CANCELLED

PROGRESS OF CONSTRUCTION
BUILDINGS & FACILITIES
100-B AREA
PROJECT 9536

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACC'PTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOVT.
	Total 100-B Area		7/21/43													8/8/44		
100-B	Fresh Metal Storage	12/15/43	3/10/44	3/19/44	3/12/44	6/9/44	-----	-----	4/15/44	6/9/44	-----	-----	-----	-----	-----	8/1/44	8/29/44	8/23/44
107-B	Retention Basin	9/8/43	8/27/43	9/20/43	9/8/43	3/26/44	-----	-----	1/8/44	5/12/44	2/18/44	4/18/44	7/12/44	7/14/44	8/6/44	8/1/44	9/19/44	8/13/44
108-B	Chemical Pump House	1/25/44	4/1/44	4/8/44	4/7/44	8/10/44	4/17/44	5/1/44	4/28/44	5/19/44	5/8/44	8/14/44	8/6/44	8/14/44	8/12/44	8/16/44	8/28/44	9/21/44
110-B	Sea Storage Tanks	12/10/43	2/8/44	2/13/44	2/18/44	6/18/44	-----	-----	4/14/44	7/14/44	3/5/44	8/19/44	8/12/44	8/15/44	8/6/44	8/1/44	9/19/44	9/13/44
111-B	Test Building	6/17/44	6/26/44	6/30/44	6/30/44	7/20/44	-----	-----	7/6/44	7/30/44	7/6/44	8/12/44	8/1/44	8/12/44	8/14/44	8/12/44	8/29/44	8/23/44
114-B	Purification Building	12/13/43	1/8/44	2/2/44	1/10/44	4/18/44	3/5/44	3/13/44	8/14/44	7/30/44	4/12/44	8/18/44	7/28/44	8/15/44	8/16/44	8/16/44	9/23/44	9/13/44
115-B	Primary Substation	12/6/43	1/7/44	1/25/44	1/10/44	5/12/44	3/12/44	3/15/44	3/5/44	6/6/44	5/1/44	6/6/44	5/29/44	6/1/44	6/1/44	8/1/44	12/14/44	11/24/44
116-B	101 Secondary Substations	12/16/43	3/27/44	5/19/44	4/12/44	6/12/44	-----	-----	5/6/44	7/1/44	-----	-----	8/6/44	7/1/44	7/1/44	8/1/44	12/14/44	11/24/44
117-B	Distribution Substation	4/1/44	5/13/44	5/14/44	5/13/44	5/19/44	-----	-----	5/15/44	6/15/44	6/12/44	8/18/44	6/10/44	7/1/44	7/1/44	7/1/44	12/14/44	11/24/44
118-B	Over Pump House	9/13/43	9/6/43	3/6/44	9/11/43	4/23/44	12/19/43	12/28/43	12/29/43	4/18/44	2/25/44	4/18/44	8/1/44	6/18/44	6/1/44	8/1/44	9/28/44	9/21/44
119-B	Reserv. R and Pump House	8/17/43	6/31/43	9/10/43	9/4/43	4/16/44	1/24/44	7/20/44	2/1/44	6/23/44	4/20/44	6/16/44	6/19/44	7/20/44	6/20/44	8/1/44	9/28/44	9/21/44
120-B	Filter Plant	8/31/43	8/31/43	9/20/43	9/6/43	4/9/44	12/19/43	4/8/44	12/29/43	6/18/44	2/13/44	6/9/44	6/25/44	7/4/44	7/6/44	8/1/44	9/28/44	9/21/44
121-B	Tower House	6/20/43	10/6/43	10/12/43	10/16/43	12/10/43	12/11/43	1/20/44	12/20/43	5/6/44	11/28/43	6/9/44	5/22/44	6/20/44	7/16/44	8/1/44	9/28/44	9/21/44
122-B	Generating Plant	11/15/43	11/26/43	12/4/43	12/6/43	2/1/44	2/10/44	4/5/44	2/20/44	5/6/44	2/18/44	7/28/44	7/25/44	8/1/44	8/5/44	8/1/44	9/28/44	9/21/44
123-B	101 Elevated Process Water Tanks	1/6/44	1/26/44	2/5/44	2/4/44	3/20/44	3/24/44	4/8/44	-----	-----	3/24/44	7/25/44	7/25/44	7/26/44	7/26/44	8/1/44	8/29/44	8/23/44
124-B	San. Disposal Basin	9/30/43	2/9/44	2/13/44	2/13/44	5/19/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	5/24/44	8/29/44	8/23/44
125-B	Main Pump House	11/4/43	11/26/43	12/16/43	12/6/43	3/25/44	2/10/44	4/10/44	2/20/44	7/6/44	2/18/44	7/25/44	7/25/44	8/5/44	8/5/44	9/1/44	9/28/44	9/1/44
126-B	Sense and Road Lighting	12/1/43	10/1/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	5/8/44	12/14/44	12/1/44
127-B	Outside Electric Lines	7/12/43	12/20/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	9/8/44	12/14/44	12/1/44
128-B	Fire Alarm System	12/14/43	6/1/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	8/15/44	12/14/44	12/1/44
129-B	Telephones and Telephone Cable	12/14/43	1/18/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	5/15/44	See 506	Building
130-B	Standard Gauge Railroad Track	7/9/43	7/21/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	8/16/44	8/29/44	8/23/44
131-B	Stairs and Walkways	7/9/43	7/21/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	8/12/44	8/29/44	8/23/44
132-B	Stairs, Incl. (11) Guard Towers	9/22/43	11/1/43	1/25/44	1/9/44	5/19/44	-----	-----	1/8/44	7/25/44	-----	-----	-----	-----	-----	6/1/44	8/29/44	8/23/44
133-B	70' Underground Septic Tanks	10/11/43	1/1/44	1/19/44	2/10/44	5/19/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	8/11/44	8/18/44	8/15/44
134-B	Open Traincar Stitches (Steds)	7/9/43	7/21/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	8/16/44	8/29/44	8/23/44
135-B	Auto and Bus Parking Area	7/9/43	8/1/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	9/15/44	8/29/44	8/23/44
1614-B	5 General Ventilation Stations	1/20/44	6/7/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	6/30/44	8/26/44	8/13/44
1615-B	5 Emergency Gas Elec. Gen. Equip.	5/20/44	6/6/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	6/16/44	5/16/44	8/15/44
1701-B	Gate House and Clock Alley	7/27/43	11/8/43	11/12/43	11/20/43	5/5/44	-----	-----	3/16/44	6/23/44	5/16/44	5/18/44	-----	-----	-----	7/1/44	11/3/44	10/31/44
1702-B	Supervisory Office Laboratory	9/10/43	11/10/43	11/16/43	11/20/43	6/9/44	-----	-----	12/11/43	12/13/43	4/12/44	4/15/44	-----	-----	-----	7/1/44	8/1/44	8/13/44
1703-B	Change Houses	7/9/43	11/10/43	5/2/44	11/20/43	5/23/44	-----	-----	12/11/43	5/11/44	5/8/44	6/19/44	-----	-----	-----	7/1/44	11/3/44	10/31/44
1704-B	Fire Headquarters	1/15/44	2/1/44	2/3/44	2/4/44	3/15/44	-----	-----	2/10/44	2/12/44	4/12/44	4/26/44	-----	-----	-----	7/1/44	11/3/44	10/31/44

SHEET 8 OF 23 SHEETS

**PROGRESS OF CONSTRUCTION
BUILDINGS & FACILITIES
100-B AREA
PROJECT 9536**

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY		
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.	
1713-B	Warehouse	8/25/43	11/22/43	11/28/43	11/26/43	4/28/44	---	---	3/10/44	3/14/44	---	---	---	---	---	7/1/44	10/2/44	9/13/44	
*1713-BA	Storehouse - Essential Materials	3/15/43	10/10/43	---	---	---	---	---	---	---	---	---	---	---	---	1/21/44	10/26/44	10/23/44	
*1713-BB	Storehouse - Misc., Storage	5/15/43	9/15/43	---	---	---	---	---	---	---	---	---	---	---	---	12/10/43	10/26/44	10/23/44	
1714-B	Oil and Paint Storage	8/25/43	11/10/43	11/12/43	11/14/43	11/20/43	---	---	12/6/43	12/10/43	---	---	---	---	---	7/1/44	11/5/44	10/31/44	
1716-B	Automotive Repair Shop	10/13/43	3/29/44	4/2/44	4/2/44	6/2/44	---	---	4/22/44	4/16/44	---	---	---	---	---	7/1/44	9/25/44	9/13/44	
1717-B	Combined Shop	10/6/43	12/6/43	12/12/43	12/11/43	12/18/43	4/8/44	4/10/44	3/5/44	4/6/44	4/12/44	6/6/44	---	---	7/20/44	8/5/44	11/3/44	10/31/44	
1719-B	First Aid Building	7/6/43	9/1/43	9/5/43	9/4/43	10/2/43	---	---	9/26/43	11/20/43	10/2/43	7/22/44	---	---	---	6/1/44	7/28/44	7/13/44	
1720-B	Patrol Headquarters	8/23/43	10/6/43	10/18/43	10/18/43	10/23/43	---	---	10/18/43	10/22/43	7/6/44	7/10/44	---	---	---	6/1/44	11/3/44	10/31/44	
1722-B	Area Shop	6/25/43	11/10/43	11/13/43	11/20/43	5/8/44	---	---	12/25/43	11/23/43	6/6/44	5/10/44	---	---	---	6/1/44	11/3/44	10/31/44	
*1722-BA	Shop Electrical	4/23/43	11/11/43	---	---	---	---	---	---	---	---	---	---	---	---	12/15/44	10/26/44	10/23/44	
*1723-B	Extra Machinery Storage	8/20/43	10/23/43	---	---	---	---	---	---	---	---	---	---	---	---	---	12/15/44	10/26/44	10/23/44
1754-B	Gas Cylinder Storage	6/23/43	11/10/43	11/20/43	12/20/43	12/11/43	---	---	11/20/43	5/6/44	---	---	---	---	---	5/1/44	10/2/44	7/13/44	
1801-B	Pipe Supports	10/30/43	1/22/44	7/18/44	---	---	7/18/44	7/22/44	---	---	---	---	---	---	---	---	8/1/44	6/18/44	8/16/44
1802-B	Steam Lines	3/6/44	3/29/44	7/16/44	---	---	---	---	---	---	---	---	7/16/44	7/22/44	7/18/44	8/1/44	8/29/44	8/23/44	
1803-B	Air Lines	3/6/44	7/18/44	---	---	---	---	---	---	---	---	---	---	---	---	7/16/44	8/29/44	8/23/44	
1803-B	Process Lines	11/6/43	7/5/44	7/20/44	---	---	---	---	---	---	---	---	7/25/44	7/28/44	8/1/44	6/5/44	8/29/44	8/23/44	
1901-B	Outside Water Lines	11/16/43	3/29/44	5/20/44	---	---	---	---	---	---	---	---	6/1/44	7/30/44	8/1/44	8/1/44	8/29/44	8/23/44	
1902-B	Fire Lines	10/18/43	1/1/44	7/18/44	---	---	---	---	---	---	---	---	6/1/44	7/30/44	8/1/44	8/1/44	8/29/44	8/23/44	
1903-B	Sanitary Sewers	12/14/43	1/1/44	6/6/44	---	---	---	---	---	---	---	---	6/1/44	6/18/44	8/1/44	8/1/44	8/18/44	8/16/44	
1904-B	Process Sewers	12/14/43	12/26/43	3/18/44	---	---	---	---	---	---	---	---	6/1/44	6/2/44	6/1/44	8/1/44	9/25/44	7/13/44	

SHEET 14 OF 14 SHEETS

*Denotes Temporary Construction Taken Over By Operations for Permanent Use.
 NOTE: The dates shown on this sheet reflect the time at which the various interim stages of construction were essentially complete. In some cases these dates will vary slightly from the final dates carried in the Weekly Progress Report.

~~SECRET~~

PROGRESS OF CONSTRUCTION

BUILDINGS & FACILITIES

100-D AREA

PROJECT 9536

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY		
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.	
Total 100-D Area				11/1/43													12/4/44		
103-D	Fresh Metal Storage	6/11/43	10/1/44	10/3/44	10/3/44	11/3/44	---	---	11/1/44	11/12/44	---	---	---	---	11/28/44	11/24/44	11/30/44	11/21/44	
107-D	Retention Basin	7/27/43	11/17/43	2/21/44	4/27/44	6/21/44	---	---	8/31/44	10/13/44	10/1/44	11/10/44	11/6/44	11/16/44	12/17/44	10/24/44	11/30/44	11/21/44	
108-D	Chemical Pump House	3/22/44	6/30/44	6/24/44	6/26/44	6/21/44	---	---	8/31/44	9/6/44	7/8/44	11/6/44	7/7/44	11/21/44	11/24/44	11/21/44	11/29/44	11/21/44	
110-D	Gas Storage Tanks	7/3/43	5/27/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	11/29/44	11/29/44
116-D	Purification Building	1/4/44	3/25/44	3/30/44	4/13/44	5/6/44	7/28/44	7/27/44	5/24/44	6/25/44	8/28/44	11/10/44	10/4/44	11/23/44	12/5/44	11/25/44	12/6/44	12/2/44	
161-D	Primary Substation	12/18/43	2/4/44	6/8/44	2/14/44	5/15/44	6/28/44	6/30/44	---	---	3/7/44	11/1/44	---	---	8/24/44	11/15/44	1/4/45	12/14/44	
162-D	(12) Secondary Substations	1/20/44	7/10/44	---	---	---	---	---	---	---	---	---	---	---	8/24/44	12/1/44	1/4/45	12/14/44	
163-D	Distribution Substation	3/31/44	7/25/44	---	---	---	---	---	---	---	---	---	---	---	8/24/44	10/25/44	1/4/45	12/14/44	
161-D	River Pump House	9/18/43	11/11/43	1/17/44	1/18/43	8/1/44	4/1/44	8/1/44	6/23/44	9/23/44	4/17/44	9/22/44	9/4/44	9/24/44	9/10/44	10/15/44	2/1/45	11/11/44	
162-D	Reservoir & Pump House	12/4/43	11/9/43	4/11/44	4/12/44	6/19/44	---	---	4/25/44	10/19/44	8/21/44	10/11/44	8/15/44	10/15/44	9/11/44	10/20/44	11/30/44	11/21/44	
163-D	Filter Plant	8/11/43	11/1/43	11/30/43	3/13/44	6/7/44	7/19/44	8/6/44	4/18/44	11/3/44	7/22/44	11/3/44	9/11/44	10/30/44	10/15/44	11/4/44	1/2/45	12/20/44	
164-D	Power House	8/19/43	11/18/43	5/2/44	12/18/43	5/6/44	5/6/44	6/15/44	3/27/44	11/3/44	2/25/44	11/3/44	8/1/44	11/15/44	11/22/44	10/20/44	1/2/45	12/20/44	
166-D	Deserating Plant	11/22/43	2/18/44	4/18/44	4/9/44	5/1/44	4/25/44	7/8/44	4/9/44	9/18/44	5/29/44	11/24/44	11/6/44	11/27/44	11/29/44	11/30/44	1/2/45	11/30/44	
166-D	Water Treatment Plant	10/11/43	12/13/43	4/12/44	4/9/44	6/1/44	6/14/44	7/26/44	5/6/44	11/13/44	6/28/44	12/1/44	11/6/44	12/1/44	Not started	12/4/44	1/2/45	12/18/44	
167-C	(2) Elevated Process Water Tanks	1/13/44	6/22/44	5/10/44	8/18/44	6/23/44	6/6/44	9/1/44	---	---	4/1/44	10/20/44	10/20/44	11/10/44	---	11/15/44	10/15/44	12/1/44	11/27/44
166-D	Ash Disposal Basin	10/6/43	4/10/44	---	---	---	---	---	---	---	---	---	---	---	9/15/44	9/20/44	10/30/44	10/23/44	
168-D	Refrigeration Building	11/22/43	2/18/44	3/18/44	3/18/44	6/16/44	8/18/44	7/6/44	6/16/44	8/26/44	7/26/44	11/28/44	10/4/44	11/28/44	11/30/44	11/30/44	1/24/45	12/1/44	
169-D	Main Pump House	11/22/43	2/9/44	3/18/44	3/14/44	5/11/44	4/12/44	6/29/44	5/12/44	11/22/44	4/14/44	11/24/44	11/4/44	11/27/44	11/29/44	11/28/44	1/2/45	12/20/44	
1601-E	Fence & Road Lighting	1/19/44	10/15/43	---	---	---	---	---	---	---	---	---	---	---	---	---	---	11/2/44	1/2/45
1603-C	Outside Electric Lines	7/18/43	1/4/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	11/1/44	1/2/45
1606-D	Fire Alarm System	1/13/44	10/31/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	12/1/44	1/2/45
1606-D	Telephones & Telephone Cable	1/13/44	8/16/43	---	---	---	---	---	---	---	---	---	---	---	---	---	---	11/28/44	1/2/45
1601-E	Standard Gauge Railroad Track	9/17/43	10/12/43	---	---	---	---	---	---	---	---	---	---	---	---	---	---	12/3/44	See 506 E dg.
1603-E	Roads & Walks	9/17/43	9/21/43	---	---	---	---	---	---	---	---	---	---	---	---	---	---	11/7/44	11/28/44
1606-E	Fence Incl. (10) Guard Towers	10/13/43	12/20/43	---	---	---	---	---	---	---	---	---	---	---	---	---	---	11/10/44	12/6/44
1607-D	(5) Underground Septic Tanks	10/18/43	3/16/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	11/1/44	12/27/44
1608-E	Incess Waste Lift Station	12/30/43	1/20/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	9/15/44	12/27/44
1613-D	Auto and Bus Parking Area	4/17/44	8/9/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	11/1/44	11/28/44
1614-D	(3) General Monitoring Stations	1/20/44	6/1/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	9/22/44	12/4/44
1611-D	(3) Emergency Gas Elec. Gen. Bldgs.	5/20/44	6/3/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	10/18/44	11/12/44
1701-D	Gate House & Clock Alley	7/31/43	5/3/44	5/10/44	5/12/44	5/30/44	---	---	5/26/44	9/22/44	9/1/44	9/29/44	---	---	---	---	10/21/44	11/28/44	
1704-D	Supervisors' Office	7/13/43	12/20/43	12/28/44	12/31/43	8/28/44	---	---	5/12/44	11/10/44	9/15/44	11/10/44	---	---	---	---	9/29/44	12/27/44	
1707-D	(2) Change Houses	6/9/43	7/3/44	7/6/44	7/6/44	7/11/44	---	---	7/11/44	9/22/44	9/30/44	10/3/44	---	---	---	---	11/4/44	11/24/44	
1708-E	Fire Headquarters	1/20/44	3/21/44	3/28/44	3/28/44	4/8/44	---	---	4/8/44	6/10/44	9/28/44	10/6/44	---	---	---	---	10/15/44	12/27/44	

~~SECRET~~

PROGRESS OF CONSTRUCTION BUILDINGS & FACILITIES 100-D AREA PROJECT 9536

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV T
1713-D	Storeroom	6/30/43	4/12/44	4/16/44	5/8/44	5/12/44	-----	-----	5/25/44	9/5/44	-----	-----	-----	-----	-----	1/29/44	11/23/44	11/23/44
*1713-DA	Storeroom, Essential Material	5/15/44	12/15/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	4/7/44	10/3/44	1/25/44
1716-D	Oil and Paint Storage	6/30/43	7/17/44	7/17/44	7/19/44	7/19/44	-----	-----	7/19/44	9/5/44	-----	-----	-----	-----	-----	1/29/44	11/27/44	11/27/44
1716-D	Automotive Repair Shop	10/18/43	11/26/43	11/27/44	11/27/43	12/3/43	-----	-----	12/16/43	4/28/44	10/3/44	10/27/44	-----	-----	-----	11/23/44	11/4/44	11/24/44
1717-D	Combined Shops	10/9/43	5/30/44	6/2/44	6/1/44	7/1/44	-----	-----	6/20/44	10/27/44	7/25/44	11/11/44	-----	-----	-----	11/21/44	11/6/44	11/7/44
1719-D	First Aid Building	6/6/43	11/25/43	11/26/43	11/27/43	12/3/43	-----	-----	12/13/43	9/22/44	5/15/44	5/22/44	-----	-----	-----	11/18/44	11/7/44	11/27/44
1720-D	Patrol Headquarters	7/6/43	12/10/43	12/16/44	2/7/44	3/5/44	-----	-----	3/2/44	4/14/44	3/20/44	7/28/44	-----	-----	-----	11/18/44	11/27/44	11/27/44
1722-D	Area Shops	6/30/43	6/12/44	6/13/44	6/13/44	7/4/44	-----	-----	6/20/44	10/6/44	-----	-----	-----	-----	-----	8/1/44	11/7/44	11/21/44
*1722-DA	Electrical Shop	4/23/43	12/12/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11/23/44	11/27/44	11/27/44
*1729-D	Extra Machinery Storage	4/23/43	12/21/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	4/7/44	11/6/44	11/27/44
1734-D	Gas Cylinder Storage	5/31/43	7/17/44	7/17/44	7/17/44	7/20/44	-----	-----	7/20/44	5/1/44	-----	-----	-----	-----	-----	2/1/44	11/9/44	11/23/44
*1735-D	Training Headquarters	5/15/43	11/17/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11/24/44	11/6/44	11/24/44
1801-D	Pipe Supports	7/19/44	5/8/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	10/12/44	11/1/44	11/9/44
1802-D	Steam Lines	1/5/44	8/21/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11/21/44	11/2/44	11/27/44
1803-C	Air Lines	1/5/44	10/9/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11/1/44	11/11/44	11/25/44
1805-D	Process Lines	1/5/44	8/28/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11/24/44	11/1/44	11/27/44
1801-D	Outside Water Lines	9/29/43	12/1/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11/21/44	11/4/44	11/27/44
1902-D	Fire Lines	10/2/43	12/14/43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11/1/44	11/2/44	11/27/44
1903-D	Sanitary Sewers	12/13/43	3/14/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11/1/44	11/2/44	11/27/44
1904-D	Process Sewers	12/30/43	1/20/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11/11/44	11/20/44	11/27/44

*I.C. Building Transferred to Operations and Assigned Permanent Building Numbers.

NOTE: The dates shown on this sheet reflect the time at which the various interim stages of construction were essentially complete. In some cases these dates will vary slightly from the final dates carried in the weekly Progress Report.

SHEET 1A OF 14 SHEETS

~~SECRET~~

**PROGRESS OF CONSTRUCTION
BUILDINGS & FACILITIES
100-F AREA
PROJECT 9536**

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY		
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.	
	TOTAL 100-F AREA		12/21/43														2/10/45		
100-F	Fresh Metal Storage	3/6/44	10/16/44	10/17/44	10/18/44	10/21/44	---	---	10/23/44	1/6/45	---	---	---	---	---	1/13/45	2/6/45	2/1/45	
100-F	Retention Basin	12/5/43	2/10/44	6/10/44	8/7/44	10/18/44	---	---	10/8/44	10/11/44	11/1/44	1/18/45	1/20/45	1/27/45	1/20/45	1/27/45	2/6/45	2/1/45	
100-F	Chemical Pump House	8/6/44	8/12/44	8/22/44	8/21/44	10/12/44	9/8/44	9/25/44	9/8/44	11/6/44	9/22/44	1/22/45	1/27/45	1/20/45	1/27/45	2/6/45	2/1/45		
100-F	Gas Storage Tanks	4/3/44	7/14/44	7/17/44	7/17/44	7/22/44	---	---	9/10/44	9/18/44	7/26/44	1/13/45	1/18/45	2/10/45	1/20/45	2/10/45	2/11/45	2/7/45	
100-F	Purification Building	4/6/44	4/26/44	6/3/44	7/19/44	10/20/44	---	---	9/4/44	2/6/45	9/18/44	2/1/45	1/18/45	2/10/45	1/22/45	2/10/45	2/11/45	2/7/45	
100-F	Primary Substation	12/16/43	3/20/44	---	---	---	---	---	---	---	---	---	---	---	11/10/44	1/27/45	2/15/45	2/12/45	
100-F	Secondary Substations (11)	1/4/44	8/26/44	---	---	---	---	---	---	---	---	---	---	---	1/10/45	1/27/45	2/19/45	2/12/45	
100-F	Distribution Substation	3/31/44	10/30/44	---	---	---	---	---	---	---	---	---	---	---	11/21/44	1/27/45	2/19/45	2/12/45	
100-F	River Pump House	11/2/43	12/28/43	2/6/44	2/6/44	4/2/44	8/1/44	8/6/44	4/23/44	10/15/44	5/20/44	12/6/44	12/18/44	1/12/45	12/13/44	1/16/45	2/6/45	2/1/45	
100-F	Reservoir and Pump House	12/5/43	1/21/44	2/15/44	6/7/44	10/20/44	7/18/44	8/1/44	6/20/44	12/28/44	9/11/44	1/10/45	1/6/45	1/27/45	1/6/45	1/27/45	2/6/45	2/1/45	
100-F	Filter Plant	11/6/43	3/6/44	4/20/44	6/5/44	10/13/44	8/20/44	10/10/44	7/10/44	1/8/45	7/21/44	1/12/45	1/6/45	1/27/45	1/6/45	1/27/45	2/6/45	2/1/45	
100-F	Power House	8/6/43	1/20/44	5/10/44	6/8/44	6/30/44	6/28/44	8/25/44	6/25/44	1/5/45	6/12/44	1/32/45	12/26/44	1/27/45	12/26/44	1/27/45	2/6/45	2/1/45	
100-F	Generating Plant	11/19/43	4/24/44	5/2/44	6/28/44	9/16/44	7/20/44	9/20/44	7/20/44	1/18/45	9/6/44	1/23/45	1/20/45	2/10/45	1/20/45	2/10/45	2/12/45	2/12/45	
100-F	Elevated Water Process Tanks (2)	12/2/43	4/6/44	4/17/44	4/17/44	6/12/44	8/6/44	11/5/44	8/6/44	11/6/44	8/13/44	1/31/45	1/12/45	1/18/45	1/12/45	1/18/45	2/6/45	2/1/45	
100-F	Ash Disposal Basin	10/19/43	10/16/44	10/19/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Distribution Building	11/2/43	4/24/44	5/4/44	6/12/44	8/21/44	8/1/44	9/18/44	8/1/44	1/8/45	9/1/44	1/28/45	1/23/45	2/10/45	1/26/45	2/10/45	2/12/45	2/12/45	
100-F	Fence and Road Lighting	1/27/44	9/1/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Outside Electric Lines	2/23/44	8/1/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Fire Alarm System	2/11/44	9/1/44	---	---	---	---	---	---	---	---	---	---	---	1/10/45	1/27/45	2/19/45	2/12/45	
100-F	Telephones and Telephone Cattle	6/20/44	8/1/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Standard Gauge Railroad Track	6/12/43	3/16/44	1/12/45	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Grades and Drains	6/10/43	3/13/44	1/18/45	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Machine Tools and Scaffolding Towers	11/6/43	1/10/44	1/26/44	---	---	---	---	---	3/20/44	10/16/44	---	---	---	---	---	---	---	---
100-F	Highground Septic Tanks (5)	11/4/42	3/18/44	3/22/44	6/1/44	3/11/45	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Process Waste Lift Station	6/24/44	6/24/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Storm Drainage Ditches	4/3/44	5/6/44	8/27/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Auto and Bus Parking Area	7/1/44	9/15/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Emergency Water Storage Tank (2)	6/3/44	6/15/44	6/17/44	6/17/44	6/23/44	---	---	6/4/44	11/2/44	10/20/44	2/10/45	---	---	---	---	---	---	---
100-F	Water House and Walk Alley	1/2/44	4/3/44	4/6/44	5/18/44	5/21/44	---	---	6/26/44	7/15/44	7/18/44	7/21/44	---	---	---	---	---	---	---
100-F	Electric Plant Building	11/23/43	11/23/43	1/5/44	4/3/44	5/29/44	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Power Plant	1/2/44	4/3/44	4/20/44	6/23/44	---	---	---	---	---	---	---	---	---	---	---	---	---	---
100-F	Red Brick Buildings	1/2/44	3/20/44	3/23/44	3/17/44	4/20/44	---	---	---	---	---	---	---	---	---	---	---	---	---

SHEET 12 OF 14 SHEETS

(See Building 9608)

~~SECRET~~

PROGRESS OF CONSTRUCTION BUILDINGS & FACILITIES 100-F AREA PROJECT 9536

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.
1713-F	Storehouse	3/12/44	3/30/44	4/6/44	5/24/44	6/2/44	-----	-----	6/2/44	11/5/44	-----	-----	-----	-----	-----	1/25/45	2/2/45	2/1/45
*1713-FA	Storehouse Essential Material	-----	5/16/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	1/20/45	2/9/45	2/1/45
1716-F	Oil and Joint Storage	5/16/44	3/30/44	4/1/44	5/12/44	6/9/44	-----	-----	6/9/44	1/15/44	-----	-----	-----	-----	-----	1/20/45	2/9/45	2/1/45
1718-F	Bus Parking Station	5/18/44	3/30/44	4/6/44	5/19/44	6/26/44	-----	-----	-----	-----	-----	-----	-----	-----	-----	1/21/45	2/2/45	2/1/45
1717-F	Combined Shops	2/18/44	3/29/44	4/9/44	4/17/44	6/2/44	-----	-----	5/1/44	5/25/44	6/19/44	1/7/45	-----	-----	-----	1/21/45	2/2/45	2/1/45
1719-F	First Aid Building	9/5/43	12/28/43	12/21/43	12/29/43	1/6/44	-----	-----	2/1/44	3/8/44	3/16/44	1/13/45	-----	-----	-----	1/21/45	2/2/45	2/1/45
1720-F	Patrol Headquarters	11/14/43	12/28/43	12/21/43	12/29/43	1/6/44	-----	-----	2/1/44	3/25/44	3/16/44	1/10/45	-----	-----	-----	1/21/45	2/2/45	2/1/45
1722-F	Area Shops	12/4/43	3/30/44	4/5/44	5/22/44	6/18/44	-----	-----	6/19/44	9/6/44	11/10/44	1/6/45	-----	-----	-----	1/13/45	2/2/45	2/1/45
1734-F	Gas Cylinder Storage	3/5/43	3/30/44	6/21/44	6/18/44	6/19/44	-----	-----	6/19/44	12/2/44	-----	-----	-----	-----	-----	1/21/45	2/2/45	2/1/45
1801-F	Pipe Supports	1/6/44	9/4/44	1/7/45	-----	-----	-----	-----	9/4/44	1/7/45	-----	-----	-----	-----	-----	1/8/45	2/6/45	2/1/45
1802-F	Steam Lines	1/6/44	-----	-----	-----	-----	-----	-----	-----	-----	9/20/44	1/2/45	-----	-----	-----	1/5/45	1/1/45	2/1/45
1803-F	Air Lines	1/23/44	11/27/44	12/28/44	-----	-----	-----	-----	12/4/44	12/30/44	12/8/44	1/2/45	-----	-----	1/2/45	1/16/45	2/2/45	2/1/45
1806-F	Process Lines	9/5/44	12/13/44	12/16/44	-----	-----	-----	-----	12/16/44	12/30/44	12/16/44	1/2/45	-----	-----	1/20/45	1/2/45	2/1/45	2/1/45
1801-F	Crossed Water Lines	1/21/44	1/22/44	1/3/45	1/24/44	1/10/45	-----	-----	4/6/44	7/26/44	-----	-----	-----	-----	1/16/45	1/3/45	2/1/45	2/1/45
1902-F	Fire Lines	1/21/44	1/22/44	1/6/45	1/24/44	1/12/45	-----	-----	4/10/44	7/26/44	-----	-----	-----	-----	12/23/44	1/10/45	2/2/45	2/1/45
1903-F	Sanitary Sewers	3/5/44	4/10/44	1/5/45	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	12/5/44	1/12/45	2/1/45	2/1/45
1904-F	Process Sewers	3/20/44	4/20/44	1/6/45	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	6/10/44	1/15/45	2/2/45	2/1/45
															5/3/44	1/16/45	2/6/45	2/1/45

* Denotes Temporary Construction Taken Over by Operations for Permanent Use
 NOTE: The dates shown on this sheet reflects the time at which the various interim stages of construction were essentially completed.
 In some cases these dates will vary slightly from the final dates carried in the weekly Progress Report.

SHEET 13 OF 14 SHEETS

~~SECRET~~

**PROGRESS OF CONSTRUCTION
BUILDINGS & FACILITIES
105 AREAS
PROJECT 9536**

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.
	TOTAL 105 AREAS		10/4/43													1/31/44		
105-1	File Building		(Building portion constructed by SIO Area Division Engineer)															
105-2	File Building	10/4/43	10/10/43	-----	10/29/43	3/31/44	1/31/44	7/19/44	1/2/44	7/21/44	2/4/44	8/10/44	7/25/44	8/18/44	8/12/44	8/29/44	9/14/44	4/26/44
105-3	File Building	10/4/43	11/29/43	-----	12/3/43	4/28/44	4/8/44	11/11/44	2/18/44	9/22/44	4/14/44	11/17/44	10/18/44	11/18/44	11/28/44	11/28/44	11/29/44	11/29/44
105-4	File Building	10/4/43	2/17/44	-----	2/16/44	10/20/44	6/26/44	12/16/44	8/27/44	12/22/44	8/26/44	1/26/45	1/1/45	1/28/45	1/31/45	1/31/45	2/9/45	2/9/45

SHEET 14 OF 14 SHEETS

SUBCONTRACTORS - 100 AREAS

<u>RRG</u>	<u>SUBCONTRACTOR</u>	<u>SCOPE OF WORK</u>	<u>100-B</u>	<u>100-D</u>	<u>100-F</u>
241½	Clinton Bridge Co.	Purchase and Steel Erection	*105,108,115 151,181,182 183,184,185 190,1717	*105,108,115,151 181,182,183,184 185,186,189,190 1717	*105,108,115 151,181,182 183,184,185 189,190,1717
307½	Combustion Eng. Co.	Boiler Erection	184	184	184
403	Guy F. Atkinson Co.	Railroad Construction	Area	Area	Area
407	Myers Bros. & N. M. Ball Sons	Road Construction	Area	Area	Area
407	Myers Bros. & N. M. Ball Sons	Excavation	105,107,151 182,183,184 190, 1601 1603, 1901 1904	107,151,182,183	151
408	Newberry, Chandler & Lord	Electrical Work	Area	Area	Area
410	Hanford Concrete Co.	Concrete	Area	Area	Area
411	Hanke, James, Zahniser & Warren	Pipe Work	Area	Area	Area
565½	W. E. Caldwell Co.	Elevated Wook Tanks	1901	1901	1901
566½	Rust Engineering Co.	Concrete Stacks	184	184	184

B-41

SUBCONTRACTORS - 100 AREAS - Cont.

EPG	SUBCONTRACTOR	SCOPE OF WORK	100-B	100-D	100-F
867½	W. E. Caldwell Co.	Elevated Wood Tanks	1902	1902	1902
837½	Chicago Bridge & Iron Co.	Elevated Steel Tanks	187	187	187
859½	Link Belt Co.	Coal Handling Equipment	184	184	184
808½	Philadelphia Iron Works	Boiler Breechings	184	184	184
823½	Chicago Bridge & Iron Co.	Storage Tanks	190	190	190
1170½	Connery Construction Co.	Air Ducts	184	184	184
1246½	Haughton Elevator Co.	Electric Elevators	105	105	105
1473½	Asbestos Supply Co.	Insulation	Area	Area	Area
1588½	National Gunita Construction Co.	Concrete Storage Tanks	—	185	—
1862½	Alphons Custodia Co.	Stacks	116	116	116
4321	Curtis Gravel Co.	Sand	Area	Area	Area
4324	American Pipe and Construction Co.	Concrete Piping	1901,1904	1901,1904	1901,1904
4332	William Vail Co.	Roofing	103,106,107,151 161,181,182 183,184,185 190,1700 Bldgs.*	103,106,107,151 181,182,183,184 185,189,190,1700 Bldgs.*	103,106,107,151 181,182,183,184 185,189,190,1700 Bldgs.*

* (1700 Bldgs. Groups -- all administrative and service buildings in each area known as 1700 group.)

SUBCONTRACTORS - 100 AREAS - Cont.

<u>RFG</u>	<u>SUBCONTRACTOR</u>	<u>SCOPE OF WORK</u>	<u>100-B</u>	<u>100-D</u>	<u>100-F</u>
4334	Guerin Bros.	Excavation	--	105,115,181,184 185,186,189,190 1601,1603,1901 1904	105,107,115,181 182,183,184,185 189,190,1601, 1603,1901,1904
4335	National Gunite Co.	Gunite Work	107,182,183	107,182,183,186	107,182,183
4336	G. R. Jesson & J. C. Wright Co.	Concrete Block & Cement Brick	Area	Area	Area
4337	Guy F. Atkinson Co.	Channel Excavation	--	181,1904	--
4339	Guy F. Atkinson Co.	Railroad Construction	Area	Area	Area
4341	Ball and Simpson	Aggregate Hauling	Area	Area	Area
4354	H.B. Parsons Tile Co.	Flooring	184,1719	184,1719	184,1719
29,312	Fryer-Knowles	Hot Mastic Flooring	105,184	105,184	105,184
29,328	U. S. Rubber Co.	Rubber Lining	Misc.	190-Misc.	Misc.

• Steel for 151, 181, 182 and 1717 Buildings erected by du Pont

~~SECRET~~

MATERIALS USED IN PILE

The following is a tabulation of the larger quantities of materials used in the Pile.

<u>Item</u>	<u>quantity</u>
Masonite, 1/8" thick	2,500,000 sq. ft.
Steel Plate	4,415 tons
Cast-iron	1,093 tons
Graphite	2,200 tons
Copper Tubing	221,000 ft.
Saran Tubing	176,700 ft.
Aluminum Tubing	86,000 ft.

~~SECRET~~

~~SECRET~~

200 AREA

Process Buildings

<u>Building Number</u>	<u>200-E</u>	<u>200-W</u>	<u>200-M</u>	<u>Building Name</u>
211	1	2	0	Tank Farm
212	0	0	3	Lag Storage Building
213	0	0	2	Magazine Storage Building
214	1	0	0	Process Waste Disposal Trench
221	1	2	0	Cell Building
222	1	2	0	Sample Preparation Lab.
224	1	2	0	Bulk Reduction Building
231	0	1	0	Concentration Building
241	2	2	0	Process Waste Disposal System
271	1	2	0	Chemical Preparation & Service Building
291	1	2	0	Exhauster Building & Stack
292	1	2	0	Exhaust Gas Lab.
	<hr/>	<hr/>	<hr/>	
	10	17	5	

Power, Water Treatment & Storage Buildings

282	1	1	0	Reservoir & Pump House Building
283	1	1	0	Filter Plant Building
284	1	1	0	Power House
286	1	1	0	Ash Disposal Pit
	<hr/>	<hr/>	<hr/>	
	4	4	0	

B-43

~~SECRET~~

~~SECRET~~

2500 - Outside Electrical Facilities

<u>Building Number</u>	<u>200-B</u>	<u>200-W</u>	<u>200-N</u>	<u>Building Name</u>
251	-	-	1	Primary Substation (230 KV/13.8 KV)
252	1	1	1	Secondary Substation (13.8 KV/2300 V)
253	13	21	4	Distribution Substation (2300 V/440-220-110 V)
2501	x	x	x	Fence & Road Lighting
2503	x	x	x	Outside Transmission Lines (including poles and hardware)
2505	x	x	-	Fire Alarm System
2506	x	x	x	Telephones & Telephone Cable

2600 - General Facilities

2601	x	x	x	Standard Gauge Railroad Track
2603	x	x	x	Roads and Walks
2605	x(18)	x(16)	x(3)	Fences (including Guard Towers)
2607	4	7	3	Septic Tanks
2612	x	x	x	Open Drainage Ditches
2613	x	x	-	Permanent Parking Lot
2614	4	6	1	General Monitoring Stations
2621	3	3	-	Emergency Generator Shelters

~~SECRET~~

~~SECRET~~

2700 - Service Buildings

<u>Building Number</u>	<u>200-E</u>	<u>200-W</u>	<u>200-S</u>	<u>Building Name</u>
272	1	1	-	Area Shop
273	1	-	-	Heat Treating Furnace
274	1	1	-	Machinery Storehouse
275	1	1	-	Chemical Storehouse
2701	1	1	-	Gate House
2701-A	1	3	-	Gate House
2704	1	1	-	Supervisors' Office Bldg.
2707	1	1	-	Change House (Service Area)
2707-A	1	1	-	Change House (Power Area)
2709	1	1	-	Fire Headquarters
2713	1	1	-	Storeroom
2713-A	1	1	-	Essential Material Storehouse
2713-B	1	1	-	Miscellaneous Storehouse
2715	1	1	-	Oil & Paint Storage Building
2716	1	1	-	Automotive Repair Garage
2719	1	1	-	First Aid Building
2720	1	1	-	Patrol Headquarters
2722	1	1	-	Area Shop
2725	-	1	-	Laundry
2729	-	1	-	Extra Machinery Storehouse
2730	-	1	-	Slab Yard
2731	-	1	-	Burning Pit
2734	1	1	-	Gas Cylinder Storage
2743	-	-	4	Gate House & Guard Tower Bldg.
	<hr/>	<hr/>	<hr/>	
	19	24	4	

~~SECRET~~

SECRET

2800 - Outside Overhead Pipe Lines

<u>Building Number</u>	<u>200-E</u>	<u>200-W</u>	<u>200-N</u>	<u>Building Name</u>
2801	x	x	-	Pipe Supports
2802	x	x	-	Steam Lines
2803	x	x	-	Air Lines
2806	x	x	-	Process Lines

2900 - Outside Underground Lines

2901	x	x	x	Water Lines (including Elevated Storage Tanks)
2902	x	x	-	Fire Lines (including Elevated Storage Tanks)
2903	x	x	x	Sanitary Sewer Lines
2904	x	x	x	Process Sewer Lines
2905	-	-	x(2)	Wells & Pumps

SECRET

**PROGRESS OF CONSTRUCTION
BUILDINGS & FACILITIES
200-E AREA
PROJECT 9536**

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.
211-B	Tank Farm Waste Disposal Trench	9-2-43 1-16-46	10-8-44 2-1-45	10-16-44 2-6-45	10-11-44	12-30-44	----	----	----	----	10-20-44	2-7-45	----	----	----	2-10-45	2-13-45	2-13-45
216-E	Process Sewers	----	----	----	----	----	----	----	----	----	----	----	----	----	----	2-10-45	2-5-45	2-2-45
221-C	Cell Building	7-12-43	8-2-43	8-19-43	4-17-44	6-23-44	----	----	----	----	6-18-43	12-24-44	8-1-44	2-7-45	----	2-10-45	2-5-45	2-2-45
221-E	Sample Preparation Laboratory	7-22-43	7-1-44	7-14-44	7-14-44	8-25-44	----	----	----	7-23-44	1-7-45	8-11-44	1-14-45	----	----	2-10-45	2-13-45	2-13-45
224-E	Sulf Reduction building	1-3-44	7-1-44	7-21-44	7-20-44	8-11-44	----	----	----	8-8-44	1-7-45	8-21-44	2-10-45	----	----	1-20-45	2-13-45	2-13-45
241-D	Process Waste Disposal System	10-22-43	11-24-43	12-13-43	2-16-44	12-10-44	----	----	----	----	----	8-27-44	1-14-45	----	----	2-10-45	2-13-45	2-13-45
241-C	Process Waste Disposal System	10-22-43	12-18-43	12-30-43	2-20-44	1-15-45	----	----	----	----	----	7-9-44	1-26-45	----	----	1-19-45	2-13-45	2-13-45
252-E	Secondary Sub-Station	1-13-44	8-1-44	----	----	----	----	----	----	----	----	----	----	----	----	1-26-45	2-13-45	2-13-45
253-E	Distribution Sub-Station	12-12-43	10-23-43	----	----	----	----	----	----	----	----	----	----	----	----	1-26-45	2-16-45	2-12-45
271-E	Chemical Preparation & Service Bldg.	8-26-43	9-6-44	10-12-44	10-13-44	11-17-44	----	----	11-1-44	1-26-45	10-27-44	2-10-45	----	----	8-31-44	1-26-45	2-16-45	2-12-45
272-E	Area Shop	7-20-43	11-16-43	12-17-43	12-16-43	1-14-44	1-29-44	2-23-44	1-24-44	5-8-44	3-1-44	2-10-45	----	----	8-31-44	2-10-45	2-13-45	2-13-45
273-E	Heat Treating Furnace	8-26-43	9-16-43	11-26-43	10-17-43	12-17-43	11-16-43	1-25-44	11-16-43	3-17-43	10-28-43	6-21-44	1-29-44	2-4-44	5-3-44	8-31-44	2-20-45	2-17-45
274-E	Machinery Store House	6-10-43	12-29-43	1-7-44	1-5-44	1-14-44	----	----	8-13-44	4-14-44	----	----	----	----	5-31-44	2-20-45	2-17-45	2-17-45
276-E	Chemical Store House	6-10-43	12-28-43	1-14-44	1-12-44	1-25-44	----	----	5-13-44	4-14-44	----	----	----	----	----	4-14-44	2-9-45	2-7-45
282-E	Reservoir & Pump House	1-6-44	2-29-44	5-28-44	7-3-44	9-10-44	9-14-44	9-15-44	7-23-44	12-1-44	8-20-44	12-7-44	----	----	----	4-14-44	2-9-45	2-7-45
283-E	Filter Plant	9-1-43	6-22-44	7-28-44	7-26-44	9-16-44	9-18-44	9-28-44	7-28-44	12-1-44	8-20-44	12-7-44	----	----	11-16-44	12-9-44	12-20-44	12-20-44
284-E	Lower House	8-17-43	12-23-43	3-21-44	3-16-44	5-26-44	4-26-44	7-4-44	4-28-44	12-16-44	7-21-44	12-27-44	6-13-44	7-1-44	11-4-44	12-29-44	1-20-45	1-26-45
286-E	Ash Disposal Basin	10-6-43	2-28-44	3-17-44	----	----	----	----	----	----	----	----	----	----	11-4-44	11-22-44	1-24-45	1-26-45
291-E	Exhaust Gas Building & Stack	7-12-43	8-20-43	10-15-44	8-24-43	11-4-44	----	----	8-18-44	12-9-44	2-27-44	12-30-44	----	----	----	3-10-45	2-9-45	2-7-45
292-E	Exhaust Gas Laboratory	6-27-44	8-14-44	8-16-44	8-16-44	8-18-44	----	----	8-20-44	11-17-44	10-1-44	1-16-44	----	----	----	1-19-45	2-9-45	2-7-45
2901-E	Fence & Road Lighting	12-12-43	10-1-44	----	----	----	----	----	----	----	----	----	----	----	----	2-10-45	2-13-45	2-13-45
2903-E	Electric Lines	10-12-43	10-15-43	----	----	----	----	----	----	----	----	----	----	----	11-16-44	2-10-45	2-16-45	2-12-45
2906-E	Fire Alarm System	12-15-43	1-16-44	----	----	----	----	----	----	----	----	----	----	----	8-31-44	2-10-45	2-16-45	2-12-45
2906-F	Telephone Cable & Inst.	12-7-43	----	----	----	----	----	----	----	----	----	----	----	----	----	2-2-45	2-26-45	2-12-45
2901-E	Stand. Gauge R.F. Trucks	7-6-43	----	----	----	----	----	----	----	----	----	----	----	----	1-27-44	2-10-45	----	----
2902-E	Roads & Walks	7-6-43	----	----	----	----	----	----	----	----	----	----	----	----	----	2-10-45	2-13-45	2-13-45
2905-E	Fences (incl. Guard Towers)	10-12-43	1-1-44	----	----	----	----	----	----	----	----	----	----	----	----	2-10-45	2-9-45	2-10-45
2906	Settling Basin	1-24-44	3-6-44	----	----	----	----	----	----	----	----	----	----	----	----	2-2-45	2-9-45	2-8-45
2907-E	Septic Tanks	1-24-44	2-13-44	----	----	----	----	----	----	----	----	----	----	----	----	4-15-44	2-6-45	2-2-45
2912-E	Open Drainage Ditches	1-24-44	8-29-44	----	----	----	----	----	----	----	----	----	----	----	----	1-8-45	2-5-45	2-2-45
2912-E	Permanent Parking Lot	1-14-44	1-16-45	----	----	----	----	----	----	----	----	----	----	----	----	1-8-45	2-6-45	2-2-45
2914-E	General Monitoring Station	2-12-44	7-17-44	----	----	----	----	----	----	----	----	----	----	----	----	2-17-45	2-9-45	2-7-45
2911-E	Emergency Gas Generator Shelters	6-22-44	----	----	----	----	----	----	----	----	----	----	----	----	----	1-8-45	1-24-45	1-26-45
2915-E	Cate House & Clock Alley	6-27-43	4-10-44	4-16-44	4-17-44	5-6-44	----	----	5-1-44	9-7-44	8-26-44	10-18-44	----	----	----	9-1-44	2-13-45	2-13-45

SHEET 1 OF 8 SHEETS


B94

**PROGRESS OF CONSTRUCTION
BUILDINGS & FACILITIES
200-E AREA
PROJECT 9536**

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.
2704-E	Supervisor's Office Building	8-16-43	12-10-43	12-16-43	12-18-43	1-14-44	----	----	1-11-44	9-1-44	8-5-44	8-28-44	----	----	----	10-18-44	12-8-44	12-8-44
2707-E	Change House	6-30-43	3-17-44	4-7-44	3-23-44	4-26-44	----	----	5-3-44	7-27-44	7-16-44	9-29-44	----	----	----	12-4-44	12-8-44	12-8-44
2707-EA	Change House (Power Area)	12-16-43	4-10-44	4-14-44	4-16-44	4-28-44	----	----	4-20-44	12-3-44	7-16-44	11-17-44	----	----	----	12-4-44	12-8-44	12-8-44
2709-E	Fire Headquarters	1-21-44	4-1-44	4-7-44	4-5-44	4-27-44	----	----	4-18-44	8-9-44	7-8-44	7-29-44	----	----	----	12-5-44	12-8-44	12-8-44
2715-E	Storeroom	8-21-43	4-8-44	4-12-44	4-14-44	4-21-44	----	----	6-11-44	8-23-44	----	----	----	----	----	7-31-44	12-21-44	12-13-44
2715-EA	Essential Material Storeroom	6-15-43	11-20-43	----	----	----	----	----	----	----	----	----	----	----	----	10-16-44	12-8-44	12-8-44
2716-E	Oil & Paint Storage Building	7-26-43	6-8-44	6-1-44	6-2-44	6-9-44	----	----	6-9-44	9-1-44	----	----	----	----	----	6-3-44	2-9-45	2-7-45
2716-E	Automotive Repair Garage	7-26-43	12-22-43	----	----	----	----	----	----	----	----	----	----	----	----	10-18-44	12-8-44	12-8-44
2717-E	First Aid Building	7-30-43	12-10-43	12-16-43	12-20-43	1-14-44	----	----	1-9-44	5-17-44	4-10-44	11-17-44	----	----	----	8-27-44	2-8-45	2-7-45
2720-E	Patrol Headquarters	7-6-43	4-1-44	4-7-44	4-5-44	4-28-44	----	----	4-12-44	8-12-44	8-1-44	12-3-44	----	----	----	1-15-45	2-8-45	2-8-45
2722-E	Paint & Rigging Shop	6-30-43	5-8-44	5-27-44	5-28-44	6-3-44	----	----	6-7-44	8-2-44	----	----	----	----	----	12-6-44	12-8-44	12-8-44
2734-E	Cylinder Storage Building	6-12-43	5-10-44	5-27-44	5-28-44	6-3-44	----	----	6-7-44	8-7-44	----	----	----	----	----	10-18-44	12-8-44	12-8-44
2401-E	Pipe Supports	2-18-44	6-2-44	----	----	----	----	----	6-7-44	8-7-44	----	----	----	----	----	8-9-44	12-8-44	12-8-44
2402-E	Steam Lines	2-18-44	6-26-44	----	----	----	----	----	----	----	----	----	----	----	----	1-17-45	2-8-45	2-2-45
2403-E	Air Lines	2-18-44	9-25-44	----	----	----	----	----	----	----	----	----	----	----	----	2-10-45	2-13-45	2-13-45
2405-E	Process Lines	3-17-44	10-15-44	----	----	----	----	----	----	----	----	----	----	----	----	8-18-44	2-8-45	8-2-45
2701-E	Motor Lines & Elev. Tanks	9-29-43	12-27-43	----	----	----	----	----	----	----	----	----	----	----	----	1-16-45	2-13-45	2-13-45
2702-E	Fire Lines & Elev. Tanks	9-29-43	1-31-44	----	----	----	----	----	----	----	----	----	----	----	----	1-8-45	2-5-45	2-2-45
2703-E	Sanitary Sewers	1-24-44	2-8-44	----	----	----	----	----	----	----	----	----	----	----	----	1-8-45	2-13-45	2-13-45
2704-E	Process Sewers	1-24-44	3-6-44	----	----	----	----	----	----	----	----	----	----	----	----	1-31-45	2-8-45	2-2-45
2715-E	Pipe Warehouse	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1-31-45	2-8-45	2-2-45




* T. C. Building transferred to Operations and assigned permanent building numbers.
 * Installation started on Preliminary Drawings.

LEADS
 THIS CASE INVOLVES EXTENSIVE INVESTIGATION CONDUCTED
 BY THE BUREAU OF INVESTIGATION
 AND THE RESULTS ARE SET FORTH IN THE FOLLOWING REPORT
 WHICH IS BEING SUBMITTED TO YOU FOR YOUR INFORMATION
 AND RECORD.





SHEET 3 of 8 SHEETS

7001	
7002	
7003	
7004	
7005	
7006	
7007	
7008	
7009	
7010	
7011	
7012	
7013	
7014	
7015	
7016	
7017	
7018	
7019	
7020	
7021	
7022	
7023	
7024	
7025	
7026	
7027	
7028	
7029	
7030	
7031	
7032	
7033	
7034	
7035	
7036	
7037	
7038	
7039	
7040	
7041	
7042	
7043	
7044	
7045	
7046	
7047	
7048	
7049	
7050	
7051	
7052	
7053	
7054	
7055	
7056	
7057	
7058	
7059	
7060	
7061	
7062	
7063	
7064	
7065	
7066	
7067	
7068	
7069	
7070	
7071	
7072	
7073	
7074	
7075	
7076	
7077	
7078	
7079	
7080	
7081	
7082	
7083	
7084	
7085	
7086	
7087	
7088	
7089	
7090	
7091	
7092	
7093	
7094	
7095	
7096	
7097	
7098	
7099	
7100	



31001





100
 90
 80
 70
 60
 50
 40
 30
 20
 10
 0

LEGEND

PERCENTAGE FIGURE INDICATE ESTIMATED
CONSTRUCTION SCHEDULE.


PERCENTAGE FIGURE INDICATE ACTUAL
CONSTRUCTION SCHEDULE.

INDICATED NUMBER OF WEEKS ACTUAL PROGRESS
BEHIND SCHEDULED PROGRESS.

BUILDING AND
CONSTRUCTION
PROGRESS

ORIGINAL

REVISED AS OF 3-12-4




SEA ESTIMATED AND ACTUAL PERCENT COMPLETE

ION 200 - W

SECRET

REVISED AS OF 5-4-44 (NORTH ONLY)



~~SECRET~~
 PROGRESS OF CONSTRUCTION
 BUILDINGS & FACILITIES
 200-W AREA
 PROJECT 9536

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.
211-E	TANK FARM	9-8-43	2-27-44	4-8-44	5-29-44	7-21-44			8-7-44	7-28-44	4-21-44	7-28-44	7-29-44	9-1-44	12-8-44	9-8-44	9-8-44	9-8-44
211-S	TANK FARM	9-8-43	9-18-44	9-23-44	9-29-44	9-4-44			7-17-44	11-8-44	2-4-44	11-8-44						
211-T	CELL BUILDING	7-12-43	10-22-43	7-17-43	12-20-43	1-23-44			1-17-44	9-8-44	4-22-44	9-16-44			12-9-44	9-27-44	10-15-44	10-9-44
228-S	CELL BUILDING	7-25-43	10-8-43	8-1-43	1-11-44	9-28-44			8-22-44	11-3-44	6-15-44	12-1-44						
228-T	SAMPLE PREPARATION LABORATORY	8-25-43	8-21-43	2-8-44	8-1-44	8-1-44			8-22-44	9-22-44	4-18-44	9-22-44				8-23-44	10-12-44	10-9-44
228-W	SAMPLE PREPARATION LABORATORY	9-29-43	4-24-44	4-29-44	4-30-44	10-6-44			8-12-44	11-5-44	7-17-44	11-5-44						
229-T	MILK REDUCTION BUILDING	1-8-44	2-21-44	2-22-44	3-7-44	7-21-44			3-16-44	9-22-44	9-22-44	10-9-44			12-8-44	11-15-44	11-15-44	
224-U	MILK REDUCTION BUILDING	1-8-44	6-17-44	4-22-44	4-30-44	5-11-44			8-22-44	9-12-44	7-26-44	12-1-44			12-8-44	10-8-44	12-18-44	12-18-44
231-W	CONCENTRATION BUILDING	9-26-43	10-8-44	4-24-44	6-12-44	7-21-44			7-19-44	12-6-44	9-22-44							
241-T	PROCESS WASTE DISPOSAL SYSTEM	10-22-43	11-8-43	12-1-43	12-9-43	7-28-44					8-2-44	9-23-44			1-14-45	12-18-44	12-20-44	12-16-44
241-U	PROCESS WASTE DISPOSAL SYSTEM	10-22-43	11-19-43	3-8-44	12-12-43	12-15-44									12-8-44	10-30-44	12-8-44	10-8-44
252-W	SECONDARY SUB-STATION	1-12-44	2-1-44	2-8-44	2-20-44	4-30-44			3-22-44	6-18-44	4-22-44	9-18-44						
253-W	DISTRIBUTION SUB-STATION	11-20-43	2-1-44												9-27-44	10-15-44	12-26-44	12-16-44
271-T	CHEMICAL PREPARATION & SERVICE BLDG.	9-25-43	4-1-44	4-9-44	4-10-44	5-31-44			4-22-44	8-11-44	8-18-44	9-1-44			9-26-44	12-9-44	12-26-44	12-16-44
271-W	CHEMICAL PREPARATION & SERVICE BLDG.	9-25-43	6-12-44	6-12-44	6-28-44	10-6-44			7-1-44	11-10-44	8-27-44	11-24-44			12-8-44	9-3-44	10-12-44	12-8-44
272-W	AREA SHOP	7-20-43	8-2-43	12-15-43	12-14-43	2-12-44	2-10-44	2-2-44	2-3-44	6-20-44	1-21-44	9-22-44						
274-W	MACHINERY STORE HOUSE	9-29-43	9-24-43	12-23-43	12-30-43	9-27-44			2-12-44	9-22-44						8-26-44	10-7-44	11-9-44
282-W	RESERVOIR & PUMP HOUSE	2-6-44	12-20-43	1-20-44	1-22-44	4-9-44			3-1-44	7-22-44	2-27-44	8-16-44	7-10-44	7-11-44	7-28-44	8-12-44	6-1-44	6-1-44
285-S	FILTER PLANT	9-1-43	12-30-43	1-21-44	1-22-44	4-22-44	4-2-44	4-22-44	2-3-44	7-22-44	2-27-44	6-12-44	7-10-44	7-11-44	7-12-44	8-12-44	10-11-44	10-11-44
285-S	PUMPER HOUSE	9-27-43	9-27-43	12-12-44	12-12-44	2-12-44	2-17-44	2-29-44	2-12-44	7-14-44	8-9-44	9-1-44	6-22-44	7-22-44	7-12-44	8-3-44	12-2-44	12-7-44
285-S	ASH DISPOSAL BAKIN	10-6-43	5-12-44															
291-T	EXHAUST GAS BLDG. & STACK	7-12-43	8-26-43	8-12-44	9-28-43	7-14-44			4-11-44	9-18-44	9-22-44	9-12-44			12-9-44	8-12-44	12-12-44	10-9-44
291-U	EXHAUST GAS BLDG. & STACK	7-12-43	8-22-43	7-21-44	9-7-44	10-9-44			5-22-44	10-9-44	9-22-44	10-27-44						
292-T	EXHAUST GAS LABORATORY	8-27-44	7-1-44	7-3-44	7-6-44	7-21-44			7-27-44	9-12-44	8-12-44	9-29-44			12-9-44	10-1-44	9-30-44	9-30-44
292-U	EXHAUST GAS LABORATORY	8-27-44	7-10-44	7-13-44	7-12-44	8-22-44			7-30-44	11-9-44	8-22-44	11-10-44						
2901-W	FENCE & ROAD LIGHTING	11-20-43	10-22-43															
2902-W	ELECTRIC LINES	11-20-43	10-1-43															
2908-W	FIRE ALARM SYSTEM	12-15-43	1-12-44												2-20-44	12-8-44	12-26-44	12-14-44
2906-W	TELEPHONE CABLE & INST.	12-1-43	12-5-43															
2901-W	STANDARD GAUGE E.R. TRACS	7-5-43	7-20-43												12-12-43	12-9-44		
2909-X	ROADS & RAILS	7-5-43	7-20-43												9-12-43	12-9-44	12-11-44	12-6-44
2905-W	FENCES (INCL. GUARD TOWERS)	10-12-43	12-9-43															
2907-W	SEPTIC TANKS	1-8-44	2-14-44															
2912-W	OPEN DRAINAGE DITCHES	1-14-44	6-12-44															
2912-W	PERMANENT PARKING LOT	7-5-43	9-5-44															
2914-W	GENERAL MONITORING STATION	2-12-44	12-9-44															

SHEET 1 OF 1 SHEETS

~~SECRET~~

**PROGRESS OF CONSTRUCTION
BUILDINGS & FACILITIES
200-W AREA
PROJECT 9536**

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.
1701-W	EMERGENCY GAS COMPRESSOR BUILDING	6-22-44	6-4-44	---	---	---	---	---	---	---	---	---	---	---	---	9-1-44	10-6-44	10-7-44
1702-W	GAS HOUSE & CLOCK ALLEY	7-27-43	8-27-43	12-12-43	12-19-44	1-8-44	---	---	1-8-44	2-8-44	2-12-44	2-28-44	---	---	---	2-28-44	7-8-44	10-11-44
1702-WA	GAS HOUSE & CLOCK ALLEY	6-12-44	7-1-44	---	---	---	---	---	---	---	---	---	---	---	---	12-9-44	12-20-44	12-16-44
1703-W	SUPERVISOR'S OFFICE BUILDING	6-16-43	6-21-43	9-19-43	10-8-43	11-29-43	---	---	10-24-43	2-27-44	2-28-44	2-28-44	---	---	---	2-28-44	10-19-44	10-16-44
1703-W	CHANGE HOUSE	6-30-43	6-30-43	10-2-43	10-5-43	11-29-43	---	---	10-27-43	2-20-44	2-8-44	2-28-44	---	---	---	7-14-44	7-8-44	6-20-44
1707-WA	CHANGE HOUSE (POWER AREA)	12-16-43	2-1-44	2-2-44	2-8-44	2-27-44	---	---	2-8-44	2-18-44	2-8-44	2-12-44	---	---	---	7-28-44	9-21-44	8-18-44
1803-W	FIRE HEADQUARTERS	2-21-44	2-3-44	2-12-44	2-12-44	2-26-44	---	---	2-28-44	2-19-44	4-18-44	7-21-44	---	---	---	7-28-44	9-27-44	10-7-44
1713-W	STOREHOUSE	6-21-43	6-24-43	10-10-43	10-11-44	2-8-44	---	---	11-6-43	2-12-44	2-7-44	6-20-44	---	---	---	7-10-44	2-28-44	6-21-44
1713-WA	INDUSTRIAL MATERIAL STOREHOUSE	6-16-43	7-1-43	---	---	---	---	---	---	---	---	---	---	---	---	11-26-44	12-20-44	12-18-44
1713-WB	INDUSTRIAL MATERIAL STOREHOUSE	---	6-18-43	---	---	---	---	---	---	---	---	---	---	---	---	9-1-44	12-20-44	12-18-44
1713-W	OIL & PAINT STORAGE BLDG.	7-28-43	8-28-43	10-9-43	10-4-43	12-19-43	---	---	11-4-43	2-19-44	2-27-44	5-12-44	---	---	---	5-8-44	7-1-44	6-20-44
1716-W	APPROXIMATE REPAIR GARAGE	---	7-1-43	---	---	---	---	---	---	---	---	---	---	---	---	12-29-43	12-20-44	12-18-44
1716-W	FIRST AID BUILDING	7-20-43	8-28-43	8-28-43	8-20-43	9-19-43	---	---	10-5-43	2-27-44	1-22-44	5-28-44	---	---	---	6-1-44	12-20-44	12-18-44
1720-W	FABRIC HEADQUARTERS	7-6-43	8-27-43	10-8-43	10-7-43	12-19-43	---	---	11-8-43	5-12-44	2-22-44	4-28-44	---	---	---	6-10-44	10-13-44	10-16-44
1722-W	PAINT & RIGGING SHOP	6-30-43	8-20-43	10-2-43	10-5-43	12-19-43	---	---	11-6-43	5-12-44	2-16-44	6-9-44	---	---	---	10-7-44	10-13-44	10-18-44
1723-W	LAUNDRY	2-28-44	2-4-44	2-10-44	2-9-44	2-25-44	---	---	6-12-44	7-22-44	6-30-44	9-8-44	---	---	---	1-29-44	11-20-44	12-18-44
1729-W	EXTRA MACHINERY STOREHOUSE	10-29-43	11-1-43	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
1730-W	BLAB YARD	2-29-44	4-1-44	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
1731-W	BURNING PIT	---	2-1-43	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
1736-W	CYLINDER STORAGE BLDG.	6-12-43	8-28-43	10-2-43	10-8-43	12-20-43	---	---	1-22-44	2-26-44	---	---	---	---	---	2-28-44	7-1-44	6-20-44
1801-W	PIPE SUPPORTS	11-26-43	2-2-44	---	---	---	---	---	---	---	---	---	---	---	---	7-22-44	10-13-44	12-20-44
1802-W	STEAM LINES	11-26-43	2-2-44	---	---	---	---	---	---	---	---	---	---	---	---	7-22-44	12-8-44	12-20-44
1803-W	AIR LINES	11-26-43	2-2-44	---	---	---	---	---	---	---	---	---	---	---	---	7-21-44	7-21-44	12-20-44
1804-W	PROCESS LINES	2-17-44	7-15-44	---	---	---	---	---	---	---	---	---	---	---	---	---	11-1-44	12-20-44
1801-W	WATER LINES & H.E.V. TANK	9-29-43	10-18-43	10-28-43	---	---	---	---	---	---	---	---	---	---	---	7-22-44	11-1-44	12-20-44
1802-W	FIRE LINES & H.E.V. TANK	12-20-43	12-21-43	12-22-44	---	---	---	---	---	---	---	---	---	---	---	7-24-44	11-1-44	12-20-44
1803-W	SANITARY SYSTEM	12-18-43	1-8-44	---	---	---	---	---	---	---	---	---	---	---	---	---	11-1-44	12-20-44
1804-W	PROCESS SYSTEM	1-14-44	2-7-44	---	---	---	---	---	---	---	---	---	---	---	---	---	11-1-44	12-20-44

SHEETS OF 2 SHEETS

*T.C. Building Transferred to Operations and Assigned Permanent Building No.
 **Excavation Started on Preliminary Drawings.

~~SECRET~~

**PROGRESS OF CONSTRUCTION
BUILDINGS & FACILITIES
200-N AREA
PROJECT 9536**

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.
212-F	Lag Storage Bldg.	10-29-43	12-18-43	1-1-44	2-21-44	7-14-44	8-19-44	8-31-44	8-8-44	8-11-44	8-16-44	8-28-44	9-12-44	9-29-44	12-4-44	9-10-44	9-28-44	10-11-44
212-P	Lag Storage Bldg.	10-29-43	12-8-43	12-17-43	1-6-44	7-28-44	7-10-44	7-29-44	8-28-44	9-29-44	7-8-44	9-29-44	10-8-44	10-6-44	1-3-48	9-29-44	12-20-44	12-20-44
212-R	Lag Storage Bldg.	10-29-43	11-17-43	12-8-43	1-6-44	8-11-44	8-8-44	8-23-44	7-21-44	10-18-44	8-27-44	10-20-44	10-27-44	10-29-44	1-3-48	11-3-44	12-30-44	12-20-44
213-BK	Magazine Bldg.	4-1-44	4-11-44	5-18-44	8-17-44	8-16-44	-----	---	8-8-44	8-30-44	7-21-44	9-29-44	-----	---	-----	8-29-44	9-29-44	10-11-44
251	Primary Substation	1-8-44	1-17-44	1-30-44	1-23-44	8-12-44	4-29-44	4-30-44	2-6-44	8-10-44	2-6-44	8-21-44	-----	---	8-17-44	10-18-44	1-17-48	12-14-44
262-N	Secondary Substation	1-31-44	4-29-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	8-27-44	9-1-44	*11-2-44	*10-28-44
263-N	Distribution Substation	2-1-44	8-1-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	8-27-44	11-3-44	*11-2-44	*10-28-44
2601-N	Fence & Road Lighting	2-1-44	8-1-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11-20-44	9-29-44	*11-2-44	*10-28-44
2608-N	Electric Lines	2-1-44	8-1-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	8-27-44	11-3-44	*11-2-44	*10-28-44
2608-B	Telephone Cable & Instruments	1-28-44	8-18-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	11-20-44	11-20-44	-----	-----
2601-F	Standard Gauge Track	9-17-43	9-20-43	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	9-12-44	9-29-44	12-30-44	12-20-44
2603-F	Roads & Walks	9-17-43	6-16-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	9-15-44	12-30-44	12-20-44
2606-F	Fence (Incl. Guard Tower)	10-18-43	8-28-44	8-24-44	8-27-44	8-16-44	-----	-----	8-16-44	7-28-44	7-16-44	8-11-44	-----	-----	9-27-44	8-28-44	9-26-44	10-11-44
2606-P	Fence (Incl. Guard Tower)	10-18-43	8-28-44	8-29-44	8-30-44	7-7-44	-----	-----	7-8-44	8-11-44	7-24-44	8-11-44	-----	-----	-----	8-18-44	12-20-44	10-1-44
2606-R	Fence (Incl. Guard Tower)	10-18-43	7-20-44	7-20-44	7-21-44	7-28-44	-----	-----	7-24-44	9-29-44	7-28-44	9-29-44	-----	-----	-----	9-29-44	12-28-44	12-20-44
2606-BK	Fence (Incl. Guard Tower)	4-1-44	5-18-44	5-19-44	5-20-44	8-8-44	-----	-----	8-22-44	7-7-44	8-20-44	9-29-44	-----	-----	-----	9-22-44	12-4-44	12-6-44
2607-N	Septic Tank	1-29-44	6-14-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	7-28-44	10-6-44	10-18-44
2607-P	Septic Tank	1-29-44	6-14-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	7-28-44	10-6-44	10-18-44
2607-F	Septic Tank	1-29-44	6-14-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	7-28-44	12-20-44	12-16-44
2612-N	Open Drainage Ditches	2-8-44	7-1-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	7-28-44	12-30-44	12-20-44
2614-N	General Monitoring Station	7-8-44	8-15-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	9-1-44	9-24-44	9-8-44
2743-N	Gate House & Guard Tower	1-19-44	5-25-44	5-27-44	5-29-44	5-28-44	-----	-----	8-19-44	7-28-44	7-18-44	8-11-44	-----	-----	-----	8-23-44	9-28-44	10-11-44
2743-P	Gate House & Guard Tower	1-19-44	6-26-44	6-28-44	5-29-44	7-7-44	-----	-----	7-8-44	9-18-44	7-16-44	9-22-44	-----	-----	-----	9-23-44	12-30-44	12-20-44
2743-R	Gate House & Guard Tower	1-19-44	7-20-44	7-22-44	7-23-44	7-28-44	-----	-----	7-30-44	8-29-44	8-20-44	9-28-44	-----	-----	-----	9-23-44	12-20-44	12-20-44
2743-J	Gate House & Guard Tower	1-19-44	8-23-44	8-23-44	5-23-44	5-30-44	-----	-----	8-30-44	7-24-44	8-20-44	9-18-44	-----	-----	-----	9-29-44	12-4-44	12-6-44
2901-N	Water Lines	2-18-44	4-22-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	9-12-44	9-29-44	12-20-44	12-16-44
2908-N	Sanitary Sewers	2-8-44	6-14-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	7-28-44	12-30-44	12-20-44
2904-N	Process Sewers	2-8-44	6-14-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	9-11-44	12-30-44	12-20-44
2906-P&J	Wells & Pumps	5-2-44	6-1-44	6-1-44	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	9-22-44	12-30-44	12-14-44

SHEET 1 OF 3 SHEETS

NOTE: The dates shown on this sheet reflect the time at which the various interim stages of construction were essentially complete.
 In some cases, these dates will vary slightly from the final dates carried in the weekly Progress Reports.
 * Initial Acceptance.

SHEET 8 OF 8 SHEETS

~~SECRET~~

~~SECRET~~

HANFORD ENGINEER WORKS

CONSTRUCTION PROGRESS

BUILDING AND AREA ESTIMATED AND ACTUAL PERCENT COMPLETE

200-N

ORIGINAL

REVISED AS OF 3-12-44

REVISED AS OF 5-1-44

FEBRUARY

MARCH

APRIL


MAY

JUNE

JULY

AUGUST

SEPTEMBER



NOTE:
 • Chisp Dam to Record Weights.

JULY 29 30 31 AUGUST 6 15 22 29 5 12 19 26 3 10 17 24 31 7 14 21 28 5 12 19 26 22 29 JANUARY 9 16 23

212 P

212 R

213 J

213 K

281 N

2803N

2806
R/R/J

2743J

2743N


2.

2748R

2801N

2806N

PERCENTAGES NOT REPORTED



NOTE:
 • Drop Due To Reassigned Weights.

~~SECRET~~

SHIFT WORK SCHEDULES (200 AREAS)

Shift Work 200-West Area Buildings

<u>Building</u>	<u>Time Requested</u>	<u>Shift</u>	<u>Reason</u>
211-T & U	3-15-44 *5-1-44	2	To meet schedule
211-T & U	12-30-43 *5-15-44	2	Amount of concrete
222-T & U	3-15-44 *5-1-44	2	To meet schedule
224-T & U	12-30-43 *5-1-44	2	Amount of concrete
231-W	7-7-44	2	To meet schedule
241-T & U	6-3-44	2	Tie in with Subcontractor
271-T & U	3-15-44 *5-1-44	2	To meet schedule
291-T & U	3-15-44 5-1-44	2	To meet schedule

Note: On September 9, 1944, additional approval was requested to install cell piping and equipment on two-9-hour shift basis.

* Dates for U Buildings.

Shift Work 200-East Area Buildings

<u>Building</u>	<u>Time Requested</u>	<u>Shift</u>	<u>Reason</u>
221-B	11-24-44	2	Install Cell Floor Templates
224-B	12-20-44	*3	Spray Painting
"B" Group	1-11-45	2	Flushing & Testing Lines

Note: On January 10, 1945, additional approval was requested to install cell piping and equipment on two 9-hour shift basis.

* Third Shift Only.

~~SECRET~~

LIST OF SUBCONTRACTORS
200-West, East & North Areas

<u>RPG NO.</u>	<u>SUBCONTRACTOR</u>	<u>SCOPE OF WORK</u>	<u>BUILDING</u>
54 $\frac{1}{2}$ & 1678 $\frac{1}{2}$	Haughton Elevator Company	Elevators	224-T, U, B, & 271-T, U, B
170 $\frac{1}{2}$	Tate-Jones & Company	Heat Treating Furnaces	273-E
173 $\frac{1}{2}$ & 587 $\frac{1}{2}$	Rust Engineering Company	Concrete Chimney	291-T, U, B, & C & 284-E & W
241 $\frac{1}{2}$	Clinton Bridge Works	Structural Steel	272-E & W, 283 E & W 284-E & W, 212-N, P, & R
305 $\frac{1}{2}$	Erie City Iron Works	Boiler Erection	284-E & W
416	A. A. Durand & Son	Wells, Dry Wells	212-R, 241-T, U, B, & C
403 & 4339	Guy F. Atkinson Company	Railroads	All Areas
407	Myers Bros., & N.M. Ball Sons	Excavation & Road Construction	221-T, U, B, & C 241-T, U, B, & C
408	Hewberry-Chandler-Lord	C.P.F.F. - Electrical Work	All Areas
410	Hanford Concrete Contractors	Furnishing Ready-Mix Concrete	All Areas
411	Hankoe-James-Zehner-Warren	C.P.F.F. - Piping Work	All Areas
567 $\frac{1}{2}$ & 1938 $\frac{1}{2}$	W. E. Caldwell Company	Elevated Water Storage Tanks	2901-E & W, 2902-E & W
658 $\frac{1}{2}$	Link Belt Company	Coal Handling Systems	284-E & W
808 $\frac{1}{2}$	Philadelphia Iron Works	Boiler Breenchings	284-E & W
1180 $\frac{1}{2}$	Connery Construction Company	Forced Draft Ducts	284-E & W

B-46

LIST OF SUBCONTRACTORS - Cont'd.
200-West, East & North Areas

<u>RPG NO.</u>	<u>SUBCONTRACTOR</u>	<u>SCOPE OF WORK</u>	<u>BUILDING</u>
1451 $\frac{1}{2}$	Morrison-Bechtel-McCone	Composite Storage Tanks	241-T, U, B, & C
1473 $\frac{1}{2}$	Asbestos Supply Company	Thermal Insulation	200-E, W, & N Areas
2115 $\frac{1}{2}$	Triplett Barton Company, Inc.	X-Ray Inspection	241-T, B, & C
3564 $\frac{1}{2}$	National Gunito Construction Company	Catch Basin & Settling Tanks	241-T, U, B, & C
3778 $\frac{1}{2}$	E. F. Hauserman Company	S/S Enclosures	224-T, U, & B
3509 $\frac{1}{2}$	Graver Tank Company	Furnishing & Installing Condensers	241-T, B, & C
4332	William Veil	Built-up Roofing Subcontractor No. 2	200-E, W, & N Areas
4335	National Gunito Construction Company	Gunito Reservoirs	232-E & W
4354	H. R. Parsons Tile Company	Asphalt Tile & Linoleum	222-T, U, & B; 271-T, U, & B 292-T, U, & B; 2704-E & W 2719-E & W

~~SECRET~~

VENDORS RECEIVING PREMIUM PAYMENTS (200 AREA)

Listed below are the principal vendors which were allowed premium payments for Sunday and overtime work:

<u>Vendor</u>	<u>Material</u>
Waldrip Engineering Co.	Cell Fabrication & Piping
Associated Piping Engineering Co.	Cell Fabrication & Piping
Pittsburgh Piping Company	Cell Piping
Pennsylvania Furnace & Iron Co.	Cell Piping
S. Blickson Company	Centrifuges
Bird Machine Company	Centrifuges
Alloy Fabricators	Tanks
Joyce Machine Company	Connectors

~~SECRET~~

~~SECRET~~

TELEPHONE COMPANIES

The Site of the Hanford Engineer Works involves territory previously served by and contiguous to the following telephone companies:

Columbia River Telephone Company

Kennewick-Valley Telephone Company

Eltopia Telephone Company

Oregon-Washington Telephone Company

Mesa Telephone Company

Pacific Telephone and Telegraph Company ✓

The first five mentioned companies maintained a franchise for telephone service on the site. ✓ After thorough study it was decided that none of the five companies had sufficient experience, background, technical ability, available equipment, or general experience in dealing with a problem of this scope to meet the plant requirements. ✓

~~SECRET~~

~~SECRET~~

PERMANENT ROAD CONSTRUCTION

A. New Construction

1. Black-top

12' width	9.33 miles
14' width	19.64 miles
16' width	0.12 mile
20' width	106.62 miles
22' width	9.65 miles
30' width	52.65 miles

Subtotal 198.01 miles ✓

2. Gravel

18' width	2.80 miles
30' width	0.58 mile

Subtotal 3.38 miles

B. Existing Roads, Improved and Maintained

1. Black-top

12' width	8.30 miles
16' width	3.50 miles

Subtotal 11.80 miles

2. Gravel

16' width	0.70 miles
18' width	3.50 miles

Subtotal 4.20 miles

C. Existing Roads, maintained only

1. Black-top

16' width	9.50 miles
17' width	14.50 miles

Subtotal 24.00 miles

✓ B-49

~~SECRET~~

~~SECRET~~

2. Gravel

18' width 3.75 miles

Subtotal 3.75 miles

D. Patrol Trails, Improved and Maintained

12' width 25.00 miles

16' width 20.90 miles

Subtotal 45.90 miles

Grand Total 4
291.03 miles

~~SECRET~~

BUILDING LIST - TEMPORARY CONSTRUCTION

700 & 1100 AREAS - RICHMOND

Sheet 1

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VALUE CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
25 37	ENGINEERS' OFFICE	1	230 x 75 x 12	15750	189000	Wood Frame, Horizontal Siding	Lighting, Heating, Telephone, Water	S.E. Corner of 11th & 11th St.
	CONSTRUCTORS WAREHOUSE	1	115 x 75 x 18	8625	69000	Same	Lighting	S.E. Corner of 11th & 11th St.
	TRAINING & RELATIONS HUTS	3	45 x 21 x 12	2829	34050	Steel Huts	Lighting, Heating, Telephone	Opp. Washington between Swift & Bostwick
	TELEPHONE EXCHANGE	1	30 x 30 x 12	600	7200	Wood Frame, Stucco Siding, Existing Structure	Lighting, Heating, Telephone, Water	On Side of 11th Street
	BATCH OFFICE	1	18 x 15 x 12	270	3240	Wood Frame, Horizontal Siding	Lighting, Heating, Telephone	Same
	SIGNAL CORPS OFFICE	1	41 x 26 x 12	1066	12780	Existing Wood Frame Residence	Lighting, Heating, Telephone, Water	N.E. Cor. between 11th & 11th St.
	L.S. & SIGNAL CORPS WAREHOUSE	1	105 x 69 x 21	7240	152200	Existing Wood Frame, Horizontal Siding Structure	Lighting, Heating, Telephone	Near 11th & 11th St.
	SIGNAL CORPS STORAGE HUT	1	45 x 21 x 12	945	11320	Sheet Metal Hut	Lighting, Heating	N.E. Cor. between 11th & 11th St.
	NO CONTACTED PATRIARCHS LIVING HUTS	1	102 x 18 x 12	Overall 1836	18360	Pacific wood Huts - Gypsum Board Structure between	Lighting, Heating, Water	Near 11th & 11th St.
	WATER OFFICE	1	40 x 30 x 12	1200	14400	Wood Frame, Brown Stucco Siding, Existing Residence	Lighting, Heating, Telephone, Water	On S. of 11th Street
	STORAGE HUT	1	45 x 21 x 12	945	11330	Metal Hut		Near 11th & 11th St.
	PIPE SHOP	1	60 x 40 x 12	2400	28800	Wood Frame, Vertical Wood Siding	Lighting, Heating, Telephone, Water	On 700 Area between 11th & 11th St.
	STORAGE HUT	1	36 x 18 x 10	648	6480	Pacific Wood Hut		Near 11th & 11th St.
	LABOR OFFICE	1	15 x 30 x 10	300	3600	(Existing Wood Frame, Horizontal Siding Building)	Lighting, Heating, Telephone, Water	On S. of 11th Street
	SPECIAL CONSTRUCTION OFFICE	1	45 x 30 x 10	1350	13500	Existing Wood Frame Residence	Lighting, Heating, Telephone, Water	Near 11th & 11th St.
	SPECIAL CONSTRUCTION HUTS	6	48 x 21 x 10	4320	43200	Steel Huts	Lighting, Heating, Telephone	Same
	SHIPPING STORAGE SHED	1	75 x 20 x 10	1500	15000	Wood Frame, Open Sides		Same
	SPECIAL CONSTRUCTION HUTS	3	48 x 21 x 10	3240	32400	Metal Hut	Lighting, Heating, Telephone, Water	Same
	WATER OFFICE & SHOP	1	66 x 60 x 13	3960	51480	Existing Wood Frame Residence plus Tar Paper Covered Addition	Water	N. of 11th Street
	WATER WAREHOUSE	1	50 x 30 x 15	1500	22500	Existing Wood Frame Building		Near 11th St.
	PIPE WORK ROOM	1	51 x 24 x 15	1224	14350	Existing Wood Bldg., Simulated Brick Shingle	Lighting, Heating, Telephone, Water	On North between 11th & 11th St.
	PIPE WORKING & P.A. HOUSE	1	36 x 15 x 14	540	7560	Wood Frame Building	Lighting, Heating, Water	Same
	WATER'S HUT	1	48 x 21 x 10	1080	10800	Metal Hut	Lighting, Heating, Water	Same
	WATER'S HUTS	2	40 x 16 x 10	1280	12800	Pacific Wood Huts	Lighting, Heating, Water	Same
	WATER LOFT	1	25 x 50 x 15	1250	18750	Existing Wood Frame, Horizontal Siding	Same	On North between 11th & 11th St.
	STORAGE BUILDING	1	31 x 138 x 15	42700	854000	Same	Lighting, Heating, Telephone	Same
	STORAGE OFFICE & STORAGE	1	40 x 36 x 20	1440	28800	Wood Frame Existing Church	Lighting, Heating	On South between 11th & 11th St.
	WATER METAL SHOP	1	45 x 24 x 20	1080	21600	Same	Lighting, Heating	On 11th Street
	WATERWAYEN GARAGE	1	25 x 50 x 15	1250	18730	Wood Frame, Horizontal Wood Siding, Posttension Section	Lighting, Heating, Telephone, Water	On S. of 11th Street
	WATER HUTS	3	150 x 40 x 20	18000	360000	Sheet Metal Huts	Lighting, Heating	N. of 11th Street
	WATER STORAGE HUT	1	150 x 40 x 20	6000	120000	Same	Same	On 11th Street
	WATER WAREHOUSES	2	186 x 96 x 15	35712	335680	Wood Frame, Gypsum Board Siding	Lighting, Heating	N. of 11th Street
	WATER GAS STATION GARAGE	1	72 x 39 x 20	4810	56200	Wood Frame, Gypsum Board Siding	Light, Heat, Water, Telephone, Air	N. of 11th Street
	WATER ALLEY	2	20 x 15 x 12	300	3600	Wood Frame, Horizontal Siding	Light, Heat, Telephone	On S. of 11th Street
	WATER HUT	1	45 x 21 x 12	945	11350	Metal Hut	Light, Heat, Telephone	On S. of 11th Street
	WATER WAREHOUSE	1	80 x 40 x 20	3200	64000	Existing Wood Frame Horizontal Siding Structure		On S. of 11th Street

B 50

BUILDING LIST - EMERGENCY CONSTRUCTION

700 & 1100 AREAS - RICHLAND

Sheet 2

CODE	NAME OF BUILDING	NO. OF BUILDINGS	SIZE	FLOOR AREA SQ. FT.	VOLUME CU. FT.	TYPE OF CONSTRUCTION	FACILITIES INSTALLED	LOCATION
TC 37	LABOR OFFICE & CARPENTER SHOP	1	60 x 90 x 15	5400	81000	Wood Frame, horizontal siding	Light, Heat, Telephones	On Swift between Gillmore & Guthrie
	SHINY METAL & RIDGE HTS	1	45 x 63 x 21	4835	99400	2 Metal Apts Side by Side, Wood Frame Gypsum Board Building between	Light, Heat, Telephones	NW Corner of Swift & Gillmore
	LABOR OFFICE	1	15 x 80 x 15	1200	18000	Wood Frame, Gypsum Board Siding	Light, Heat, Telephones	E. of Gillmore Near 1224-1148
	FORMERLY FIRST AID	1	15 x 80 x 15	1200	18000	Same	Light, Heat, Telephones, water	SE Corner of Lockwood & Guthrie
	OUTSIDE ELECTRIC LINES HT	1	15 x 40 x 10	600	6000	Metal Hut	Light, Heat, Telephones	E. of Gillmore Near 1224-1152
	PIPE OFFICE	1	39 x 48 x 14	1870	26200	Wood Frame, horizontal siding	Same	Near 220-1148
	PIPE SHOP	1	80 x 40 x 15	7200	108000	Same	Same	Same
	PIPE GARAGE	1	110 x 150 x 25	16500	412500	Wood Frame, Gypsum Board Siding	Light, Heat, Telephones, water	Near 1280-1128
TC 5	BUS DEPOT LOT	1	165 x 295	48700	---	Staked loading & Unloading Lane	---	Near 1270-1132
TC 7	GROUND WATER STORAGE	1	30 FT. DIA X 20	707	11370	Steel bound 10,000 Gal. Steel Tank	Electric Pump 1-1000 Gal. 1-500 GPM	Near 1224-1138
	BOOZYER PULP HOUSE	1	25 x 15 x 8	375	5000	Wood Frame, horizontal siding	Gasoline Pump 1-500 Gal	Same
	CHLORINATOR HOUSE	1	12 x 12 x 20	144	1440	Same	Power, Telephone, Light, Heat, water	Same
	WELL NO. 2	1	50 G.P.M.					Same
	WELL NO. 13	1	845 G.P.M.					Near 1184-1128
	WATER LINES		(1000 - 3" ø (450 - 6" ø (1700 - 8" ø			Welded Steel Pipe, Screws & Coupled Pipe Sch. 80C		
TC 9	ELECTRIC LINES					Used Existing Lines & Transformers of I.P. & Light Co. & E.E.A. Systems	Some New Installations	Area side
	TRANSFORMER BANK	1	30 x 30	900	---	Open Frame, Enclosed by wire fence	1 - 300 KVA Trans. 1 - 600/0/0/0/3	NW Corner of Guthrie & Lee
TC 11	WASTE DISPOSAL NO. 1							
	BOUFFY TANK	1	14 x 52	728	---	Wood Frame and Rafted	None	Same
	CHLORINATOR HOUSE	1	12 x 12 x 10	144	1440	Wood Frame Gable Roof Building	Lighting, Heating	Same
	MIX HOUSE	1	10 x 10 x 10	100	1000	Same	None	Same
	SETTLING TANK	1	40 x 80	3200	---	Wood Frame and Rafted	None	E. of Lee, east of Lee
	WASTE DISPOSAL NO. 2							
	BOUFFY TANK	1	9 x 14	728	---	Wood Frame and Rafted	None	Same
	CHLORINATOR MIX HOUSE	1	10 x 10 x 10	100	1000	Wood Frame, horizontal siding	Lighting, Heating	Same
	CHLORINATOR CONTACT CHAMBER	1	40 x 10	400	---	Wood Frame and Rafted	None	Same
	SETTLING TANK	1	80 x 40	3200	---	Wood Frame and Rafted	None	Same
	SEWER LINES		1" ø 10" ø			Concrete Pipe		

A This can not be a list of temporary construction items. See page 8.2 of text, clarify.

B Number of units not understood. This code covers 140 existing tract houses in App. B-56.

~~C~~
Out App. B-56 provides for 643 units — one less than the total shown here (assume this included the Public Health Center—shown under B-56 code 1153 which checks OK.)

D App B-56 does not have a code 1107. All units are shown under 1108. (Code 1107 referred to by code 1153—App B-56)

E App. B-56 covers 1800 units

F Assume this is library. See App B-56.

EXPENSE LIST - TRUCKS & EQUIPMENT

700 & 1200 AREA - BIRMINGHAM

NO.	DESCRIPTION OF SERVICE	NO. OF MILES	DATE	CLASS AND NO. OF VEH.	VALUE COL. FT.	TYPE OF CONSTRUCTION	FULLY PAID BILLS	MARKS
1	TRUCK		12 x 20 x 10	700	1200	TRUCK FROM BIRMINGHAM	TRUCK, LUBRICATION	
2	TRUCK					TRUCK FROM BIRMINGHAM		
3	TRUCK					TRUCK FROM BIRMINGHAM		
4	TRUCK					TRUCK FROM BIRMINGHAM		
5	TRUCK					TRUCK FROM BIRMINGHAM		
6	TRUCK					TRUCK FROM BIRMINGHAM		
7	TRUCK					TRUCK FROM BIRMINGHAM		
8	TRUCK					TRUCK FROM BIRMINGHAM		
9	TRUCK					TRUCK FROM BIRMINGHAM		
10	TRUCK					TRUCK FROM BIRMINGHAM		
11	TRUCK					TRUCK FROM BIRMINGHAM		
12	TRUCK					TRUCK FROM BIRMINGHAM		
13	TRUCK					TRUCK FROM BIRMINGHAM		
14	TRUCK					TRUCK FROM BIRMINGHAM		
15	TRUCK					TRUCK FROM BIRMINGHAM		
16	TRUCK					TRUCK FROM BIRMINGHAM		
17	TRUCK					TRUCK FROM BIRMINGHAM		
18	TRUCK					TRUCK FROM BIRMINGHAM		
19	TRUCK					TRUCK FROM BIRMINGHAM		
20	TRUCK					TRUCK FROM BIRMINGHAM		
21	TRUCK					TRUCK FROM BIRMINGHAM		
22	TRUCK					TRUCK FROM BIRMINGHAM		
23	TRUCK					TRUCK FROM BIRMINGHAM		
24	TRUCK					TRUCK FROM BIRMINGHAM		
25	TRUCK					TRUCK FROM BIRMINGHAM		
26	TRUCK					TRUCK FROM BIRMINGHAM		
27	TRUCK					TRUCK FROM BIRMINGHAM		
28	TRUCK					TRUCK FROM BIRMINGHAM		
29	TRUCK					TRUCK FROM BIRMINGHAM		
30	TRUCK					TRUCK FROM BIRMINGHAM		
31	TRUCK					TRUCK FROM BIRMINGHAM		
32	TRUCK					TRUCK FROM BIRMINGHAM		
33	TRUCK					TRUCK FROM BIRMINGHAM		
34	TRUCK					TRUCK FROM BIRMINGHAM		
35	TRUCK					TRUCK FROM BIRMINGHAM		
36	TRUCK					TRUCK FROM BIRMINGHAM		
37	TRUCK					TRUCK FROM BIRMINGHAM		
38	TRUCK					TRUCK FROM BIRMINGHAM		
39	TRUCK					TRUCK FROM BIRMINGHAM		
40	TRUCK					TRUCK FROM BIRMINGHAM		
41	TRUCK					TRUCK FROM BIRMINGHAM		
42	TRUCK					TRUCK FROM BIRMINGHAM		
43	TRUCK					TRUCK FROM BIRMINGHAM		
44	TRUCK					TRUCK FROM BIRMINGHAM		
45	TRUCK					TRUCK FROM BIRMINGHAM		
46	TRUCK					TRUCK FROM BIRMINGHAM		
47	TRUCK					TRUCK FROM BIRMINGHAM		
48	TRUCK					TRUCK FROM BIRMINGHAM		
49	TRUCK					TRUCK FROM BIRMINGHAM		
50	TRUCK					TRUCK FROM BIRMINGHAM		

~~SECRET~~

RICHLAND VILLAGE

<u>Code Number</u>	<u>Name</u>	<u>New</u>	<u>Existing</u>	<u>Total</u>
1106	Site Residences		140*	140*
1109	Housing Units			
	Type A Houses	816		816
	Type B Houses	1,040		1,040
1108	Supervisors' Houses			
	Type F Houses	250		250
	Type H Houses	250		250
1107	Staff Residences			
	Type D Houses	8		8
	Type E Houses	84		84
	Type G Houses	8		8
	Type L Houses	44**		44**
1129	Prefabricated Houses			
	Type A Houses	402***		402***
	Type B Houses	802***		802***
	Type C Houses	600		600
	Total Housing Units	4,304 ✓	140	4,444
1110	Dormitories	25		25
1111	Stores			
	Food Stores	5		5
	Drug Stores	3		3
	General Merchandise Store	1		1
	Variety Store	1		1
	Shoe Repair Shop	1		1
	Women's and Childrens' Apparel	1		1
	Barber and Beauty Shop	1		1
	Milk Depot	1		1
	Electrical Shop		1	1
	Optical Shop		1	1
	Hardware Store		1	1
	Men's Apparel and Shoe Store		1	1
	Automotive Garage & Service Station	1		1
	Service Stations	3		3
	Western Union Office		1	1
	Unoccupied Store		1	1
1112	Churches			
	Protestant	1	1	2
	Catholic	1		1

B-50
~~SECRET~~

SECRET

RICHLAND VILLAGE (Continued)

<u>Code Number</u>	<u>Name</u>	<u>New</u>	<u>Existing</u>	<u>Total</u>
1113	Schools			
	Grade Schools	3	1	4
	High School	1		1
	Nursery (existing house modified)	1		1
1114	Theatres	2		2
1115	Bank	1		1
1116	Municipal Buildings	1		1
	Patrol Headquarters (Village)		1	1
1117	Transient Quarters (Hotel)	1		1
1118	Hospital	1		1
1119	Post Office	1		1
1120	Laundry	1		1
1121	Cafeteria	1		1
1122	Propane Gas Storage	1		1
1123	Recreation Building	1		1
1124	Sewage Disposal Plant & Lift Stn	1		1
1125	Warehouses	8	1	9
1130	Bus Depot (Commercial)	1		1
1131	Bus Transfer Station & Main. Garage (Plant)	1		1
1132	Ambulance Garage	1		1
1133	Village Maintenance Bldgs. Gp.	1		1
1134	Red Cross Building		1	1
1136	Professional Building	1		1
1138	Dog Pound		1	1
1139	Transportation Garage (Govt.)	1		1
1140	Railway Express	1		1

SECRET

RIGHLAND VILLAGE (Continued)

<u>Code Number</u>	<u>Name</u>	<u>New</u>	<u>Existing</u>	<u>Total</u>
1142	Fire Stations	1	1	2
1148	Ration Office		1	1
1182	Reservoirs	2		2
	Reservoir Pump Houses	2		2
1188	Well Pump Houses	8		8
1186	Irrigation Pump Houses	5	1	6

<u>Code Number</u>	<u>Facilities and Services</u>
1102	Roads and Walks
1106	Water And Fire Protection System
1104	Sewer System
1115	Electrical Service
1128	Coal Storage Yard
1127	Swimming Pool and Comfort Station
1128	Enclosure Fence for Irrigation Canal
1138	Miscellaneous Recreation Facilities
1187	Salvage Yard
1189	Burning Ground
1141	License Office
1148	Trailer Storage Lot
1181	Substations (2)
1158	Fire Alarm System
1156	Telephones System
1168	Airport
1165	Wells
1186	Irrigation System

SECRET

~~SECRET~~

RICHLAND VILLAGE (Continued)

Code Number

Facilities and Services

1187

Steam Distribution System

* Approximate - on basis of information as of 1 March 1945. Some of the above buildings were originally provided for temporary purposes. Only 25 were later converted and incorporated into the Village as permanent structures.

** 1 L Type house in use as Public Health Center.

*** 4 (2 each type A and B) provided for sample and experimental houses-- later shipped to Bonneville Power Administration.

~~SECRET~~

SHEET 1 OF 9 SHEETS

SECRET

700 AREA

Buildings

<u>Building Number</u>	<u>Building Name</u>
701	Gate House
702	Telephone Building
703	Administration Building
704	Supervisors' Office
705	Employment Building
706	Laboratory
707	Change House
712-A, 712-B	Permanent Record Storage Hutments (2)
713	Central Receiving Storeroom
713-A	Laboratory Storeroom
714	Material Shed
715	Oil and Paint Storage
716	Automotive Repair Shop
717, 717-A	Fabrication Shop (2)
720	Patrol Headquarters
721	Military Intelligence Building
722-A	Area Shop (2)
722-C	Carpenter Shop
722-D	Paint Shop
722-E	Paint Shop
722-F	Pipe Shop No. 1
722-G	Pipe Shop No. 2
722-K	Furniture Distribution Office

SECRET

~~SECRET~~

Building Number

Building Name

722-L	Multilith Office
722-M	Area General Foreman
722-N	Electrical Shop
722-P	Orientation Unit
722-R	Transportation Parts and Storage
723	Laundry
724	Printing Plant Building
729	Spare Machinery Storage Building
734	Cylinder Storage Building
744	Brick Storage Building
751	Primary Substation
784	Boiler House
784-A	Emergency Generator and Water Softening Building
7601	Standard Gauge Track
7603	Roads and Walks
7605	Fences
7613	Permanent Parking Area
7614	General Monitoring Station
7621	Two Emergency Generator Shelters
7801	Pipe Supports
7802	Steam Lines
7803	Air Lines
7801	Water Lines
7903	Fire Lines
7905	Sanitary Sewer Lines

~~SECRET~~

A clearer print should be provided

~~SECRET~~

Building Number

Building Name

7801 ✓

Water Lines ✓

7802 ✓

Fire Protection Lines ✓


7803 ✓

Sewers ✓

~~SECRET~~


A Portions of sheet 1 are now ~~unreadable~~ readable


REVISED ESTIMATE (DEC. 22, 1944)



1 12 19 26 2 9 16 23 30 7 14 21 28 4 11 8 15 2 9 6 23 30 6 3 30 27 3 10 17 24 3 10 17 24 31
AUG. SEPT OCT NOV DEC JAN FEB MAR
1944 ——— 1945

RICHLAND VILLAGE PROGRESS (1100 AREA) H. E. W. 9536





**PROGRESS OF CONSTRUCTION
BUILDINGS & FACILITIES
700 AREA
PROJECT 9536**

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY		
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.	
	Entire 700 Area		3-16-43													4-20-44	4-24-44	4-21-44	
701	Gate House and Clock Alloys	5-10-43	1-24-44	3-15-44	1-25-44	11-22-44			2-8-44	2-10-44						6-1-44	4-7-44	4-6-44	
702	Telephone Exchange	8-21-44	9-18-43	11-29-43	9-18-43	11-10-43			10-1-43	4-1-44						11-4-44	2-28-45	2-20-45	
703	Administration Building	4-23-43	11-2-43	5-2-44	11-4-43	9-12-44			11-12-43	8-12-44						2-10-44	6-7-44	4-6-44	
704	Supervisors' Office (Rm 722-B)	8-19-43	10-18-43	11-18-43	10-29-43	11-9-43			11-9-43	11-23-43						2-11-44	2-8-44	2-6-44	
706	Employment Building	8-16-43	2-3-44	2-10-44	2-8-44	2-10-44			2-12-44	2-8-44						2-11-44	2-18-45	2-13-45	
708	Laboratory	2-7-43	2-15-44	4-22-44	2-15-44	4-8-44			2-8-44	4-22-44						2-1-44	7-31-44	7-4-44	
707	Change House	5-10-43	1-10-44	2-4-44	1-22-44	2-5-44			1-22-44	1-31-44						2-17-45	2-20-45	2-9-45	
712	(2) Permanent Record Storage Huts		12-13-44													2-10-44	2-24-44	2-8-44	
713	Central Receiving Storeroom	2-10-43	11-8-43	1-17-44	11-20-43	11-26-43			11-27-43	1-22-44						11-7-44	2-29-45	2-2-45	
713-A	Laboratory Storeroom		6-20-44													12-12-44	3-20-45	3-20-45	
713-B	(2) Storerooms		10-1-44																
714	Material Shed	2-7-44	4-8-44	5-13-44	6-12-44	4-18-44			4-17-44	2-28-45						2-28-44	10-31-44	10-16-44	
715	Oil and Paint Storage	2-7-44	6-20-44													10-8-44	2-28-45	2-2-45	
716	Automotive Repair Shop	7-22-43	2-9-44	4-1-44	2-11-44	4-1-44			2-8-44	4-22-44						2-11-44	10-31-44	10-10-44	
717	Central Receiving Storeroom	2-20-43	1-3-44	1-31-44	1-7-44	1-17-44			1-11-44	1-24-44	2-27-44	4-18-44				7-8-44	7-31-44	7-4-44	
717-A	Fabrication Shop	2-20-43	6-21-44	6-25-44	6-25-44	7-14-44			7-8-44	7-20-44						2-31-44	2-19-45	2-9-45	
720	Patrol Headquarters (has TC Const. Office)	7-17-43	2-18-44	2-28-44	2-20-44	2-28-44			2-21-44	2-5-45						2-10-44	7-31-44	7-6-44	
721	Military Intelligence Building	6-14-44	2-18-44	6-10-44	2-22-44	6-12-44			2-25-44	6-10-44						12-12-44	2-20-45	2-20-45	
722-A	Area Shop	2-24-44	11-2-43	2-2-44	11-2-43	2-20-44			11-23-43	2-1-44	1-18-44	2-1-44				2-10-44	4-7-44	4-8-44	
722-B	Paint Shop		11-2-43																
722-C	Supervisors' Office	2-7-44	2-29-44	2-20-44	2-25-44	7-20-44			7-31-44	2-8-44						11-16-44	2-28-45	2-24-45	
722-D	Paint Storage	2-24-44	10-21-44														12-23-44	1-29-45	1-30-45
722-E	Paint Shop																		
722-F	Pipe Shop #2																		
722-G	Pipe Shop #1																		
722-I	Furniture Distribution																		
722-J	Multigraph																		
722-K	General Foreman																		
722-N	Electrical Storage																		
722-P	Orientation																		
722-R	Transportation Parts Storage																		
723	Laundry	2-12-43	2-21-44	2-10-44	2-22-44	2-1-44			2-2-44	2-28-44	2-1-44	2-28-44				7-20-44	2-7-45	10-10-44	
724	Printing Plant (1 Hut)																		
729	Spare Machinery Storage	2-2-44	2-20-44														11-11-44	2-28-45	2-2-45
734	Central Cylinder Storage		2-25-44														11-11-44	2-28-45	2-2-45

SHEET 1 OF 2 SHEETS

B 52

~~SECRET~~

PROGRESS OF CONSTRUCTION BUILDINGS & FACILITIES 700 AREA PROJECT 9536

BUILDING NUMBER	NAME	DESIGN RELEASED	EXCAVATION		FOUNDATIONS		STRUCTURAL STEEL		SUPERSTRUCTURE		EQUIPMENT INSTALLATION		TEST RUNS MAJOR EQUIPMENT		START-UP DATE	COMPLETION DATE	DATE ACCEPTED BY	
			STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE	STARTED	COMPLETE			OPERATION	GOV'T.
744	Brick Storage	---	3-13-44	3-19-44	3-20-44	4-16-44	---	---	4- 7-44	5-23-44	---	---	---	---	---	6-23-44	7- 6-44	7- 1-44
781	Primary Substation	6-16-43	6-16-43	---	---	---	---	---	---	---	---	---	---	---	---	6-26-43	12-11-44	10-31-44
784	Heating Plant	6-13-43	6-13-43	1-17-44	9-20-43	12-13-43	10- 6-43	1-17-44	10- 6-43	1-31-44	10-15-43	11-31-44	---	---	---	3- 8-44	9-16-44	9-16-44
784-A	Emergency Generator & Water Softening Bldg.	6-13-44	6-24-44	---	---	---	---	---	---	---	---	---	---	---	---	3-10-48	3-28-46	3-23-46
7801	Fence & Road Lighting	6-10-43	---	---	---	---	---	---	---	---	---	---	---	---	---	---	1- 3-46	1- 5-46
7803	Electric Lines	---	4-23-43	---	---	---	---	---	---	---	---	---	---	---	---	---	1- 3-46	1- 5-46
7806	Fire Alarm System	---	4-16-43	---	---	---	---	---	---	---	---	---	---	---	---	---	3-24-46	3-28-46
7806	Telephone Cable & Instruments	---	---	---	---	---	---	---	---	---	---	---	---	---	7-12-43	---	---	---
7801	Railroad Track	---	7-9-43	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
7802	Roads & Walks	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	1-26-46	1-27-46
7806	Fence	---	4-19-43	---	---	---	---	---	---	---	---	---	---	---	---	---	3-28-46	3-28-46
7812	Parking Areas	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	3-29-46	3-30-46
7814	General Monitoring Station	---	1-20-44	---	---	---	---	---	---	---	---	---	---	---	---	---	9-16-46	9-14-44
7821A-B	Emergency Electric Generator (Gas) Stations	---	6-20-44	---	---	---	---	---	---	---	---	---	---	---	---	---	9- 5-44	9- 4-44
7801	Pipe Supports	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	3-23-46	3-23-46
7802	Outside Overhead Steam Lines	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	2- 5-46	2-17-46
7803	Outside Overhead Air Lines	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	3-23-46	3-23-46
7901	Water Lines	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	1-26-46	2- 1-46
7902	Fire Protection Lines	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	3-23-46	3-23-46
7903	Sanitary Sewers	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	1-26-46	2- 1-46
7904	Process Sewers	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	3-23-46	3-23-46

* Converted T.C. of Existing Buildings

SHEET 2 OF 2 SHEETS

~~SECRET~~

HANFORD ENGINEER WORKS PROJECT 9536 INTER-AREA BUS SCHEDULE

Effective December 18, 1944.

*Service
Monday through Saturday*

HANFORD - 100 AREA "F" - WHITE BLUFFS

LV HANFORD TERMINAL NO. 1	8:15 AM	9:45 AM	11:15 AM	12:45 PM	2:15 PM	3:45 PM
HANFORD ADM. BLDG.	8:20 AM	9:50 AM	11:20 AM	12:50 PM	2:20 PM	3:50 PM
100 AREA F FIRST AID	8:40 AM	10:10 AM	11:40 AM	1:10 PM	2:40 PM	4:10 PM
100 AREA F DIV. ENG. OFFICE	8:45 AM	10:15 AM	11:45 AM	1:15 PM	2:45 PM	4:15 PM
100 AREA F CARPENTER SHOP	8:50 AM	10:20 AM	11:50 AM	1:20 PM	2:50 PM	4:20 PM
WHITE BLUFFS	9:00 AM	10:30 AM	12:00 NOON	1:30 PM	3:00 PM	4:30 PM
PIERCE'S SPUR	9:10 AM	10:40 AM	12:10 PM	1:40 PM	3:10 PM	4:40 PM
HANFORD ADM. BLDG.	9:25 AM	10:55 AM	12:25 PM	1:55 PM	3:25 PM	4:55 PM
AR HANFORD TERMINAL NO. 1	9:30 AM	11:00 AM	12:30 PM	2:00 PM	3:30 PM	5:00 PM

HANFORD - 200 AREA EAST - CENTRAL SHOPS

LV HANFORD TERMINAL NO. 1	8:15 AM	9:45 AM	11:15 AM	12:45 PM	2:15 PM	3:45 PM
HANFORD ADM. BLDG.	8:20 AM	9:50 AM	11:20 AM	12:50 PM	2:20 PM	3:50 PM
200 AREA EAST FIRST AID	8:45 AM	10:15 AM	11:45 AM	1:15 PM	2:45 PM	4:15 PM
200 AREA EAST DIV. ENG. OFFICE	8:50 AM	10:20 AM	11:50 AM	1:20 PM	2:50 PM	4:20 PM
200 AREA EAST BUS LOT	8:54 AM	10:24 AM	11:54 AM	1:24 PM	2:54 PM	4:24 PM
CENTRAL SHOPS FIRST AID	9:06 AM	10:36 AM	12:06 PM	1:36 PM	3:06 PM	4:36 PM
CENTRAL SHOPS CRAFT SUPT. OFFICE	9:10 AM	10:40 AM	12:10 PM	1:40 PM	3:10 PM	4:40 PM
HANFORD ADM. BLDG.	9:35 AM	11:05 AM	12:35 PM	2:05 PM	3:35 PM	5:05 PM
AR HANFORD TERMINAL NO. 1	9:40 AM	11:10 AM	12:40 PM	2:10 PM	3:40 PM	5:10 PM

BUSES WILL STOP ON CALL AT ALL MARKED BUS STOPS

BUS STOP SIGNS WILL READ "INTER-AREA BUS STOP"

FOR THE AREA ENGINEER
J. S. BARRISH, CAPT., C. E.
TRANSPORTATION OFFICER

BY: B. H. STALKER

DISTRIBUTION

GROUPS: A B C D E AND F

Effective January 15, 1945

Monday through Saturday

- HANFORD - PASCO

LV HANFORD ADM. BLDG.	8:30 AM	9:45 AM	11:15 AM	12:45 PM	2:15 PM	3:45 PM
RICHLAND OPERATIONS ADM. BLDG.	9:25 AM	10:40 AM	12:10 PM	1:40 PM	3:10 PM	4:40 PM
CONSTRUCTION ADM. BLDG.	9:35 AM	10:50 AM	12:20 PM	1:50 PM	3:20 PM	4:50 PM
AR PASCO - GRAY BLDG.	10:05 AM	11:20 AM	12:50 PM	2:20 PM	3:50 PM	5:20 PM

PASCO - HANFORD

LV PASCO - GRAY BLDG.	9:00 AM	10:30 AM	12:00 NOON	1:30 PM	3:00 PM	4:30 PM
RICHLAND CONSTRUCTION ADM. BLDG.	9:35 AM	11:05 AM	12:35 PM	2:05 PM	3:35 PM	5:05 PM
OPERATIONS ADM. BLDG.	9:45 AM	11:15 AM	12:45 PM	2:15 PM	3:45 PM	5:15 PM
AR HANFORD ADM. BLDG.	10:35 AM	12:05 PM	1:35 PM	3:05 PM	4:35 PM	6:05 PM

FOR THE AREA ENGINEER

J. L. DICKSON, CAPT., C. E.

TRANSPORTATION OFFICER

BY: B. H. STALKER

CONSTRUCTION TRANSPORTATION DEPT.

DISTRIBUTION

GROUPS: A, B, C, D, E AND F

**HANFORD ENGINEER WORKS
PROJECT 9536
INTER-CITY SHUTTLE BUS SCHEDULE**

EFFECTIVE FEBRUARY 16, 1945

SERVICE
MONDAY THROUGH SATURDAY

RICHLAND - HANFORD

LV	RICHLAND CONSTRUCTION TRANSPORTATION GARAGE	8:00 A. M.	1:00 P. M.
LV	RICHLAND CONSTRUCTION ADMINISTRATION BUILDING	8:10 A. M.	1:10 P. M.
LV	RICHLAND OPERATIONS ADMINISTRATION BUILDING	8:20 A. M.	1:20 P. M.
LV	HANFORD BUS GARAGE	9:15 A. M.	2:15 P. M.
LV	HANFORD TIME OFFICE	9:20 A. M.	2:20 P. M.
Ar	HANFORD ADMINISTRATION BUILDING	9:25 A. M.	2:25 P. M.

HANFORD - RICHLAND

LV	HANFORD ADMINISTRATION BUILDING	10:30 A. M.	3:30 P. M.
LV	HANFORD TIME OFFICE	10:35 A. M.	3:35 P. M.
LV	HANFORD BUS GARAGE	10:45 A. M.	3:45 P. M.
LV	RICHLAND OPERATIONS ADMINISTRATION BUILDING	11:40 A. M.	4:40 P. M.
LV	RICHLAND CONSTRUCTION ADMINISTRATION BUILDING	11:50 A. M.	4:50 P. M.
Ar	RICHLAND CONSTRUCTION TRANSPORTATION GARAGE	11:55 A. M.	4:55 P. M.

G. P. CHURCH
FIELD PROJECT MANAGER

PER W. E. Redmon

W. E. REDMON
FIELD SUPERINTENDENT

DISTRIBUTION
(GROUPS A, B, C, D, E AND F)

CONSTRUCT

DIRECT SERVICE

EFFECTIVE FEB. 19, 1945 TO FEB. 23, 1945.

	A.M.	P.M.	A.M.	P.M.	A.M.	P.M.	A.M.	P.M.
CENTRAL SHOPS							7.20	7.50
WHITE BLUFFS							7.20	7.50
PIERCE'S SPUR								
RAIL YARD NO. 2							6.55	7.25
HANFORD TERMINAL								
HANFORD ADE. BLDG.	1.20	2.10	2.35	3.20	6.50	6.55	7.10	7.40
RICHLAND BUS TERMINAL	2.10		3.25		7.40			
RICHLAND CLOCK ALLEY		1.10		7.20	7.50			
RICHLAND CAFETERIA						5.55		
RICHLAND						5.55		
PASCO-HAN-FROSSER JCT.	2.23		3.41			5.47	6.02	
KENNEWICK-WHITE KITCHEN	2.10		3.35			5.35	5.50	
KENNEWICK-PAULSONS	2.40		3.37			5.33	5.48	
GOV'T. TRAILER CAMP	2.45		4.00			5.30	5.45	
PASCO	2.50		4.05			5.25	5.40	
BENTON CITY								5.30
PROSSER								5.20
GRANDVIEW								5.45
SUNNYSIDE								5.25

A - SERVICE DAILY EXCEPT SATURDAY AND SUNDAY
 B - SERVICE DAILY EXCEPT SUNDAY
 C - DAILY

M.	P.M.	S P.M.	R P.M.	P P.M.	R P.M.	P P.M.	P P.M.	P P.M.	P P.M.	P P.M.	P P.M.	P P.M.	P P.M.	P P.M.		
								5.40	5.40							
					5.40	5.40	5.40									
		5.40	5.40													
		5.50	5.55		6.00			6.05								
0	5.40								6.05		6.00	6.10	6.40	7.30	10.50	11.50
										6.05						
								5.40							11.50	
0			6.50	6.50				6.50	7.00	7.10	7.40		8.30		10.50	
1			6.58	6.58				6.58	7.08	7.18	7.48		8.38		10.42	
2			7.10	7.10				7.10	7.20	7.30	8.00		8.50		10.30	
3			7.12	7.12				7.12	7.22	7.32	8.02		8.52		10.28	
4			7.15	7.15				7.15	7.25	7.35	8.05		8.55		10.25	
5			7.20	7.20				7.20	7.30	7.40	8.10		9.00		10.20	
	6.35							7.00								
	7.05							7.30								
	7.20							7.45								
	7.40							8.05								

HARFORD 0499

FOR THE AREA ENGINEER
 J. L. DICKSON, CAPT., C. E.
 TRANSPORTATION OFFICER

BY: A. M. SCHERFFIUS
 CONSTRUCTION TRANSPORTATION DEPT.
 PHONE - HARFORD 8561

P.M.	P.M.	P.M.	P.M.	P.M.	P.M.	P.M.	P.M.	P.M.	P.M.	P.M.	P.M.	F.M.	P.M.	P.M.	P.M.
5.10	5.10									5.00					
5.10													5.40	5.40	5.40
													5.40		
5.30	5.35												5.50	5.55	6.00
5.10			6.40		7.10								6.40	5.40	
5.10			5.40	5.40	5.40			5.40	5.40	5.40					
	6.25									6.40					5.50
	6.25	6.33								6.48					6.58
	6.40	6.45								7.00					7.10
	6.42	6.47								7.02					7.12
	6.45	6.50								7.05					7.15
	6.50	6.55								7.10					7.20
					6.25					6.45					6.35
					6.55					7.05					7.05
					7.10					7.25					7.20
					7.30					7.40					7.40

FOR ADDITIONAL SERVICE - CALL HAMFORD 8561 OR HAMFORD 8499

5/1

	9 P.M.	8 P.M.	7 P.M.	6 P.M.	5 P.M.	4 P.M.	3 P.M.	2 P.M.	1 P.M.
CENTRAL SHOPS	4.50					5.10	5.10		
WHITE BLUFFS	↑				5.10				
PIERCE'S SPUR									
RAIL YARD NO. 2				5.10					
	4.25			5.20	5.30	5.35			

HANFORD TERMINAL

	3 4.50	6 5.10	3 5.10	6 6.10		0 6.40	0	8
HANFORD ADM. BLDG.	↑			↑				
RICHLAND BUS TERMINAL	↑			↑				
RICHLAND CLOCK ALLEY			5.10	5.10		5.40	5.45	5.4
RICHLAND CAFETERIA								
RICHLAND	3.50	3.10				3.20		
PASCO-HAM-FROSSER JCT.	3.42	5.13	5.23			3.25	3.33	
KENNEWICK-WHITE KITCHEN	3.30	5.30	5.35			3.40	3.45	
KENNEWICK-PAULSONS	3.23	5.32	5.37			3.42	3.07	
GOV'T. TRAILER CAMP	3.25	5.35	5.40			3.45	3.10	
PASCO	3.20	5.40	5.45			3.50	3.15	
BENTON CITY								6.20
FROSSER								6.50
GRANDVIEW								7.15
SUNNYSIDE								7.30

FOR ADDITION

DISTRIBUTION

GROUPS: A, B, C, D, E AND F

~~SECRET~~

SAFETY MEETINGS

Among the safety meetings scheduled were:

1. Orientation meetings, for all new employees, including those of the subcontractors, which were conducted by a safety engineer who delivered carefully-prepared orientation talks to the workers on their first day of employment.
2. Bi-weekly foremen's meetings attended by gang foremen and supervisors.
3. Area Division Engineers' weekly planning meetings held in each area.
4. Weekly safety ²school meetings held for all of the contractors' Safety Department Personnel.
5. Monday Tool Box Meetings attended by gang ^fforemen's crews on the work site.
6. Area mass meetings when called.
7. Special purpose meetings when called.

~~SECRET~~

A. A more up to date chart should be included.

~~SECRET~~

SAFETY PROGRAM RESULTS

<u>Year</u>	<u>Man-Hours</u>	<u>Frequency</u>	<u>Severity</u>
1943	22,949,335	4.92	1.99
1944	97,289,789	6.57	1.21
Thru July 1945	<u>6,037,544</u>	<u>0.33</u>	<u>0.06</u>
TOTAL	126,276,668	5.97	1.30

<u>Year</u>	<u>No. Accidents All Types</u>	<u>Fatalities</u>	<u>No. Days Lost</u>
1943	113	7	45,732
1944	639	13	117,577
1945	<u>2</u>	<u>0</u>	<u>346</u>
TOTAL	754	20	163,673

~~SECRET~~

SECRET

PROJECT COST SUMMARY - MILITARY FUNDS
FINAL DETAIL COST STATEMENT

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
MONTH ENDING 31 DECEMBER 1946

INDEX AND RECAPITULATION

<u>PAGES</u>	<u>DESCRIPTION</u>	<u>AMOUNTS</u>
1	INDEX AND RECAPITULATION	
2-44	<u>MAIN PLANT</u>	
2-11	<u>OUTSIDE FACILITIES</u>	
2-3	500 Area	5,941,283
3-8	600 Area	25,299,867
8-9	800 Area	2,152,495
9-11	900 Area	13,803,131
11	SW	1,561,011
11	GR	588,055
11	TOTAL OUTSIDE FACILITIES	49,345,842
12-38	<u>PLANT BUILDINGS</u>	
12-17	100 Area	118,661,222
17-20	1700	2,290,835
21-28	200 Area	68,843,690
28-32	2700	1,171,306
33-35	300 Area	7,086,309
35-38	3700	2,178,423
38	TOTAL PLANT BUILDINGS	200,231,785
39-44	<u>GENERAL ADMIN. & MAINTENANCE</u>	
39-44	700 Area	3,939,564
44	TOTAL GENERAL ADMIN. & MAINTENANCE	3,939,564
44	TOTAL MAIN PLANT	253,517,191
45-55	<u>TOWNSITE</u>	
45-55	1100 Area	43,674,392
55	TOTAL TOWNSITE	43,674,392
56-64	<u>SPECIAL CONSTRUCTION FEATURES</u>	
56-60	HANFORD CAMP (FE-27, HC, GC, TC-4)	37,589,302
60-62	TEMPORARY CONSTRUCTION	10,828,155
63	HANFORD AIRPORT	70,533
63	CENTRAL SHOPS	1,070,050
63	3000 AREA	495,305
64	MAINTENANCE OF FARM LANDS	856,312
64	TOTAL SPECIAL CONSTRUCTION FEATURES	50,909,657
		50,909,657
64	<u>GRAND TOTAL</u>	<u>348,101,240</u>
65-66	MEMORANDUM OF METHODS USED	

101 Bldg. p. 62

x

SECRET
SHEET 1 OF 66 SHEETS

B56

PROJECT COST SUMMARY -- MILITARY FUNDS -- FINAL DETAIL COST STATEMENT --

REPORTING OFFICE SANFORD ENGINEERS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
MONTH ENDING 31 DECEMBER 1944

CODE NO.	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																														
			ACTUAL		ACTUAL		ACTUAL																														
	MAIN PLANT:																																				
	GENERAL OUTSIDE FACILITIES:																																				
	OUTSIDE ELECTRICAL LINES, INCLUDING TELEPHONES, ALARM SYSTEMS, ETC.:																																				
501	<p>Fence and Road Lighting Series Road and Fence Lighting is provided for the main roads in the 100, 200, 300 and 700 Areas, and for the respective area boundary fences. Additional lighting is provided for secondary fences around 108, 702, and 703 buildings.</p> <p>Vapor-proof lighting fixtures are used for both fence and road lights. 35' class 3 poles spaced 125' in the 100 and 200 Areas and 250' in 300 and 700 Areas support the fence lights, but road lights are supported on power poles where possible. Circuits are equipped with constant current regulators and automatic time switches. The fence circuits also supply electric power to Guard Towers and Monitoring Stations. Telephone lines are carried on the same poles.</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th colspan="3">Lighting Circuits</th> <th colspan="2">Lights</th> </tr> <tr> <th>Area</th> <th>Road</th> <th>Fence</th> <th>Road</th> <th>Fence</th> </tr> </thead> <tbody> <tr> <td>100</td> <td>53,550'</td> <td>73,828'</td> <td>125</td> <td>598</td> </tr> <tr> <td>200</td> <td>70,580'</td> <td>89,000'</td> <td>198</td> <td>721</td> </tr> <tr> <td>300</td> <td>10,850'</td> <td>8,150'</td> <td>20</td> <td>50</td> </tr> <tr> <td>700</td> <td>5,000'</td> <td>14,600'</td> <td>7</td> <td>87</td> </tr> </tbody> </table>	Lighting Circuits			Lights		Area	Road	Fence	Road	Fence	100	53,550'	73,828'	125	598	200	70,580'	89,000'	198	721	300	10,850'	8,150'	20	50	700	5,000'	14,600'	7	87	LS	1		426,292		426,292
Lighting Circuits			Lights																																		
Area	Road	Fence	Road	Fence																																	
100	53,550'	73,828'	125	598																																	
200	70,580'	89,000'	198	721																																	
300	10,850'	8,150'	20	50																																	
700	5,000'	14,600'	7	87																																	
505	<p>Electrical Distribution Lines Electrical Distribution Lines between and within the areas are provided and are carried under this building code except 1100 Richland Village Distribution Lines (see 1108). 230,000V, 66,000V, 13,800V and 2,300V 3-phase transmission lines are used for the inter-area distribution of electrical power and 13,800V, 2,300V, 440/220V, and 220/110V single pole, 5-wire lines are used for the intra-area distribution of electrical power in the 100, 200, 300, 600 and 700 Areas. The main supply loop approximately 8 1/2 miles, consists of a 3 aluminum cables on bell type insulators suspended from 50 foot wood cross arms supported on 2 wood poles, 70' to 85' in length. Distribution lines are of 3-wire, cross arm, single pole construction. Class 2, 35' to 60' fir and cedar poles, and 3, 5 and 8 pin wood cross arms were used for line construction.</p> <p>Listed below are approximate quantities of materials used in the construction of the outside electrical lines of 100, 200, 300, 600, 600 and 700 areas. Totals are for permanent work only and do not include temporary construction or portions of those lines taken over by the Operating Department.</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Material</th> <th>Quantity</th> </tr> </thead> <tbody> <tr> <td>Total Length of Power Conductor</td> <td>1,458 miles</td> </tr> <tr> <td>Total Number of Power and Light Poles</td> <td>7,695</td> </tr> <tr> <td>Concrete</td> <td>772 cu.yds.</td> </tr> </tbody> </table>	Material	Quantity	Total Length of Power Conductor	1,458 miles	Total Number of Power and Light Poles	7,695	Concrete	772 cu.yds.	LS	1		3,764,621		3,764,621																						
Material	Quantity																																				
Total Length of Power Conductor	1,458 miles																																				
Total Number of Power and Light Poles	7,695																																				
Concrete	772 cu.yds.																																				
506	<p>Fire Alarm System Individual Fire Alarm Systems are provided in the 100-B, D, F; 200-E, W; and 300 Areas. These systems have electro-mechanical gongs mounted in Area Fire Stations, Pump Houses, etc.. Outside sirens and fire alarm boxes are mounted on existing power poles wherever possible. All circuits are .109 and #10 galvanized iron wire carried in most cases on same poles as telephone lines.</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Area</th> <th>Length of Circuits</th> <th>No. of Boxes</th> </tr> </thead> <tbody> <tr> <td>100-B</td> <td>14,800 feet</td> <td>10</td> </tr> <tr> <td>100-D</td> <td>19,280 feet</td> <td>11</td> </tr> <tr> <td>100-F</td> <td>11,900 feet</td> <td>11</td> </tr> <tr> <td>200-E</td> <td>16,000 feet</td> <td>8</td> </tr> <tr> <td>200-W</td> <td>14,700 feet</td> <td>10</td> </tr> <tr> <td>300</td> <td>5,270 feet</td> <td>5</td> </tr> </tbody> </table>	Area	Length of Circuits	No. of Boxes	100-B	14,800 feet	10	100-D	19,280 feet	11	100-F	11,900 feet	11	200-E	16,000 feet	8	200-W	14,700 feet	10	300	5,270 feet	5	Each	5		95,077		15,846									
Area	Length of Circuits	No. of Boxes																																			
100-B	14,800 feet	10																																			
100-D	19,280 feet	11																																			
100-F	11,900 feet	11																																			
200-E	16,000 feet	8																																			
200-W	14,700 feet	10																																			
300	5,270 feet	5																																			
508	<p>Telephone Cable & Instruments The permanent plant-wide Telephone Communication System is made up of five general types of systems: An inter-area system running from the 702 building to a switchboard in each area; an area system emanating from each switchboard, and a separate patrol system in each area; a number of inter-communication systems in certain buildings; a power dispatching system; and a railroad dispatching system.</p> <p>Approximate overall length in feet and number of telephones (not including 2 dispatcher systems) is as follows:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Area</th> <th>All Lines</th> <th>Cable Lines</th> <th>Other Lines</th> <th>Phones</th> </tr> </thead> <tbody> <tr> <td>100 B, D, F.</td> <td>118,238</td> <td>20,048</td> <td>98,190</td> <td>174</td> </tr> <tr> <td>200 B, W, E.</td> <td>128,810</td> <td>29,790</td> <td>99,020</td> <td>249</td> </tr> <tr> <td>300</td> <td>17,090</td> <td>4,150</td> <td>12,940</td> <td>62</td> </tr> <tr> <td>600</td> <td>5,980</td> <td></td> <td>5,980</td> <td>5</td> </tr> </tbody> </table>	Area	All Lines	Cable Lines	Other Lines	Phones	100 B, D, F.	118,238	20,048	98,190	174	200 B, W, E.	128,810	29,790	99,020	249	300	17,090	4,150	12,940	62	600	5,980		5,980	5	LS	1		1,655,293		1,655,293					
Area	All Lines	Cable Lines	Other Lines	Phones																																	
100 B, D, F.	118,238	20,048	98,190	174																																	
200 B, W, E.	128,810	29,790	99,020	249																																	
300	17,090	4,150	12,940	62																																	
600	5,980		5,980	5																																	

PROJECT COST SUMMARY -- MILITARY FUNDS

-- FINAL DETAIL COST STATEMENT --

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																											
			ACTUAL		ACTUAL		ACTUAL																																											
506	Telephone Cable & Instruments (Continued)																																																	
	<table border="0" style="width: 100%;"> <tr> <td style="text-align: left;"><u>Area</u></td> <td style="text-align: left;"><u>All Lines</u></td> <td style="text-align: left;"><u>Cable Lines</u></td> <td style="text-align: left;"><u>Other Lines</u></td> <td style="text-align: left;"><u>Phone</u></td> </tr> <tr> <td>Inter-Area</td> <td>52,400</td> <td>172,573</td> <td>21,827</td> <td>11</td> </tr> <tr> <td>Total</td> <td>56,315</td> <td>432,528</td> <td>453,747</td> <td>503</td> </tr> </table>	<u>Area</u>	<u>All Lines</u>	<u>Cable Lines</u>	<u>Other Lines</u>	<u>Phone</u>	Inter-Area	52,400	172,573	21,827	11	Total	56,315	432,528	453,747	503																																		
<u>Area</u>	<u>All Lines</u>	<u>Cable Lines</u>	<u>Other Lines</u>	<u>Phone</u>																																														
Inter-Area	52,400	172,573	21,827	11																																														
Total	56,315	432,528	453,747	503																																														
	Sub-Total					5,041,283																																												
GENERAL FACILITIES AND SERVICE:																																																		
601	Standard Gauge Railroad Track	Miles	123.3			9,142,874		74,151																																										
	The permanent plant Railroad System, serving all Areas of the Hanford Engineer Works, consists of approximately 123.3 miles of standard gauge single track. This total includes 20 miles of reconditioned track of the old Milwaukee line, 5.4 miles of temporary railroad track which were left in place, and a 7 track, 225 car capacity classification yard. The railroads were divided into two types: Process tracks which are those over which the product may move; and Service tracks, which are all those other than Process Tracks. Process Tracks are both new and used rail weighting not less than 80¢ per yard. Approximately 16.2 miles of new 85¢ rail was installed. Service tracks were laid with used 65¢ rail.																																																	
	One Railroad Track scale of 120 ton capacity and one Scale House is provided at the Riverland Classification Yards. Scale pit and a weight beam pit are of reinforced concrete, and the one-story scale house is wood frame.																																																	
601-M	Railroad Maintenance	Miles	123.3			1,465,808		11,888																																										
	Maintenance of railroad track commenced immediately upon acquisition of the existing 25 miles of track and increased until the end of construction when 123 miles were under maintenance. Work included ballasting, lifting, aligning, replacing ties, rails, and plank crossings, and removing blown sand.																																																	
602	Standard Gauge Rolling Stock	LS	1			772,038		772,038																																										
	This Account covers Standard Gauge Railroad Rolling Stock.																																																	
	<table border="0" style="width: 100%;"> <tr> <th>Quantity</th> <th>Description</th> <th>Quantity</th> <th>Description</th> </tr> <tr> <td>1</td> <td>Dummy Train (Used as Snow Plow)</td> <td>10</td> <td>Hooper Cars</td> </tr> <tr> <td>2</td> <td>120-ton Diesel Locomotives</td> <td>5</td> <td>Flat Bottom Gondolas</td> </tr> <tr> <td>10</td> <td>90-ton Underlung Cars with tanks & covers</td> <td>1</td> <td>Euda Inspection Car</td> </tr> <tr> <td>4</td> <td>Railroad Undercarriage Water Tank Cars</td> <td>5</td> <td>Fish Cars</td> </tr> <tr> <td>2</td> <td>Tractor Cranes - 4 cu. yds. Cap.</td> <td>3</td> <td>Motor Cars</td> </tr> <tr> <td>4</td> <td>50-ton Railroad Jacks</td> <td>1</td> <td>N-W Trailers</td> </tr> <tr> <td>2</td> <td>80-ton Diesel Locomotives</td> <td>3</td> <td>Caboose</td> </tr> <tr> <td>5</td> <td>30-ton Gasoline Locomotives</td> <td>1</td> <td>Power Rail Drill</td> </tr> <tr> <td>17</td> <td>Flat Cars</td> <td>2</td> <td>Railroad Tank Cars</td> </tr> <tr> <td></td> <td></td> <td>1</td> <td>130-ton Transformer Car</td> </tr> </table>	Quantity	Description	Quantity	Description	1	Dummy Train (Used as Snow Plow)	10	Hooper Cars	2	120-ton Diesel Locomotives	5	Flat Bottom Gondolas	10	90-ton Underlung Cars with tanks & covers	1	Euda Inspection Car	4	Railroad Undercarriage Water Tank Cars	5	Fish Cars	2	Tractor Cranes - 4 cu. yds. Cap.	3	Motor Cars	4	50-ton Railroad Jacks	1	N-W Trailers	2	80-ton Diesel Locomotives	3	Caboose	5	30-ton Gasoline Locomotives	1	Power Rail Drill	17	Flat Cars	2	Railroad Tank Cars			1	130-ton Transformer Car					
Quantity	Description	Quantity	Description																																															
1	Dummy Train (Used as Snow Plow)	10	Hooper Cars																																															
2	120-ton Diesel Locomotives	5	Flat Bottom Gondolas																																															
10	90-ton Underlung Cars with tanks & covers	1	Euda Inspection Car																																															
4	Railroad Undercarriage Water Tank Cars	5	Fish Cars																																															
2	Tractor Cranes - 4 cu. yds. Cap.	3	Motor Cars																																															
4	50-ton Railroad Jacks	1	N-W Trailers																																															
2	80-ton Diesel Locomotives	3	Caboose																																															
5	30-ton Gasoline Locomotives	1	Power Rail Drill																																															
17	Flat Cars	2	Railroad Tank Cars																																															
		1	130-ton Transformer Car																																															
603	Roads and Walks	LS	1			6,453,924		6,453,924																																										
	The permanent Road System serving the entire plant has an overall length of approximately 291 miles, including Area and Inter-area, but not roads and streets of the 1100 Richland Village Area. Plant roads are a combination of new road construction, existing roads improved and maintained, existing roads maintained only, and existing trails improved and maintained. A double lane, separated highway extends from the South boundary of 'A' Area North to the side of Hanford Camp and then West to a point beyond the process areas. All others are single lane. The widths vary from 12' to 30'.																																																	
	A tabulation of types and lengths in miles follows:																																																	
	<table border="0" style="width: 100%;"> <tr> <th>Type</th> <th>Black Top</th> <th>Gravel</th> <th>Total</th> </tr> <tr> <td>New Construction</td> <td>198.01</td> <td>1.18</td> <td>201.39</td> </tr> <tr> <td>Existing-Improved & Maintained</td> <td>11.80</td> <td>4.20</td> <td>16.00</td> </tr> <tr> <td>Existing-Maintained Only</td> <td>44.00</td> <td>1.75</td> <td>27.75</td> </tr> <tr> <td>Patrol Trails</td> <td>45.00</td> <td>--</td> <td>45.00</td> </tr> <tr> <td>Total</td> <td>298.71</td> <td>11.33</td> <td>291.04</td> </tr> </table>	Type	Black Top	Gravel	Total	New Construction	198.01	1.18	201.39	Existing-Improved & Maintained	11.80	4.20	16.00	Existing-Maintained Only	44.00	1.75	27.75	Patrol Trails	45.00	--	45.00	Total	298.71	11.33	291.04																									
Type	Black Top	Gravel	Total																																															
New Construction	198.01	1.18	201.39																																															
Existing-Improved & Maintained	11.80	4.20	16.00																																															
Existing-Maintained Only	44.00	1.75	27.75																																															
Patrol Trails	45.00	--	45.00																																															
Total	298.71	11.33	291.04																																															
	A tabulation of Intra-area Roads (also included above) and Walks in miles is as follows:																																																	
	<table border="0" style="width: 100%;"> <tr> <th>Area</th> <th>Roads</th> <th>Walks</th> </tr> <tr> <td>100 E. D. F.</td> <td>1.39</td> <td>0</td> </tr> <tr> <td>200 E. W. M.</td> <td>27.69</td> <td>4.04</td> </tr> <tr> <td>300</td> <td>2.96</td> <td>2.37</td> </tr> <tr> <td>700</td> <td>2.60</td> <td>.41</td> </tr> <tr> <td></td> <td>56.64</td> <td>6.82</td> </tr> </table>	Area	Roads	Walks	100 E. D. F.	1.39	0	200 E. W. M.	27.69	4.04	300	2.96	2.37	700	2.60	.41		56.64	6.82																															
Area	Roads	Walks																																																
100 E. D. F.	1.39	0																																																
200 E. W. M.	27.69	4.04																																																
300	2.96	2.37																																																
700	2.60	.41																																																
	56.64	6.82																																																
	Most walks consist of a 2" layer of rolled bituminous surfacing varying from 3' to 4' wide.																																																	
603-M	Permanent Road Maintenance	Miles	1			684,913		684,913																																										
	Road Maintenance commenced with the acquisition of the existing roads within the area and continued until the end of construction when 237 miles were under maintenance. The large amount of heavy traffic and high safety requirements on the existing light																																																	

PROJECT COST SUMMARY --- MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																																		
			ACTUAL		ACTUAL		ACTUAL																																																		
603-M	Permanent Road Maintenance (Continued) Traffic design existing roads necessitated a large amount of maintenance work. The amount of maintenance work on the newly constructed roads was appreciably less.																																																								
604	Autos, Tractors, and Trailers This account covers Autos, Tractors, Trailers and similar equipment.	LS	1		4,021,069		4,021,069																																																		
	<table style="width: 100%; border: none;"> <tr> <td style="width: 25%;">191 Sedans</td> <td style="width: 25%;">27 Trucks, Fire Fighting</td> </tr> <tr> <td>17 Station Wagons</td> <td>19 Trailers, Various sizes</td> </tr> <tr> <td>19 Carryalls</td> <td>21 Cranes, Tragliries & Glasshells</td> </tr> <tr> <td>106 Buses</td> <td>13 Tractors, Various sizes</td> </tr> <tr> <td>10 Ambulances</td> <td>42 Graders, Road Rollers, Spreaders</td> </tr> <tr> <td>157 Pickups 1/4 ton</td> <td>Concrete Mixers, etc.</td> </tr> <tr> <td>67 Trucks, 1 1/2 ton, Flatbeds</td> <td>20 Bicycles</td> </tr> <tr> <td>40 Trucks, Dump</td> <td>50 Motorcycles</td> </tr> <tr> <td>72 Trucks, Various types</td> <td>20 Welders</td> </tr> <tr> <td>32 Trucks, w/Special Equipment</td> <td>33 Light Plants</td> </tr> <tr> <td>25 Pieces of Ground Equipment</td> <td>144 Pieces of Miscellaneous Equipment</td> </tr> <tr> <td colspan="2" style="text-align: center;">Total 1,275</td> </tr> </table>	191 Sedans	27 Trucks, Fire Fighting	17 Station Wagons	19 Trailers, Various sizes	19 Carryalls	21 Cranes, Tragliries & Glasshells	106 Buses	13 Tractors, Various sizes	10 Ambulances	42 Graders, Road Rollers, Spreaders	157 Pickups 1/4 ton	Concrete Mixers, etc.	67 Trucks, 1 1/2 ton, Flatbeds	20 Bicycles	40 Trucks, Dump	50 Motorcycles	72 Trucks, Various types	20 Welders	32 Trucks, w/Special Equipment	33 Light Plants	25 Pieces of Ground Equipment	144 Pieces of Miscellaneous Equipment	Total 1,275																																	
191 Sedans	27 Trucks, Fire Fighting																																																								
17 Station Wagons	19 Trailers, Various sizes																																																								
19 Carryalls	21 Cranes, Tragliries & Glasshells																																																								
106 Buses	13 Tractors, Various sizes																																																								
10 Ambulances	42 Graders, Road Rollers, Spreaders																																																								
157 Pickups 1/4 ton	Concrete Mixers, etc.																																																								
67 Trucks, 1 1/2 ton, Flatbeds	20 Bicycles																																																								
40 Trucks, Dump	50 Motorcycles																																																								
72 Trucks, Various types	20 Welders																																																								
32 Trucks, w/Special Equipment	33 Light Plants																																																								
25 Pieces of Ground Equipment	144 Pieces of Miscellaneous Equipment																																																								
Total 1,275																																																									
605	Fences (Including Guard Towers and Traffic Checking Station) Three types of fence are provided on this project. Type No. 1 Fence, used around process area and individual buildings, consists of an 8' extent of woven wire fabric and 3 strands of barbed wire making total height 9'-6". Posts are 12'-0" long on 10' centers and carry a 2'-6" overhanging bracket to support the barbed wire. Type No. 2 Fence, used as boundary line, consists of 4 strands of 1/2-point barbed wire on 12'-0" posts, 4'-0" high. Third type is chain link fence and was used to inclose Building 213. Seventy-two Guard Towers are provided and are elevated, one-room, wood frame, flat roof structures.	LS	1		947,182		947,182																																																		
	<table style="width: 100%; border: none;"> <tr> <td colspan="2" style="text-align: center;"><u>Dimensions of Guard Towers</u></td> <td style="text-align: center;"><u>Volume</u></td> <td style="text-align: center;"><u>Area</u></td> </tr> <tr> <td>12' x 12' x 12'</td> <td></td> <td style="text-align: center;">2,700 cu.ft.</td> <td style="text-align: center;">182 sq.ft.</td> </tr> <tr> <td colspan="4" style="text-align: center;"><u>Linear Feet of Fence and Number of Guard Towers</u></td> </tr> <tr> <td style="text-align: center;"><u>Area</u></td> <td style="text-align: center;"><u>Type No. 1</u></td> <td style="text-align: center;"><u>Type No. 2</u></td> <td style="text-align: center;"><u>Chain Link</u></td> </tr> <tr> <td>100 P.D.F.</td> <td style="text-align: center;">67,235 ft.</td> <td></td> <td style="text-align: center;">72</td> </tr> <tr> <td>200 E.S.F.</td> <td style="text-align: center;">108,020</td> <td></td> <td style="text-align: center;">17</td> </tr> <tr> <td>700</td> <td style="text-align: center;">11,000</td> <td></td> <td style="text-align: center;">4</td> </tr> <tr> <td>600</td> <td style="text-align: center;">1,000</td> <td style="text-align: center;">211,200 ft. (approx.)</td> <td></td> </tr> <tr> <td>700</td> <td style="text-align: center;">4,000</td> <td></td> <td></td> </tr> <tr> <td>Total</td> <td style="text-align: center;">181,255 ft.</td> <td style="text-align: center;">211,200 ft.</td> <td style="text-align: center;">93</td> </tr> </table> <p>Three Traffic Checking Stations are provided on the access roads to Area "A", and are comprised of a multiple lane, partially open wood frame shed and a frame one-story office building.</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 25%;"><u>Overall Dimensions</u></td> <td style="width: 25%;"><u>Volume</u></td> <td style="width: 25%;"><u>Area</u></td> </tr> <tr> <td>Richland Hanford 12' x 10' x 12'</td> <td style="text-align: center;">16,200 cu.ft.</td> <td style="text-align: center;">1,200 sq.ft.</td> </tr> <tr> <td>Gold Creek 14' x 12' x 12'</td> <td style="text-align: center;">10,368 cu.ft.</td> <td style="text-align: center;">864 sq.ft.</td> </tr> <tr> <td>Prosser 14' x 10' x 12'</td> <td style="text-align: center;">5,760 cu.ft.</td> <td style="text-align: center;">480 sq.ft.</td> </tr> </table>	<u>Dimensions of Guard Towers</u>		<u>Volume</u>	<u>Area</u>	12' x 12' x 12'		2,700 cu.ft.	182 sq.ft.	<u>Linear Feet of Fence and Number of Guard Towers</u>				<u>Area</u>	<u>Type No. 1</u>	<u>Type No. 2</u>	<u>Chain Link</u>	100 P.D.F.	67,235 ft.		72	200 E.S.F.	108,020		17	700	11,000		4	600	1,000	211,200 ft. (approx.)		700	4,000			Total	181,255 ft.	211,200 ft.	93	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	Richland Hanford 12' x 10' x 12'	16,200 cu.ft.	1,200 sq.ft.	Gold Creek 14' x 12' x 12'	10,368 cu.ft.	864 sq.ft.	Prosser 14' x 10' x 12'	5,760 cu.ft.	480 sq.ft.				
<u>Dimensions of Guard Towers</u>		<u>Volume</u>	<u>Area</u>																																																						
12' x 12' x 12'		2,700 cu.ft.	182 sq.ft.																																																						
<u>Linear Feet of Fence and Number of Guard Towers</u>																																																									
<u>Area</u>	<u>Type No. 1</u>	<u>Type No. 2</u>	<u>Chain Link</u>																																																						
100 P.D.F.	67,235 ft.		72																																																						
200 E.S.F.	108,020		17																																																						
700	11,000		4																																																						
600	1,000	211,200 ft. (approx.)																																																							
700	4,000																																																								
Total	181,255 ft.	211,200 ft.	93																																																						
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																																							
Richland Hanford 12' x 10' x 12'	16,200 cu.ft.	1,200 sq.ft.																																																							
Gold Creek 14' x 12' x 12'	10,368 cu.ft.	864 sq.ft.																																																							
Prosser 14' x 10' x 12'	5,760 cu.ft.	480 sq.ft.																																																							
606-B	Process Waste Pumping Station	Each	2		67,458		33,729																																																		
606-E	Process Waste Pumping Station Equipment A Process Waste Pumping Station is provided in both the 100-D and 100-F Areas due to the topography. The 100-D building is a rectangular shaped, two story, reinforced concrete structure having a flat, tar and gravel roof. The 100-F building is a T-shaped, three-story, reinforced concrete structure having a flat tar and gravel roof.	Each	2		15,215		7,607																																																		
	<table style="width: 100%; border: none;"> <tr> <td colspan="2" style="text-align: center;"><u>Overall Dimensions</u></td> <td style="text-align: center;"><u>Volume</u></td> <td style="text-align: center;"><u>Area</u></td> </tr> <tr> <td>100-D</td> <td style="text-align: center;">24' x 24' x 15'</td> <td style="text-align: center;">16,200 cu.ft.</td> <td style="text-align: center;">600 sq.ft.</td> </tr> <tr> <td>100-F</td> <td style="text-align: center;">164' x 24' x 15'</td> <td style="text-align: center;">55,850 cu.ft.</td> <td style="text-align: center;">1,741 sq.ft.</td> </tr> </table> <table style="width: 100%; border: none;"> <tr> <td style="text-align: center;"><u>Material</u></td> <td style="text-align: center;"><u>Quantity</u></td> </tr> <tr> <td>Concrete</td> <td style="text-align: center;">1008-D 75 cu.yds. 100-F 60 cu.yds.</td> </tr> <tr> <td>Roofing</td> <td style="text-align: center;">4 squares 17 squares</td> </tr> </table>	<u>Overall Dimensions</u>		<u>Volume</u>	<u>Area</u>	100-D	24' x 24' x 15'	16,200 cu.ft.	600 sq.ft.	100-F	164' x 24' x 15'	55,850 cu.ft.	1,741 sq.ft.	<u>Material</u>	<u>Quantity</u>	Concrete	1008-D 75 cu.yds. 100-F 60 cu.yds.	Roofing	4 squares 17 squares																																						
<u>Overall Dimensions</u>		<u>Volume</u>	<u>Area</u>																																																						
100-D	24' x 24' x 15'	16,200 cu.ft.	600 sq.ft.																																																						
100-F	164' x 24' x 15'	55,850 cu.ft.	1,741 sq.ft.																																																						
<u>Material</u>	<u>Quantity</u>																																																								
Concrete	1008-D 75 cu.yds. 100-F 60 cu.yds.																																																								
Roofing	4 squares 17 squares																																																								
612	Open Drainage Ditches Open Drainage Ditches, other than for roadside drainage, are provided in the 100, 200, 300, and 400 Areas. Ditch sections vary from 24" to 36" bottoms, with grade 1% to 5%, having 2' on 1 side slopes. Vitrified clay pipe, concrete pipe, and concrete and timber headwalls are used for road and railroad crossings and ditch junctions.	LS	1		67,598		67,598																																																		
	<table style="width: 100%; border: none;"> <tr> <td colspan="7" style="text-align: center;"><u>Total Length of Open Ditches</u></td> </tr> <tr> <td style="text-align: center;"><u>Area</u></td> <td style="text-align: center;"><u>24" wide</u></td> <td style="text-align: center;"><u>36" wide</u></td> <td style="text-align: center;"><u>48" wide</u></td> <td style="text-align: center;"><u>72" wide</u></td> <td style="text-align: center;"><u>36" wide</u></td> <td style="text-align: center;"><u>Total</u></td> </tr> <tr> <td>100 P.D.F.</td> <td></td> <td style="text-align: center;">4,000 ft.</td> <td></td> <td></td> <td></td> <td style="text-align: center;">4,000 ft.</td> </tr> <tr> <td>200 E.S.F.</td> <td style="text-align: center;">11,300 ft.</td> <td style="text-align: center;">7,500</td> <td style="text-align: center;">4,200</td> <td style="text-align: center;">720 ft.</td> <td style="text-align: center;">1,550 ft.</td> <td style="text-align: center;">21,070 ft.</td> </tr> <tr> <td>300</td> <td></td> <td></td> <td></td> <td></td> <td style="text-align: center;">500</td> <td style="text-align: center;">500</td> </tr> <tr> <td>400</td> <td></td> <td></td> <td></td> <td></td> <td style="text-align: center;">100</td> <td style="text-align: center;">100</td> </tr> </table> <table style="width: 100%; border: none;"> <tr> <td style="text-align: center;"><u>Material</u></td> <td style="text-align: center;"><u>Quantity</u></td> </tr> <tr> <td>Lumber</td> <td style="text-align: center;">7,710 P.F.M.</td> </tr> <tr> <td>Concrete</td> <td style="text-align: center;">595 cu.yds.</td> </tr> <tr> <td>4.5" Pipe</td> <td style="text-align: center;">2,440 lin. ft. various sizes</td> </tr> <tr> <td>Concrete Pipe</td> <td style="text-align: center;">1,360 lin. ft. various sizes</td> </tr> </table>	<u>Total Length of Open Ditches</u>							<u>Area</u>	<u>24" wide</u>	<u>36" wide</u>	<u>48" wide</u>	<u>72" wide</u>	<u>36" wide</u>	<u>Total</u>	100 P.D.F.		4,000 ft.				4,000 ft.	200 E.S.F.	11,300 ft.	7,500	4,200	720 ft.	1,550 ft.	21,070 ft.	300					500	500	400					100	100	<u>Material</u>	<u>Quantity</u>	Lumber	7,710 P.F.M.	Concrete	595 cu.yds.	4.5" Pipe	2,440 lin. ft. various sizes	Concrete Pipe	1,360 lin. ft. various sizes				
<u>Total Length of Open Ditches</u>																																																									
<u>Area</u>	<u>24" wide</u>	<u>36" wide</u>	<u>48" wide</u>	<u>72" wide</u>	<u>36" wide</u>	<u>Total</u>																																																			
100 P.D.F.		4,000 ft.				4,000 ft.																																																			
200 E.S.F.	11,300 ft.	7,500	4,200	720 ft.	1,550 ft.	21,070 ft.																																																			
300					500	500																																																			
400					100	100																																																			
<u>Material</u>	<u>Quantity</u>																																																								
Lumber	7,710 P.F.M.																																																								
Concrete	595 cu.yds.																																																								
4.5" Pipe	2,440 lin. ft. various sizes																																																								
Concrete Pipe	1,360 lin. ft. various sizes																																																								



PROJECT COST SUMMARY -- MILITARY FUNDS

-- FINAL DETAIL COST STATEMENT --

REPORTING OFFICE SANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																														
			ACTUAL		ACTUAL		ACTUAL																														
b1j	Permanent Parking Area Bituminous surfaced Permanent Parking Areas for private cars and bus loading lanes were constructed for the 100-B, D, F, G, H, K, M, 300 and 700 Areas. These areas were stabilized with water bound sand and gravel approximately 12" thick and covered with a 2" wearing course of hot mix bituminous gravel surfacing. Wooden car stops, railing and bus lanes were installed for safety. Ten parking areas occupy a total of 41,100 sq.ft.	Each	10		25,096		2,509																														
	<table style="width: 100%; border: none;"> <tr> <td style="width: 50%;"><u>Material</u></td> <td style="width: 50%;"><u>Quantity</u></td> </tr> <tr> <td>Lumber</td> <td>30,000 f.b.m.</td> </tr> <tr> <td>Bituminous Surfacing</td> <td>2,550 cu.yds.</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Lumber	30,000 f.b.m.	Bituminous Surfacing	2,550 cu.yds.																														
<u>Material</u>	<u>Quantity</u>																																				
Lumber	30,000 f.b.m.																																				
Bituminous Surfacing	2,550 cu.yds.																																				
b1k-B	General Monitoring Stations	Each	29		48,680		1,703																														
b1k-B	General Monitoring Stations Equipment Twenty-nine General Monitoring Stations are provided at advantageous project locations. This one-room, wood frame structure has concrete foundation and floor, drop-siding over sheathing walls with asbestos board lining, and built-up felt roofing.	Each	29		32,596		1,124																														
	<table style="width: 100%; border: none;"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>61'-9" x 61'-2" x 11'-6"</td> <td>466 cu.ft.</td> <td>31 sq.ft.</td> </tr> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> <td></td> </tr> <tr> <td>Framing</td> <td>306 f.b.m.</td> <td></td> </tr> <tr> <td>Siding</td> <td>280 f.b.m.</td> <td></td> </tr> <tr> <td>Sheathing</td> <td>100 f.b.m.</td> <td></td> </tr> <tr> <td>Concrete</td> <td>4.0 cu.yds.</td> <td></td> </tr> <tr> <td>Roofing</td> <td>126 squares</td> <td></td> </tr> <tr> <td>Asbestos Board</td> <td>210 sq.ft.</td> <td></td> </tr> <tr> <td>Blanket Insulation</td> <td>210 sq.ft.</td> <td></td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	61'-9" x 61'-2" x 11'-6"	466 cu.ft.	31 sq.ft.	<u>Material</u>	<u>Quantity</u>		Framing	306 f.b.m.		Siding	280 f.b.m.		Sheathing	100 f.b.m.		Concrete	4.0 cu.yds.		Roofing	126 squares		Asbestos Board	210 sq.ft.		Blanket Insulation	210 sq.ft.							
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																			
61'-9" x 61'-2" x 11'-6"	466 cu.ft.	31 sq.ft.																																			
<u>Material</u>	<u>Quantity</u>																																				
Framing	306 f.b.m.																																				
Siding	280 f.b.m.																																				
Sheathing	100 f.b.m.																																				
Concrete	4.0 cu.yds.																																				
Roofing	126 squares																																				
Asbestos Board	210 sq.ft.																																				
Blanket Insulation	210 sq.ft.																																				
b15	Hot Mix Plant for Road Materials One Hot Mix Plant for Road Materials is provided. This plant, originally built for construction, consists of an aggregate mixer, a dryer, eight steam heated storage tanks, a steam boiler, and three small frame sheds. Plant capacity is approximately one cubic yard per minute.	Each	1		41,763		41,763																														
b21-B	Emergency Generator Shelters	Each	20		16,679		834																														
b21-B	Emergency Generator Shelters Equipment Twenty Emergency Generator Shelters are provided; three in each 100 Area, three in each of two 200 Areas, three in 300 and two in the 400 Area. Shelters are of two sizes but similar wood frame, one-story, one-room construction having concrete foundation and foundations, cinder floor, drop-siding walls, and built-up felt roofing.	Each	20		18,276		914																														
	<table style="width: 100%; border: none;"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>Type A 11' x 15' x 11'-2"</td> <td>474 cu.ft.</td> <td>10 sq.ft.</td> </tr> <tr> <td>Type B 10' x 15' x 11'-2"</td> <td>1,410 cu.ft.</td> <td>135 sq.ft.</td> </tr> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> <td></td> </tr> <tr> <td></td> <td><u>Type A</u></td> <td><u>Type B</u></td> </tr> <tr> <td>Framing</td> <td>150 f.b.m.</td> <td>550 f.b.m.</td> </tr> <tr> <td>Siding</td> <td>160 f.b.m.</td> <td>500 f.b.m.</td> </tr> <tr> <td>Sheathing</td> <td>210 f.b.m.</td> <td>700 f.b.m.</td> </tr> <tr> <td>Concrete</td> <td>2.2 cu.yds.</td> <td>4.5 cu.yds.</td> </tr> <tr> <td>Roofing</td> <td>.57 squares</td> <td>1.58 squares</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	Type A 11' x 15' x 11'-2"	474 cu.ft.	10 sq.ft.	Type B 10' x 15' x 11'-2"	1,410 cu.ft.	135 sq.ft.	<u>Material</u>	<u>Quantity</u>			<u>Type A</u>	<u>Type B</u>	Framing	150 f.b.m.	550 f.b.m.	Siding	160 f.b.m.	500 f.b.m.	Sheathing	210 f.b.m.	700 f.b.m.	Concrete	2.2 cu.yds.	4.5 cu.yds.	Roofing	.57 squares	1.58 squares						
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																			
Type A 11' x 15' x 11'-2"	474 cu.ft.	10 sq.ft.																																			
Type B 10' x 15' x 11'-2"	1,410 cu.ft.	135 sq.ft.																																			
<u>Material</u>	<u>Quantity</u>																																				
	<u>Type A</u>	<u>Type B</u>																																			
Framing	150 f.b.m.	550 f.b.m.																																			
Siding	160 f.b.m.	500 f.b.m.																																			
Sheathing	210 f.b.m.	700 f.b.m.																																			
Concrete	2.2 cu.yds.	4.5 cu.yds.																																			
Roofing	.57 squares	1.58 squares																																			
b22-B	Meteorological Tower & Buildings	Each	1		16,271		16,271																														
b22-B	Meteorological Tower & Buildings Equipment b22 - One Meteorological Tower is provided. A triangular-shaped, structural steel tower 408'-6" was erected between the 200 H and V Areas. It contains eight platform working levels and boom extensions which support meteorological equipment. Foundation and guy anchors are reinforced concrete, guys are galvanized wire rope.	Each	1		137,186		137,186																														
	<table style="width: 100%; border: none;"> <tr> <td><u>Dimensions</u></td> <td></td> <td></td> </tr> <tr> <td>Overall</td> <td>197' Radius</td> <td></td> </tr> <tr> <td>Tower</td> <td>3 (121'-6" sides) - 408'-6" high</td> <td></td> </tr> <tr> <td>Tower Base</td> <td>3 (161'-6" sides) - 5' thick</td> <td></td> </tr> <tr> <td>Tower Anchors (1)</td> <td>3' x 24' x 11'-6"</td> <td></td> </tr> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>71'-6" x 11'-6" x 14'-6"</td> <td>1,408 cu.ft.</td> <td>174 sq.ft.</td> </tr> </table>	<u>Dimensions</u>			Overall	197' Radius		Tower	3 (121'-6" sides) - 408'-6" high		Tower Base	3 (161'-6" sides) - 5' thick		Tower Anchors (1)	3' x 24' x 11'-6"		<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	71'-6" x 11'-6" x 14'-6"	1,408 cu.ft.	174 sq.ft.															
<u>Dimensions</u>																																					
Overall	197' Radius																																				
Tower	3 (121'-6" sides) - 408'-6" high																																				
Tower Base	3 (161'-6" sides) - 5' thick																																				
Tower Anchors (1)	3' x 24' x 11'-6"																																				
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																			
71'-6" x 11'-6" x 14'-6"	1,408 cu.ft.	174 sq.ft.																																			
	<p>b22-A - One Meteorological Building is provided. This is a two-story, L-shaped, wood frame building having concrete foundation and first floor, wood second floor, drop-siding over sheathing walls, and built-up felt, gravel surfaced, roofs. Walls, partitions and ceilings are lined with asbestos board.</p> <table style="width: 100%; border: none;"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>71'-6" x 11'-6" x 14'-6"</td> <td>1,408 cu.ft.</td> <td>174 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	71'-6" x 11'-6" x 14'-6"	1,408 cu.ft.	174 sq.ft.																														
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																			
71'-6" x 11'-6" x 14'-6"	1,408 cu.ft.	174 sq.ft.																																			
	<p>b22-B - One Meteorological Observatory Building is provided. Building is a one-story, frame, structure having a concrete foundation and floor and drop siding over sheathing walls. The hinged roof is roll roofing over sheathing.</p> <table style="width: 100%; border: none;"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>71'-6" x 11'-6" x 14'-6"</td> <td>1,408 cu.ft.</td> <td>174 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	71'-6" x 11'-6" x 14'-6"	1,408 cu.ft.	174 sq.ft.																														
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																			
71'-6" x 11'-6" x 14'-6"	1,408 cu.ft.	174 sq.ft.																																			

~~SECRET~~
PROJECT COST SUMMARY --- MILITARY FUNDS
--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COST		UNIT COSTS																																																																																
			ACTUAL		ACTUAL		ACTUAL																																																																																
b22	Meteorological Tower & Buildings (Continued)																																																																																						
	<table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Material</u></td> <td style="width: 15%;"><u>Quantity</u></td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> <td style="width: 15%;"></td> </tr> <tr> <td></td> <td style="text-align: center;">b22</td> <td style="text-align: center;">b22-A</td> <td style="text-align: center;">b22-B</td> <td></td> </tr> <tr> <td>Lumber (fence)(f.b.m.)</td> <td style="text-align: right;">1,100</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Framing (f.b.m.)</td> <td></td> <td style="text-align: right;">1,500</td> <td style="text-align: right;">500</td> <td></td> </tr> <tr> <td>Siding (f.b.m.)</td> <td></td> <td style="text-align: right;">1,450</td> <td style="text-align: right;">300</td> <td></td> </tr> <tr> <td>Sheathing (f.b.m.)</td> <td></td> <td style="text-align: right;">2,750</td> <td style="text-align: right;">425</td> <td></td> </tr> <tr> <td>Flooring (f.b.m.)</td> <td></td> <td style="text-align: right;">120</td> <td></td> <td></td> </tr> <tr> <td>Concrete (cu. yds.)</td> <td style="text-align: right;">347</td> <td style="text-align: right;">13.5</td> <td style="text-align: right;">6</td> <td></td> </tr> <tr> <td>Reinforcing Steel Mesh (sq. ft.)</td> <td></td> <td style="text-align: right;">760</td> <td></td> <td></td> </tr> <tr> <td>Reinforcing Steel (tons)</td> <td style="text-align: right;">6.7</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Structural Steel (tons)</td> <td style="text-align: right;">14.8</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Woven Wire (50' high)</td> <td style="text-align: right;">261</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Barb Wire (feet)</td> <td style="text-align: right;">1,460</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Asbestos Board (sq. ft.)</td> <td></td> <td style="text-align: right;">2,800</td> <td></td> <td></td> </tr> <tr> <td>Blanket Insulation (sq. ft.)</td> <td></td> <td style="text-align: right;">2,000</td> <td></td> <td></td> </tr> <tr> <td>Roofing (squares)</td> <td></td> <td style="text-align: right;">7.9</td> <td style="text-align: right;">1.26</td> <td></td> </tr> </table>	<u>Material</u>	<u>Quantity</u>					b22	b22-A	b22-B		Lumber (fence)(f.b.m.)	1,100				Framing (f.b.m.)		1,500	500		Siding (f.b.m.)		1,450	300		Sheathing (f.b.m.)		2,750	425		Flooring (f.b.m.)		120			Concrete (cu. yds.)	347	13.5	6		Reinforcing Steel Mesh (sq. ft.)		760			Reinforcing Steel (tons)	6.7				Structural Steel (tons)	14.8				Woven Wire (50' high)	261				Barb Wire (feet)	1,460				Asbestos Board (sq. ft.)		2,800			Blanket Insulation (sq. ft.)		2,000			Roofing (squares)		7.9	1.26		Each	1		4,507		4,507
<u>Material</u>	<u>Quantity</u>																																																																																						
	b22	b22-A	b22-B																																																																																				
Lumber (fence)(f.b.m.)	1,100																																																																																						
Framing (f.b.m.)		1,500	500																																																																																				
Siding (f.b.m.)		1,450	300																																																																																				
Sheathing (f.b.m.)		2,750	425																																																																																				
Flooring (f.b.m.)		120																																																																																					
Concrete (cu. yds.)	347	13.5	6																																																																																				
Reinforcing Steel Mesh (sq. ft.)		760																																																																																					
Reinforcing Steel (tons)	6.7																																																																																						
Structural Steel (tons)	14.8																																																																																						
Woven Wire (50' high)	261																																																																																						
Barb Wire (feet)	1,460																																																																																						
Asbestos Board (sq. ft.)		2,800																																																																																					
Blanket Insulation (sq. ft.)		2,000																																																																																					
Roofing (squares)		7.9	1.26																																																																																				
b21-B	Radio Transmitter Station	Each	1		5,168		5,168																																																																																
b23-B	Radio Transmitter Station Equipment																																																																																						
	<p>One Radio Transmitter Station is provided, being a Fire Observation Station also. This former TC building is a two-story, wood-frame structure having wood floors, gypsum board exterior and celotex interior walls, and roof covered with roll roofing. Concrete is used for stair foundations and building anchors. Second floor has windows on four sides.</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Overall Dimensions</u></td> <td style="width: 15%;"><u>Volume</u></td> <td style="width: 15%;"><u>Area</u></td> <td></td> <td></td> </tr> <tr> <td>91' x 121' x 22'</td> <td style="text-align: right;">2,376 cu. ft.</td> <td style="text-align: right;">108 sq. ft.</td> <td></td> <td></td> </tr> </table> <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Material</u></td> <td style="width: 15%;"><u>Quantity</u></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Framing</td> <td style="text-align: right;">750 f.b.m.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Sheathing</td> <td style="text-align: right;">250 f.b.m.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Flooring</td> <td style="text-align: right;">150 f.b.m.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Concrete</td> <td style="text-align: right;">1.5 cu. yds.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Gypsum Board</td> <td style="text-align: right;">425 sq. ft.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Celotex</td> <td style="text-align: right;">850 sq. ft.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Roofing</td> <td style="text-align: right;">1.3 squares</td> <td></td> <td></td> <td></td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>			91' x 121' x 22'	2,376 cu. ft.	108 sq. ft.			<u>Material</u>	<u>Quantity</u>				Framing	750 f.b.m.				Sheathing	250 f.b.m.				Flooring	150 f.b.m.				Concrete	1.5 cu. yds.				Gypsum Board	425 sq. ft.				Celotex	850 sq. ft.				Roofing	1.3 squares				Each	1		7,050		7,050																														
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																																																																					
91' x 121' x 22'	2,376 cu. ft.	108 sq. ft.																																																																																					
<u>Material</u>	<u>Quantity</u>																																																																																						
Framing	750 f.b.m.																																																																																						
Sheathing	250 f.b.m.																																																																																						
Flooring	150 f.b.m.																																																																																						
Concrete	1.5 cu. yds.																																																																																						
Gypsum Board	425 sq. ft.																																																																																						
Celotex	850 sq. ft.																																																																																						
Roofing	1.3 squares																																																																																						
b2	Secondary Substation	Each	1																																																																																				
	<p>One Secondary Substation is provided at the Classification Yards. It is a 4 pole, open wood frame structure with concrete equipment pads and a wood picket fence.</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Overall Dimensions</u></td> <td style="width: 15%;"><u>Volume</u></td> <td style="width: 15%;"><u>Area</u></td> <td></td> <td></td> </tr> <tr> <td>20' x 28' x 34'</td> <td></td> <td style="text-align: right;">500 sq. ft.</td> <td></td> <td></td> </tr> </table> <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Material</u></td> <td style="width: 15%;"><u>Quantity</u></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Lumber (Fence)</td> <td style="text-align: right;">600 f.b.m.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Concrete</td> <td style="text-align: right;">12.70 cu. yds.</td> <td></td> <td></td> <td></td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>			20' x 28' x 34'		500 sq. ft.			<u>Material</u>	<u>Quantity</u>				Lumber (Fence)	600 f.b.m.				Concrete	12.70 cu. yds.				Each	2		2,809		1,404																																																							
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																																																																					
20' x 28' x 34'		500 sq. ft.																																																																																					
<u>Material</u>	<u>Quantity</u>																																																																																						
Lumber (Fence)	600 f.b.m.																																																																																						
Concrete	12.70 cu. yds.																																																																																						
b5j	Distribution Substations	Each	1																																																																																				
	<p>One Distribution Substation is provided at Riverland Yards and one near the Meteorological Tower. These Substations are open frame construction using wood pole structures surrounded by picket fences. Equipment is placed on concrete foundations and on elevated wood platforms suspended between poles.</p>	Each	1		122,469		122,469																																																																																
b61	Rifle and Pistol Range																																																																																						
	<p>One Rifle and Pistol Range is provided, being a former T.O. structure. The one-story, frame Range House has post and girder foundations set on wood mats, wood floor gypsum board exterior and interior walls and ceilings, roll roofing, and three brick chimneys. The Wall House has reinforced concrete pit wall and floor, gypsum board siding, and roll roofing. Sanitary sewer system and parking area are provided. Four ranges are constructed: Army Type "L" Pistol Range, Thompson Sub-Machine Gun Range, Walk and Draw Pistol Range, and FBI Killer Course Range. The area is fenced on three sides and a mountain forms the fourth side.</p> <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Dimensions</u></td> <td style="width: 15%;"><u>Volume</u></td> <td style="width: 15%;"><u>Area</u></td> <td></td> <td></td> </tr> <tr> <td>Overall</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Range House</td> <td style="text-align: right;">1250' x 14'0"</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Pistol Range</td> <td style="text-align: right;">10' x 7' x 10'-6"</td> <td style="text-align: right;">8,000 cu. ft.</td> <td style="text-align: right;">2,440 sq. ft.</td> <td></td> </tr> <tr> <td>Sub-Machine Gun Range</td> <td style="text-align: right;">255' x 250'</td> <td></td> <td style="text-align: right;">63,750</td> <td></td> </tr> <tr> <td>Walk & Draw Pistol Range</td> <td style="text-align: right;">55' x 500'</td> <td></td> <td style="text-align: right;">127,500</td> <td></td> </tr> <tr> <td>Special Range</td> <td style="text-align: right;">25' x 520'</td> <td></td> <td style="text-align: right;">142,500</td> <td></td> </tr> <tr> <td>Punt House</td> <td style="text-align: right;">170' x 240'</td> <td></td> <td style="text-align: right;">40,400</td> <td></td> </tr> <tr> <td>Septic Tank</td> <td style="text-align: right;">7' x 9' x 15'-6"</td> <td style="text-align: right;">976</td> <td style="text-align: right;">63</td> <td></td> </tr> <tr> <td>Parking Area</td> <td style="text-align: right;">4' x 7' x 3'</td> <td style="text-align: right;">84</td> <td style="text-align: right;">28</td> <td></td> </tr> <tr> <td></td> <td style="text-align: right;">100' Radius</td> <td></td> <td style="text-align: right;">11,417</td> <td></td> </tr> </table>	<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>			Overall					Range House	1250' x 14'0"				Pistol Range	10' x 7' x 10'-6"	8,000 cu. ft.	2,440 sq. ft.		Sub-Machine Gun Range	255' x 250'		63,750		Walk & Draw Pistol Range	55' x 500'		127,500		Special Range	25' x 520'		142,500		Punt House	170' x 240'		40,400		Septic Tank	7' x 9' x 15'-6"	976	63		Parking Area	4' x 7' x 3'	84	28			100' Radius		11,417		Each	1		2,809		1,404																									
<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>																																																																																					
Overall																																																																																							
Range House	1250' x 14'0"																																																																																						
Pistol Range	10' x 7' x 10'-6"	8,000 cu. ft.	2,440 sq. ft.																																																																																				
Sub-Machine Gun Range	255' x 250'		63,750																																																																																				
Walk & Draw Pistol Range	55' x 500'		127,500																																																																																				
Special Range	25' x 520'		142,500																																																																																				
Punt House	170' x 240'		40,400																																																																																				
Septic Tank	7' x 9' x 15'-6"	976	63																																																																																				
Parking Area	4' x 7' x 3'	84	28																																																																																				
	100' Radius		11,417																																																																																				

PROJECT COST SUMMARY - MILITARY FUNDS
- FINAL DETAIL COST STATEMENT -

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLU. NIEM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNI. COSTS																						
			ACTUAL		ACTUAL		ACTUAL																						
601	Rifle and Pistol Range (Continued)																												
	<table border="0"> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> </tr> <tr> <td>Framing</td> <td>14,700 f.b.m.</td> </tr> <tr> <td>Sheathing</td> <td>6,080 f.b.m.</td> </tr> <tr> <td>Flooring</td> <td>2,900 f.b.m.</td> </tr> <tr> <td>Reinforcing Steel</td> <td>1.0 tons</td> </tr> <tr> <td>Concrete</td> <td>15 cu.yds.</td> </tr> <tr> <td>Bricks</td> <td>1,000 bricks</td> </tr> <tr> <td>Gypsum Board</td> <td>2,750 sq.ft.</td> </tr> <tr> <td>Sheet Rock</td> <td>2,750 sq.ft.</td> </tr> <tr> <td>Roofing</td> <td>12.68 squares</td> </tr> <tr> <td>Asphalt Road Surfacing</td> <td>900 cu.yds.</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Framing	14,700 f.b.m.	Sheathing	6,080 f.b.m.	Flooring	2,900 f.b.m.	Reinforcing Steel	1.0 tons	Concrete	15 cu.yds.	Bricks	1,000 bricks	Gypsum Board	2,750 sq.ft.	Sheet Rock	2,750 sq.ft.	Roofing	12.68 squares	Asphalt Road Surfacing	900 cu.yds.						
<u>Material</u>	<u>Quantity</u>																												
Framing	14,700 f.b.m.																												
Sheathing	6,080 f.b.m.																												
Flooring	2,900 f.b.m.																												
Reinforcing Steel	1.0 tons																												
Concrete	15 cu.yds.																												
Bricks	1,000 bricks																												
Gypsum Board	2,750 sq.ft.																												
Sheet Rock	2,750 sq.ft.																												
Roofing	12.68 squares																												
Asphalt Road Surfacing	900 cu.yds.																												
699	Miscellaneous Tools and Equipment This account covers the cost of all small tools and miscellaneous shop equipment not allocated for use in any specific building or facility.	LS	1		546.936		546.936																						
6150-B	Water Treatment Building	Each	1		8,013		8,013																						
6150-B	Water Treatment Building Equipment One Water Treatment Building is provided at the Riverland Yards. It is a one-story building with concrete foundations, reinforced concrete floor and roof, concrete block walls, and built-up felt gravel surfaced roofing. A 25,000 gallon soft water, wooden storage tank elevated on 25' tower and a railroad standpipe with concrete valve pit are also provided.	Each	1		28,300		28,300																						
	<table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>14'-0" x 20' x 14'-8"</td> <td>4,348 cu.ft.</td> <td>390 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	14'-0" x 20' x 14'-8"	4,348 cu.ft.	390 sq.ft.																						
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																											
14'-0" x 20' x 14'-8"	4,348 cu.ft.	390 sq.ft.																											
	<table border="0"> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> </tr> <tr> <td>Reinforcing Steel</td> <td>1.05 tons</td> </tr> <tr> <td>Reinforcing Mesh</td> <td>290 sq.ft.</td> </tr> <tr> <td>Concrete</td> <td>69.5 cu.yds.</td> </tr> <tr> <td>Concrete Blocks</td> <td>715 blocks</td> </tr> <tr> <td>Roofing</td> <td>1.29 squares</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Reinforcing Steel	1.05 tons	Reinforcing Mesh	290 sq.ft.	Concrete	69.5 cu.yds.	Concrete Blocks	715 blocks	Roofing	1.29 squares																
<u>Material</u>	<u>Quantity</u>																												
Reinforcing Steel	1.05 tons																												
Reinforcing Mesh	290 sq.ft.																												
Concrete	69.5 cu.yds.																												
Concrete Blocks	715 blocks																												
Roofing	1.29 squares																												
6707-B	Change House	Each	1		30,712		30,712																						
6707-B	Change House Equipment One Change House Building is provided at Riverland Yards. It is a rectangular, one-story, wood frame structure with concrete and concrete block foundations, concrete floor, except cinders in heating room lean-to, drop-siding over sheathing walls and built-up, gravel surfaced roof.	Each	1		1,948		1,948																						
	<table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>36'-8" x 72' x 16'</td> <td>34,715 cu.ft.</td> <td>2,095 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	36'-8" x 72' x 16'	34,715 cu.ft.	2,095 sq.ft.																						
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																											
36'-8" x 72' x 16'	34,715 cu.ft.	2,095 sq.ft.																											
	<table border="0"> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> </tr> <tr> <td>Framing</td> <td>7,600 f.b.m.</td> </tr> <tr> <td>Siding</td> <td>4,000 f.b.m.</td> </tr> <tr> <td>Sheathing</td> <td>5,800 f.b.m.</td> </tr> <tr> <td>Concrete</td> <td>44.3 cu.yds.</td> </tr> <tr> <td>Concrete Block</td> <td>720 blocks</td> </tr> <tr> <td>Hardwood</td> <td>2,100 sq.ft.</td> </tr> <tr> <td>Asbestos Board</td> <td>100 sq.ft.</td> </tr> <tr> <td>Roofing</td> <td>27.04 squares</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Framing	7,600 f.b.m.	Siding	4,000 f.b.m.	Sheathing	5,800 f.b.m.	Concrete	44.3 cu.yds.	Concrete Block	720 blocks	Hardwood	2,100 sq.ft.	Asbestos Board	100 sq.ft.	Roofing	27.04 squares										
<u>Material</u>	<u>Quantity</u>																												
Framing	7,600 f.b.m.																												
Siding	4,000 f.b.m.																												
Sheathing	5,800 f.b.m.																												
Concrete	44.3 cu.yds.																												
Concrete Block	720 blocks																												
Hardwood	2,100 sq.ft.																												
Asbestos Board	100 sq.ft.																												
Roofing	27.04 squares																												
6718-B	Locomotive House	Each	1		98,771		98,771																						
6718-B	Locomotive House Equipment 6718 - One Locomotive House is provided in the Riverland Yards. This building has reinforced concrete foundations, floors, and pits under the tracks, drop-siding over sheathing walls, and built-up felt, gravel surfaced roofing. The center, higher portion is of post and girder construction for clearance and has 2" roof decking. Partitions and ceilings in office and carts room are hardwood. Two overhead track doors are installed at each end.	Each	1		23,769		23,769																						

PROJECT COST SUMMARY -- MILITARY FUNDS
--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE FAIRFORD ENGINEERS, INC. PROJECT DESCRIPTION ALUMINUM PRODUCTION PLANT

MONTH ENDING 31 DECEMBER 1946

CCDR NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																																																																																																																											
			ACTUAL		ACTUAL		ACTUAL																																																																																																																																											
6718	Locomotive House (continued) 6718-A - A reinforced concrete cinder pit is provided near the Locomotive House.																																																																																																																																																	
	<table border="0"> <tr> <td></td> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>6718</td> <td>41'-8" x 107'-1" x 2'-0"</td> <td>120,158 cu.ft.</td> <td>4,380 sq.ft.</td> </tr> <tr> <td>6718-A</td> <td>17' x 18'-11" x 14'-6"</td> <td>4,683 cu.ft.</td> <td>323 sq.ft.</td> </tr> </table>		<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	6718	41'-8" x 107'-1" x 2'-0"	120,158 cu.ft.	4,380 sq.ft.	6718-A	17' x 18'-11" x 14'-6"	4,683 cu.ft.	323 sq.ft.																																																																																																																																					
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																																																																																																																															
6718	41'-8" x 107'-1" x 2'-0"	120,158 cu.ft.	4,380 sq.ft.																																																																																																																																															
6718-A	17' x 18'-11" x 14'-6"	4,683 cu.ft.	323 sq.ft.																																																																																																																																															
	<table border="0"> <tr> <td></td> <td><u>Material</u></td> <td><u>Quantity</u></td> <td></td> </tr> <tr> <td></td> <td>Framing</td> <td>24,500 f.b.m.</td> <td></td> </tr> <tr> <td></td> <td>Sheathing</td> <td>14,000 f.b.m.</td> <td></td> </tr> <tr> <td></td> <td>Siding</td> <td>5,000 f.b.m.</td> <td></td> </tr> <tr> <td></td> <td>Reinforcing Steel</td> <td>5 tons</td> <td>3.5 tons</td> </tr> <tr> <td></td> <td>Reinforcing Mesh</td> <td>3,640 sq.ft.</td> <td></td> </tr> <tr> <td></td> <td>Concrete</td> <td>214.6 cu.yds.</td> <td>51 cu.yds.</td> </tr> <tr> <td></td> <td>Roofing</td> <td>46.16 squares</td> <td></td> </tr> </table>		<u>Material</u>	<u>Quantity</u>			Framing	24,500 f.b.m.			Sheathing	14,000 f.b.m.			Siding	5,000 f.b.m.			Reinforcing Steel	5 tons	3.5 tons		Reinforcing Mesh	3,640 sq.ft.			Concrete	214.6 cu.yds.	51 cu.yds.		Roofing	46.16 squares																																																																																																																		
	<u>Material</u>	<u>Quantity</u>																																																																																																																																																
	Framing	24,500 f.b.m.																																																																																																																																																
	Sheathing	14,000 f.b.m.																																																																																																																																																
	Siding	5,000 f.b.m.																																																																																																																																																
	Reinforcing Steel	5 tons	3.5 tons																																																																																																																																															
	Reinforcing Mesh	3,640 sq.ft.																																																																																																																																																
	Concrete	214.6 cu.yds.	51 cu.yds.																																																																																																																																															
	Roofing	46.16 squares																																																																																																																																																
	<p>Prison Camp A Camp was provided for the housing of inmates and employees of the Federal Prison Industries engaged in maintaining Farm Lands. Included in this code are all charges against the buildings, materials, building equipment, tools and construction equipment. The following tabulation gives building information.</p> <table border="0"> <tr> <td></td> <td></td> <td><u>Dimensions</u></td> <td><u>Area</u></td> <td><u>Volume</u></td> </tr> <tr> <td></td> <td></td> <td><u>sq. ft.</u></td> <td><u>cu. ft.</u></td> <td></td> </tr> </table>			<u>Dimensions</u>	<u>Area</u>	<u>Volume</u>			<u>sq. ft.</u>	<u>cu. ft.</u>		LS	1	436,405	436,405																																																																																																																																			
		<u>Dimensions</u>	<u>Area</u>	<u>Volume</u>																																																																																																																																														
		<u>sq. ft.</u>	<u>cu. ft.</u>																																																																																																																																															
	<table border="0"> <tr> <td>Administrative Building</td> <td>Wood frame, drop siding, sectional construction, wood floor</td> <td>30'x120'x10'</td> <td>3,600</td> <td>36,000</td> </tr> <tr> <td>Infirmary</td> <td>Same</td> <td>30'x120'x10'</td> <td>3,600</td> <td>36,000</td> </tr> <tr> <td>Recreation Building</td> <td>Same</td> <td>30'x120'x13'</td> <td>3,600</td> <td>46,800</td> </tr> <tr> <td>Barracks (5)</td> <td>Same</td> <td>20'x120'x10'</td> <td>2,400</td> <td>24,000</td> </tr> <tr> <td>Barracks Huts (4)</td> <td>Pacific Huts</td> <td>16'x120'x9'</td> <td>1,920</td> <td>172,800</td> </tr> <tr> <td>Text Barracks (5)</td> <td>Canvas, wood floors & walls</td> <td>20'x20'</td> <td>400</td> <td></td> </tr> <tr> <td>Mass Hall & Supply Room</td> <td>Wood frame, drop siding, sectional construction, H shaped (Overall) 3- 20x120 units, concrete floor in kitchen</td> <td>180'x120'x10'</td> <td>7,200</td> <td>72,000</td> </tr> <tr> <td>Boiler House</td> <td>Wood frame</td> <td>10'x16'x10'</td> <td>160</td> <td>1,600</td> </tr> <tr> <td>Pump House</td> <td>Wood frame</td> <td>10'x20'x9'</td> <td>200</td> <td>1,800</td> </tr> <tr> <td>Elevated Storage Tanks(2)</td> <td>Wood Stave on Wood Towers</td> <td>1-8000 gals. & 1-1000 gals.</td> <td></td> <td></td> </tr> <tr> <td>Garage & Storage Shed</td> <td>Wood frame, drop siding, sectional, dirt floor</td> <td>20'x12'x13'</td> <td>2,400</td> <td>31,200</td> </tr> <tr> <td>Carpenter & Work Shop</td> <td>Same, but wood floor</td> <td>20'x10'x10'</td> <td>1,800</td> <td>18,000</td> </tr> <tr> <td>Supervisor's Residences(12)</td> <td>Sheet metal Butler Huts</td> <td>22' x 48'</td> <td>1,056</td> <td>9,120</td> </tr> <tr> <td>Supervisor's Residences(10)</td> <td>Prefabricated Houses 3-section, 2-bedroom, plywood throughout, wood foundations.</td> <td>27'x24'x8 1/2'</td> <td>609</td> <td>5,177</td> </tr> <tr> <td>Recreation Bldg. for Res. Pacific Hut</td> <td></td> <td>18'x40'</td> <td>640</td> <td>6,760</td> </tr> </table>	Administrative Building	Wood frame, drop siding, sectional construction, wood floor	30'x120'x10'	3,600	36,000	Infirmary	Same	30'x120'x10'	3,600	36,000	Recreation Building	Same	30'x120'x13'	3,600	46,800	Barracks (5)	Same	20'x120'x10'	2,400	24,000	Barracks Huts (4)	Pacific Huts	16'x120'x9'	1,920	172,800	Text Barracks (5)	Canvas, wood floors & walls	20'x20'	400		Mass Hall & Supply Room	Wood frame, drop siding, sectional construction, H shaped (Overall) 3- 20x120 units, concrete floor in kitchen	180'x120'x10'	7,200	72,000	Boiler House	Wood frame	10'x16'x10'	160	1,600	Pump House	Wood frame	10'x20'x9'	200	1,800	Elevated Storage Tanks(2)	Wood Stave on Wood Towers	1-8000 gals. & 1-1000 gals.			Garage & Storage Shed	Wood frame, drop siding, sectional, dirt floor	20'x12'x13'	2,400	31,200	Carpenter & Work Shop	Same, but wood floor	20'x10'x10'	1,800	18,000	Supervisor's Residences(12)	Sheet metal Butler Huts	22' x 48'	1,056	9,120	Supervisor's Residences(10)	Prefabricated Houses 3-section, 2-bedroom, plywood throughout, wood foundations.	27'x24'x8 1/2'	609	5,177	Recreation Bldg. for Res. Pacific Hut		18'x40'	640	6,760			26,299,867																																																																			
Administrative Building	Wood frame, drop siding, sectional construction, wood floor	30'x120'x10'	3,600	36,000																																																																																																																																														
Infirmary	Same	30'x120'x10'	3,600	36,000																																																																																																																																														
Recreation Building	Same	30'x120'x13'	3,600	46,800																																																																																																																																														
Barracks (5)	Same	20'x120'x10'	2,400	24,000																																																																																																																																														
Barracks Huts (4)	Pacific Huts	16'x120'x9'	1,920	172,800																																																																																																																																														
Text Barracks (5)	Canvas, wood floors & walls	20'x20'	400																																																																																																																																															
Mass Hall & Supply Room	Wood frame, drop siding, sectional construction, H shaped (Overall) 3- 20x120 units, concrete floor in kitchen	180'x120'x10'	7,200	72,000																																																																																																																																														
Boiler House	Wood frame	10'x16'x10'	160	1,600																																																																																																																																														
Pump House	Wood frame	10'x20'x9'	200	1,800																																																																																																																																														
Elevated Storage Tanks(2)	Wood Stave on Wood Towers	1-8000 gals. & 1-1000 gals.																																																																																																																																																
Garage & Storage Shed	Wood frame, drop siding, sectional, dirt floor	20'x12'x13'	2,400	31,200																																																																																																																																														
Carpenter & Work Shop	Same, but wood floor	20'x10'x10'	1,800	18,000																																																																																																																																														
Supervisor's Residences(12)	Sheet metal Butler Huts	22' x 48'	1,056	9,120																																																																																																																																														
Supervisor's Residences(10)	Prefabricated Houses 3-section, 2-bedroom, plywood throughout, wood foundations.	27'x24'x8 1/2'	609	5,177																																																																																																																																														
Recreation Bldg. for Res. Pacific Hut		18'x40'	640	6,760																																																																																																																																														
	Sub-Total																																																																																																																																																	
	OVERHEAD LINES:																																																																																																																																																	
801	<p>Pipe Supports Pipe Supports are provided in the process areas to carry the overhead steam, air, and process lines. Type 1 Support is a single pole, having a wooden crossarm consisting of two pieces 3"x8"x6' and strap steel knee braces. Rod hangers threaded for adjustment are suspended from the crossarms. Type 2 Support is a double pole, having a wooden crossarm 3"x8"x8'-10" long. All poles were set in concrete 4' to 6' deep.</p> <table border="0"> <tr> <td></td> <td></td> <td colspan="9"><u>Pipe Supports</u></td> <td></td> </tr> <tr> <td></td> <td></td> <td colspan="9"><u>Length</u></td> <td><u>Total</u></td> </tr> <tr> <td></td> <td><u>Area</u></td> <td>18'</td> <td>20'</td> <td>25'</td> <td>30'</td> <td>36'</td> <td>40'</td> <td>46'</td> <td>50'</td> <td>58'</td> <td>60'</td> <td><u>in Area</u></td> </tr> <tr> <td></td> <td>100-B</td> <td>1</td> <td>27</td> <td>93</td> <td>182</td> <td>49</td> <td>48</td> <td>18</td> <td>9</td> <td>2</td> <td>2</td> <td>431</td> </tr> <tr> <td></td> <td>100-D</td> <td>3</td> <td>17</td> <td>89</td> <td>168</td> <td>78</td> <td>46</td> <td>16</td> <td>9</td> <td>4</td> <td>3</td> <td>420</td> </tr> <tr> <td></td> <td>100-F</td> <td></td> <td>9</td> <td>203</td> <td>200</td> <td>93</td> <td>64</td> <td>26</td> <td>8</td> <td>3</td> <td></td> <td>603</td> </tr> <tr> <td></td> <td>200-E</td> <td>239</td> <td>63</td> <td>98</td> <td>204</td> <td>38</td> <td>43</td> <td>50</td> <td>5</td> <td>8</td> <td>4</td> <td>747</td> </tr> <tr> <td></td> <td>200-H</td> <td>168</td> <td>272</td> <td>111</td> <td>264</td> <td>59</td> <td>78</td> <td>44</td> <td>3</td> <td></td> <td></td> <td>987</td> </tr> <tr> <td></td> <td>300</td> <td></td> <td></td> <td>62</td> <td>140</td> <td>18</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>210</td> </tr> <tr> <td></td> <td>700</td> <td></td> <td></td> <td></td> <td>275</td> <td>66</td> <td>7</td> <td></td> <td></td> <td></td> <td></td> <td>360</td> </tr> <tr> <td></td> <td>Total</td> <td>399</td> <td>388</td> <td>644</td> <td>1,421</td> <td>388</td> <td>347</td> <td>159</td> <td>32</td> <td>14</td> <td>9</td> <td>3,748</td> </tr> </table> <p>Concrete 500 cu.yds.</p>			<u>Pipe Supports</u>												<u>Length</u>									<u>Total</u>		<u>Area</u>	18'	20'	25'	30'	36'	40'	46'	50'	58'	60'	<u>in Area</u>		100-B	1	27	93	182	49	48	18	9	2	2	431		100-D	3	17	89	168	78	46	16	9	4	3	420		100-F		9	203	200	93	64	26	8	3		603		200-E	239	63	98	204	38	43	50	5	8	4	747		200-H	168	272	111	264	59	78	44	3			987		300			62	140	18						210		700				275	66	7					360		Total	399	388	644	1,421	388	347	159	32	14	9	3,748	LS	1	634,901	634,901
		<u>Pipe Supports</u>																																																																																																																																																
		<u>Length</u>									<u>Total</u>																																																																																																																																							
	<u>Area</u>	18'	20'	25'	30'	36'	40'	46'	50'	58'	60'	<u>in Area</u>																																																																																																																																						
	100-B	1	27	93	182	49	48	18	9	2	2	431																																																																																																																																						
	100-D	3	17	89	168	78	46	16	9	4	3	420																																																																																																																																						
	100-F		9	203	200	93	64	26	8	3		603																																																																																																																																						
	200-E	239	63	98	204	38	43	50	5	8	4	747																																																																																																																																						
	200-H	168	272	111	264	59	78	44	3			987																																																																																																																																						
	300			62	140	18						210																																																																																																																																						
	700				275	66	7					360																																																																																																																																						
	Total	399	388	644	1,421	388	347	159	32	14	9	3,748																																																																																																																																						
802	<p>Steam lines Outside overhead insulated Steam Lines are provided for distribution of steam to buildings and facilities. Steam Lines are of welded construction throughout with welded neck flanges for valves. Schedule 40 seamless steel pipe was used for pressures up to and including 160# lines. Schedule 80 for the 225# lines. Standard thickness 85% magnesia insulation and an asphalt felt jacket for weather proofing was provided. Pipe diameters 1 1/2" to 16" were used.</p> <table border="0"> <tr> <td></td> <td></td> <td colspan="10"><u>LENGTH OF STEAM LINES</u></td> <td></td> </tr> <tr> <td></td> <td><u>Area</u></td> <td>18"</td> <td>14"</td> <td>12"</td> <td>10"</td> <td>8"</td> <td>6"</td> <td>4"</td> <td>3 1/2"</td> <td>3"</td> <td>2"</td> <td>1 1/2"</td> <td><u>Total</u></td> </tr> <tr> <td></td> <td>100-B</td> <td>2,087</td> <td>1,844</td> <td></td> <td>2,078</td> <td>1,369</td> <td>2,884</td> <td>213</td> <td></td> <td>1,737</td> <td></td> <td></td> <td>12,508</td> </tr> <tr> <td></td> <td>100-D</td> <td>1,688</td> <td>1,777</td> <td>568</td> <td>1,381</td> <td>3,572</td> <td>603</td> <td>298</td> <td></td> <td>1,678</td> <td></td> <td></td> <td>11,588</td> </tr> <tr> <td></td> <td>100-F</td> <td>2,377</td> <td>1,600</td> <td>1,018</td> <td>1,215</td> <td>1,606</td> <td>372</td> <td>834</td> <td></td> <td>1,610</td> <td>108</td> <td></td> <td>11,638</td> </tr> <tr> <td></td> <td>200-E</td> <td></td> <td></td> <td>4,063</td> <td>1,680</td> <td>3,690</td> <td>180</td> <td>4,490</td> <td></td> <td>1,631</td> <td>278</td> <td>278</td> <td>16,364</td> </tr> <tr> <td></td> <td>200-H</td> <td></td> <td></td> <td>1,248</td> <td>6,948</td> <td>2,745</td> <td>7,857</td> <td>2,610</td> <td></td> <td>7,460</td> <td>208</td> <td>500</td> <td>29,477</td> </tr> <tr> <td></td> <td>300</td> <td></td> <td></td> <td></td> <td></td> <td>160</td> <td>560</td> <td>1,940</td> <td></td> <td>1,050</td> <td>800</td> <td></td> <td>4,500</td> </tr> <tr> <td></td> <td>700</td> <td></td> <td></td> <td></td> <td>28</td> <td>1,650</td> <td>2,150</td> <td>1,610</td> <td>280</td> <td>880</td> <td>1,625</td> <td></td> <td>8,640</td> </tr> <tr> <td></td> <td>Total</td> <td>6,117</td> <td>6,221</td> <td>8,920</td> <td>13,162</td> <td>16,848</td> <td>16,448</td> <td>11,698</td> <td>280</td> <td>18,914</td> <td>3,214</td> <td>778</td> <td>94,775</td> </tr> </table>			<u>LENGTH OF STEAM LINES</u>												<u>Area</u>	18"	14"	12"	10"	8"	6"	4"	3 1/2"	3"	2"	1 1/2"	<u>Total</u>		100-B	2,087	1,844		2,078	1,369	2,884	213		1,737			12,508		100-D	1,688	1,777	568	1,381	3,572	603	298		1,678			11,588		100-F	2,377	1,600	1,018	1,215	1,606	372	834		1,610	108		11,638		200-E			4,063	1,680	3,690	180	4,490		1,631	278	278	16,364		200-H			1,248	6,948	2,745	7,857	2,610		7,460	208	500	29,477		300					160	560	1,940		1,050	800		4,500		700				28	1,650	2,150	1,610	280	880	1,625		8,640		Total	6,117	6,221	8,920	13,162	16,848	16,448	11,698	280	18,914	3,214	778	94,775	LS	1	1,293,225	1,293,225		
		<u>LENGTH OF STEAM LINES</u>																																																																																																																																																
	<u>Area</u>	18"	14"	12"	10"	8"	6"	4"	3 1/2"	3"	2"	1 1/2"	<u>Total</u>																																																																																																																																					
	100-B	2,087	1,844		2,078	1,369	2,884	213		1,737			12,508																																																																																																																																					
	100-D	1,688	1,777	568	1,381	3,572	603	298		1,678			11,588																																																																																																																																					
	100-F	2,377	1,600	1,018	1,215	1,606	372	834		1,610	108		11,638																																																																																																																																					
	200-E			4,063	1,680	3,690	180	4,490		1,631	278	278	16,364																																																																																																																																					
	200-H			1,248	6,948	2,745	7,857	2,610		7,460	208	500	29,477																																																																																																																																					
	300					160	560	1,940		1,050	800		4,500																																																																																																																																					
	700				28	1,650	2,150	1,610	280	880	1,625		8,640																																																																																																																																					
	Total	6,117	6,221	8,920	13,162	16,848	16,448	11,698	280	18,914	3,214	778	94,775																																																																																																																																					



PROJECT COST SUMMARY -- MILITARY FUNDS

-- FINAL DETAIL COST STATEMENT --

REPORTING OFFICE MANFACD ENGINEER CORPS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																																						
			ACTUAL		ACTUAL		ACTUAL																																																						
803	<p>Air Lines Overhead non-insulated Air Lines are provided in the 100-E, 100-D, 100-F, 200-E, 200-W, 300 and 700 Areas for distribution of compressed air at 125 pounds per square inch. Air Lines are welded throughout, using schedule 40 steel pipe varying from 1 1/2" to 3" in diameter and are carried on suspended rod pipe hangers.</p> <table border="1"> <thead> <tr> <th rowspan="2">Area</th> <th colspan="3">Length of Air Lines in Feet</th> <th rowspan="2">Total in Area</th> </tr> <tr> <th>3"</th> <th>2"</th> <th>1 1/2"</th> </tr> </thead> <tbody> <tr> <td>100-E</td> <td></td> <td>370</td> <td></td> <td>370</td> </tr> <tr> <td>100-D</td> <td></td> <td>390</td> <td></td> <td>390</td> </tr> <tr> <td>100-F</td> <td></td> <td>276</td> <td></td> <td>276</td> </tr> <tr> <td>200-E</td> <td>180</td> <td>100</td> <td>1,728</td> <td>2,008</td> </tr> <tr> <td>200-W</td> <td>1,060</td> <td>429</td> <td>1,716</td> <td>3,205</td> </tr> <tr> <td>300</td> <td>3,000</td> <td>910</td> <td>180</td> <td>4,090</td> </tr> <tr> <td>700</td> <td>1,027</td> <td>286</td> <td></td> <td>1,313</td> </tr> <tr> <td>Totals</td> <td>5,307</td> <td>2,715</td> <td>3,500</td> <td>11,607</td> </tr> </tbody> </table>	Area	Length of Air Lines in Feet			Total in Area	3"	2"	1 1/2"	100-E		370		370	100-D		390		390	100-F		276		276	200-E	180	100	1,728	2,008	200-W	1,060	429	1,716	3,205	300	3,000	910	180	4,090	700	1,027	286		1,313	Totals	5,307	2,715	3,500	11,607	LS	1		36,628		36,628						
Area	Length of Air Lines in Feet			Total in Area																																																									
	3"	2"	1 1/2"																																																										
100-E		370		370																																																									
100-D		390		390																																																									
100-F		276		276																																																									
200-E	180	100	1,728	2,008																																																									
200-W	1,060	429	1,716	3,205																																																									
300	3,000	910	180	4,090																																																									
700	1,027	286		1,313																																																									
Totals	5,307	2,715	3,500	11,607																																																									
806	<p>Process Lines Process Lines are provided in the 100-E, 100-D, 100-F, 200-E, and 200-W Areas. The Process Lines are welded construction throughout and are carried on Type 2 pipe supports. Pipe in the 200 Areas is stainless steel.</p> <table border="1"> <thead> <tr> <th rowspan="2">Area</th> <th colspan="5">Lengths of Process Lines in Feet</th> <th rowspan="2">Total in Area</th> </tr> <tr> <th>4"</th> <th>3"</th> <th>2"</th> <th>1 1/2"</th> <th>1"</th> </tr> </thead> <tbody> <tr> <td>100-E</td> <td></td> <td>3,488</td> <td>170</td> <td>260</td> <td>30</td> <td>3,948</td> </tr> <tr> <td>100-D</td> <td>72</td> <td>3,680</td> <td>235</td> <td>286</td> <td>30</td> <td>4,303</td> </tr> <tr> <td>100-F</td> <td></td> <td>2,528</td> <td>366</td> <td>622</td> <td>28</td> <td>3,544</td> </tr> <tr> <td>200-E</td> <td>228</td> <td>562</td> <td>900</td> <td></td> <td></td> <td>1,578</td> </tr> <tr> <td>200-W</td> <td>812</td> <td>1,104</td> <td>1,600</td> <td></td> <td>314</td> <td>4,180</td> </tr> <tr> <td>Totals</td> <td>830</td> <td>11,328</td> <td>3,171</td> <td>1,367</td> <td>1,342</td> <td>17,420</td> </tr> </tbody> </table> <p align="right">Sub-Total</p>	Area	Lengths of Process Lines in Feet					Total in Area	4"	3"	2"	1 1/2"	1"	100-E		3,488	170	260	30	3,948	100-D	72	3,680	235	286	30	4,303	100-F		2,528	366	622	28	3,544	200-E	228	562	900			1,578	200-W	812	1,104	1,600		314	4,180	Totals	830	11,328	3,171	1,367	1,342	17,420	LS	1		187,944		187,944
Area	Lengths of Process Lines in Feet					Total in Area																																																							
	4"	3"	2"	1 1/2"	1"																																																								
100-E		3,488	170	260	30	3,948																																																							
100-D	72	3,680	235	286	30	4,303																																																							
100-F		2,528	366	622	28	3,544																																																							
200-E	228	562	900			1,578																																																							
200-W	812	1,104	1,600		314	4,180																																																							
Totals	830	11,328	3,171	1,367	1,342	17,420																																																							
						2,162,458																																																							
801	<p>UNDERGROUND LINES:</p> <p>Water Lines Sanitary and Process Water Lines are provided in each 100, 200, 300, 600 and 700 Areas and the inter-area connecting lines for the 100 and 200 Areas. Three phases of work are included: (1) Elevated Water Storage Tanks, (2) Headers, Mains, and Distribution Systems within areas, (3) Inter-area supply or "Export Water Lines." (1) Adjacent to each Power House is a Soft Water Storage Tank of wood stave construction supported on a four-legged steel tower. Foundation piers and valve pit are concrete. Capacities are 75,000 gals. in 100 areas, 80,000 gals. in 200 areas, and 25,000 gals. in 300 and 700 areas. (2) In the 100 areas the water emanates from the river pump house in 32" and 42" steel pipes, passes into the reservoir, then through the filter plant and then to all buildings providing process, sanitary and fire protection water. 100-D and 100-F have a special 42", 250# line direct from the river pump house to refrigeration building. The Reservoir Building in the 200 Areas receives the water from the "Export Line," then it passes to the filter building and then to all other buildings. Fire and sanitary water are in same lines. Raw water is delivered direct to some buildings in the areas. The 200 W Area buildings receive water from two wells in the R section, although a 6" tap off the export line is provided for emergency use. The 300 Area supply comes from two drilled wells within the area. All water regardless of final need is purified, and distribution is in form of an interconnected double loop system supplying all buildings. Both a sanitary and a soft water system are provided at the 600 Area Classification Yards, supplied from a drilled well. The 700 Area receives its water from the 1100 Area Village System.</p> <table border="1"> <thead> <tr> <th colspan="2">Area Distribution Line</th> </tr> <tr> <th>Area</th> <th>Length</th> </tr> </thead> <tbody> <tr> <td>100-E</td> <td>41,240 lin. ft.</td> </tr> <tr> <td>100-D</td> <td>41,826</td> </tr> <tr> <td>100-F</td> <td>41,838</td> </tr> <tr> <td>200-E</td> <td>29,240</td> </tr> <tr> <td>200-W</td> <td>39,745</td> </tr> <tr> <td>200-W</td> <td>12,606</td> </tr> <tr> <td>300</td> <td>10,064</td> </tr> <tr> <td>600</td> <td>1,220</td> </tr> <tr> <td>700</td> <td>16,583</td> </tr> <tr> <td>Total</td> <td>233,747 lin. ft.</td> </tr> </tbody> </table> <p>(3) The "Export Water System" is provided for supplying water to the 200 E and W Areas from the river pump houses in the three 100 Areas. The pipe is 24", 30", and 42" dia. reinforced concrete with a plate steel center, and the thirty feet lengths are coupled with rubber ring gaskets and poured cement grout. Manholes were installed every 1,500 feet; relief valves at high points; and blow offs, using 8" gate valves, at low points. Encasement was used under road crossings, and kicker blocks and pipe anchors installed at points of deflection. The valve houses are provided, one at each "Y" intersection. Floors, foundations, and roofs are reinforced concrete, and walls are concrete block. The wood frame, one-story, insulated valve houses are also provided. Foundations are concrete.</p>	Area Distribution Line		Area	Length	100-E	41,240 lin. ft.	100-D	41,826	100-F	41,838	200-E	29,240	200-W	39,745	200-W	12,606	300	10,064	600	1,220	700	16,583	Total	233,747 lin. ft.	LS	1		7,730,132		7,730,132																														
Area Distribution Line																																																													
Area	Length																																																												
100-E	41,240 lin. ft.																																																												
100-D	41,826																																																												
100-F	41,838																																																												
200-E	29,240																																																												
200-W	39,745																																																												
200-W	12,606																																																												
300	10,064																																																												
600	1,220																																																												
700	16,583																																																												
Total	233,747 lin. ft.																																																												

PROJECT COST SUMMARY --- MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE WATER DIVISION PROJECT DESCRIPTION PLANT BUILDING & REPAIRS
 MONTH ENDING 31 DECEMBER 1945

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																																						
			ACTUAL		ACTUAL		ACTUAL																																																						
901	<p>Water Lines (continued)</p> <table style="margin-left: 40px;"> <tr> <th>Section</th> <th>Length</th> <th>Size</th> <th>Pressure</th> </tr> <tr> <td>A</td> <td>22,480'</td> <td>42" dia.</td> <td>250#</td> </tr> <tr> <td>B</td> <td>16,380'</td> <td>30"</td> <td>200#</td> </tr> <tr> <td>C</td> <td>13,058'</td> <td>24"</td> <td>150#</td> </tr> <tr> <td>D</td> <td>29,638'</td> <td>42"</td> <td>250#</td> </tr> <tr> <td>E</td> <td>12,320'</td> <td>24"</td> <td>150#</td> </tr> <tr> <td>F</td> <td>26,138'</td> <td>30"</td> <td>250#</td> </tr> </table> <p style="margin-left: 40px;">Total 119,878' or 22.7 miles</p> <table style="margin-left: 40px;"> <tr> <th>Valve House</th> <th>Dimensions</th> <th>Volume</th> <th>Area</th> </tr> <tr> <td>Concrete Block</td> <td>24'-10"x25'-4"x23'-8"</td> <td>14,736 cu.ft.</td> <td>628 sq.ft.</td> </tr> <tr> <td>Concrete Block</td> <td>17'-4"x23'-4"x22'-8"</td> <td>9,130</td> <td>404</td> </tr> <tr> <td>Wood Frame</td> <td>7'-10"x11'-0"x13'-0"</td> <td>1,145</td> <td>79</td> </tr> <tr> <td>Wood Frame</td> <td>11'-4"x11'-0"x13'-0"</td> <td>1,720</td> <td>125</td> </tr> </table>	Section	Length	Size	Pressure	A	22,480'	42" dia.	250#	B	16,380'	30"	200#	C	13,058'	24"	150#	D	29,638'	42"	250#	E	12,320'	24"	150#	F	26,138'	30"	250#	Valve House	Dimensions	Volume	Area	Concrete Block	24'-10"x25'-4"x23'-8"	14,736 cu.ft.	628 sq.ft.	Concrete Block	17'-4"x23'-4"x22'-8"	9,130	404	Wood Frame	7'-10"x11'-0"x13'-0"	1,145	79	Wood Frame	11'-4"x11'-0"x13'-0"	1,720	125												
Section	Length	Size	Pressure																																																										
A	22,480'	42" dia.	250#																																																										
B	16,380'	30"	200#																																																										
C	13,058'	24"	150#																																																										
D	29,638'	42"	250#																																																										
E	12,320'	24"	150#																																																										
F	26,138'	30"	250#																																																										
Valve House	Dimensions	Volume	Area																																																										
Concrete Block	24'-10"x25'-4"x23'-8"	14,736 cu.ft.	628 sq.ft.																																																										
Concrete Block	17'-4"x23'-4"x22'-8"	9,130	404																																																										
Wood Frame	7'-10"x11'-0"x13'-0"	1,145	79																																																										
Wood Frame	11'-4"x11'-0"x13'-0"	1,720	125																																																										
902	<p>Fire Lines</p> <p>The Fire Protection System provided in the area is part of the Sanitary System and, therefore, only overhead tanks for fire protection reserve and hydrants and connections are included in this account. Wood stave tanks are supported on steel legs and concrete foundation piers.</p> <p>Tanks were installed as follows:</p> <table style="margin-left: 40px;"> <tr> <th>Area</th> <th>No.</th> <th>Capacity</th> <th>Construction</th> </tr> <tr> <td>100-B</td> <td>1</td> <td>100,000 gals.</td> <td>Wood</td> </tr> <tr> <td>100-D</td> <td>1</td> <td>100,000 gals.</td> <td>Wood</td> </tr> <tr> <td>100-F</td> <td>1</td> <td>100,000 gals.</td> <td>Wood</td> </tr> <tr> <td>200-E</td> <td>1</td> <td>100,000 gals.</td> <td>Wood</td> </tr> <tr> <td></td> <td>1</td> <td>50,000 gals.</td> <td>Wood</td> </tr> <tr> <td>200-W</td> <td>1</td> <td>100,000 gals.</td> <td>Wood</td> </tr> <tr> <td></td> <td>2</td> <td>50,000 gals.</td> <td>Wood</td> </tr> <tr> <td>300</td> <td>1</td> <td>75,000 gals.</td> <td>Steel</td> </tr> </table>	Area	No.	Capacity	Construction	100-B	1	100,000 gals.	Wood	100-D	1	100,000 gals.	Wood	100-F	1	100,000 gals.	Wood	200-E	1	100,000 gals.	Wood		1	50,000 gals.	Wood	200-W	1	100,000 gals.	Wood		2	50,000 gals.	Wood	300	1	75,000 gals.	Steel	LS	1		418,044		418,044																		
Area	No.	Capacity	Construction																																																										
100-B	1	100,000 gals.	Wood																																																										
100-D	1	100,000 gals.	Wood																																																										
100-F	1	100,000 gals.	Wood																																																										
200-E	1	100,000 gals.	Wood																																																										
	1	50,000 gals.	Wood																																																										
200-W	1	100,000 gals.	Wood																																																										
	2	50,000 gals.	Wood																																																										
300	1	75,000 gals.	Steel																																																										
903	<p>Sanitary Sewer Lines</p> <p>Sanitary Sewer Systems are provided in all areas for the disposal of toilet waste. In all areas these systems are connected to septic tanks, except the 700 Area which is connected to the Village System. These lines are both concrete and vitrified clay pipe with ball and spigot joints sealed with concrete mortar. brick manholes are constructed, and encasement used where necessary.</p> <table style="margin-left: 40px;"> <tr> <th rowspan="2">Area</th> <th colspan="4">Material Quantities in Feet</th> <th rowspan="2">Total</th> </tr> <tr> <th>18"</th> <th>8"</th> <th>6"</th> <th>4"</th> </tr> <tr> <td>100-B, D, F</td> <td></td> <td>16,250</td> <td>5,23</td> <td>20</td> <td>21,380</td> </tr> <tr> <td>200-E, W, H</td> <td></td> <td>13,840</td> <td>3,380</td> <td></td> <td>17,220</td> </tr> <tr> <td>300</td> <td></td> <td>4,165</td> <td>1,040</td> <td></td> <td>5,205</td> </tr> <tr> <td>600</td> <td></td> <td>350</td> <td>230</td> <td></td> <td>580</td> </tr> <tr> <td>700</td> <td>1,245</td> <td>2,000</td> <td>1,245</td> <td></td> <td>5,300</td> </tr> <tr> <td>Total</td> <td>1,245</td> <td>37,815</td> <td>14,785</td> <td>200</td> <td>53,745</td> </tr> </table> <p style="margin-left: 40px;">Concrete 3,049 cu.yds.</p> <p>33 Septic Tanks and Tile Fields were constructed in the 100, 200, 300, and 600 Areas for disposal of sanitary sewage. Two types of tank were installed. The standard type is rectangular shaped box having reinforced concrete walls and floor and removable 2" cranked wooden tops and baffles. The special type is larger having reinforced concrete floor walls, and top and wood baffles. Both types have 4" vitrified clay or concrete drain tile fields and both types are fenced.</p> <table style="margin-left: 40px;"> <tr> <th>Material</th> <th>Quantity (All Tanks)</th> </tr> <tr> <td>Lumber (Fences & Baffles)</td> <td>18,000 ft.c.m.</td> </tr> <tr> <td>Reinforcing Steel</td> <td>55 tons</td> </tr> <tr> <td>Concrete</td> <td>873 cu.yds.</td> </tr> </table>	Area	Material Quantities in Feet				Total	18"	8"	6"	4"	100-B, D, F		16,250	5,23	20	21,380	200-E, W, H		13,840	3,380		17,220	300		4,165	1,040		5,205	600		350	230		580	700	1,245	2,000	1,245		5,300	Total	1,245	37,815	14,785	200	53,745	Material	Quantity (All Tanks)	Lumber (Fences & Baffles)	18,000 ft.c.m.	Reinforcing Steel	55 tons	Concrete	873 cu.yds.	LS	1		736,244		736,244
Area	Material Quantities in Feet				Total																																																								
	18"	8"	6"	4"																																																									
100-B, D, F		16,250	5,23	20	21,380																																																								
200-E, W, H		13,840	3,380		17,220																																																								
300		4,165	1,040		5,205																																																								
600		350	230		580																																																								
700	1,245	2,000	1,245		5,300																																																								
Total	1,245	37,815	14,785	200	53,745																																																								
Material	Quantity (All Tanks)																																																												
Lumber (Fences & Baffles)	18,000 ft.c.m.																																																												
Reinforcing Steel	55 tons																																																												
Concrete	873 cu.yds.																																																												
904	<p>Process Sewer Lines</p> <p>One or more Sewer Systems are provided in the 100, 200, 300 and 600 Areas to carry process wastes, process waste water, process cooling water, steam condensate, and building floor drainage. Lines are divided into two general classifications:</p> <p>Non-acid Proof: Vitrified clay and concrete pipe with plain concrete joints are principally used. Concrete box type for larger lines and welded steel for steam condensate lines also are used.</p> <p>Acid Proof: Vitrified clay pipe with acid proof joints is principally used. Earthenware, cast-iron, wrought-iron, 18-8 stainless steel, reinforced concrete pressure and steel discharge pipe are also used.</p> <table style="margin-left: 40px;"> <tr> <th>Material</th> <th>Quantity</th> </tr> <tr> <td>Reinforced Concrete Box</td> <td>4,360 Ft.</td> </tr> <tr> <td>Chemical Ware & V.C. Pipe</td> <td>37,411</td> </tr> <tr> <td>Reinforced Concrete Pipe "18"</td> <td>38,310</td> </tr> <tr> <td>S/Steel Pipe</td> <td>94,450</td> </tr> <tr> <td>Sched. 40 Steel Pipe</td> <td>14,370</td> </tr> <tr> <td>Cast Iron</td> <td>6,270</td> </tr> <tr> <td>Wrought Iron Pipe</td> <td>450</td> </tr> <tr> <td>Concrete</td> <td>32,360 cu.yds.</td> </tr> </table>	Material	Quantity	Reinforced Concrete Box	4,360 Ft.	Chemical Ware & V.C. Pipe	37,411	Reinforced Concrete Pipe "18"	38,310	S/Steel Pipe	94,450	Sched. 40 Steel Pipe	14,370	Cast Iron	6,270	Wrought Iron Pipe	450	Concrete	32,360 cu.yds.	LS	1		4,778,461		4,778,461																																				
Material	Quantity																																																												
Reinforced Concrete Box	4,360 Ft.																																																												
Chemical Ware & V.C. Pipe	37,411																																																												
Reinforced Concrete Pipe "18"	38,310																																																												
S/Steel Pipe	94,450																																																												
Sched. 40 Steel Pipe	14,370																																																												
Cast Iron	6,270																																																												
Wrought Iron Pipe	450																																																												
Concrete	32,360 cu.yds.																																																												

~~SECRET~~

PROJECT COST SUMMARY --- MILITARY FUNDS --FINAL DETAIL COST STATEMENT---

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																																									
			ACTUAL		ACTUAL		ACTUAL																																																									
906	<p>Wells and Pumps</p> <p>Five Wells are provided where no other supply is practically available. Pumps and Pump Houses are also provided. To get five producing wells, it was necessary to make nine drillings. Concrete and concrete block houses with reinforced concrete floor, floor trusses, and roof are erected atop the two wells in 200-W Area Wells, while other wells are housed in adjacent buildings.</p> <p>A tabulation of the wells is as follows:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Location</th> <th>No.</th> <th>Depth</th> <th>Production</th> </tr> </thead> <tbody> <tr> <td>Riverland</td> <td>1</td> <td>111'</td> <td>Dry</td> </tr> <tr> <td></td> <td>2</td> <td>128.5</td> <td>540 G.F.W.</td> </tr> <tr> <td>200-W Area</td> <td>1</td> <td>283'</td> <td>565 G.F.W.</td> </tr> <tr> <td></td> <td>2</td> <td>136'</td> <td>Crooked hole-abandoned</td> </tr> <tr> <td></td> <td>3</td> <td>146'</td> <td>Basalt-abandoned</td> </tr> <tr> <td></td> <td>4</td> <td>198'</td> <td>Basalt-abandoned</td> </tr> <tr> <td></td> <td>5</td> <td>288'</td> <td>1280 G.F.W.</td> </tr> <tr> <td>300 Area</td> <td>1</td> <td>88'</td> <td>250 G.F.W.</td> </tr> <tr> <td></td> <td>2</td> <td>88'</td> <td>540 G.F.W.</td> </tr> </tbody> </table> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Overall Dimensions</th> <th>Volume</th> <th>Area</th> </tr> </thead> <tbody> <tr> <td>Pump House 12'-6" x 18' x 11'</td> <td>3,178 cu.ft.</td> <td>187 sq.ft.</td> </tr> </tbody> </table> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Material in Pump House</th> <th>Quantity</th> </tr> </thead> <tbody> <tr> <td>Reinforcing Steel</td> <td>1.3 tons</td> </tr> <tr> <td>Concrete</td> <td>17 cu.yds.</td> </tr> <tr> <td>Concrete Block</td> <td>700 blocks</td> </tr> <tr> <td>Roofing</td> <td>2.18 squares</td> </tr> </tbody> </table> <p style="text-align: right; margin-right: 20px;">Sub-Total</p>	Location	No.	Depth	Production	Riverland	1	111'	Dry		2	128.5	540 G.F.W.	200-W Area	1	283'	565 G.F.W.		2	136'	Crooked hole-abandoned		3	146'	Basalt-abandoned		4	198'	Basalt-abandoned		5	288'	1280 G.F.W.	300 Area	1	88'	250 G.F.W.		2	88'	540 G.F.W.	Overall Dimensions	Volume	Area	Pump House 12'-6" x 18' x 11'	3,178 cu.ft.	187 sq.ft.	Material in Pump House	Quantity	Reinforcing Steel	1.3 tons	Concrete	17 cu.yds.	Concrete Block	700 blocks	Roofing	2.18 squares	LS	1		120,280		120,280	
Location	No.	Depth	Production																																																													
Riverland	1	111'	Dry																																																													
	2	128.5	540 G.F.W.																																																													
200-W Area	1	283'	565 G.F.W.																																																													
	2	136'	Crooked hole-abandoned																																																													
	3	146'	Basalt-abandoned																																																													
	4	198'	Basalt-abandoned																																																													
	5	288'	1280 G.F.W.																																																													
300 Area	1	88'	250 G.F.W.																																																													
	2	88'	540 G.F.W.																																																													
Overall Dimensions	Volume	Area																																																														
Pump House 12'-6" x 18' x 11'	3,178 cu.ft.	187 sq.ft.																																																														
Material in Pump House	Quantity																																																															
Reinforcing Steel	1.3 tons																																																															
Concrete	17 cu.yds.																																																															
Concrete Block	700 blocks																																																															
Roofing	2.18 squares																																																															
					13,808,181																																																											
	SITE WORK:																																																															
5W	<p>Site Work</p> <p>The Site Work accomplished included clearing sage brush, rocks, and other obstruction prior to construction in all 100, 200, 300, 600, 700 and 1100 Areas; blading of fire protection lanes throughout the entire area; and drilling test holes for soil and water data.</p>	LS	1		1,681,011		1,681,011																																																									
	GRADING:																																																															
0R	<p>Grading</p> <p>Grading work performed in all 100, 200, 300, 600 and 700 Areas is included in this account. Very little heavy grading was required but entire working areas were stabilized at the start of construction because of the light and sandy topsoil. Materials were obtained principally from building excavations and the balance from borrow pits. After construction work was completed the areas were "dressed up".</p>	LS	1		588,056		588,056																																																									
	TOTAL GENERAL OUTSIDE FACILITIES				49,346,842																																																											

~~SECRET~~

~~SECRET~~
PROJECT COST SUMMARY... MILITARY FUNDS
..FINAL DETAIL COST STATEMENT...

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1948

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS														
			ACTUAL		ACTUAL		ACTUAL														
	MAIN PLANT (continued):																				
	PLANT BUILDINGS AND EQUIPMENT:																				
	100 AREA BUILDINGS AND EQUIPMENT:																				
	100 AREA MANUFACTURING BUILDING AND EQUIPMENT:																				
103-B	<p>Fresh Metal Storage A Fresh Metal Storage building is provided in each of the three 100 Areas. The buildings are identical one-story structures. Construction of footings, foundation walls, floor, roof and loading platform is reinforced concrete. Walls are concrete block and roof surface is tar and gravel. Building is windowless and doors are metal covered.</p> <p align="right"><i>Area</i> Overall Dimensions 18' x 27' x 19'</p> <p align="right"><i>Volume</i> Volume 1,666 cu.ft. Area 28,622 sq.ft.</p> <p>Material</p> <table border="0"> <tr><td>Framing</td><td>377 P.S.M.</td></tr> <tr><td>6" Concrete Flooring</td><td>1,290 sq.ft.</td></tr> <tr><td>Reinforcing Steel Bars</td><td>9 tons</td></tr> <tr><td>Reinforcing Steel Mesh</td><td>2,128 sq.ft.</td></tr> <tr><td>Concrete</td><td>107 cu.yds.</td></tr> <tr><td>Roofing Squares</td><td>14.4 squares</td></tr> <tr><td>Concrete Block</td><td>912 blocks</td></tr> </table>	Framing	377 P.S.M.	6" Concrete Flooring	1,290 sq.ft.	Reinforcing Steel Bars	9 tons	Reinforcing Steel Mesh	2,128 sq.ft.	Concrete	107 cu.yds.	Roofing Squares	14.4 squares	Concrete Block	912 blocks	Each	3		55,554		18,518
Framing	377 P.S.M.																				
6" Concrete Flooring	1,290 sq.ft.																				
Reinforcing Steel Bars	9 tons																				
Reinforcing Steel Mesh	2,128 sq.ft.																				
Concrete	107 cu.yds.																				
Roofing Squares	14.4 squares																				
Concrete Block	912 blocks																				
104-B	<p>Pile Building There is one Pile Building provided in each of the three 100 Areas. It is a concrete and concrete block structure with a portion of it being steel frame. Two interior walls are massive concrete, being 2' and 3' thick. The main portion of the building houses the Process Unit or Pile and provides a working area in front of the Pile. The building also contains a Storage Pit and Transfer Area, a Fan House and a number of Instrument and Control Rooms.</p> <p>The Pile is a cauldron-like structure approximately 41'x46' x 38' high consisting of an interior cube of graphite approximately 36' x 36' x 28' surrounded on top and sides by laminated walls of steel and masonry, the entire structure being supported on concrete approximately 28' thick. Between the graphite and concrete foundation and between the graphite and laminated walls of the Pile is a cast-iron thermal shield 10" thick on bottom, top, front, and back, and 8" thick on right and left sides. A steel membrane was placed in the foundation and tied to the laminated steel walls to make the entire pile gas tight. Through the Pile is a large number of holes containing aluminum tubes. Also there are installed water headers, gas headers, instrument tubing and control rods.</p> <p>There are many reasons for the tremendous number of manhours required in the construction of this building. Because of the new and classified nature of the process, techniques were developed at the site. The graphite blocks were machined to very close tolerances and were placed with care and precision. The laminated steel and masonry portions were received both as prefabricated blocks and individual sheets to be fabricated at the site. This fabrication and assembly were also accomplished with considerable care. The welding of the joints to gas tight specifications required welders of the highest grade, and to obtain them it was necessary to establish a training school and pay premium wage rates. Access to the building was restricted to authorized employees throughout most of the construction period.</p> <p align="right"><i>Approx. Dimensions</i> 120' x 180' x 120'</p> <p align="right"><i>Volume</i> 1,600,000 cu.ft. <i>Area</i> 24,600 sq.ft.</p> <p>Material</p> <table border="0"> <tr><td>Structural Steel</td><td>390 tons</td></tr> <tr><td>Reinforced Concrete</td><td>17,400 cu.yds.</td></tr> <tr><td>Concrete Blocks</td><td>80,000 blocks</td></tr> <tr><td>Concrete Bricks</td><td>71,000 bricks</td></tr> <tr><td>Roofing</td><td>260 squares</td></tr> </table>	Structural Steel	390 tons	Reinforced Concrete	17,400 cu.yds.	Concrete Blocks	80,000 blocks	Concrete Bricks	71,000 bricks	Roofing	260 squares	Each	3		8,315,675		2,771,892				
Structural Steel	390 tons																				
Reinforced Concrete	17,400 cu.yds.																				
Concrete Blocks	80,000 blocks																				
Concrete Bricks	71,000 bricks																				
Roofing	260 squares																				
106-B	<p>Pile Building Equipment There is one Pile Building provided in each of the three 100 Areas. It is a concrete and concrete block structure with a portion of it being steel frame. Two interior walls are massive concrete, being 2' and 3' thick. The main portion of the building houses the Process Unit or Pile and provides a working area in front of the Pile. The building also contains a Storage Pit and Transfer Area, a Fan House and a number of Instrument and Control Rooms.</p> <p>The Pile is a cauldron-like structure approximately 41'x46' x 38' high consisting of an interior cube of graphite approximately 36' x 36' x 28' surrounded on top and sides by laminated walls of steel and masonry, the entire structure being supported on concrete approximately 28' thick. Between the graphite and concrete foundation and between the graphite and laminated walls of the Pile is a cast-iron thermal shield 10" thick on bottom, top, front, and back, and 8" thick on right and left sides. A steel membrane was placed in the foundation and tied to the laminated steel walls to make the entire pile gas tight. Through the Pile is a large number of holes containing aluminum tubes. Also there are installed water headers, gas headers, instrument tubing and control rods.</p> <p>There are many reasons for the tremendous number of manhours required in the construction of this building. Because of the new and classified nature of the process, techniques were developed at the site. The graphite blocks were machined to very close tolerances and were placed with care and precision. The laminated steel and masonry portions were received both as prefabricated blocks and individual sheets to be fabricated at the site. This fabrication and assembly were also accomplished with considerable care. The welding of the joints to gas tight specifications required welders of the highest grade, and to obtain them it was necessary to establish a training school and pay premium wage rates. Access to the building was restricted to authorized employees throughout most of the construction period.</p> <p align="right"><i>Approx. Dimensions</i> 120' x 180' x 120'</p> <p align="right"><i>Volume</i> 1,600,000 cu.ft. <i>Area</i> 24,600 sq.ft.</p> <p>Material</p> <table border="0"> <tr><td>Structural Steel</td><td>390 tons</td></tr> <tr><td>Reinforced Concrete</td><td>17,400 cu.yds.</td></tr> <tr><td>Concrete Blocks</td><td>80,000 blocks</td></tr> <tr><td>Concrete Bricks</td><td>71,000 bricks</td></tr> <tr><td>Roofing</td><td>260 squares</td></tr> </table>	Structural Steel	390 tons	Reinforced Concrete	17,400 cu.yds.	Concrete Blocks	80,000 blocks	Concrete Bricks	71,000 bricks	Roofing	260 squares	Each	3		37,465,040		12,488,347				
Structural Steel	390 tons																				
Reinforced Concrete	17,400 cu.yds.																				
Concrete Blocks	80,000 blocks																				
Concrete Bricks	71,000 bricks																				
Roofing	260 squares																				
107-B	<p>Retention Basin A Retention Basin for waste water is provided in each of the three 100-Areas. Identical in size, shape and design, these buildings have reinforced concrete retaining walls, increasing in thickness from 1.0 foot at top to 8.0 feet at bottom, and 6" thick floor. Interior sides are lined with 4" thick gunite. A reinforced concrete overflow flume runs along the outer line of basin, and concrete blockwall parallel to intake wall forms the intake channel. At discharge end of basin are located a pump house of frame construction on concrete floor and a laboratory of frame construction. Basin is divided by 4 spruce baffle fences.</p> <p align="right"><i>Overall Dimensions</i> 198' x 240' x 20'</p> <p align="right"><i>Volume</i> 1,183,600 cu.ft. <i>Area</i> 116,100 sq.ft.</p>	Each	3		1,397,179		466,724														
107-B	<p>Retention Basin Equipment A Retention Basin for waste water is provided in each of the three 100-Areas. Identical in size, shape and design, these buildings have reinforced concrete retaining walls, increasing in thickness from 1.0 foot at top to 8.0 feet at bottom, and 6" thick floor. Interior sides are lined with 4" thick gunite. A reinforced concrete overflow flume runs along the outer line of basin, and concrete blockwall parallel to intake wall forms the intake channel. At discharge end of basin are located a pump house of frame construction on concrete floor and a laboratory of frame construction. Basin is divided by 4 spruce baffle fences.</p> <p align="right"><i>Overall Dimensions</i> 198' x 240' x 20'</p> <p align="right"><i>Volume</i> 1,183,600 cu.ft. <i>Area</i> 116,100 sq.ft.</p>	Each	3		110,586		36,852														

PROJECT COST SUMMARY... MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																							
			ACTUAL		ACTUAL		ACTUAL																							
107	Retention Basin (continued)																													
	<table style="width: 100%; border: none;"> <tr> <td style="width: 50%;"><u>Materials</u></td> <td style="width: 50%;"><u>Quantity</u></td> </tr> <tr> <td>Framing</td> <td>1,800 f.b.m.</td> </tr> <tr> <td>Heavy Timber</td> <td>21,000 f.b.m.</td> </tr> <tr> <td>Siding</td> <td>872 sq.ft.</td> </tr> <tr> <td>Sheathing</td> <td>1,232 sq.ft.</td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>117 tons</td> </tr> <tr> <td>Reinforcing Steel Mesh</td> <td>64,000 sq.ft.</td> </tr> <tr> <td>Concrete</td> <td>6,111 cu.yds.</td> </tr> <tr> <td>Roofing</td> <td>6.6 squares</td> </tr> <tr> <td>Concrete Blocks</td> <td>18,000 blocks</td> </tr> </table>	<u>Materials</u>	<u>Quantity</u>	Framing	1,800 f.b.m.	Heavy Timber	21,000 f.b.m.	Siding	872 sq.ft.	Sheathing	1,232 sq.ft.	Reinforcing Steel Bars	117 tons	Reinforcing Steel Mesh	64,000 sq.ft.	Concrete	6,111 cu.yds.	Roofing	6.6 squares	Concrete Blocks	18,000 blocks									
<u>Materials</u>	<u>Quantity</u>																													
Framing	1,800 f.b.m.																													
Heavy Timber	21,000 f.b.m.																													
Siding	872 sq.ft.																													
Sheathing	1,232 sq.ft.																													
Reinforcing Steel Bars	117 tons																													
Reinforcing Steel Mesh	64,000 sq.ft.																													
Concrete	6,111 cu.yds.																													
Roofing	6.6 squares																													
Concrete Blocks	18,000 blocks																													
108-B	Chemical Pump House	Each	3		743,648		247,848																							
108-E	Chemical Pump House Equipment	Each	3		921,228		307,076																							
	<p>A Chemical Pump House is provided in each of the three 100-Areas. These 3-story buildings are identical and are constructed with reinforced concrete and structural steel frame work with reinforced concrete floors, foundations and footings. Roof is precast concrete roof tile surfaced with tar and gravel. Wall and room partitions are concrete block. A covered car spot, and two horizontal and two vertical tanks are located without the building.</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 30%;"><u>Overall Dimensions</u></td> <td style="width: 30%;"><u>Volume</u></td> <td style="width: 40%;"><u>Area</u></td> </tr> <tr> <td>Building</td> <td>150' x 32' x 88'</td> <td>232,400 cu.ft. 4,816 sq.ft.</td> </tr> <tr> <td>Loading Platform and Car Spot</td> <td>37' x 31 1/2' x 30'</td> <td>34,980 cu.ft. 1,168 sq.ft.</td> </tr> </table> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;"><u>Material</u></td> <td style="width: 50%;"><u>Quantity</u></td> </tr> <tr> <td>Structural Steel</td> <td>47 tons</td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>69 tons</td> </tr> <tr> <td>Reinforcing Steel Mesh</td> <td>6,000 sq.ft.</td> </tr> <tr> <td>Concrete</td> <td>337 cu.yds.</td> </tr> <tr> <td>Concrete Blocks</td> <td>16,138 blocks</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	Building	150' x 32' x 88'	232,400 cu.ft. 4,816 sq.ft.	Loading Platform and Car Spot	37' x 31 1/2' x 30'	34,980 cu.ft. 1,168 sq.ft.	<u>Material</u>	<u>Quantity</u>	Structural Steel	47 tons	Reinforcing Steel Bars	69 tons	Reinforcing Steel Mesh	6,000 sq.ft.	Concrete	337 cu.yds.	Concrete Blocks	16,138 blocks								
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
Building	150' x 32' x 88'	232,400 cu.ft. 4,816 sq.ft.																												
Loading Platform and Car Spot	37' x 31 1/2' x 30'	34,980 cu.ft. 1,168 sq.ft.																												
<u>Material</u>	<u>Quantity</u>																													
Structural Steel	47 tons																													
Reinforcing Steel Bars	69 tons																													
Reinforcing Steel Mesh	6,000 sq.ft.																													
Concrete	337 cu.yds.																													
Concrete Blocks	16,138 blocks																													
110	Gas Storage Tanks	Each	3		216,186		71,728																							
	<p>Gas Storage Tanks are provided in each of the three 100-Areas. Similar in design, the two low pressure and 33 nested high pressure tanks are supported on concrete foundation piers. A wooden walkway and a wooden unloading platform are supported on small concrete piers.</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;"><u>Material</u></td> <td style="width: 50%;"><u>Quantity</u></td> </tr> <tr> <td>Concrete</td> <td>54.4 cu.yds.</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Concrete	54.4 cu.yds.																									
<u>Material</u>	<u>Quantity</u>																													
Concrete	54.4 cu.yds.																													
111-B	Test Building	Each	1		21,074		21,074																							
111-E	Test Building Equipment	Each	1		42,982		42,982																							
	<p>The Test Building is located in the 100-B Area only. It is a wood frame structure in the shape of a lower case "h" resting on concrete wall foundations. In the upper portion of "h" the floor is cinders; the balance is concrete.</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 30%;"><u>Overall Dimensions</u></td> <td style="width: 30%;"><u>Volume</u></td> <td style="width: 40%;"><u>Area</u></td> </tr> <tr> <td>80' x 81' x 14 1/2'</td> <td>36,178 cu.ft.</td> <td>2,081 sq.ft.</td> </tr> </table> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;"><u>Material</u></td> <td style="width: 50%;"><u>Quantity</u></td> </tr> <tr> <td>Framing</td> <td>6,782 f.b.m.</td> </tr> <tr> <td>Siding</td> <td>3,848 sq.ft.</td> </tr> <tr> <td>4" Concrete Flooring</td> <td>800 sq.ft.</td> </tr> <tr> <td>Sheathing</td> <td>6,929 sq.ft.</td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>0.2 tons</td> </tr> <tr> <td>Reinforcing Steel Mesh</td> <td>800 sq.ft.</td> </tr> <tr> <td>Concrete</td> <td>72 cu.yds.</td> </tr> <tr> <td>Roofing (Built-up)</td> <td>21 squares</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	80' x 81' x 14 1/2'	36,178 cu.ft.	2,081 sq.ft.	<u>Material</u>	<u>Quantity</u>	Framing	6,782 f.b.m.	Siding	3,848 sq.ft.	4" Concrete Flooring	800 sq.ft.	Sheathing	6,929 sq.ft.	Reinforcing Steel Bars	0.2 tons	Reinforcing Steel Mesh	800 sq.ft.	Concrete	72 cu.yds.	Roofing (Built-up)	21 squares					
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
80' x 81' x 14 1/2'	36,178 cu.ft.	2,081 sq.ft.																												
<u>Material</u>	<u>Quantity</u>																													
Framing	6,782 f.b.m.																													
Siding	3,848 sq.ft.																													
4" Concrete Flooring	800 sq.ft.																													
Sheathing	6,929 sq.ft.																													
Reinforcing Steel Bars	0.2 tons																													
Reinforcing Steel Mesh	800 sq.ft.																													
Concrete	72 cu.yds.																													
Roofing (Built-up)	21 squares																													
116-B	Purification Building	Each	3		1,459,760		489,927																							
116-E	Purification Building Equipment	Each	3		2,466,068		822,023																							
	<p>A Purification Building is provided in each of the three 100-Areas. These one-story buildings are constructed of reinforced concrete and concrete block walls supported on reinforced concrete piers and footings. The roof is reinforced concrete over one portion and precast reinforced concrete tiles over the balance. Both portions are surfaced with tar and gravel. Floor and interior walls are massive reinforced concrete. An underground pipe room and underground pipe tunnel connecting to an adjacent building are both of reinforced concrete. Outside instrument cubicles have heavy steel doors with trolley beams and hoists.</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 30%;"><u>Overall Dimensions</u></td> <td style="width: 30%;"><u>Volume</u></td> <td style="width: 40%;"><u>Area</u></td> </tr> <tr> <td>168' x 98' x 33 1/2'</td> <td>487,850 cu.ft.</td> <td>16,410 sq.ft.</td> </tr> </table> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;"><u>Material</u></td> <td style="width: 50%;"><u>Quantity</u></td> </tr> <tr> <td>Structural Steel</td> <td>20.8 tons</td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>250 tons</td> </tr> <tr> <td>Reinforcing Steel Mesh</td> <td>11,000 sq.ft.</td> </tr> <tr> <td>Concrete</td> <td>8,008 cu.yds.</td> </tr> <tr> <td>Roofing (Built-up)</td> <td>144.1 squares</td> </tr> <tr> <td>Concrete Blocks</td> <td>31,000 blocks</td> </tr> <tr> <td>Blanket Insulation</td> <td>2,081 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	168' x 98' x 33 1/2'	487,850 cu.ft.	16,410 sq.ft.	<u>Material</u>	<u>Quantity</u>	Structural Steel	20.8 tons	Reinforcing Steel Bars	250 tons	Reinforcing Steel Mesh	11,000 sq.ft.	Concrete	8,008 cu.yds.	Roofing (Built-up)	144.1 squares	Concrete Blocks	31,000 blocks	Blanket Insulation	2,081 sq.ft.							
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
168' x 98' x 33 1/2'	487,850 cu.ft.	16,410 sq.ft.																												
<u>Material</u>	<u>Quantity</u>																													
Structural Steel	20.8 tons																													
Reinforcing Steel Bars	250 tons																													
Reinforcing Steel Mesh	11,000 sq.ft.																													
Concrete	8,008 cu.yds.																													
Roofing (Built-up)	144.1 squares																													
Concrete Blocks	31,000 blocks																													
Blanket Insulation	2,081 sq.ft.																													

~~SECRET~~
PROJECT COST SUMMARY --- MILITARY FUNDS
--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
116	<p>Stack One Ventilation Exhaust Stack is located in each of the three 100-Areas. Each Stack is of reinforced concrete set on a reinforced concrete rectangular base. The outside diameter of Stack varies from 16'-7" at the bottom to 9'-6" at the top. The Stack is 200' high and the foundation extends 17'-6" below the bottom of the Stack.</p> <p style="text-align: center;"><u>Material</u> <u>Quantity</u> Concrete 598 cu.yds.</p>	Each	3		66,712		21,904	
145-B	Water Treatment Building	Each	1		126,819		126,819	
145-E	Water Treatment Building Equipment	Each	1		387,179		387,179	
148-CP	<p>Water Treatment Building One Water Treatment Building was constructed in the 100 Area. It is rectangular-shaped, wooden-frame structure, having deep concrete foundations, concrete floor, barn siding, and roll roofing. Interior is open studding except pressed-wood lined in office and laboratory rooms.</p> <p style="text-align: center;"><u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> Water Treatment Bldg. 140' x 48' x 17' 116,000 cu.ft. 6,720 sq.ft. Water Softening Bldg., Tank Tower Embl. & Lab. Bkt. 35,000 cu.ft.</p>	Each	1		879,871		879,871	
161-B	Primary Substation	Each	3		216,352		71,777	
161-E	<p>Primary Substation Equipment One Primary Substation is provided in each of the three 100 Areas. This station is composed of a wood fenced, gravel surfaced, area, 450' x 303' containing two wooden frame bus structures, two main transformers, and a switch house. The Switch House is a one-story reinforced concrete and concrete block structure having a sub-level cablepit. Roof is tar and gravel surfaced concrete tile supported on structural steel framing which rests on concrete brick pillars. A railroad spur directly serves the building. Outside equipment is supported on reinforced concrete foundations.</p> <p style="text-align: center;"><u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> Switch House 83' x 30 1/2' x 28 1/2' 84,600 cu.ft. 2,532 sq.ft.</p> <p style="text-align: center;"><u>Material</u> <u>Quantity</u> Fence Lumber 17,000 l.b.m. Structural Steel 6.8 tons Reinforcing Steel Bars 23 tons Reinforcing Steel Mesh 1,690 sq.ft. Roofing 244.9 squares Concrete Blocks 2,848 blocks Concrete 1,336 cu.yds.</p>	Each	3		2,922,914		974,303	
162	<p>Secondary Substation A total of 33 Secondary Substations have been provided in the three 100 Areas - 10 in 100-B, 12 in 100-D, and 11 in 100-F. These Substations are very similar in design and construction, differing in the number and size of the transformers in each. The 162 Substations all have a primary voltage of 13.8 KV and a secondary voltage ranging from 110 V to 2300 V.</p> <p>These Substations are open wooden pole structures surrounded by a picket fence. The transformers are located at, or near, ground level and are set on individual concrete pads.</p> <p>The KVA capacity of the 63 transformers making up the 33 Substations vary from 3 to 4,000 per transformer.</p>	Each	33		682,818		20,691	
163	<p>Distribution Substations A total of 20 Distribution Substations have been provided in the three 100 Areas - 8 in 100-B, 6 in 100-D and 6 in 100-F. These Substations are very similar in design and construction, differing in the number and size of transformers in each. The No. 163 Substations all have a primary voltage of 2.4 KV and a secondary voltage ranging from 110 V to 480 V.</p> <p>The Substations are with one exception, open wooden pole structures surrounded by picket fences. The transformers are located at, or near, ground level and are set on concrete pads. In the one exception transformers are placed on an elevated wood platform between two poles.</p>	Each	20		47,005		2,350	
161-B	River Pump House	Each	3		3,328,591		1,109,530	
161-E	<p>River Pump House Equipment One River Pump House is provided in each of the three 100 Areas. These buildings are similar in design but those in D and F are larger and house a greater number of pumping units. Construction is reinforced concrete with some concrete block. Roof is tar and gravel surfaced. Structural steel is used for support of equipment and platforms. There are two pump wells in the B and three wells in the D and F buildings. In the entrance flume of each well is installed a bar steel rack and a traveling fish screen. Vertical type pumps located near the bottom of the wells are operated by electric motors and steam turbines located on the operating floor. Hoists are provided on the roof to provide for removal through the roof of pump shafts and screens. Pump capacity as follows has been installed or space is provided.</p> <p style="text-align: center;">161-B 161-D 161-F Electric Driven Installed 70,000 G.P.M. 130,000 G.P.M. 170,000 G.P.M. Steam Driven Installed 22,500 22,500 22,500 Provisional 17,500 7,500 27,500</p>	Each	3		1,743,948		581,316	

PROJECT COST SUMMARY -- MILITARY FUNDS

-- FINAL DETAIL COST STATEMENT --

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1948

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																							
			ACTUAL		ACTUAL		ACTUAL																							
181	River Pump House (continued)																													
	Intake channels from the main river channel were excavated as follows:																													
	<table border="0" style="width: 100%;"> <tr> <td style="text-align: left;"><u>Building</u></td> <td style="text-align: left;"><u>Width</u></td> <td style="text-align: left;"><u>Length</u></td> </tr> <tr> <td>181-B</td> <td>78ft.</td> <td>1,000 ft.</td> </tr> <tr> <td>181-D</td> <td>90</td> <td>1,560</td> </tr> <tr> <td>181-F</td> <td>90</td> <td>210</td> </tr> </table>	<u>Building</u>	<u>Width</u>	<u>Length</u>	181-B	78ft.	1,000 ft.	181-D	90	1,560	181-F	90	210																	
<u>Building</u>	<u>Width</u>	<u>Length</u>																												
181-B	78ft.	1,000 ft.																												
181-D	90	1,560																												
181-F	90	210																												
	<table border="0" style="width: 100%;"> <tr> <td style="text-align: left;"><u>Bldg.</u></td> <td style="text-align: left;"><u>Overall Dimensions</u></td> <td style="text-align: left;"><u>Volume</u></td> <td style="text-align: left;"><u>Area</u></td> </tr> <tr> <td>181-B</td> <td>133'x64'x90'</td> <td>41,370 cu.ft.</td> <td>6,100 sq.ft.</td> </tr> <tr> <td>181-D</td> <td>170'x64'x90'</td> <td>572,000</td> <td>8,350</td> </tr> <tr> <td>181-F</td> <td>170'x64'x36'</td> <td>606,000</td> <td>4,350</td> </tr> </table>	<u>Bldg.</u>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	181-B	133'x64'x90'	41,370 cu.ft.	6,100 sq.ft.	181-D	170'x64'x90'	572,000	8,350	181-F	170'x64'x36'	606,000	4,350													
<u>Bldg.</u>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																											
181-B	133'x64'x90'	41,370 cu.ft.	6,100 sq.ft.																											
181-D	170'x64'x90'	572,000	8,350																											
181-F	170'x64'x36'	606,000	4,350																											
	<table border="0" style="width: 100%;"> <tr> <td style="text-align: left;"><u>Material</u></td> <td style="text-align: left;"><u>Quantity</u></td> </tr> <tr> <td>Structural Steel-tons</td> <td>181-B 181-D 181-F</td> </tr> <tr> <td>Reinforcing Steel-tons</td> <td>254 243 243</td> </tr> <tr> <td>Concrete - cu.yds.</td> <td>3,456 4,330 4,560</td> </tr> <tr> <td>Concrete blocks-No.</td> <td>6,336 7,700 7,700</td> </tr> <tr> <td>Roofing - squares</td> <td>47 51 51</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Structural Steel-tons	181-B 181-D 181-F	Reinforcing Steel-tons	254 243 243	Concrete - cu.yds.	3,456 4,330 4,560	Concrete blocks-No.	6,336 7,700 7,700	Roofing - squares	47 51 51																	
<u>Material</u>	<u>Quantity</u>																													
Structural Steel-tons	181-B 181-D 181-F																													
Reinforcing Steel-tons	254 243 243																													
Concrete - cu.yds.	3,456 4,330 4,560																													
Concrete blocks-No.	6,336 7,700 7,700																													
Roofing - squares	47 51 51																													
182-B	Reservoir and Pump House	Each	3		3,561,392		1,183,777																							
182-E	Reservoir and Pump House Equipment	Each	3		2,228,619		742,873																							
	The Reservoir and Pump House Building is provided in each of the three 100 Areas. Buildings are similar but differ in details. Each consists of a reinforced concrete and concrete block pump house located along one side of a reinforced concrete reservoir. The reservoir, divided into two sections, has walls and floor of reinforced concrete and sloping sides of reinforced granite.																													
	<table border="0" style="width: 100%;"> <tr> <td style="text-align: left;"><u>Overall Dimensions</u></td> <td style="text-align: left;"><u>Volume</u></td> <td style="text-align: left;"><u>Area</u></td> </tr> <tr> <td>Reserve Reservoir</td> <td>432'x209'x13'</td> <td>18,998,000 gals.</td> </tr> <tr> <td>Working Reservoir</td> <td>432'x209'x18'</td> <td>10,000,000 gals.</td> </tr> <tr> <td>Pump House</td> <td>374'x64'x22'</td> <td>419,760 cu.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	Reserve Reservoir	432'x209'x13'	18,998,000 gals.	Working Reservoir	432'x209'x18'	10,000,000 gals.	Pump House	374'x64'x22'	419,760 cu.ft.																	
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
Reserve Reservoir	432'x209'x13'	18,998,000 gals.																												
Working Reservoir	432'x209'x18'	10,000,000 gals.																												
Pump House	374'x64'x22'	419,760 cu.ft.																												
	<table border="0" style="width: 100%;"> <tr> <td style="text-align: left;"><u>Material</u></td> <td style="text-align: left;"><u>Quantity</u></td> </tr> <tr> <td>Structural Steel</td> <td>90 tons</td> </tr> <tr> <td>Reinforcing Steel bars</td> <td>350 tons</td> </tr> <tr> <td>Reinforcing Steel Mesh</td> <td>253,660 sq.ft.</td> </tr> <tr> <td>Concrete</td> <td>18,546 cu.yds.</td> </tr> <tr> <td>Concrete Blocks</td> <td>3,624 blocks</td> </tr> <tr> <td>Roofing</td> <td>194 squares</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Structural Steel	90 tons	Reinforcing Steel bars	350 tons	Reinforcing Steel Mesh	253,660 sq.ft.	Concrete	18,546 cu.yds.	Concrete Blocks	3,624 blocks	Roofing	194 squares															
<u>Material</u>	<u>Quantity</u>																													
Structural Steel	90 tons																													
Reinforcing Steel bars	350 tons																													
Reinforcing Steel Mesh	253,660 sq.ft.																													
Concrete	18,546 cu.yds.																													
Concrete Blocks	3,624 blocks																													
Roofing	194 squares																													
183-B	Filter Building	Each	3		4,636,419		2,478,473																							
183-E	Filter Building Equipment	Each	3		4,066,657		1,366,186																							
	A Filter building is provided in each of the three 100 Areas. These buildings are similar but not identical. This building consists of four structures: The Head House and Chemical Building, the Flocculation and Subsidence Basins, the Filter Building Proper, and the Clear Water Reservoir and Pump House.																													
	<table border="0" style="width: 100%;"> <tr> <td style="text-align: left;"><u>Overall Dimensions</u></td> <td style="text-align: left;"><u>Volume</u></td> <td style="text-align: left;"><u>Area</u></td> </tr> <tr> <td>Head House & Chemical Bldg.</td> <td>133' x 64' x 52'</td> <td>213,200 cu.ft.</td> </tr> <tr> <td>Flocculation Basins</td> <td>654' x 30' x 10'</td> <td>660,000 gals.</td> </tr> <tr> <td>Subsidence Basins</td> <td>650' x 100' x 20'</td> <td>6,000,000 gals.</td> </tr> <tr> <td>Filter Bldg. (Overall)</td> <td>648' x 40' x 40'</td> <td>1,036,800 cu.ft.</td> </tr> <tr> <td>Pump Room & Elect. Room</td> <td>130' x 35' x 34'</td> <td>117,900 cu.ft.</td> </tr> <tr> <td>Clear Water Reservoirs - B & D Areas - Two</td> <td>712' x 150' x 22'</td> <td>10,000,000 gals.</td> </tr> <tr> <td>Clear Water Reservoir - F Area - Two</td> <td>712' x 150' x 16'</td> <td>9,000,000 gals.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	Head House & Chemical Bldg.	133' x 64' x 52'	213,200 cu.ft.	Flocculation Basins	654' x 30' x 10'	660,000 gals.	Subsidence Basins	650' x 100' x 20'	6,000,000 gals.	Filter Bldg. (Overall)	648' x 40' x 40'	1,036,800 cu.ft.	Pump Room & Elect. Room	130' x 35' x 34'	117,900 cu.ft.	Clear Water Reservoirs - B & D Areas - Two	712' x 150' x 22'	10,000,000 gals.	Clear Water Reservoir - F Area - Two	712' x 150' x 16'	9,000,000 gals.					
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
Head House & Chemical Bldg.	133' x 64' x 52'	213,200 cu.ft.																												
Flocculation Basins	654' x 30' x 10'	660,000 gals.																												
Subsidence Basins	650' x 100' x 20'	6,000,000 gals.																												
Filter Bldg. (Overall)	648' x 40' x 40'	1,036,800 cu.ft.																												
Pump Room & Elect. Room	130' x 35' x 34'	117,900 cu.ft.																												
Clear Water Reservoirs - B & D Areas - Two	712' x 150' x 22'	10,000,000 gals.																												
Clear Water Reservoir - F Area - Two	712' x 150' x 16'	9,000,000 gals.																												
	<table border="0" style="width: 100%;"> <tr> <td style="text-align: left;"><u>Material</u></td> <td style="text-align: left;"><u>Quantity</u></td> </tr> <tr> <td>Structural Steel</td> <td>163 tons</td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>1,030 tons</td> </tr> <tr> <td>Reinforcing Steel Mesh</td> <td>11,400 sq.ft.</td> </tr> <tr> <td>Concrete</td> <td>33,312 cu.yds.</td> </tr> <tr> <td>Concrete Blocks</td> <td>20,500 blocks</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Structural Steel	163 tons	Reinforcing Steel Bars	1,030 tons	Reinforcing Steel Mesh	11,400 sq.ft.	Concrete	33,312 cu.yds.	Concrete Blocks	20,500 blocks																	
<u>Material</u>	<u>Quantity</u>																													
Structural Steel	163 tons																													
Reinforcing Steel Bars	1,030 tons																													
Reinforcing Steel Mesh	11,400 sq.ft.																													
Concrete	33,312 cu.yds.																													
Concrete Blocks	20,500 blocks																													
184-B	Power House	Each	3		2,236,207		746,402																							
184-E	Power House Equipment	Each	3		6,863,734		1,961,246																							
	A Power House is provided in each of the three 100 Areas, identical throughout. The main Power House is a three-story, steel frame, windowless building with reinforced concrete foundation, concrete block superstructure, and precast concrete roof surfaced with felt, tar and gravel. The two stacks, three hundred feet high, 23 feet in diameter at base tapering to 12 feet at top, are of reinforced concrete. The Coal Storage Area is enclosed by an earth dike and reinforced concrete wall. The Crusher House is three-stories, with reinforced concrete base, structural steel frame, transite walls and roof. Conveyor system housing and two transfer houses have transite walls and roof on steel frame supported on steel piers and concrete foundations. Track hoppers are reinforced concrete.																													
	<table border="0" style="width: 100%;"> <tr> <td style="text-align: left;"><u>Dimensions</u></td> <td style="text-align: left;"><u>Volume</u></td> <td style="text-align: left;"><u>Area</u></td> </tr> <tr> <td>Power House (Overall)</td> <td>212' x 75' x 80'</td> <td>827,700 cu.ft.</td> </tr> <tr> <td>Stacks (2)</td> <td>23' dia. x 300'</td> <td>144,200 cu.ft.</td> </tr> </table>	<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>	Power House (Overall)	212' x 75' x 80'	827,700 cu.ft.	Stacks (2)	23' dia. x 300'	144,200 cu.ft.																				
<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
Power House (Overall)	212' x 75' x 80'	827,700 cu.ft.																												
Stacks (2)	23' dia. x 300'	144,200 cu.ft.																												

~~SECRET~~
PROJECT COST SUMMARY -- MILITARY FUNDS
--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1948

CODE NC	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																														
			ACTUAL		ACTUAL		ACTUAL																														
186	Power House (continued)																																				
	Coal Conveyor System																																				
	Coal Storage Pit																																				
	<table border="0"> <tr> <td><u>Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>800' long</td> <td>138,200 cu.ft.</td> <td>8,900 sq.ft.</td> </tr> <tr> <td>500' x 280' x 18'</td> <td>1,980,000 cu.ft.</td> <td>130,000 sq.ft.</td> </tr> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> <td></td> </tr> <tr> <td>Structural Steel</td> <td>328 tons</td> <td></td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>113 tons</td> <td></td> </tr> <tr> <td>Concrete</td> <td>32,098 cu.yds.</td> <td></td> </tr> <tr> <td>Concrete Blocks-8"x8"x16"</td> <td>25,000 blocks</td> <td></td> </tr> <tr> <td>Transite Siding</td> <td>14,900 sq.ft.</td> <td></td> </tr> <tr> <td>Concrete Bricks</td> <td>20,000 bricks</td> <td></td> </tr> </table>	<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>	800' long	138,200 cu.ft.	8,900 sq.ft.	500' x 280' x 18'	1,980,000 cu.ft.	130,000 sq.ft.	<u>Material</u>	<u>Quantity</u>		Structural Steel	328 tons		Reinforcing Steel Bars	113 tons		Concrete	32,098 cu.yds.		Concrete Blocks-8"x8"x16"	25,000 blocks		Transite Siding	14,900 sq.ft.		Concrete Bricks	20,000 bricks		Each	3		1,331,831		510,610
<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>																																			
800' long	138,200 cu.ft.	8,900 sq.ft.																																			
500' x 280' x 18'	1,980,000 cu.ft.	130,000 sq.ft.																																			
<u>Material</u>	<u>Quantity</u>																																				
Structural Steel	328 tons																																				
Reinforcing Steel Bars	113 tons																																				
Concrete	32,098 cu.yds.																																				
Concrete Blocks-8"x8"x16"	25,000 blocks																																				
Transite Siding	14,900 sq.ft.																																				
Concrete Bricks	20,000 bricks																																				
186-B	Deaeration Plant	Each	3		4,691,227		1,563,742																														
186-E	Deaeration Plant Equipment																																				
	<p>A Deaeration Plant is provided in each of the three 100 Areas. Buildings are identical in size and very similar in design except for rubber lined pipe in D and a refrigeration plant in both D & F. The building consists of reinforced concrete foundation, pipe tunnel, and acid trench, structural steel frame, concrete block walls and precast concrete block roof with built up surfacing. One wall is common to the 100 building in all areas. The other wall is common to the 189 building in the D and F Areas. Ten Deaeration Units are accounted on steel frames rising above the roof.</p> <table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>308' x 48' x 182'</td> <td>798,800 cu.ft.</td> <td>14,698 sq.ft.</td> </tr> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> <td></td> </tr> <tr> <td>Structural Steel</td> <td>800 tons</td> <td></td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>22 tons</td> <td></td> </tr> <tr> <td>Reinforcing Steel Mesh</td> <td>10,000 sq.ft.</td> <td></td> </tr> <tr> <td>Concrete</td> <td>936 cu.yds.</td> <td></td> </tr> <tr> <td>Concrete Blocks</td> <td>18,000 blocks</td> <td></td> </tr> <tr> <td>Roofing</td> <td>145 squares</td> <td></td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	308' x 48' x 182'	798,800 cu.ft.	14,698 sq.ft.	<u>Material</u>	<u>Quantity</u>		Structural Steel	800 tons		Reinforcing Steel Bars	22 tons		Reinforcing Steel Mesh	10,000 sq.ft.		Concrete	936 cu.yds.		Concrete Blocks	18,000 blocks		Roofing	145 squares		Each	1		1,776,666		1,776,666			
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																			
308' x 48' x 182'	798,800 cu.ft.	14,698 sq.ft.																																			
<u>Material</u>	<u>Quantity</u>																																				
Structural Steel	800 tons																																				
Reinforcing Steel Bars	22 tons																																				
Reinforcing Steel Mesh	10,000 sq.ft.																																				
Concrete	936 cu.yds.																																				
Concrete Blocks	18,000 blocks																																				
Roofing	145 squares																																				
186-E	Deminerlizing Plant	Each	1		4,982,785		4,982,785																														
186-E	Deminerlizing Plant Equipment																																				
	<p>A Deminerlizing Plant is located in the 100-D Area only. One portion of this building is a two-story structure having reinforced concrete foundations and floor slab, steel framing, concrete block superstructure, and built up roofing on precast concrete blocks. The second portion, clearwell reservoir, mostly below ground level, consists of reinforced concrete floor, walls, and arched roof covered with tar and gravel. Lesser portions of this building are six horizontal steel tanks, two gunite concrete tanks, one gunite silo, two precast concrete silos, one acid-proof brick reservoir.</p> <table border="0"> <tr> <td><u>Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>870' x 128' x 87'</td> <td>2,819,460 cu.ft.</td> <td>85,424 sq.ft.</td> </tr> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> <td></td> </tr> <tr> <td>Structural Steel</td> <td>1,030 tons</td> <td></td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>482 tons</td> <td></td> </tr> <tr> <td>Reinforcing Steel Mesh</td> <td>84,000 sq.ft.</td> <td></td> </tr> <tr> <td>Concrete</td> <td>10,814 cu.yds.</td> <td></td> </tr> <tr> <td>Concrete Blocks</td> <td>95,000 blocks</td> <td></td> </tr> <tr> <td>Roofing</td> <td>789 squares</td> <td></td> </tr> <tr> <td>Acid Proof Tile</td> <td>85,000 bricks</td> <td></td> </tr> </table>	<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>	870' x 128' x 87'	2,819,460 cu.ft.	85,424 sq.ft.	<u>Material</u>	<u>Quantity</u>		Structural Steel	1,030 tons		Reinforcing Steel Bars	482 tons		Reinforcing Steel Mesh	84,000 sq.ft.		Concrete	10,814 cu.yds.		Concrete Blocks	95,000 blocks		Roofing	789 squares		Acid Proof Tile	85,000 bricks		Each	1		410,463		88,411
<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>																																			
870' x 128' x 87'	2,819,460 cu.ft.	85,424 sq.ft.																																			
<u>Material</u>	<u>Quantity</u>																																				
Structural Steel	1,030 tons																																				
Reinforcing Steel Bars	482 tons																																				
Reinforcing Steel Mesh	84,000 sq.ft.																																				
Concrete	10,814 cu.yds.																																				
Concrete Blocks	95,000 blocks																																				
Roofing	789 squares																																				
Acid Proof Tile	85,000 bricks																																				
187	Elevated Process Water Storage Tanks	Each	6																																		
	<p>The Elevated Process Water Storage Tanks are provided in each 100 Area. The tanks, 120 feet above ground level, are ellipsoidal, 5/8" to 3/8" steel plate, supported on steel columns resting on reinforced concrete foundations. The steel plate stand pipe stands on a reinforced concrete valve pit.</p> <table border="0"> <tr> <td><u>Dimensions</u></td> <td><u>Capacity</u></td> </tr> <tr> <td>41' dia. x 39' high</td> <td>300,000 gals.</td> </tr> <tr> <td><u>Material (1 tank)</u></td> <td><u>Quantity</u></td> </tr> <tr> <td>Structural Steel</td> <td>400 tons</td> </tr> <tr> <td>Steel Reinforcing Bars</td> <td>5.4 tons</td> </tr> <tr> <td>Concrete</td> <td>211 cu.yds.</td> </tr> </table>	<u>Dimensions</u>	<u>Capacity</u>	41' dia. x 39' high	300,000 gals.	<u>Material (1 tank)</u>	<u>Quantity</u>	Structural Steel	400 tons	Steel Reinforcing Bars	5.4 tons	Concrete	211 cu.yds.	Each	3		62,761		20,920																		
<u>Dimensions</u>	<u>Capacity</u>																																				
41' dia. x 39' high	300,000 gals.																																				
<u>Material (1 tank)</u>	<u>Quantity</u>																																				
Structural Steel	400 tons																																				
Steel Reinforcing Bars	5.4 tons																																				
Concrete	211 cu.yds.																																				
188	Ash Disposal Basins																																				
	<p>An Ash Disposal Basin is provided in each 100-Area. Basins are excavated pits and earth dikes. No other material used.</p> <table border="0"> <tr> <td><u>Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>320' x 340' x 11'-6"</td> <td>1,018,700 cu.ft.</td> <td>108,800 sq.ft.</td> </tr> <tr> <td>188-D</td> <td>200' x 280' x 13'-6"</td> <td>1,008,100 cu.ft.</td> <td>78,400 sq.ft.</td> </tr> <tr> <td>188-F</td> <td>(Irregular)-(Construction Borrow Pit)</td> <td></td> <td></td> </tr> </table>	<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>	320' x 340' x 11'-6"	1,018,700 cu.ft.	108,800 sq.ft.	188-D	200' x 280' x 13'-6"	1,008,100 cu.ft.	78,400 sq.ft.	188-F	(Irregular)-(Construction Borrow Pit)			Each	2		558,858		279,279																
<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>																																			
320' x 340' x 11'-6"	1,018,700 cu.ft.	108,800 sq.ft.																																			
188-D	200' x 280' x 13'-6"	1,008,100 cu.ft.	78,400 sq.ft.																																		
188-F	(Irregular)-(Construction Borrow Pit)																																				
189-E	Refrigeration Building	Each	2		2,224,473		1,112,236																														
189-E	Refrigeration Building Equipment																																				
	<p>A Refrigeration Building is provided in the D and F Areas only. The buildings are similar except the D Area building is approximately 50 percent larger. The construction consists of reinforced concrete foundations, steel framing, concrete block walls, and a precast concrete slab roof covered with a built-up roof of tar and gravel. Beneath this building are two concrete pipe trenches and one reinforced concrete tank pit. One side wall is common to the 188 building.</p>																																				

SECRET
PROJECT COST SUMMARY - MILITARY FUNDS
- FINAL DETAIL COST STATEMENT -

REPORTING OFFICE RAIFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
188	Refrigeration Building (continued)							
	188-D Bldg. (Overall)	Volume						
	188-F Bldg. (Overall)	Area						
		Dimensions						
		Volume						
		Area						
		Material	Quantity					
		Structural Steel	151 tons					
		Reinforcing Steel Bars	52 tons					
		Reinforcing Steel Mesh	13,000 sq.ft.					
		Concrete	1,748 cu.yds.					
		Concrete Blocks	41,300 blocks					
		Roofing	192 squares					
130-B	Process Pump House	Each	3		4,263,611		1,417,687	
190-E	Process Pump House Equipment	Each	3		8,164,698		2,721,633	
	A Process Pump House is provided in each of the three 130-Areas. One side is common with the 188 building. The building consists of a large tank room, a process pump room, a re-use pump room, a number of small rooms, two pipe tunnels, and a re-use water reservoir. The structure is one-story and has a reinforced concrete foundation, steel frame, concrete block superstructure, and a concrete precast roof with built-up roofing.							
		Dimensions						
		Volume						
		Area						
		Material	Quantity					
		Structural Steel	647 tons					
		Reinforcing Steel Bars	33 tons					
		Reinforcing Steel Mesh	3,360 sq.ft.					
		Concrete	7,756 cu.yds.					
		Concrete Blocks	127,000 blocks					
	Sub-Total				118,661,222			
	100 AREA ADMINISTRATIVE BUILDINGS AND EQUIPMENT:							
1701-B	Gate House	Each	3		66,076		21,692	
1701-E	Gate House Equipment	Each	3		23,331		7,777	
	One Gate House is provided in each of the three 100 Areas. The buildings are identical two-story frame structures resting on concrete foundations and reinforced concrete first floor. Second floor, walls and partitions are lined and ceiling is insulated. Exterior walls are drop-siding and roof is tar and gravel surfaced.							
		Overall Dimensions						
		Volume						
		Area						
1704-B	Supervisors' Office and Laboratory Equipment	Each	3		267,384		88,998	
1704-E	Supervisors' Office and Laboratory Equipment	Each	3		76,371		26,124	
	One Supervisors' Office and Laboratory building is provided in each of the three 100 Areas. This frame, one-story, T-shaped building has concrete and concrete block foundation and wood floor, walls, partitions and roof covered with built-up asphalt felt. In one front corner is located a laboratory with reinforced concrete floor and concrete walls and ceiling 2' thick.							
		Overall Dimensions						
		Volume						
		Area						
		Material	Quantity					
		Framing	17,384 f.b.w.					
		Siding	7,440 sq.ft.					
		Sheathing	16,740 sq.ft.					
		Flooring	7,700 sq.ft.					
		Concrete	176 cu.yds.					
		Concrete Block	2,400 blocks					
		Roofing	94 squares					
		Blanket Insulation	380 sq.ft.					
		Freshwood	8,330 sq.ft.					
		Asbestos Board	7,370 sq.ft.					
		Gypsum Board	7,670 sq.ft.					
1706-B	Test Laboratory	Each	1		17,277		17,277	
1706-E	Test Laboratory Equipment	Each	1		11,061		11,061	
	One Test Laboratory is provided, located in the 100-F Area. It consists of two Pacific Hutments joined together at the ends, and mounted on a concrete floor. A small frame overhead tank tower and a small frame pump house complete the unit.							
		Dimensions						
		Volume						
		Area						
1707-B	Change House	Each	6		177,462		29,577	
1707-E	Change House Equipment	Each	6		16,118		2,686	
	Two Change Houses are located in each of the 100 Areas. These rectangular, one-story, frame buildings are supported on concrete and concrete block foundations and have a reinforced concrete floor. Walls and partitions are lined, but no ceilings are provided.							

PROJECT COST SUMMARY --- MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE RAAFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
1707	Change House (continued)							
	<p>Overall Dimensions 66' x 30' x 18'</p> <p>Volume 31,920 cu.ft.</p> <p>Area 1,998 sq.ft.</p> <p>Material Quantity (one Change House)</p> <p>Framing 1,734 f.b.m.</p> <p>Siding 1,880 sq.ft.</p> <p>Sheathing 8,000 sq.ft.</p> <p>Concrete 37 cu.yds.</p> <p>Concrete Blocks 643 blocks</p> <p>Roofing 22 squares</p> <p>Preswood 2,877 sq.ft.</p> <p>Gypsum Board 278 sq.ft.</p> <p>Asbestos Board 4,578 sq.ft.</p> <p>Concrete floor (4") 2,000 sq.ft.</p>							
1709-B	Fire Headquarters	Each	3		103,916		34,639	
1709-E	Fire Headquarters Equipment	Each	3		10,318		3,439	
	<p>One Fire Headquarters building is provided in each of the three 100 Areas. The buildings consist of a permanently constructed Truck Storage building and an addition of temporary design to furnish living quarters for the firemen. Buildings are identical.</p> <p>The Truck Storage building is a one-story, frame structure, with a 30' hose drying tower, supported on a concrete foundation and reinforced concrete floor.</p> <p>Living Quarters building is a rectangular, one-story, frame structure with gypsum board exterior and celotex interior walls and ceiling, and roll roofing on a wood roof. A wood floor is supported on timber posts.</p>							
	<p>Truck Storage Overall Dimensions 47' x 38' x 34'</p> <p>Volume 28,308 cu.ft.</p> <p>Area 1,810 sq.ft.</p> <p>Living Quarters Overall Dimensions 70' x 25' x 18'</p> <p>Volume 23,800 cu.ft.</p> <p>Area 1,780 sq.ft.</p> <p>Material Quantity</p> <p>Framing 14,670 f.b.m.</p> <p>Siding 3,655 sq.ft.</p> <p>Sheathing 8,777 sq.ft.</p> <p>Wood Flooring 2,310 sq.ft.</p> <p>Concrete Flooring 1,830 sq.ft.</p> <p>Reinforcing Steel Mesh 2,040 sq.ft.</p> <p>Concrete 47.3 cu.yds.</p> <p>Roofing 42.8 squares</p> <p>Blanket Insulation 4,380 sq.ft.</p> <p>Gypsum Board 1,830 sq.ft.</p> <p>Asbestos Board 3,833 sq.ft.</p> <p>Celotex 2,768 sq.ft.</p> <p>Linoleum 288 sq.ft.</p>							
1713-B	Store Rooms	Each	7		374,943		63,562	
1713-E	Store Room Equipment	Each	7		13,640		1,984	
	<p>1713 - One Storeroom building is provided in each of the three 100 Areas. These rectangular, one-story, frame buildings are identical, having concrete and concrete block foundations, reinforced concrete floors, drop-siding walls, and tar and gravel roof surfacing. Interior is unfinished except office and wash rooms.</p> <p>1713-A - One Essential Material Storeroom is provided in each of the three 100 Areas. These former TC buildings are one-story post and girder structures having wood posts on wood mats, wood floors, gypsum board walls, and rolled roofing.</p> <p>1713-B - This building in the 100-B Area is similar in construction to 1713-A buildings.</p>							
	<p>1713 Overall Dimensions 77' x 64' x 18'</p> <p>Volume 88,800 cu.ft.</p> <p>Area 4,168 sq.ft.</p> <p>1713 BA 130' x 176' x 12'</p> <p>Volume 211,200 cu.ft.</p> <p>Area 17,600 sq.ft.</p> <p>1713 DA 80' x 208' x 13'</p> <p>Volume 218,320 cu.ft.</p> <p>Area 16,840 sq.ft.</p> <p>1713 FA 104' x 80' x 14'</p> <p>Volume 118,480 cu.ft.</p> <p>Area 8,320 sq.ft.</p> <p>1713 BB 104' x 36' x 10'</p> <p>Volume 37,440 cu.ft.</p> <p>Area 3,744 sq.ft.</p> <p>Material Quantity</p> <p>Framing 10,728 f.b.m.</p> <p>Siding 3,144 sq.ft.</p> <p>Sheathing 7,344 sq.ft.</p> <p>Concrete Flooring (4") 4,160 sq.ft.</p> <p>Concrete 81.6 cu.yds.</p> <p>Concrete Blocks 873 blocks</p> <p>Roofing 42 squares</p> <p>Celotex Insulation 168 sq.ft.</p> <p>Preswood Board 1,744 sq.ft.</p>							
1716-B	Oil and Paint Storage Building	Each	3		18,146		6,382	
1716-E	Oil and Paint Storage Building Equipment	Each	3		3,318		1,108	
	<p>One Oil and Paint Storage Building is provided in each of the three 100 Areas. Buildings are identical, one-story, two-room, frame structures. Foundations and partitions are concrete block; floor is reinforced concrete; walls are drop siding on sheathing; and roof is built up tar and gravel on wood.</p>							
	<p>Overall Dimension 41' x 14' x 18'</p> <p>Volume 10,884 cu.ft.</p> <p>Area 888 sq.ft.</p> <p>Material Quantity</p> <p>Framing 1,028 f.b.m.</p> <p>Siding 1,320 sq.ft.</p> <p>Sheathing 1,810 sq.ft.</p>							



~~SECRET~~
PROJECT COST SUMMARY --- MILITARY FUNDS
--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE WAR DEPARTMENT, WASH. PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO.	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
1716	Cil and Paint Storage Building (continued)							
	Material			Quantity				
	Concrete Flooring			870 sq.ft.				
	Concrete			4.4 cu.yds.				
	Concrete Blocks			647 blocks				
	Roofing			6.7 squares				
1716-B	Automotive Repair Shop	Each	3		30,546		10,182	
1716-E	Automotive Repair Shop Equipment	Each	3		8,161		2,717	
	One Automotive Repair Shop is provided in each of the three 100 Areas. Buildings are one-story frame structures, "L" shaped in B & D Areas, but an addition in F Area makes it "T" shaped. Foundations are concrete block and concrete piers; floors are cinder in B and D Areas and reinforced concrete in F. Area walls are drop siding on sheathing; roofs built-up surfacing on wood.							
	Overall Dimensions	Volume	Area					
1716 B & D	83' x 40' x 18'	30,400 cu.ft.	1,762 sq.ft.					
1716 F	53' x 48' x 18'	31,440 cu.ft.	1,842 sq.ft.					
	Materials	Quantity (one building)						
		1716 B & D	1716 F					
	Framing	5,376 f.b.m.	5,500 f.b.m.					
	Siding	3,036 sq.ft.	3,836 sq.ft.					
	Sheeting	4,800 sq.ft.	5,600 sq.ft.					
	Cinder Flooring	1,762 sq.ft.						
	Concrete Flooring		1,842 sq.ft.					
	Concrete	6.8 cu.yds.	2.8 cu.yds.					
	Concrete Blocks	860 blocks	660 blocks					
	Roofing	18 squares	18.8 squares					
1717-B	Combined Shops	Each	3		306,064		102,688	
1717-E	Combined Shops Equipment	Each	3		317,974		106,591	
	One Combined Shops building is provided in each of the three 100 Areas. These identical one-story, frame buildings contain a machine shop, carpenter shop, pipe shop, electric shop, forge shop, tool room, 6 offices, and a toilet. 1717-B houses considerably more equipment. Foundations are concrete and concrete block; floor is reinforced concrete; walls are drop-siding on sheathing but not lined; partitions are lined one side only. Two monorail cranes are installed in this building.							
	Overall Dimensions	Volume	Area					
	100' x 80' x 28'	224,000 cu.ft.	12,800 sq.ft.					
	Material	Quantity						
	Framing	36,500 f.b.m.						
	Siding	20,000 sq.ft.						
	Sheeting	33,000 sq.ft.						
	Concrete Flooring	12,000 sq.ft.						
	Concrete	193 cu.yds.						
	Roofing	120 squares						
	Preswood	6,384 sq.ft.						
	Asbestos Board	3,220 sq.ft.						
	Structural Steel	1.2 tons						
	Reinforcing Steel Mesh	12,000 sq.ft.						
1718-B	First Aid Building	Each	3		60,435		20,145	
1719-E	First Aid Building Equipment	Each	3		8,374		2,791	
	One First Aid Building has been provided in each of the three 100 Areas. This rectangular shaped, one-story, frame building has concrete and concrete block foundations, reinforced concrete floor with asphalt tile surface, drop-siding on sheathing walls and felt covered roof. Partitions are lined on one side with preswood and the ceiling with gypsum board. A waiting room has been added. This rectangular shaped, frame building has wood floor and is supported on timber skids.							
	Overall Dimensions	Volume	Area					
First Aid Building	32' x 28' x 12'	11,200 cu.ft.	616 sq.ft.					
Waiting Room	24' x 16' x 12'	4,416 cu.ft.	384 sq.ft.					
	Material	Quantity						
		First Aid Bldg.	Waiting Room					
	Framing	4,117 f.b.m.	1,370 f.b.m.					
	Siding	1,160 sq.ft.	640 sq.ft.					
	Sheeting	2,340 sq.ft.	1,024 sq.ft.					
	Flooring - Concrete	626 sq.ft.						
	Flooring - Wood T & G		384 sq.ft.					
	Concrete	14 cu.yds.						
	Concrete Block	30 blocks						
	Roofing	10 squares	3.9 squares					
	Preswood Board	2,387 sq.ft.						
	Gypsum Board	701 sq.ft.	1,024 sq.ft.					
	Asphalt Tile	68 sq.yds.						
1720-E	Patrol Headquarters	Each	3		115,045		38,348	
1720-E	Patrol Headquarters Equipment	Each	3		16,028		5,343	
	One Patrol Headquarters building is provided in each of the three 100 Areas. These rectangular shaped, one-story, frame buildings are identical. Foundation is concrete and concrete block; floor is reinforced concrete, walls are drop-siding on sheathing, roof is built-up tar and gravel on wood; walls are unlined and partitions lined one side only with preswood and asbestos board.							

SECRET
PROJECT COST SUMMARY --- MILITARY FUNDS
--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE HAMFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
1720	Patrol Headquarters (continued)							
	Overall Dimensions 79' x 33' x 18'	Volume 37,920 cu.ft.	Area 2,528 sq.ft.					
	Material	Quantity						
	Framing	4,718 f.b.m.						
	Siding	3,092 sq.ft.						
	Sheathing	6,704 sq.ft.						
	Concrete Flooring	2,528 sq.ft.						
	Concrete	51.3 cu.yds.						
	Concrete Blocks	830 blocks						
	Roofing	26.1 squares						
	Preswood Board	4,818 sq.ft.						
	Asbestos Board	1,100 sq.ft.						
1722-B	Area Shops	Each	4		54,833		13,868	
1722-B	Area Shops Equipment	Each	4		2,927		732	
	1722 - One Area Shops building is provided in each of the three 100 Areas. These identical, rectangular shaped, one-story, frame structures are divided by a concrete block wall into a Riggers Loft and a Paint Storage Room. Foundations are concrete and concrete block; floor is reinforced concrete; walls are drop-siding over sheathing; and flat roof is wood with built-up tar and gravel surface.							
	1722-A - This former construction building located in the 100-B Area is of wood frame post and girder construction with gypsum board exterior walls and roll roofing. Office and shop and has wood floor and open storage and has dirt floor.							
	Overall Dimensions	Volume	Area					
1722	40' x 30' x 15'	18,000 cu.ft.	1,200 sq.ft.					
1722-A	80' x 170' x 10'	76,600 cu.ft.	7,560 sq.ft.					
	Material	Quantity						
		1722						
	Framing	3,331 f.b.m.						
	Siding	1,540 sq.ft.						
	Sheathing	2,740 sq.ft.						
	Concrete Flooring	1,200 sq.ft.						
	Concrete Blocks	866 blocks						
	Roofing	12 squares						
	Preswood Board	1,540 sq.ft.						
1720	Extra Machinery Storehouses	Each	2		166,831		83,415	
	One Extra Machinery Storehouse is provided in the 100-B and 100-D Areas. These similar former construction buildings are wood post and girder construction with wood mat foundations, wood floors, gypsum board exterior walls, celotex interior linings, and roll roofing over wood sheathing. Wood loading platforms run the full length on both sides.							
	Overall Dimensions	Volume	Floor Area					
	100' x 178' x 17'	174,200 cu.ft.	16,352 sq.ft.					
	Material	Quantity						
	Framing	43,800 f.b.m.						
	Flooring	31,000 f.b.m.						
	Sheathing	12,000 f.b.m.						
	Gypsum Board	6,000 sq.ft.						
	Roofing	118 squares						
	Celotex	4,860 sq.ft.						
1734	Gas Cylinder Storage	Each	3		7,652		2,551	
	One Gas Cylinder Storage building is provided in each of the three 100 Areas. These identical, one-story, frame structures with over hanger roof have four storage spaces. The foundations is concrete; the floor, reinforced concrete; the walls are sheathing, open top and bottom, and the roof is wood with tar and gravel surface.							
	Overall Dimensions	Volume	Area					
	24' x 10' x 12'	2,880 cu.ft.	240 sq.ft.					
	Material	Quantity						
	Framing	936 f.b.m.						
	Sheathing	936 sq.ft.						
	Concrete Flooring	240 sq.ft.						
	Concrete	10 cu.yds.						
	Reinforcing Steel Mesh	240 sq.ft.						
	Roofing	3.5 squares						
1736	Training Building	Each	1		14,186		14,186	
	One Training Building is provided in the 100-D Area only. This former construction building is wood frame with wood foundations and floor, gypsum board exterior walls, and rolled roofing.							
	Overall Dimensions	Volume	Area					
	96' x 24' x 10'	23,040 cu.ft.	2,304 sq.ft.					
	Sub-Total				2,290,831			
	TOTAL 100 AREA BUILDINGS AND EQUIPMENT				120,962,057			

~~SECRET~~
PROJECT COST SUMMARY... MILITARY FUNDS
-FINAL DETAIL COST STATEMENT...

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

COMB NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
	200 AREA BUILDINGS AND EQUIPMENT:							
	200 AREA MANUFACTURING BUILDINGS AND EQUIPMENT:							
211	<p>Tank Farms</p> <p>Tank Farms were constructed for each 200 Process Group, F, U, & B, for the handling and storage of liquid chemicals and are located at the rear of the 221 buildings. The Tank Farm is divided into two parts: vertical storage tanks and horizontal storage tanks.</p> <p>Vertical Storage Tanks: Nine 18-8-3-0b vertical storage tanks 10' diameter by 14' high are arranged in two rows on concrete octagon-shaped foundations with wood frame access stairways and platforms.</p> <p>Horizontal Storage Tanks: Six horizontal storage tanks adjoin the vertical storage tanks on reinforced concrete cradles and are provided with wood frame access stairways and platforms. Pumps are used for necessary transfer of chemicals.</p> <p><u>Overall Dimensions</u> <u>Volume</u> <u>Floor Area</u> 120' x 164' x 14' 274,026 cu. ft. 19,472 sq. ft.</p> <p><u>Material</u> <u>Quantity</u> Lumber (framing) 17,000 f.b.m. Reinforcing Steel 1.0 tons Concrete 210 cu. yds.</p> <p>EQUIPMENT INCLUDED: 14 Storage Tanks, 13 Transfer Pumps, 1 Circulating Pump and 1 - 60 ton Tank Scale.</p>	Each	3		600,343		222,128	
212-B	<p>Lag Storage Building</p> <p>Three Lag Storage Buildings are provided in the 200-B Area for storage of partially processed material. These identical buildings are essentially one-story steel frame with concrete brick and concrete block walls on reinforced concrete foundations and precast tile roof covered with built-up felt, gravelled surface roofing. Each building is divided into three parts: Transfer Room, Storage Room, and Fan Room.</p> <p>The Transfer Room accommodates a railroad car and is fitted with a steel roller door and an overhead crane.</p> <p>The Storage Room is fitted with a monorail system and houses a 20'-9" deep water filled basin. Floor, tapered walls, and piers supporting wood operating floor are reinforced concrete construction.</p> <p>The Fan Room houses heating and ventilating equipment.</p> <p><u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> 76' x 43'-8" x 17'-6" 104,090 cu. ft. 6,140 sq. ft.</p> <p><u>Material</u> <u>Quantity</u> Wood Flooring 4,000 f.b.m. Concrete 2,336 cu. yds. Concrete Block 6,000 blocks Concrete Brick 20,000 bricks Structural Steel 87.32 tons Reinforcing Steel 84 tons Roofing -1.5 squares</p>	Each	3		184,167		261,349	
212-B	<p>Lag Storage Building Equipment</p> <p>Three Lag Storage Buildings are provided in the 200-B Area for storage of partially processed material. These identical buildings are essentially one-story steel frame with concrete brick and concrete block walls on reinforced concrete foundations and precast tile roof covered with built-up felt, gravelled surface roofing. Each building is divided into three parts: Transfer Room, Storage Room, and Fan Room.</p> <p>The Transfer Room accommodates a railroad car and is fitted with a steel roller door and an overhead crane.</p> <p>The Storage Room is fitted with a monorail system and houses a 20'-9" deep water filled basin. Floor, tapered walls, and piers supporting wood operating floor are reinforced concrete construction.</p> <p>The Fan Room houses heating and ventilating equipment.</p> <p><u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> 76' x 43'-8" x 17'-6" 104,090 cu. ft. 6,140 sq. ft.</p> <p><u>Material</u> <u>Quantity</u> Wood Flooring 4,000 f.b.m. Concrete 2,336 cu. yds. Concrete Block 6,000 blocks Concrete Brick 20,000 bricks Structural Steel 87.32 tons Reinforcing Steel 84 tons Roofing -1.5 squares</p>	Each	3		573,799		191,266	
213-B	<p>Mazarsine Storage Building</p> <p>One Mazarsine Storage Building is provided in the 200-B Area. This building containing two identical, barrel-vaults is a reinforced concrete, earth covered structure with the entrance end of each vault forming a continuous wire shaped retaining wall with attached loading platforms. Each section contains three rooms, namely: Mazarsine, V-antibule, and Instrument. The latter two rooms have six-hour fire resistive, double combination lock, steel doors installed in the retaining wall. Roofs have membrane waterproofing, 2 ply, with 1" galches protective covering and exterior surface of rear and side walls is treated with "Carbo-site" waterproofing. Ventilation is provided by four 12" diameter A.C.M. ventilators in each unit. Reinforced concrete shelving with concrete brick partitions line each side of Mazarsine Section.</p> <p><u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> 47' x 147' x 21' 14,877 cu. ft. 1,155 sq. ft.</p> <p><u>Material</u> <u>Quantity</u> Reinforcing Steel 145 tons Concrete 403 cu. yds. Concrete Brick 1,500 bricks Waterproofing 6.5 squares Palleting (Carbo-site) 1,750 sq. ft.</p>	Each	2		70,572		35,286	
213-B	<p>Mazarsine Storage Building Equipment</p> <p>One Mazarsine Storage Building is provided in the 200-B Area. This building containing two identical, barrel-vaults is a reinforced concrete, earth covered structure with the entrance end of each vault forming a continuous wire shaped retaining wall with attached loading platforms. Each section contains three rooms, namely: Mazarsine, V-antibule, and Instrument. The latter two rooms have six-hour fire resistive, double combination lock, steel doors installed in the retaining wall. Roofs have membrane waterproofing, 2 ply, with 1" galches protective covering and exterior surface of rear and side walls is treated with "Carbo-site" waterproofing. Ventilation is provided by four 12" diameter A.C.M. ventilators in each unit. Reinforced concrete shelving with concrete brick partitions line each side of Mazarsine Section.</p> <p><u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> 47' x 147' x 21' 14,877 cu. ft. 1,155 sq. ft.</p> <p><u>Material</u> <u>Quantity</u> Reinforcing Steel 145 tons Concrete 403 cu. yds. Concrete Brick 1,500 bricks Waterproofing 6.5 squares Palleting (Carbo-site) 1,750 sq. ft.</p>	Each	2		4,355		2,177	
214	<p>Process Waste Disposal Trench</p> <p>One Process Waste Disposal Trench is provided in the 200 East Area. This facility consists of a V shaped ditch, service road and fence.</p> <p><u>Dimensions</u> <u>Volume</u> <u>Area</u> 15'-0" x 250' 12,500 cu. ft. 37,500 sq. ft. Overall Trench 200' x 16' x 8' 12,800 cu. ft. 3,200 sq. ft.</p>	Each	1		1,671		1,671	

~~SECRET~~

PROJECT COST SUMMARY --- MILITARY FUNDS --FINAL DETAIL COST STATEMENT--

REPORTING OFFICE ASTOR ENGINEERS PROJECT DESCRIPTION PLASTONUM PRODUCTION PLANT

MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																				
			ACTUAL		ACTUAL		ACTUAL																																				
214	Process Waste Disposal Trench (Continued)																																										
	<u>Material</u> Lumber 2,000 f.b.s. Woven Wire -b' 1,000 ft. Barb Wire 2,400 ft. Excavation 475 cu.yds.																																										
221-B	Cell Building	Each	3		19,376,531		6,458,844																																				
221-B	Cell Building Equipment	Each	3		14,907,672		5,635,891																																				
	<p>One Cell Building is provided in each of the T, U, & B process groups of the 200 Area. The buildings are identical in construction and shape except that 221-T is 65' longer, having a Head End Addition. The buildings are rectangular in shape with approximately one-quarter below grade, and construction is massive reinforced concrete, the foundation being 6' to 8' thick, walls 1', 5' & 7' and roof 1' to 4' thick. Stair towers are constructed on both back and front sides and a reinforced concrete railroad tunnel extends 150' from front side to provide rail service to the building. The building is separated into two main portions: Galleries and Canyon. Control Boards are located in three galleries, one above the other, along the front side of building. The Canyon contains the cells which have removable reinforced concrete covers, and an exhaust duct and a fire trench running the length of the building.</p> <p><u>Overall Dimensions</u> <u>Volume</u> <u>Area</u></p> 221-T 85'-2" x 875'-6" x 102' 5,885,220 cu.ft. 66,419 sq.ft. 221-U & B 85'-2" x 810'-6" x 102' 5,448,444 cu.ft. 61,442 sq.ft. <p><u>Material</u> <u>Quantity</u></p> <table border="1"> <tr> <td></td> <td><u>Unit</u></td> <td><u>221-T</u></td> <td><u>221-U</u></td> <td><u>221-B</u></td> </tr> <tr> <td>Reinforcing Steel</td> <td>tons</td> <td>1,840</td> <td>1,678</td> <td>1,678</td> </tr> <tr> <td>Reinforcing Mesh</td> <td>sq.ft.</td> <td>27,000</td> <td>23,000</td> <td>23,000</td> </tr> <tr> <td>Concrete</td> <td>cu.yds</td> <td>90,473</td> <td>81,003</td> <td>79,469</td> </tr> <tr> <td>Concrete Blocks</td> <td>blocks</td> <td>500</td> <td>500</td> <td>500</td> </tr> <tr> <td>Roofing</td> <td>squares</td> <td>408</td> <td>446</td> <td>446</td> </tr> <tr> <td>* Structural Steel</td> <td>tons</td> <td>140,488</td> <td>140,688</td> <td>140,688</td> </tr> </table> <p>* Roof trusses for temporary construction use only.</p>		<u>Unit</u>	<u>221-T</u>	<u>221-U</u>	<u>221-B</u>	Reinforcing Steel	tons	1,840	1,678	1,678	Reinforcing Mesh	sq.ft.	27,000	23,000	23,000	Concrete	cu.yds	90,473	81,003	79,469	Concrete Blocks	blocks	500	500	500	Roofing	squares	408	446	446	* Structural Steel	tons	140,488	140,688	140,688							
	<u>Unit</u>	<u>221-T</u>	<u>221-U</u>	<u>221-B</u>																																							
Reinforcing Steel	tons	1,840	1,678	1,678																																							
Reinforcing Mesh	sq.ft.	27,000	23,000	23,000																																							
Concrete	cu.yds	90,473	81,003	79,469																																							
Concrete Blocks	blocks	500	500	500																																							
Roofing	squares	408	446	446																																							
* Structural Steel	tons	140,488	140,688	140,688																																							
222-B	Sample Preparation Laboratories	Each	3		502,039		167,446																																				
222-B	Sample Preparation Laboratories Equipment	Each	3		42,160		144,531																																				
	<p>One Sample Preparation Laboratory building is provided in each of the 200 Process Groups - T, U & B. The buildings are identical, one-story, 22 rooms, reinforced concrete frame and concrete block wall structures. Roofs are reinforced concrete with 1" insulation board built-up, gravel surfacing. Floors are reinforced concrete and partitions are 4" concrete block. Two rooms are of explosion proof construction: 2" thick reinforced concrete walls and ceiling, and a floor built up of a 2" layer of cork between two 4" layers of concrete. The building is windowless. A Sheetmetal lean-to and Sheetmetal box is located adjacent to each building for solvent storage.</p> <p><u>Overall Dimensions</u> <u>Volume</u> <u>Area</u></p> 64' x 100'-6" x 15'-2" 111,862 cu.ft. 1,136 sq.ft. <p><u>Material</u> <u>Quantity</u></p> Lumber (trim) 1,000 f.b.s. Structural Steel 0.25 tons Reinforcing Steel 17.5 tons Reinforcing Mesh 7,000 sq.ft. Concrete 659 cu.yds. Roofing (Built-up) 16.71 squares (Sheetmetal) 0.40 squares Concrete Block 8" x 8" x 16" 4,470 blocks Concrete Block 4" x 8" x 16" 4,000 blocks Plaster (3/8" thick) 359 sq.yds. Linoleum (1/8" thick) 455 sq.ft. Asphalt Tile Floor Covering 2,760 sq.ft. (1/16" thick) Cork Floor Insulation (2" thick) 786 sq.ft. Roof Insulation (1" thick) 47.41 squares Fibrocoustic Board (1" thick) 1,250 sq.ft.							301,399																																			
224-B	Bulk Reduction Buildings	Each	3		1,919,012		646,337																																				
224-B	Bulk Reduction Buildings Equipment	Each	3		4,618,470		1,539,123																																				
	<p>Three 3-story reinforced concrete frame structures with concrete and concrete block exterior and interior walls were constructed, one for each of the 200 Process Groups, T, U, & B. Each building contains a total of 31 rooms not including two stair towers, one closet, one janitor's closet, and an elevator penthouse. The back side of the main structure has 1" thick concrete walls with a balcony running around three sides. The front side of the main structure is reinforced concrete frame with 8" concrete block panels and 8" and 4" concrete block partitions. The first floor contains two offices, Chemical Storage Room, a Central Ventilation Room, which provides filtered and tempered air with humidification, Lunch Room, Wash Room, Shower Room, two Toilet Rooms and two Locker Rooms. The second floor is principally a Pipe Loft containing five concrete ventilators opposite each centrifuge platform. The third floor is the Operating Gallery containing gauge boards and weigh tanks, etc. Building foundations are comprised of reinforced concrete walls with spread footings, reinforced concrete piers and beams, and concrete pads. Floor slabs are reinforced concrete 4" to 12" thick. Roofs are flat reinforced concrete 5" to 12" thick.</p>						1,852,460																																				

~~SECRET~~

PROJECT COST SUMMARY --- MILITARY FUNDS
--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEERS WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
271	Chemical Preparation & Service Buildings (Continued) Discharge Building Overall 117'-0" x 87'-10"	Volume 406,700 cu.ft.	Area 9,300 sq.ft.					
	Material	Quantity						
	Lumber (iris, platform, & finish)	1,000 f.b.m.						
	Reinforcing Steel	111 tons						
	Reinforcing Mesh #9	4,400 sq.ft.						
	Concrete	1,410 cu.yds.						
	Concrete Blocks	12,000						
	Concrete Bricks 1 1/2" x 3 1/2"	5,000						
	Roofing (built-up)	81.34 sqs.						
	Flooring (Asphalt Tile)	1,076 sq.ft.						
272-B	Area Shops	Each	2		54,379		27,189.50	
272-E	Area Shops Equipment	Each	2		11,944		5,972.00	
	One Area Shops Building is provided the two 200 Areas - East and West. The buildings are similar except the East building has ten bays four stories high and the west has only six. The building has a steel frame, with drop siding over sheathing walls, and built-up felt roof on sheathing. Foundations are reinforced concrete piers and curtain walls. A one story lean-to section with timber frame adjoins one side. Interior walls and linings are terrazzo, gypsum and pressed board.						535661	
	Overall Dimensions	Volume	Area					
272-E	201'-0" x 201'-0" x 10'-0"	307,500 cu.ft.	16,111 sq.ft.					
272-E	151'-5" x 201'-0" x 10'-0"	314,370 cu.ft.	17,461 sq.ft.					
	Material	Quantity						
	Lumber (Framing)	68,000 f.b.m.			60,000 f.b.m.			
	(Sheathing & Decking)	71,700 f.b.m.			62,000 f.b.m.			
	(Siding)	24,000 f.b.m.			20,000 f.b.m.			
	(Pipe line)	4,000 f.b.m.			3,000 f.b.m.			
	Structural Steel	120 tons			10 tons			
	Reinforcing Steel Bars	4.1 tons			4.1 tons			
	Reinforcing Steel Mesh	20,708 sq.ft.			20,708 sq.ft.			
	Concrete	31 cu.yds.			30 cu.yds.			
	Roofing	238.54 squares			238.54 squares			
	Terrazzo Boards	770 sq.ft.			770 sq.ft.			
	Gypsum Board 1/2"	1,100 sq.ft.			2,050 sq.ft.			
	Presswood 1/2"	1,200 sq.ft.			1,200 sq.ft.			
273-B	Heat Treating Furnace	Each	1		216,024		216,024	
273-E	Heat Treating Furnace Equipment	Each	1		27,126		27,126	
	One Heat Treating Furnace is provided in the 200-E Area. This building consists of a rectangular structural steel frame building set on reinforced concrete foundations having corrugated asbestos siding and roofing. The building houses a heat treating furnace having approximately 15' x 20' x 10' inside dimensions and will handle a 12' x 24' wide gauge car. Other facilities are a transfer, loading, and unloading area; a chemical and oil storage farm; and a pickling tank consisting of a reinforced concrete tank with carbon and acid proof brick lining approximately 18' x 24' x 10' and a water spray quenching station with equipment supported on a steel frame.				274819			
	Overall Dimensions	Volume	Area					
	162'-0" x 225'-0" x 10'-0"	368,325 cu.ft.	17,015 sq.ft.					
	Material	Quantity						
	Lumber	2,500 f.b.m.						
	Structural Steel	71.16 tons						
	Reinforcing Steel	15 tons						
	Reinforcing Mesh	1,604 sq.ft.						
	Concrete	451 cu.yds.						
	Corrugated Asbestos	9,000 sq.ft.						
	Carbon Brick (2 1/2" x 4" x 8")	10,000						
	Acid Proof Brick (2 1/2" x 4" x 8")	8,500						
	*Does not include structural steel furnished by Sub-Contractor for use in direct furnace construction.							
274	Machinery Storehouse	Each	2		58,825		29,412	
	One Machinery Storehouse is provided in each of the two 200 Areas, E & W. Building foundations are 8" reinforced concrete curtain walls with tapered concrete piers supporting the center columns. Floor slabs are reinforced concrete 6" thick and built up above grade. From the floor up the buildings are of wood frame, post and girder construction, with 1" F. & G. sheathing and decking throughout. Side walls are covered with 1" drop siding with building paper insulation between siding and sheathing. Roofs are sloped two ways and are covered with built-up felt, gravel surfaced.							
	Dimensions	Volume	Area					
	79'-5" x 86' x 20'-7"	78,111 cu.ft.	7,792 sq.ft.					
	Material	Quantity						
	Lumber (Framing)	7,000 f.b.m.						

SECRET
PROJECT COST SUMMARY -- MILITARY FUNDS
--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEERS WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
274	Machinery Storehouse (Continued) Material (Siding) (Decking) Reinforcing Steel Reinforcing Mesh #9 & #11 Concrete Roofing (built-up) Quantity 1,025 f.b.m. 1,825 f.b.m. 2.0 tons 4,400 sq.ft. 228 cu.yds. 39.48 sqs.							
275	Chemical Storehouse One Chemical Storehouse is provided in each of the two 200 Areas, E & W. Building foundations are 8" reinforced concrete curtain walls with tapered concrete viers supporting the center column. Floor slabs are reinforced concrete 6" thick and built 4' above grade. From the floor up the buildings are of wood frame, post and girder construction, with 1" T. & G. sheathing and decking throughout. Side walls are covered with 1" drop siding with building paper insulation between siding and sheathing. Roofs are sloped two ways and are covered with built-up felt, gravel surfaced. Building Overall Dimensions Volume Area 181'-0" x 20'-7" 74,111 cu.ft. 1,762 sq.ft. Material Quantity Lumber (Framing) 7,000 f.b.m. (Siding) 1,025 f.b.m. (Decking) 1,825 f.b.m. Reinforcing Steel 2.0 tons Reinforcing Mesh #9 & #11 4,400 sq.ft. Concrete 228 cu.yds. Roofing (built-up) 39.48 sqs.	Each	2		47,400		23,745	
282-B	Reservoir & Pump House Building	Each	2		547,441		171,470	
282-B	Reservoir & Pump House Building Equipment One Reservoir and Pump House Building is provided in each of the two 200 Areas - East & West. This structure consists of an Inlet House; Reservoir; Pump House; and Chlorine Storage Structure. The construction of the Inlet House is as follows: one-story concrete block building one-half below grade, 9" reinforced concrete foundation wall spread footings, flat concrete tile roof covered with built-up felt gravel surfaced roofing supported by a rural steel frame. The Reservoir is of concrete construction with inside dimensions of 172' x 172' with a maximum storage depth of 1'-10" and a capacity 3,000,000 gals.. The Pump House Building is a two-story structure having the basement or pump section built entirely below grade, and is a concrete block structure with a concrete tile roof covered with built-up gravel surfaced roofing supported by structural steel roof framing. The Chlorine Storage structure is concrete block construction and concrete floor slab. Overall Dimensions Volume Area 174' x 205' x 15'-2" 266,381 cu.ft. 12,100 sq.ft. Material Quantity Lumber (Framing) 1,000 f.b.m. Structural Steel 5.6 tons Reinforcing Steel 47 tons Reinforcing Mesh 15,800 sq.ft. Concrete 1,715 cu.yds. Concrete Blocks (8"x8"x16") 1,450 Roofing (built up) 14 68 squares Concrete Roof Tile 644 sq.ft.	Each	2		144,285		72,142	
283-B	Filter Plant Building	Each	2		567,036		283,518	
283-B	Filter Plant Building Equipment One Filter Plant Building is provided in both the 200E and the 200 W Areas. Each plant consists of Sedimentation Basins, Head House, Clearwell Reservoir, and Pump Room, identical throughout. On the front side of the Head House are the two open, reinforced concrete Sedimentation Basins each 17'x41'x12'. The Head House is an L-shaped, 2 & 3-story structure of both reinforced concrete and structural steel frame with concrete block walls and partitions on reinforced concrete foundations. Roof is concrete tile with built-up felt and gravel surfacing. The sub-level, covered Clearwell and Pump Room located on back side of Head House has reinforced concrete footings, walls, floor and roof. Roof surfacing is built-up felt and gravel. Overall Dimensions Volume Area 71'-7" x 118' x 55' 265,492 cu.ft. 8,670 sq.ft. Material Quantity Lumber 2,000 f.b.m. Structural Steel 7.5 tons Reinforcing Steel 103 tons Reinforcing Mesh 3,170 sq.ft. Concrete 1,917 cu.yds. Concrete Blocks 4,150 Concrete Bricks 3,000 bricks Concrete Tile 2,470 sq.ft. Roofing 66.44 squares	Each	2		319,816		159,908	

PROJECT COST SUMMARY --- MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE SAFFORD ENGINEERS WORKS PROJECT DESCRIPTION PLUTONIUM PROTECTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
200 AREA MANUFACTURING BUILDINGS AND EQUIPMENT (Continued):								
284-E	Power Houses	Each	2		1,084,811		542,405	
284-E	Power Houses Equipment	Each	2		2,875,413		1,437,707	
<p>One Power House is provided in each of the two 200 Areas, E & W. Each Power Plant consists of the following structures: Main Power House Building; 2 Reinforced Concrete Stacks partially lined; Coal Handling Conveyor System, including 2 Stack Hopper, Crusher House, and 2 Transfer Houses; and Open Coal Storage Pit; and Salt Dissolving Pit, including a Brine Pump House. Stacks are 6' I. D. at the top and 240' high.</p> <p>Note: See building description 184 E, D & F - Power Houses.</p>								
			<u>Dimensions</u>		<u>Volume</u>		<u>Area</u>	
Power House (Overall)			75' x 156' x 80'		888,882 cu. ft.		21,144 sq. ft.	
Coal Handling System (284-E Overall)			71' x 513' x 88'		90,000 cu. ft.		5,780 sq. ft.	
Coal Handling System (284-W Overall)			71' x 483' x 88'		88,500 cu. ft.		6,090 sq. ft.	
Coal Storage Pit (284-E Overall)			310' x 350' x 11'		1,138,500 cu. ft.		103,500 sq. ft.	
Coal Storage Pit (284-W Overall)			280' x 390' x 11'		1,138,500 cu. ft.		103,500 sq. ft.	
Salt Storage Pit			18' x 12' x 12'		4,704 cu. ft.		416 sq. ft.	
Total 284-E					1,884,782 cu. ft.		130,860 sq. ft.	
Total 284-W					1,722,746 cu. ft.		131,150 sq. ft.	
			<u>Material</u>		<u>Quantity</u>			
Lumber (Framing, Walkways, etc.)					5,000 f.b.m.			
Structural Steel					402 tons			
Grating					3,000 sq. ft.			
Reinforcing Steel					84 tons			
Reinforcing Mesh					290 sqs.			
Concrete			6 x 6 #6		1,640 sqs.			
Concrete Blocks (8" x 8" x 16")					22,000			
Concrete Blocks (12" x 8" x 16")					8,500			
Concrete Bricks (2" x 4" x 8")					15,000			
Concrete Roof Tile					11,000 sq. ft.			
Roofing (built-up)					115 sqs.			
Transite Roofing					45.5 sqs.			
Transite Siding					96.0 sqs.			
<p>* NOTE: Does not include structural steel for Coal Handling System.</p>								
288	Ash Disposal Pit	Each	2		24,015		12,007	
<p>One Ash Disposal Pit is provided in each of the two 200 Areas, E & W. These pits are connected with the power houses by 520' of 5" line in the East Area and 1,250' of 5" line in the West Area. A borrow pit was utilized in the West Area, but a square area was excavated and diked for the East Area.</p>								
			<u>Dimensions</u>		<u>Volume</u>		<u>Area</u>	
East			311' x 311' x 7'-5"		785,400 cu. ft.		86,721 sq. ft.	
West			Irregular					
			<u>Quantity</u>					
East Area			Excavation		11,700 cu. yds.			
West Area			Fill		2,000 cu. yds.			
291-B	Exhauster Buildings and Stacks	Each	3		49,432		17,311	
291-B	Exhauster Buildings and Stacks Equipment	Each	3		484,823		161,542	
<p>Three Exhauster Buildings and Stacks are provided in the 200 Area - one each in the E, W & S Areas adjacent to the 221 buildings. A Stack was constructed in the 200 S Area but other portions were not completed. This structure consists of a control house, three blowers, inlet and outlet ducts and stack. The control house houses the steam powered blower and has reinforced concrete frame, foundation, floors and roof and concrete block walls. The blowers are set on concrete bases. The ducts are underground passageways constructed with 12" thick reinforced concrete walls. The stacks are reinforced concrete shells, 200' tall, having an independent self proof brick lining 5' inside diameter at the top. Stack foundations are reinforced concrete, octagon shaped.</p>								
			<u>Overall Dimensions</u>		<u>Volume</u>		<u>Area</u>	
Control House			17'-0" x 18'-10" x 17'-8"		5,440 cu. ft.		1400 sq. ft.	
Fan Base			1'-0" x 1'-0" x 1'-0"					
Stack Base			23' x 21' x 0'-9"					
Stack			20' High x 13'-10 3/8" O.D. at bottom					
			<u>Inlet Duct</u>					
			<u>Height</u>		<u>Width</u>		<u>Length</u>	
			O.D. 37'-0"		O.D. 8'-0"		L.D. 41'-0"	
			I.D. 31'-0"		I.D. 7'-10"		L.D. 39'-0"	
			I.D. 6'-6"					
			<u>Outlet Duct</u>					
			O.D. 57'-0"		O.D. 5'-0"		L.D. 47'-0"	
			I.D. 10'-9"		I.D. 4'-0"			
			<u>Material</u>		<u>Quantity</u>			
Reinforcing Steel					16.1 tons			



PROJECT COST SUMMARY --- MILITARY FUNDS

--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE RAAFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT

MONTH ENDING 31 DECEMBER 1945

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
291	Exhauster Buildings and Stacks (Continued)							
	Material			Quantity				
	Concrete			497 cu. yds.				
	Roofing (built-up)			1.7 sqs.				
	Concrete Block (8"x8"x16")			735				
292-B	Exhaust Gas Laboratories	Each	1			4,052		4.17
292-E	Exhaust Gas Laboratories Equipment	Each	1			17,740		17.93
	One Exhaust Gas Laboratory is provided in each of the three 200 Areas, T, U, & B. This structure consists of a one-story reinforced concrete and concrete block building with 9" reinforced concrete curtain wall foundation; 4" reinforced concrete floor; 8" concrete block walls; and 4" reinforced flat roof slab, supported with concrete beams, and covered with built-up felt gravel surfaced roofing.							
	Dimensions			Volume				
	Building (Overall)			15' x 21' x 19'-7"				116 sq. ft.
	Material			Quantity				
	Lumber (Flooring & finish)			400 f.b.m.				
	Reinforcing Steel			.40 tons				
	Concrete			21 cu. yds.				
	Roofing (built-up)			3.74 sqs.				
	Concrete Block (8"x8"x16")			1,150				
	Sub-Total					62,417,690		
	200 AREA ADMINISTRATIVE BUILDINGS AND EQUIPMENT:							
271-B	Gate House	Each	6			59,261		9.827
271-E	Gate House Equipment	Each	6			9,818		1,639
	Y & W - One Main Gate House is provided in each of the two 200 Areas - E & W. The buildings are identical, two-story frame structures resting on concrete foundation and reinforced concrete first floor. Exterior walls are drop-siding and roof is tar and gravel surfaced. Second floor walls and partitions are lined and ceiling is insulated.							
	EA & WA - Four one-story frame Gate Houses are provided in the 200 Area at individual buildings, three in W and one in E. Walls are drop-siding exterior and asbestos board interior; floor is concrete, and roof is built up felt on sheathing.							
	Overall Dimensions			Volume				
	Y & W			15,700 cu. ft.				277 sq. ft.
	EA & WA			101 cu. ft.				97 sq. ft.
	Material			Quantity				
	Framing			450 f.b.m.				
	Siding			250 f.b.m.				
	Sheathing			100 f.b.m.				
	Reinforcing Steel Mesh			100 sq. ft.				
	Concrete			2.8 cu. yds.				
	Roofing			1.15 squares				
	Asbestos Board			30 sq. ft.				
2704-B	Supervisors' Office Buildings	Each	2			108,724		54,362
2704-E	Supervisors' Office Buildings Equipment	Each	2			2,664		1,332
	One Supervisors' Office Building is provided in each of the two 200 Areas, Y & W. This structure consists of a one-story, L-shaped, wood frame, gable roof, office building containing 27 rooms. On side building foundation wall a 4" concrete block laid on plain concrete over footings and intermediate supports are reinforced with spread footings covering the center girders and columns. Outside building walls are covered with 1" T & G sheathing and drop sided with building insulation in between. Building ceiled throughout with 1/8" Gypsum board. Roofs are gabled and ripped with a 6 on 12 pitch and are covered with built-up felt roofing over 1" T & G sheathing.							
	Dimensions			Volume				
	Overall			165,850 cu. ft.				2,518 sq. ft.
	Material			Quantity				
	Lumber (Framing)			17,500 f.b.m.				
	(Flooring)			6,600 f.b.m.				
	(Siding)			8,400 f.b.m.				
	(Sheathing & Decking)			11,600 f.b.m.				
	Reinforcing Steel			.1 tons				
	Concrete			10 cu. yds.				
	Concrete Blocks 8" x 8" x 16"			1,400				
	Roofing (built-up)			85.12 sqs.				
	Asbestos Board 1/2"			11,650 sq. ft.				
	Gypsum Board 1/2"			6,600 sq. ft.				
	Pine 1"			490 sq. ft.				
	Celotex 5/8"			30 sq. ft.				
2707-B	Change Houses	Each	4			21,092		5,273
2707-E	Change Houses Equipment	Each	4			10,119		2,530
	2707 - One Change House of this type is provided in both the 200 E and 200 W Areas. Buildings are identical wood frame, one-story structures with concrete footings, concrete block foundations, concrete floors, drop siding over sheathing walls, and built-							

~~SECRET~~
PROJECT COST SUMMARY - MILITARY FUNDS
- FINAL DETAIL COST STATEMENT -

REPORTING OFFICE RAAFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
2707	<p>Change Houses (Continued)</p> <p>up felt and gravel roofing over sheathing. Interior Linings are broadwood gypsum board, and asbestos board.</p> <p>2707-A - One Change House of this type is provided in both the 200 E and 200 W Areas. Construction is similar to above buildings.</p> <p align="center"> <u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> 77'-5" x 41'-5" x 10' 27,210 cu. ft. 3,551 sq. ft. 16' x 41'-10" x 15' 10,515 cu. ft. 701 sq. ft. </p> <p align="center"> <u>Material</u> <u>Quantity</u> Lumber (Framing) 2707 2707-A (Siding) 5,000 f.b.m. 1,700 f.b.m. (Sheathing) 1,200 f.b.m. 1,450 f.b.m. 5,000 f.b.m. 2,150 f.b.m. Roofing 26.75 squares 100 squares Concrete 46.5 cu. yds. 13 cu. yds. Concrete Block 400 blocks 400 blocks Asbestos Board 406 sq. ft. 1,410 sq. ft. Freshwood 1,000 sq. ft. Gypsum Board 100 sq. ft. </p>							
2709-B	Fire Head Quarters	Each	2		65,519		32,759	
2709-B	<p>Fire Head Quarters Equipment</p> <p>One Fire Headquarters building is provided in each of the two 200 Areas. The buildings consist of a permanently constructed Truck Storage building and an addition of temporary design to furnish living quarters for the firemen. The buildings are identical.</p> <p>Truck Storage building is a one-story, frame structure with 10' hose drying tower, supported on a concrete foundation and reinforced concrete floor.</p> <p>Living Quarters building is a rectangular one-story, frame structure with gypsum board exterior and celotex interior walls, and ceiling, and roll roofing on a wood roof. A wood floor is supported on timber posts.</p> <p align="center"> <u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> Truck Storage 57' x 184' x 10' 24,400 cu. ft. 1,710 sq. ft. Living Quarters 70' x 75' x 15' 24,500 cu. ft. 1,750 sq. ft. </p> <p align="center"> <u>Material</u> <u>Quantity</u> Framing 16,270 f.b.m. Siding 1,255 sq. ft. Sheathing 4,777 sq. ft. Wood Flooring 2,310 sq. ft. Concrete Flooring 1,470 sq. ft. Reinforcing Steel Mesh 2,000 sq. ft. Concrete 47.3 cu. yds. Roofing 42.5 squares Blanket Insulation 1,160 sq. ft. Gypsum Board 1,410 sq. ft. Asbestos Board 1,533 sq. ft. Celotex 2,761 sq. ft. Linoleum 256 sq. ft. </p>	Each	2		2,249		3,129	
2713-B	Storerooms	Each	6		343,202		57,200	
2713-B	<p>Storerooms Equipment</p> <p>2713 - One Storeroom building is provided in each of the two 200 Areas. The two buildings are identical, one-story frame structures having concrete and concrete block foundations, reinforced concrete floors, drop siding walls, and tar and gravel roofs. Interior is unfinished except office and wash rooms.</p> <p>2713-A - One Essential Material Storehouse is provided in each of the two 200 Areas. These former IG buildings are one-story post and girder structures having wood posts on wood sills, wood floors and rolled roofing on sheathing roofs. 2713 EA has gypsum board walls and 2713 WA has rolled roofing over sheathing walls.</p> <p>2713-BW - One Miscellaneous Storehouse is provided in the 200 W Area only. It is a Butler Sheetmetal Igloo type but with a 2" plank floor laid on 4" x 8" sleepers.</p> <p>2713-BE - This Storehouse in the 200 E Area is similar in construction to 2713-A Storehouses.</p> <p align="center"> <u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> 2713 77' x 54' x 15' 24,800 cu. ft. 4,158 sq. ft. 2713-A 41' x 208' x 16' 228,616 cu. ft. 19,714 sq. ft. 2713-BW 41' x 150' x 20'-6" 99,000 cu. ft. 6,350 sq. ft. 2713-BE 64' x 176' x 14' 157,700 cu. ft. 11,268 sq. ft. </p> <p align="center"> <u>Material</u> <u>Unit</u> <u>Quantity</u> Framing f.b.m. 10,723 2713 EA 2713 WA 2713 BE Siding sq. ft. 3,144 54,000 54,000 Sheathing sq. ft. 7,944 21,000 26,500 26,500 Concrete Flooring sq. ft. 4,160 Concrete cu. yds. 61.6 Concrete Blocks blocks 873 Roofing squares 42 169 241 Celotex Insulation sq. ft. 168 Freshwood Board sq. ft. 1,744 Wood Flooring f.b.m. 40,000 40,000 14,500 Gypsum Board sq. ft. 7,200 Metal Bolts 1 </p>	Each	6		2,487		414	

PROJECT COST SUMMARY - MILITARY FUNDS
- FINAL DETAIL COST STATEMENT -

REPORTING OFFICE RAFORD ENGINEER WORKS PROJECT DESCRIPTION MUNITION PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
200 AREA ADMINISTRATIVE BUILDINGS AND EQUIPMENT (Continued):								
2715-B 2715-B	Oil & Paint Storage Building Oil & Paint Storage Building Equipment One Oil and Paint Storage Building is provided in each of the two 200 Areas. Buildings are identical, one-story, frame structures. Foundation and partitions are concrete block; floor is reinforced concrete; walls are drop-siding on sheathing, and roof is built up tar and gravel on wood.	Each Each	2 2		12,617 1,798		6,308 849	
	<p><u>Overall Dimensions</u> 42' x 14' x 18'</p> <p><u>Volume</u> 10,584 cu.ft.</p> <p><u>Area</u> 588 sq.ft.</p> <p><u>Material</u></p> <p><u>Quantity</u></p> <p>Framing 1,728 f.b.m.</p> <p>Siding 1,420 sq.ft.</p> <p>Sheathing 1,400 sq.ft.</p> <p>Concrete Flooring 570 sq.ft.</p> <p>Concrete 4.4 cu.yds.</p> <p>Concrete Blocks 687 blocks</p> <p>Roofing 5.7 squares</p>							
2716-B 2716-B	Automotive Repair Garage Automotive Repair Garage Equipment One Automotive Repair Garage is provided in both the 200 E and 200 W Areas. Both buildings were built for construction purposes, but were retained for permanent building. Construction is one-story, wood frame with gypsum board exterior and rolled roofing. Floor is plain concrete on 6" door aprons and grease pit.	Each Each	2 2		15,952 717		17,676 368	
	<p><u>Overall Dimensions</u> 45' x 40' x 24'-6"</p> <p><u>Volume</u> 72,400 cu.ft.</p> <p><u>Area</u> 1,700 sq.ft.</p> <p><u>Material</u></p> <p><u>Quantity</u></p> <p>Lumber 16,500 f.b.m.</p> <p>Concrete 110 cu.yds.</p> <p>Gypsum Board 4,600 sq.ft.</p> <p>Roofing 12.13 squares</p>							
2719-B 2719-B	First Aid Building First Aid Building Equipment One First Aid Building has been provided in each of the two 200 Areas. This rectangular shaped, one-story, frame building has concrete and concrete block foundations, reinforced concrete floor with asphalt tile surface, drop-siding on sheathing walls and felt covered roof. Partitions are lined on one side with prewood and the ceiling with gypsum board. A waiting room has been added. This rectangular shaped, frame building has wood floor and is supported on timber skids.	Each Each	2 2		17,608 1,146		19,804 1,693	
	<p><u>Overall Dimensions</u> 32' x 25' x 19'</p> <p><u>Volume</u> 12,350 cu.ft.</p> <p><u>Area</u> 616 sq.ft.</p> <p><u>Material</u></p> <p><u>Quantity</u></p> <p><u>First Aid Bldg.</u></p> <p>Framing 4,117 f.b.m.</p> <p>Siding 1,160 sq.ft.</p> <p>Sheathing 2,480 sq.ft.</p> <p>Flooring - Concrete 226 sq.ft.</p> <p>Flooring - Wood F A G 148 sq.ft.</p> <p>Concrete 18 cu.yds.</p> <p>Concrete Block 190 blocks</p> <p>Roofing 10 squares</p> <p>Prewood Board 2,187 sq.ft.</p> <p>Gypsum Board 701 sq.ft.</p> <p>Asphalt Tile 88 sq.yds.</p> <p><u>Waiting Room</u></p> <p>Framing 1,170 f.b.m.</p> <p>Siding 840 sq.ft.</p> <p>Sheathing 1,024 sq.ft.</p> <p>Flooring - Concrete 148 sq.ft.</p> <p>Flooring - Wood F A G 3.9 squares</p> <p>Prewood Board 1,024 sq.ft.</p>							
2720-B 2720-B	Patrol Headquarters Patrol Headquarters Equipment One Patrol Headquarters building is provided in each of the two 200 Areas. These rectangular shaped, one-story, frame buildings are identical. Foundation is concrete and concrete block; floor is reinforced concrete; walls are drop-siding on sheathing and roof is built-up tar and gravel on wood. Walls are unlined and partitions lined one side only with prewood and asbestos board.	Each Each	2 2		15,260 4,440		32,630 2,315	
	<p><u>Overall Dimensions</u> 79' x 32' x 18'</p> <p><u>Volume</u> 37,420 cu.ft.</p> <p><u>Area</u> 252 sq.ft.</p> <p><u>Material</u></p> <p><u>Quantity</u></p> <p>Framing 4,000 f.b.m.</p> <p>Siding 2,804 sq.ft.</p> <p>Sheathing 5,012 sq.ft.</p> <p>Concrete Flooring 2,144 sq.ft.</p> <p>Concrete 45.3 cu.yds.</p> <p>Concrete Block 740 blocks</p> <p>Roofing 22.1 squares</p> <p>Prewood Board 3,600 sq.ft.</p> <p>Asbestos Board 1,100 sq.ft.</p>							



SECRET
PROJECT COST SUMMARY -- MILITARY FUNDS
-- FINAL DETAIL COST STATEMENT --

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
2722-B 2722-B	<p>200 AREA ADMINISTRATIVE BUILDINGS AND EQUIPMENT (Continued):</p> <p>Area Shops Area Shop Equipment</p> <p>One Area Shop building is provided in each of the two 200-Areas - E & W. These identical, rectangular shaped, one-story, frame structures are divided by a concrete block wall into a Rigor's Loft and a jacket Storage Room. Foundations are concrete and concrete block; floor is reinforced concrete; walls are iron-siding over sheathing; and flat roof is wood with built-up tar and gravel surface.</p>	Each Each	2 2		10,19 1,492		0,000 1,491	
	<p>Overall Dimensions 12' x 12' x 12'</p> <p>Volume 14,400 cu.ft.</p> <p>Area 1,400 sq.ft.</p> <p>Material Quantity</p> <p>Framing 1,411 f.b.s. Siding 1,440 sq.ft. Sheathing 1,440 sq.ft. Concrete Flooring 1,400 sq.ft. Concrete Blocks 288 blocks Roofing 12 squares Pseudo-wood Board 1,440 sq.ft.</p>							
2723-B 2723-B	<p>Laundry Laundry Equipment</p> <p>One Laundry Building is provided in the 200 W Area only. This building consists of a one-story wood frame construction and contains laundry and shoe repair facilities. The building contains a total of 12 rooms, including: wash Room, Pressing Room, Laundry Storage, Receiving Room, Recording Room, Store Room, Shower and Locker Room, etc.. Foundation is a 8" plain concrete and concrete slabs with spread footing for immediate column support. Walls are of 1" T. & G. sheathing and drop siding with building over insulation between. Inside walls are lined and sealed with 1/2" asbestos board.</p>	Each Each	1 1		41,782 44,406		41,782 44,406	
	<p>Overall Dimensions 20' x 20' x 10' 6"</p> <p>Volume 40,000 cu.ft.</p> <p>Area 4,000 sq.ft.</p> <p>Material Quantity</p> <p>Lumber (Framing) 10,400 f.b.s. (Siding) 1,240 f.b.s. (Sheathing & Decking) 2,560 f.b.s. Concrete 79 cu.yds. Roofing (built-up) 19.68 sqs. Asbestos board 1/2" 2,400 sq.ft.</p>							
2729	<p>Extra Machinery Storehouse</p> <p>This building consists of a one-story wood frame, shed roof, warehouse and tool room originally built for construction purposes but taken over by Operation as an extra Machinery Storehouse. Type of construction is as follows: Post and girder construction with column post set on wood mats; 2" plank floor laid on 4" x 6" sleepers 4' on center; outside building walls and roof are covered with rolled roofing over 1" T. & G. sheathing; celotex interior lining. A wood platform runs along the long side.</p>	Each	1		80,172		80,172	
	<p>Overall Dimensions 100' x 17' 6" x 17'</p> <p>Volume 17,400 cu.ft.</p> <p>Area 25,402 sq.ft.</p> <p>Material Quantity (770.9)</p> <p>Lumber (Framing) 7,400 f.b.s. (Flooring) 11,000 f.b.s. (Sheathing & Decking) 14,000 f.b.s. Roll Roofing 177.44 sqs. Celotex 4" 1,400 sq.ft.</p>							
2730-B	<p>Slab Yard</p> <p>One Slab Yard is provided in the 200 W Area. This building consists of large concrete slabs, open end gable roof buildings and outside pits. This Slab Yard was used by Construction for the fabrication of concrete cell block covers and taken over by Operation to be used for the storage of salvage material and equipment in the 200-W Area.</p> <p>Construction consists of 8" thick, 20' wide and varying in length from 440 ft. to 445 ft. concrete road aprons (6 aprons). The concrete poured in 14' sections with manila joints between sections and each strip separated by three parallel standard gauge railroad tracks serving tracks serving this area. The two large buildings are of open end type with wood frame gable roof. The outside pits are reinforced concrete throughout with structural steel framework supporting the rail over the pit section.</p>	Each	1		100,813		100,813	
	<p>Dimensions 100' x 1200'</p> <p>Volume 36,712 cu.ft.</p> <p>Area 360,000 sq.ft.</p> <p>Overall Slabs (6) 2 - 20' x 440' x 8" 2 - 20' x 400' x 8" 2 - 20' x 445' x 8" Paint Bldg. Pits 2 - 22' x 1-1' x 18' 2 - 42' x 12' x 4'</p> <p>Material Quantity</p> <p>Lumber (Framing) 10,000 f.b.s.</p>							

~~SECRET~~
PROJECT COST SUMMARY -- MILITARY FUNDS
--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE SAFFORD ENGINEER W. RES. PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
2730	Slab Yard (Continued)							
	Material (Sheathing & Decking) Concrete Reinforcing Steel Reinforcing Mesh Roofing Roll Siding Tar Paper Concrete Block (4" x 8" x 16")		Quantity					
2731	Burning Pit	Each	1		1,440		1,440	
	An Open Pit approximately 20 x 20 x 10 ft. deep having 1 on 1 side slopes and a 1-foot wide ramped access road was formerly dug and used by construction for burning scrap lumber and waste materials. This Pit is located at the NW corner of the intersection of Third and E Street in the 200-W Area. It was originally constructed on Cost Code 1C-15, and was taken over by Operation at the close of Construction for similar usage. Therefore, it has been assigned permanent building number 2731.							
	Overall Dimensions		Volume		Area			
	20' x 20' x 10'		20,000 cu.ft.		4,000 sq.ft.			
	Material		Quantity					
	Excavation		3,000 cu.yds. (Approx.)					
2734	Gas Cylinder Storage	Each	2		7,099		3,549	
	One Gas Cylinder Storage building is provided in each of the two 200 Areas E & W. These identical, one-story, frame structures with over hanging roof have four storage spaces. The foundation is concrete; the floor, reinforced concrete; the walls are sheathing, open top and bottom, and the roof is wood with tar and gravel surface.							
	Overall Dimensions		Volume		Area			
	20' x 10' x 12'		2,400 cu.ft.		240 sq.ft.			
	Material		Quantity					
	Framing		336 f.b.s.					
	Sheathing		239 sq.ft.					
	Concrete Flooring		240 sq.ft.					
	Concrete		10 cu.yds.					
	Reinforcing Steel Mesh		40 sq.ft.					
	Roofing		1.5 squares					
2741-E	Gate House & Guard Tower Building	Each	4		19,475		4,869	
2741-E	Gate House & Guard Tower Building Equipment	Each	4		1,925		481	
	Four Gate House and Guard Tower Buildings are provided: one each at the N.P.R. and J & E Plants of the 200 North Area. This building is two story, wood frame, cant house type with concrete foundation and first floor, and wood second floor. Exterior walls are drop-siding over sheathing; interior linings and ceiling are asbestos board; and roofing is built-up type.							
	Overall Dimensions		Volume		Area			
	17'0" x 10'0" x 12'0"		2,176 cu.ft.		240 sq.ft.			
	Material		Quantity					
	Framing		1,200 f.b.s.					
	Siding		400 f.b.s.					
	Floor		40 f.b.s.					
	Sheathing and Decking		100 f.b.s.					
	Concrete		2.0 cu.yds.					
	Roofing		2.4 squares					
	Asbestos Board		40 sq.ft.					
	Sub-Total				1,171,306			
	TOTAL 200 AREA BUILDINGS AND EQUIPMENT				70,014,996			

PROJECT COST SUMMARY --- MILITARY FUNDS --- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
MONTH ENDING 31 DECEMBER 1946

CCDR NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
	300 AREA BUILDINGS AND EQUIPMENT: 300 AREA MANUFACTURING BUILDINGS AND EQUIPMENT:							
301	Storage and fabrication Building One Storage and fabrication Building is provided in the 300 Area. This one-story, one-room, frame building has a reinforced concrete foundation and floor. Walls are drop-siding and roof is sheathing covered with built-up roofing with tar and gravel surface.	Each	1		12,487		12,487	
	Overall Dimensions 40' x 30' x 17'				21,812 cu.ft.		1,235 sq.ft.	
	Material			Quantity				
				Framing	1,340	fb.m.		
				Siding	1,340	fb.m.		
				Sheathing	1,235	sq.ft.		
				Concrete	27.8	cu.yds.		
				Concrete Flooring	1,235	sq.ft.		
				Reinforcing Steel Mesh	1,440	sq.ft.		
				Roofing	12.4	squares		
303-B	Fresh Metal Storage	Each	9		127,668		14,174	
303-E	Fresh Metal Storage Equipment Nine Fresh Metal Storage buildings in two types are provided in the 300 Area. 303 A, B, C, D, H, F, G, and J - Eight of the buildings are identical in size, shape and design. These one-story, one-room, rectangular shaped buildings consist of reinforced concrete foundations, floors and roofs and concrete block walls. The roof is tar and gravel surfaced and the doors are metal covered. 303-J - Only one of the frame type of building is provided. This one-story, one-room, building consists of reinforced concrete foundation and floor, drop-siding walls, and built-up felt roofing on sheathing.	Each	9		1,674		186	
	Overall Dimensions			Volume		Area		
	A, B, C, D, H, F, G, K, J			48' x 27' x 11'	14,550 cu.ft.	1,236 sq.ft.		
				64' x 41' x 27'	6,276 cu.ft.	2,666 sq.ft.		
	Material			Quantity				
				A, B, C, D, H, F, G, K, J				
				Framing	377	fb.m.	5,478	fb.m.
				Siding			3,000	fb.m.
				Sheathing			6,162	fb.m.
				Concrete	79	cu.yds.	41.7	cu.yds.
				Concrete Flooring	1,200	sq.ft.	2,540	sq.ft.
				Reinforcing Steel Mesh			2,500	sq.ft.
				Concrete Blocks	12	blocks		
				Roofing	13.6	squares	31	squares
304	Chemical Storage Building One Chemical Storage building was provided and later demolished. Construction was concrete block foundations and walls and reinforced concrete floor and roof.	Each	1		1,050		1,050	
	Overall Dimensions			Volume		Area		
	8' x 6' x 8'			288	cu.ft.	74	sq.ft.	
306-B	Pile building	Each	1		200,675		200,675	
306-E	Pile building Equipment One Pile Building is provided in the 300 Area. The building is steel framed throughout; walls and partitions are concrete blocks; roof is pre-cast tile with built up felt surface; floor is reinforced concrete set on concrete foundations. Within the building is a concrete inclosed graphite pile 24'-3" x 24'-2" x 24'-6". The graphite section is approximately an 1'- cube.	Each	1		824,437		824,437	
	Overall Dimensions			Volume		Area		
	163' x 87' x 51'			247,000	cu.ft.	7,000	sq.ft.	
	Material			Quantity				
				Structural Steel			110	tons
				Concrete			1,042	cu.yds.
				Concrete Blocks			14,200	blocks
				Roofing			102	squares
313-B	Metal fabrication Building	Each	1		374,220		374,220	
313-E	Metal fabrication Building Equipment One Metal fabrication Building is provided in the 300 Area. This one-story, thickset, T-shaped structure consists of a reinforced concrete foundation and floor, structural steel frame, concrete block wall, and a pre-cast concrete slab roof with tar and gravel surface. Interior partitions are concrete block and concrete brick.	Each	1		1,918,544		1,918,544	
	Overall Dimensions			Volume		Area		
	106' x 188' x 20'			209,700	cu.ft.	33,020	sq.ft.	
	Material			Quantity				
				Structural Steel			66	tons
				Reinforcing Steel Bars			14	tons
				Reinforcing Steel Mesh			22,000	sq.ft.
				Concrete			1,087	cu.yds.
				Concrete Blocks			21,050	blocks
				Concrete Bricks			20,000	bricks

~~SECRET~~
PROJECT COST SUMMARY --- MILITARY FUNDS
---FINAL DETAIL COST STATEMENT---

REPORTING OFFICE HARFORD ENGINEERS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1956

CODE NO.	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
300 AREA MANUFACTURING BUILDING AND EQUIPMENT (continued):								
314-B	Press Building	Each	1		154,855		154,855	
314-E	Press Building Equipment	Each	1		1,747,367		1,747,367	
	<p>One Press Building is provided in the 300 Area. This one-story, gable roof building consists of reinforced concrete foundation and floor, structural steel framework, concrete block walls, and corrugated asbestos roof. A 36" continuous roof ventilator extends nearly the full length along the gable. Control Room walls are of asbestos board.</p>							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	198' x 503' x 40'	475,250 cu.ft.	14,842 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Structural Steel	123.2 tons						
	Reinforcing Steel Bars	3.5 tons						
	Reinforcing Steel Mesh	21,000 sq.ft.						
	Concrete Flooring	15,000 sq.ft.						
	Concrete	400 cu.yds.						
	Concrete Blocks	24,400 blocks						
	Framing	176 f.b.m.						
	Transite Roofing	180 squares						
	3/16" asbestos board	300 sq.ft.						
318	Process Waste Disposal Trench	Each	1		1,328		1,328	
	<p>One Process Waste Disposal Trench is provided in the 300 Area. This facility consists of V shaped ditch, service road, and fence.</p>							
	<u>Overall</u>	<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>				
	Trench	150' x 750'	12,600 cu.ft.	37,500 sq.ft.				
		200' x 16' x 8'	3,200 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Lumber	2,000 f.l.m.						
	Acen Wire - 6"	1,600 ft.						
	Barb Wire	1,400 lbs.						
	Excavation	475 cu.yds.						
321-E	Separation building	Each	1		410,568		410,568	
321-E	Separation Building Equipment	Each	1		836,366		836,366	
	<p>One Separation Building is provided in the 300 Area. It is a two-story, partially below grade, reinforced concrete frame, windowless structure, with concrete and concrete block exterior and interior walls. Foundations and floors are reinforced concrete, and also the roof which has a tar and gravel surface. Four large underground steel tanks encased with two-ply membrane waterproofing and completely enclosed in poured concrete are located 120 feet from the building.</p>							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	122' x 323' x 33'	323,350 cu.ft.	17,271 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Reinforcing Steel Bars	104 tons						
	Concrete	2,780 cu.yds.						
	Concrete Blocks	11,300 blocks						
	Acid-proof bricks	7,500 bricks						
	Roofing (Built-up)	106.7 squares						
351-E	Primary Substation	Each	1		5,491		5,491	
351-E	Primary Substation Equipment	Each	2		6,762		29,361	
	<p>The Primary Substations are provided in the 300 Area.</p> <p>351-A - This open frame substation consists of a wooden fenced, gravel surfaced area containing wooden frame bus structures and concrete pads for the transformers. No switch house is provided.</p> <p>351-B - This substation is similar to 351-A and in addition contains a one-story, one-room switch house. This structure has reinforced concrete foundation and floor, concrete block walls, and concrete slab roof with tar and gravel surface.</p>							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	351-A Area	67' x 302'	2,028 sq.ft.					
	351-B Area	65' x 58'	3,614 sq.ft.					
	351-B Switchhouse	233' x 11' x 17'	4,386 sq.ft.	288 sq.ft.				
	<u>Material</u>	<u>Quantity</u>						
	Reinforcing Steel Bars	351-A	351-B					
	Concrete Flooring	522 tons	126 sq.ft.					
	Concrete	1.6	42 cu.yds.					
	Concrete blocks		45 blocks					
	Roofing		1.3 squares					
363	Transfer Platform	Each	1		878		878	
	<p>One Transfer Platform is provided in the 300 Area. This structure consists of a reinforced concrete wall with wing walls, and removable wood safety rail.</p>							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	23' x 8' x 6'	104 cu.ft.	74 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Concrete	47 cu.yds.						

~~SECRET~~
PROJECT COST SUMMARY -- MILITARY FUNDS
--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HARFORD ENGINEER AREA PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
300 AREA MANUFACTURING BUILDING AND EQUIPMENT (continued):								
382-B	Reservoir and Pump House	Each	1		21,748		21,748	
382-E	Reservoir and Pump House Equipment	Each	1		48,403		48,403	
	One Reservoir and Pump House is provided in the 300 Area. The Reservoir consists of a pre-stressed concrete circular tank, with a pre-stressed concrete roof having a curvature with a radius of 82'. The Pump House is a one-story two-room structure with reinforced concrete foundation, floor, and roof, and concrete block walls. Roofing surface is tar and gravel.							
	Reservoir	Overall Dimensions	Volume	Area				
	Pump House	452' Dia. x 22'	38,000 cu.ft.	1,320 sq.ft.				
		81' x 13 1/2' x 14'	9,660 cu.ft.	688 sq.ft.				
		Material	Quantity					
		Concrete Flooring	663 sq.ft.					
		Concrete Blocks	1,400 blocks					
		Concrete	4.2 cu.yds.					
		Pre-stressed Concrete	93 cu.yds.					
		Reinforcing Steel Bars	0.9 tons					
384-B	Heating Plant	Each	1		4,287		4,287	
384-E	Heating Plant Equipment	Each	1		242,113		242,113	
	One Heating Plant is provided in the 300 Area. This rectangular-shaped building has reinforced concrete foundation, floor, and frame. Walls are concrete block and roof is pre-cast concrete supported on structural steel framing and covered with tar and gravel surfacing. A brick stack, 160' high, with 7' dia. top and 18' dia. bottom is supported on a reinforced concrete base. Steel breeching runs from the two boilers to the stack.							
		Overall Dimensions	Volume	Area				
		104 1/2' x 41 1/2' x 32 1/2'	118,120 cu.ft.	3,706 sq.ft.				
		Material	Quantity					
		Structural Steel	30.7 tons					
		Concrete	317 cu.yds.					
		Concrete Blocks	7,062 blocks					
		Roofing	38 squares					
		Common Bricks	7,800 bricks					
	Sub-total				7,086,309			
300 AREA ADMINISTRATIVE BUILDING AND EQUIPMENT:								
3701-B	Gate House	Each	1		24,719		24,719	
3701-E	Gate House Equipment	Each	1		23,167		23,167	
	One Gate House is provided in the 300 Area. The building, identical with 1701 and 2701, is a two-story frame structure resting on concrete foundations and reinforced concrete floor. First floor walls are unlined, but second floor walls and partitions are lined and ceiling is insulated.							
		Overall Dimensions	Volume	Area				
		41' x 23' x 23'	18,300 cu.ft.	874 sq.ft.				
3704-B	Supervisor's Office	Each	1		26,524		26,524	
3704-E	Supervisor's Office Equipment	Each	1		1,421		1,421	
	One Supervisor's Office Building is provided in the 300 Area. This former construction office building is a one-story, wood frame structure with gypsum board exterior and interior walls, wood floors, and roll roofing.							
		Overall Dimensions	Volume	Area				
		58' x 24' x 15'	27,870 cu.ft.	2,304 sq.ft.				
3706-B	Laboratory & 3706-A - Air Conditioning Equipment Building	Each	1		460,883		460,883	
3706-E	Laboratory & 3706-A - Air Conditioning Equipment Building Equipment	Each	1		807,600		807,600	
	One Laboratory and its adjacent Air Conditioning Equipment Building is provided in the 300 Area. The Laboratory is a large, one-story building roughly rectangular in shape and having a center court at one end and an open court at the other. It has a concrete foundation, a concrete floor with mastic tile covering, and frame walls with drop-siding exterior and asbestos board lining. Roof is built up asphalt felt on sheathing supported on wood rafters. Partitions are asbestos board lined both sides. Along one side of this structure is a laboratory with concrete floor, walls, and roof. The Air Conditioning Equipment Building has a concrete foundation and floor, concrete block walls and partition, and a tar and gravel roof on sheathing supported on wood rafters.							
		Overall Dimensions	Volume	Area				
	Laboratory	377 1/2' x 145' x 21'	611,760 cu.ft.	30,100 sq.ft.				
	Air Conditioning Bldg.	76 1/2' x 24 1/2' x 22'	27,000 cu.ft.	1,800 sq.ft.				
		Material	Quantity					
		Concrete	3706	3706-A				
		Concrete	1,150 cu.yds.	40.8 cu.yds.				
		Concrete Blocks	7,260 blocks	3,660 blocks				
		Reinforcing Steel Bars	4 tons					
		Sheathing	43,760 sq.ft.					
		Gypsum Board	28,280 sq.ft.					
		Asbestos Board	60,400 sq.ft.					
		Mastic Tile Flooring	22,900 sq.ft.					

~~SECRET~~
PROJECT COST SUMMARY - MILITARY FUNDS
- FINAL DETAIL COST STATEMENT -

REPORTING OFFICE JUNIOR ENGINEERS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 JANUARY 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																													
			ACTUAL		ACTUAL		ACTUAL																													
3706	Laboratory & 3706-A - Air Conditioning Equipment Building (continued)																																			
	<table border="0"> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> <td></td> <td></td> </tr> <tr> <td>Roofing</td> <td>3706</td> <td>3706-A</td> <td></td> </tr> <tr> <td>Concrete Flooring</td> <td>340 squares</td> <td>18 squares</td> <td>1,500 sq.ft.</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>			Roofing	3706	3706-A		Concrete Flooring	340 squares	18 squares	1,500 sq.ft.																							
<u>Material</u>	<u>Quantity</u>																																			
Roofing	3706	3706-A																																		
Concrete Flooring	340 squares	18 squares	1,500 sq.ft.																																	
3707-B	Change House	Each	2		42,160		31,275																													
3707-B	Change House Equipment	Each	2		4,911		2,345																													
	<p>3707-A - This building is a combined Change House and Patrol Headquarters. It is a rectangular, one-story, wood-frame building having a concrete floor supported on concrete and concrete block foundations. Exterior of walls are drop-siding and interior has various linings. Roof is tar and gravel on sheathing.</p> <p>3707-B - This building is of same construction.</p> <table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>3707-A</td> <td>121' x 38' x 12'</td> <td>4,608 cu.ft.</td> <td>3,750 sq.ft.</td> </tr> <tr> <td>3707-B</td> <td>44' x 16' x 12'</td> <td>6,448 cu.ft.</td> <td>734 sq.ft.</td> </tr> </table> <table border="0"> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> </tr> <tr> <td>Framing</td> <td>3,777 ft.w.</td> </tr> <tr> <td>Siding</td> <td>4,760 ft.w.</td> </tr> <tr> <td>Sheathing</td> <td>7,740 ft.w.</td> </tr> <tr> <td>Concrete Flooring</td> <td>3,630 sq.ft.</td> </tr> <tr> <td>Concrete</td> <td>61 cu.yds.</td> </tr> <tr> <td>Concrete Blocks</td> <td>1,034 blocks</td> </tr> <tr> <td>Roofing</td> <td>33 squares</td> </tr> <tr> <td>Prewood, etc.</td> <td>4,320 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	3707-A	121' x 38' x 12'	4,608 cu.ft.	3,750 sq.ft.	3707-B	44' x 16' x 12'	6,448 cu.ft.	734 sq.ft.	<u>Material</u>	<u>Quantity</u>	Framing	3,777 ft.w.	Siding	4,760 ft.w.	Sheathing	7,740 ft.w.	Concrete Flooring	3,630 sq.ft.	Concrete	61 cu.yds.	Concrete Blocks	1,034 blocks	Roofing	33 squares	Prewood, etc.	4,320 sq.ft.						
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																		
3707-A	121' x 38' x 12'	4,608 cu.ft.	3,750 sq.ft.																																	
3707-B	44' x 16' x 12'	6,448 cu.ft.	734 sq.ft.																																	
<u>Material</u>	<u>Quantity</u>																																			
Framing	3,777 ft.w.																																			
Siding	4,760 ft.w.																																			
Sheathing	7,740 ft.w.																																			
Concrete Flooring	3,630 sq.ft.																																			
Concrete	61 cu.yds.																																			
Concrete Blocks	1,034 blocks																																			
Roofing	33 squares																																			
Prewood, etc.	4,320 sq.ft.																																			
3708-B	Fire Headquarters	Each	1		20,069		20,069																													
3708-B	Fire Headquarters Equipment	Each	1		724		724																													
	<p>One Fire Headquarters building is provided in the 300 Area. The building is similar to 3708 and 3709 except Trunk Storage unit only is provided. This one-story structure with 30' hose drying tower attached has concrete foundations and floors, drop-siding walls and roof with roll roofing.</p> <table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>3708-B</td> <td>27' x 28' x 14'</td> <td>42,856 cu.ft.</td> <td>1,710 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	3708-B	27' x 28' x 14'	42,856 cu.ft.	1,710 sq.ft.																												
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																		
3708-B	27' x 28' x 14'	42,856 cu.ft.	1,710 sq.ft.																																	
3713-B	Receiving Storeroom	Each	1		22,547		22,547																													
3713-B	Receiving Storeroom Equipment	Each	1		4,155		4,155																													
	<p>One Receiving Storeroom building is provided in 300 Area. This one-story, rectangular-shaped, frame building has concrete and concrete block foundations, concrete floor, drop-siding walls, built-up tar and gravel roof, prewood lined partitions, and wood beams and posts.</p> <table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>3713-B</td> <td>20' x 40' x 14'</td> <td>28,000 cu.ft.</td> <td>4,700 sq.ft.</td> </tr> </table> <table border="0"> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> </tr> <tr> <td>Concrete</td> <td>27 cu.yds.</td> </tr> <tr> <td>Concrete Siding</td> <td>4,400 sq.ft.</td> </tr> <tr> <td>Concrete Block</td> <td>710 blocks</td> </tr> <tr> <td>Sheathing</td> <td>7,800 sq.ft.</td> </tr> <tr> <td>Roofing</td> <td>40 squares</td> </tr> <tr> <td>Prewood</td> <td>1,200 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	3713-B	20' x 40' x 14'	28,000 cu.ft.	4,700 sq.ft.	<u>Material</u>	<u>Quantity</u>	Concrete	27 cu.yds.	Concrete Siding	4,400 sq.ft.	Concrete Block	710 blocks	Sheathing	7,800 sq.ft.	Roofing	40 squares	Prewood	1,200 sq.ft.														
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																		
3713-B	20' x 40' x 14'	28,000 cu.ft.	4,700 sq.ft.																																	
<u>Material</u>	<u>Quantity</u>																																			
Concrete	27 cu.yds.																																			
Concrete Siding	4,400 sq.ft.																																			
Concrete Block	710 blocks																																			
Sheathing	7,800 sq.ft.																																			
Roofing	40 squares																																			
Prewood	1,200 sq.ft.																																			
3716	Fuel Pumps	Each	1		2,252		2,252																													
	Two Gasline Pumps on a concrete island and 20' underground tanks are provided. These were installed originally for Construction use.																																			
3717-B	Instrument Shop	Each	1		60,303		60,303																													
3717-B	Instrument Shop Equipment	Each	1		121,765		121,765																													
	<p>One Instrument Shop is provided in the 300 Area. This one-story, frame building is constructed with concrete foundations, concrete floor, drop-siding over sheathing walls, and built-up felt on sheathing roof. Partitions are lined on one side with prewood and rooms are ceiled with gypsum board.</p> <table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>3717-B</td> <td>108' x 413' x 2'</td> <td>136,704 cu.ft.</td> <td>4,300 sq.ft.</td> </tr> </table> <table border="0"> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> </tr> <tr> <td>Concrete</td> <td>40 cu.yds.</td> </tr> <tr> <td>Concrete Flooring</td> <td>4,300 sq.ft.</td> </tr> <tr> <td>Sheathing</td> <td>5,170 sq.ft.</td> </tr> <tr> <td>Prewood</td> <td>3,600 sq.ft.</td> </tr> <tr> <td>Gypsum Board</td> <td>2,400 sq.ft.</td> </tr> <tr> <td>Roofing</td> <td>504 squares</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	3717-B	108' x 413' x 2'	136,704 cu.ft.	4,300 sq.ft.	<u>Material</u>	<u>Quantity</u>	Concrete	40 cu.yds.	Concrete Flooring	4,300 sq.ft.	Sheathing	5,170 sq.ft.	Prewood	3,600 sq.ft.	Gypsum Board	2,400 sq.ft.	Roofing	504 squares														
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																		
3717-B	108' x 413' x 2'	136,704 cu.ft.	4,300 sq.ft.																																	
<u>Material</u>	<u>Quantity</u>																																			
Concrete	40 cu.yds.																																			
Concrete Flooring	4,300 sq.ft.																																			
Sheathing	5,170 sq.ft.																																			
Prewood	3,600 sq.ft.																																			
Gypsum Board	2,400 sq.ft.																																			
Roofing	504 squares																																			
3718-B	First Aid Building	Each	1		15,810		15,810																													
3718-B	First Aid Building Equipment	Each	1		2,855		2,855																													
	<p>One First Aid Building has been provided in the 300 Area. This rectangular-shaped, one-story, frame building has concrete and concrete block foundations, reinforced concrete floor with asphalt tile surface, drop-siding on sheathing walls and felt covered roof. Partitions are lined on one side with prewood and the ceiling with gypsum board.</p>																																			



~~SECRET~~
PROJECT COST SUMMARY - MILITARY FUNDS
- FINAL DETAIL COST STATEMENT -

REPORTING OFFICE NAVFAC ENGINEERS PROJECT DESCRIPTION REPAIR AND IMPROVEMENT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
3719	First Aid Building (continued)							
	First Aid Bldg.							
	Overall Dimensions	Volume	Area					
	32' x 200' x 19 1/2'	13,266 cu.ft.	816 sq.ft.					
	Material	Quantity						
	Framing	5,117 f.b.m.						
	Siding	1,180 sq.ft.						
	Sheathing	2,380 sq.ft.						
	Flooring - Concrete	820 sq.ft.						
	Concrete	14 cu.yds.						
	Concrete Blocks	300 blocks						
	Roofing	10 squares						
	Preswood Board	2,307 sq.ft.						
	Gypsum Board	701 sq.ft.						
	Asphalt Tile	80 sq.yds.						
3722-B	Area Shops	Each	2		180,896		90,448	
3722-E	Area Shops Equipment	Each	2		201,411		100,705	
	The Area Shops are provided in the 300 Area.							
	3722 - This one-story, frame structure has concrete foundations and floor, drop-siding over sheathing walls, and built up felt roof on wooden trusses. The interior partitions and ceiling are lined with both preswood and asbestos boards.							
	3722-A - This building is of temporary construction design. Acid frame on wood mud sills, plank flooring, gypsum board exterior walls, and roll roofing over sheathing.							
	Overall Dimensions	Volume	Area					
	120' x 412' x 20'	117,600 cu.ft.	4,780 sq.ft.					
3722	3722-A	80' x 160' x 12'	153,600 cu.ft.	12,800 sq.ft.				
	Material	Quantity						
	Concrete	124 cu.yds.						
	Reinforcing Steel Mesh	4,500 sq.ft.						
	Reinforcing Steel Bars	0.3 tons						
	Concrete Flooring	4,500 sq.ft.						
	Siding	3,500 f.b.m.						
	Sheathing	6,660 sq.ft.						
	Preswood	2,500 sq.ft.						
	Asbestos Board	800 sq.ft.						
	Roofing	87.6 squares						
3726-B	Propane Storage Building	Each	1		1,482		1,482	
3726-E	Propane Storage Building Equipment	Each	1		4,241		4,241	
	The Propane Storage Building is provided in the 300 Area. This is a wood frame open side gable roof structure supported by six wooden posts on concrete piers. A 2,000 gallon capacity metal tank is supported on concrete piers.							
	Overall Dimensions	Volume	Area					
	30' x 13 1/2' x 14 1/2'	5,240 cu.ft.	436 sq.ft.					
	Material	Quantity						
	Framing	1,075 f.b.m.						
	Siding	180 sq.ft.						
	Sheathing	400 sq.ft.						
	Concrete	5 cu.yds.						
	Roofing	4.8 squares						
3734	Cylinder Storage Building	Each	2		12,267		6,133	
	The Cylinder Storage Buildings are provided in the 300 Area.							
	3734 is a one-story, frame structure divided into four storage bays. The foundation is concrete, the floor reinforced concrete walls are sheathing, open top and bottom, and the overhanging roof is wood with tar and gravel surface.							
	3734-A is a one room, one-story frame structure with concrete foundations; reinforced concrete floor and loading platform 3'-4" above grade; T and G siding walls, open top and bottom and built-up felt on sheathing overhanging roof.							
	Overall Dimensions	Volume	Area					
	23' x 10' x 12'	2,760 cu.ft.	245 sq.ft.					
3734	3734-A	30' x 26' x 14'	10,720 cu.ft.	780 sq.ft.				
	Material	Quantity						
	Framing	336 f.b.m.						
	Sheathing	93 sq.ft.						
	Siding	636 f.b.m.						
	Concrete Flooring	140 sq.ft.						
	Concrete	10 cu.yds.						
	Reinforcing Steel Bars	0.5 tons						
	Reinforcing Steel Mesh	240 sq.ft.						
	Roofing	3.5 squares						
3741	Box Storage Building	Each	1		8,278		8,278	
	The Box Storage Building is provided in the 300 Area. This building is one-story, one-room, flat roofed and wood frame. The floor is reinforced concrete on concrete foundations. Exterior walls are drop-siding over sheathing and the roof is tar and gravel on sheathing supported on wood frames.							

PROJECT COST SUMMARY - MILITARY FUNDS - FINAL DETAIL COST STATEMENT -

REPORTING OFFICE NAFEE BUSE & SONS PROJECT DESCRIPTION PLANT MILK PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																							
			ACTUAL		ACTUAL		ACTUAL																																							
3741	Box Storage Building (continued)																																													
	<table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>30' x 14' x 12 1/2'</td> <td>7,018 cu.ft.</td> <td>138 sq.ft.</td> </tr> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> <td></td> </tr> <tr> <td>Concrete</td> <td>7 cu.yds.</td> <td></td> </tr> <tr> <td>Concrete Flooring</td> <td>420 sq.ft.</td> <td></td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>420 sq.ft.</td> <td></td> </tr> <tr> <td>Sheathing</td> <td>1,400 s.b.s.</td> <td></td> </tr> <tr> <td>Roofing</td> <td>4.2 squares</td> <td></td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	30' x 14' x 12 1/2'	7,018 cu.ft.	138 sq.ft.	<u>Material</u>	<u>Quantity</u>		Concrete	7 cu.yds.		Concrete Flooring	420 sq.ft.		Reinforcing Steel Bars	420 sq.ft.		Sheathing	1,400 s.b.s.		Roofing	4.2 squares																						
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																												
30' x 14' x 12 1/2'	7,018 cu.ft.	138 sq.ft.																																												
<u>Material</u>	<u>Quantity</u>																																													
Concrete	7 cu.yds.																																													
Concrete Flooring	420 sq.ft.																																													
Reinforcing Steel Bars	420 sq.ft.																																													
Sheathing	1,400 s.b.s.																																													
Roofing	4.2 squares																																													
3746-E	Standards Building	Each	1		61,171		61,171																																							
3746-E	Standards Building Equipment	Each	1		30,077		30,077																																							
	<p>One Standards Building is provided in the 300 Area. This two-story, wooden frame, multiple gable roof structure is roughly rectangular. The foundation is concrete; the first floor is reinforced concrete. The North end of the building has walls and roof of Hobartson's insulated "C" panel board. The South portion has drop-siding over sheathing walls and built-up felt over sheathing roof. Interior partitions are asbestos except those around the laboratories are reinforced concrete. Attached to the South end is a vault of reinforced concrete construction throughout.</p> <table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>37' x 38' x 40'</td> <td>56,400 cu.ft.</td> <td>3,370 sq.ft.</td> </tr> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> <td></td> </tr> <tr> <td>Siding</td> <td>3,700 s.b.s.</td> <td></td> </tr> <tr> <td>Sheathing</td> <td>7,400 s.b.s.</td> <td></td> </tr> <tr> <td>Roof Boards</td> <td>210 sq.ft.</td> <td></td> </tr> <tr> <td>Hobartson's Insulated "C" Panel Board</td> <td>2,100 sq.ft.</td> <td></td> </tr> <tr> <td>Asbestos Board</td> <td>1,370 sq.ft.</td> <td></td> </tr> <tr> <td>Roofing (Built-up)</td> <td>37 squares</td> <td></td> </tr> <tr> <td>Concrete Flooring</td> <td>3,370 sq.ft.</td> <td></td> </tr> <tr> <td>Concrete</td> <td>230 cu.yds.</td> <td></td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>5 tons</td> <td></td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	37' x 38' x 40'	56,400 cu.ft.	3,370 sq.ft.	<u>Material</u>	<u>Quantity</u>		Siding	3,700 s.b.s.		Sheathing	7,400 s.b.s.		Roof Boards	210 sq.ft.		Hobartson's Insulated "C" Panel Board	2,100 sq.ft.		Asbestos Board	1,370 sq.ft.		Roofing (Built-up)	37 squares		Concrete Flooring	3,370 sq.ft.		Concrete	230 cu.yds.		Reinforcing Steel Bars	5 tons										
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																												
37' x 38' x 40'	56,400 cu.ft.	3,370 sq.ft.																																												
<u>Material</u>	<u>Quantity</u>																																													
Siding	3,700 s.b.s.																																													
Sheathing	7,400 s.b.s.																																													
Roof Boards	210 sq.ft.																																													
Hobartson's Insulated "C" Panel Board	2,100 sq.ft.																																													
Asbestos Board	1,370 sq.ft.																																													
Roofing (Built-up)	37 squares																																													
Concrete Flooring	3,370 sq.ft.																																													
Concrete	230 cu.yds.																																													
Reinforcing Steel Bars	5 tons																																													
3746-E	Control Building	Each	1		35,735		35,735																																							
3746-E	Control Building Equipment	Each	1		13,117		13,117																																							
	<p>One Control Building is provided in the 300 Area. This one-story, wood frame building has reinforced concrete foundation and floor, the latter being covered with mastic tile. The walls are drop-siding over sheathing and the roof is built-up felt on sheathing. Partitions are lined with asbestos board and ceilings with gypsum board.</p> <table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>72 1/2' x 30 1/2' x 21 1/2'</td> <td>37,536 cu.ft.</td> <td>2,211 sq.ft.</td> </tr> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> <td></td> </tr> <tr> <td>Framing</td> <td>2,800 s.b.s.</td> <td></td> </tr> <tr> <td>Siding</td> <td>1,530 sq.ft.</td> <td></td> </tr> <tr> <td>Sheathing</td> <td></td> <td></td> </tr> <tr> <td>Concrete</td> <td>47.5 cu.yds.</td> <td></td> </tr> <tr> <td>Concrete Flooring</td> <td>2,200 sq.ft.</td> <td></td> </tr> <tr> <td>Reinforcing Steel Bars</td> <td>0.6 tons</td> <td></td> </tr> <tr> <td>Asbestos Board</td> <td>5,320 sq.ft.</td> <td></td> </tr> <tr> <td>Gypsum Board</td> <td>2,200 sq.ft.</td> <td></td> </tr> <tr> <td>Mastic Tile</td> <td>2,200 sq.ft.</td> <td></td> </tr> <tr> <td>Roofing (Built-up)</td> <td>24.6 squares</td> <td></td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	72 1/2' x 30 1/2' x 21 1/2'	37,536 cu.ft.	2,211 sq.ft.	<u>Material</u>	<u>Quantity</u>		Framing	2,800 s.b.s.		Siding	1,530 sq.ft.		Sheathing			Concrete	47.5 cu.yds.		Concrete Flooring	2,200 sq.ft.		Reinforcing Steel Bars	0.6 tons		Asbestos Board	5,320 sq.ft.		Gypsum Board	2,200 sq.ft.		Mastic Tile	2,200 sq.ft.		Roofing (Built-up)	24.6 squares							
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																												
72 1/2' x 30 1/2' x 21 1/2'	37,536 cu.ft.	2,211 sq.ft.																																												
<u>Material</u>	<u>Quantity</u>																																													
Framing	2,800 s.b.s.																																													
Siding	1,530 sq.ft.																																													
Sheathing																																														
Concrete	47.5 cu.yds.																																													
Concrete Flooring	2,200 sq.ft.																																													
Reinforcing Steel Bars	0.6 tons																																													
Asbestos Board	5,320 sq.ft.																																													
Gypsum Board	2,200 sq.ft.																																													
Mastic Tile	2,200 sq.ft.																																													
Roofing (Built-up)	24.6 squares																																													
	Sub-Total				2,174,403																																									
	TOTAL 300 AREA BUILDING AND EQUIPMENT				2,264,732																																									
	TOTAL PLANT BUILDING AND EQUIPMENT				2,023,796																																									

PROJECT COST SUMMARY --- MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE No	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
GENERAL ADMINISTRATIVE AND MAINTENANCE FACILITIES BUILDINGS AND EQUIPMENT:								
700 AREA BUILDINGS AND EQUIPMENT:								
701-B	Date House	Each	1			4,479		4,479
701-E	Date House Equipment	Each	1			76,399		76,399
	One Date House is provided in the 700 Area. It is a one-story wood frame, shed roof structure with concrete foundation walls and floor. Walls are drop-siding over sheathing and roof is built-up felt over sheathing. Walls are lined with gypsum board and ceilings with masonite.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	17' x 41' x 14'	9,240 cu.ft.	643 sq. ft.					
	<u>Material</u>	<u>Quantity</u>						
	Lumber	3,187 f.b.m.						
	Siding	1,160 sq.ft.						
	Concrete	13 cu.ft.						
	Concrete Flooring	560 sq.ft.						
	Masonite	14,400 sq.ft.						
	Gypsum Board	6,066 sq.ft.						
	Roofing	7 squares						
702-B	Telephone Building	Each	1			74,569		74,569
702-E	Telephone Building Equipment	Each	1			16,776		16,776
	One Telephone Building is provided in the 700 Area. This building is a one-story, "L" shaped structure having a reinforced concrete foundation and floor. The precast reinforced concrete slab roof is covered with 1" insulation board and built-up roofing. Walls and partitions are concrete block. In the Switchboard Room the floor is linoleum covered and ceiling is fibrocoustic lined.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	85' x 62' x 18'	74,600 cu.ft.	4,145 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Concrete	150 cu.yds.						
	Reinforcing Steel Bars	19.5 tons						
	Reinforcing Steel Mesh	4,145 sq.ft.						
	Concrete	6,600 blocks						
	Concrete Flooring	4,145 sq.ft.						
	Insulation Board	3,780 sq.ft.						
	Linoleum	193 sq.yds.						
	Fibrocoustic Lining	1,740 sq.ft.						
	Roofing	41.5 squares						
703-B	Administration Building	Each	1			289,573		289,573
703-E	Administration Building Equipment	Each	1			25,623		25,623
	One Administration Building is provided in the 700 Area. This building is a large two-story, wooden frame, gable roof structure with six bays, and a central corridor. One two-story concrete and concrete block vault is located on either side of the building. The foundations are concrete and concrete block. Outside walls are drop-siding over sheathing, and roof is built-up asphalt felt over sheathing. Floors are wood with linoleum covering in toilets only. Wall linings are of prewood and ceilings are of gypsum board. Two brick firewalls separate the building. The two vaults have reinforced concrete foundations, floor, and roof and concrete brick walls. Two enclosed passageways to each vault are provided.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	359' x 205' x 37'	1,190,000 cu.ft.	36,600 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Concrete	230 cu.yds.						
	Concrete Block	6,200 blocks						
	Cement Bricks	50,500 bricks						
	Lumber	207,700 f.b.m.						
	Siding	32,100 f.b.m.						
	Sheathing	143,600 sq.ft.						
	Linoleum	340 sq.yds.						
	Prewood	62,500 sq.ft.						
	Wood Flooring	72,000 sq.ft.						
	Gypsum Board	72,000 sq.ft.						
	Roofing	373 squares						
704	Supervisors' Office	Each	1			9,890		9,890
	One Supervisors' Office building is provided in the 700 Area. This is a one-story frame building with drop-siding on exterior of walls and asbestos board and gypsum board on interior. The roof is built up asphalt felt over sheathing. Foundation and floor are concrete.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	34'-6" x 61'-5" x 16'-6"	35,013 cu.ft.	2,122 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Lumber	700 f.b.m.						
	Drop Siding	2,040 sq.ft.						
	Concrete	60 cu.yds.						
	Asbestos Board	5,475 sq.ft.						
	Gypsum Board	1,868 sq.ft.						
	Roofing	13 squares						

1 floor only (?)

~~SECRET~~
PROJECT COST SUMMARY -- MILITARY FUNDS
--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO.	ACCOUNT DESCRIPTION	UNIT	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			PLANNED	ACTUAL	PLANNED	ACTUAL	PLANNED	ACTUAL
700 AREA BUILDINGS AND EQUIPMENT (CONTINUED):								
705-E	Employment Building	Each		1		45,776		45,776
705-E	Employment Building Equipment	Each		1		16,039		16,039
	One Employment Building is provided in the 700 Area. This is an "L" shaped, one-story, wood frame, gable roof structure. Foundations are concrete and concrete block. Floors are wood, with linoleum covering in toilets only. Outside walls are drop-siding over sheathing, and interior lining and ceilings are sheet rock and plaster. The roof is built-up felt on sheathing.							
	<u>Overall Dimensions</u>							
	134' x 131' x 26'					198,400 cu.ft.		7,300 sq.ft.
	<u>Material</u>							<u>Quantity</u>
	Lumber							48,100 f.b.m.
	Drop Siding							6,500 sq.ft.
	Concrete							74 cu.yds.
	Concrete Blocks							7,800 blocks
	Sheet Rock Wallboard							11,831 sq.ft.
	Plaster							7,775 sq.ft.
	Linoleum							160 sq.yds.
	Roofing							82 squares
706-B	Laboratory	Each		1		25,309		25,309
706-B	Laboratory Equipment	Each		1		35,529		35,529
	One Laboratory building is provided in the 700 Area. This one-story, wood frame building has a reinforced concrete foundation and floor, drop-siding over sheathing walls, and built-up felt on sheathing roof. The interior linings are of masonite and ceilings are of gypsum board.							
	<u>Overall Dimensions</u>							
	48' x 38' x 25'					44,360 cu.ft.		2,158 sq.ft.
	<u>Material</u>							<u>Quantity</u>
	Framing							4,120 f.b.m.
	Siding							2,040 f.b.m.
	Sheathing							4,560 f.b.m.
	Concrete Flooring							2,150 sq.ft.
	Reinforcing Steel Mesh							2,210 sq.ft.
	Concrete							48 cu.yds.
	Blanket Insulation							2,210 sq.ft.
	Masonite Board							3,450 sq.ft.
	Gypsum Board							2,040 sq.ft.
	Asphalt Tile							227 sq.yds.
	Roofing							26 squares
707-B	Change House	Each		1		21,497		21,497
707-B	Change House Equipment	Each		1		1,807		1,807
	One Change House is provided in the 700 Area. This building is a wooden frame one-story structure with concrete foundation and floor, drop siding over sheathing walls, and built-up gravel surfaced roofing over sheathing. Wall and partition linings are masonite and asbestos board.							
	<u>Overall Dimensions</u>							
	30' x 79' x 20'					48,620 cu.ft.		2,486 sq.ft.
	<u>Material</u>							<u>Quantity</u>
	Lumber							6,092 f.b.m.
	Siding							2,825 sq.ft.
	Concrete							79 cu.yds.
	Masonite							2,640 sq.ft.
	Asbestos Board							2,376 sq.ft.
	Roofing							25 squares
712-B	Permanent Record Storage Building	Each		2		44,563		22,271
712-B	Permanent Record Storage Building Equipment	Each		2		6,376		3,187
	Two Permanent Record Storage Buildings are provided in the 700 Area adjacent to the Administration Building. Each building is a long metal hutment supported on a concrete floor with thickened edges.							
	<u>Overall Dimensions</u>							
	271' x 21'-9" x 12'-3"					52,400 cu.ft.		6,000 sq.ft.
	<u>Material</u>							<u>Quantity (One-bldg.)</u>
	Concrete Flooring							6,000 sq.ft.
	Hutment							1 (276' long)
713-B	Store Rooms	Each		2		99,000		49,500
713-B	Store Rooms Equipment	Each		2		32,592		16,296
	Two Store Rooms are provided in the 700 Area: 713 - Central Receiving Storeroom, and 713-A - Laboratory Storeroom.							
	713 - This building is a one-story, wood frame structure with concrete foundation and floor. Exterior walls are drop-siding over sheathing, and roof is built-up on sheathing. Interior walls and partitions are lined with masonite except asbestos board is installed in toilet rooms. Gypsum board is installed on ceilings of two private offices and women's rest room.							
	713-A - This one-story building is of similar construction. In one corner is a solvent storage room with concrete roof and concrete block walls. Concrete loading platforms are attached to both buildings.							

~~SECRET~~
PROJECT COST SUMMARY - MILITARY FUNDS
-FINAL DETAIL COST STATEMENT -

REPORTING OFFICE HAMFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

C. DE M.	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
713	Store Rooms (Continued)							
	713							
	713-A							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	43' x 220' x 25'	422,400 cu.ft.	17,620 sq.ft.					
	40' x 104' x 30'	10,400 cu.ft.	4,160 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Lumber	713	713-A					
	28,314 f.b.m.	15,424 f.b.m.						
	Drop Siding	9,600 sq.ft.	3,264 sq.ft.					
	Concrete	330 cu.yds.	125 cu.yds.					
	Concrete Blocks		700 blocks					
	Asbestos Board	7,160 sq.ft.	3,810 sq.ft.					
	Gypsum Board	590 sq.ft.	3,960 sq.ft.					
	Masonite	10,480 sq.ft.						
	Blanket Insulation		3,960 sq.ft.					
	Roofing	176 squares	40 squares					
714	Material Shed	Each	1		19,577		19,577	
	One Material Shed is provided in the 700 Area. The building is a wood-frame, post and girder structure on concrete foundation walls, footings, and frost walls. Roof is sheathing covered with built up roofing. (ffice has drop siding exterior and asbestos board interior walls and a concrete floor. The two ends are closed with drop siding, one side with barn boards and one side open. A storage loft at one end has 2" plank floor.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	25' x 101'-6" x 22'	93,697 cu.ft.	5,037 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Lumber	10,865 f.b.m.						
	Drop Siding	925 sq.ft.						
	Concrete	36.3 cu.yds.						
	Asbestos Board	764 sq.ft.						
	Roofing	70.5 squares						
715-B	Oil and Paint Storage	Each	1		7,070		7,070	
715-E	Oil and Paint Storage Equipment	Each	1		1,270		1,270	
	One Oil and Paint Storage is provided in the 700 Area. It consists of the building proper, an unloading platform, and an open concrete paved storage area. The building is a one-story, frame structure with concrete floor resting on a concrete foundation. Walls are sheathing and drop-siding and roof is sheathing covered with built-up roofing. A wood frame structure extending from the unloading platform to storage area supports a monorail.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	25' x 30' x 20'	12,562 cu.ft.	750 sq.ft.					
	Storage Area		1,900 sq.ft.					
	Platform		100 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Lumber	3,470 f.b.m.						
	Drop Siding	1,100 sq.ft.						
	Concrete	50 cu.yds.						
	Roofing	8.8 squares						
716-B	Automotive Repair Shop	Each	1		58,877		58,877	
716-E	Automotive Repair Shop Equipment	Each	1		17,493		17,493	
	One Automotive Repair Shop is provided in the 700 Area. This one-story frame, rectangular-shaped building has concrete foundations and floors, drop-siding over sheathing walls with masonite, asbestos, and gypsum board linings. The roof above the Garage and Repair Shop area is built-up felt supported on wood trusses. Roofs over either end are built-up tar and gravel on decking and rafters.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	158' x 65 1/2' x 30'	158,650	10,340 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Framing	37,400 f.b.m.						
	Siding	4,370 f.b.m.						
	Sheathing	25,070 f.b.m.						
	Concrete	173 cu.yds.						
	Reinforcing Steel Bars	3 tons						
	Reinforcing Steel Mesh	10,340 sq.ft.						
	Blanket Insulation	58 sq.ft.						
	Masonite	5,600 sq.ft.						
	Asbestos Board	1,460 sq.ft.						
	Gypsum Board	1,260 sq.ft.						
	Roofing	104 squares						
717-B	Fabrication Shops	Each	2		112,726		56,363	
717-E	Fabrication Shops Equipment	Each	2		188,748		94,374	
	Two Fabrication Shops are provided in the 700 Area - 717 and 717-A. These buildings are quite similar in construction and design, except 717-A has shed roof addition. Both are one-story, frame, rectangular-shaped structures having concrete foundations and reinforced concrete floors, drop-siding over sheathing walls, and built-up felt roofing on sheathing supported on wood trusses. In 717 interior partitions are lined with pressedwood and the rooms with the exception of Fabrication Shop are celled with gypsum board. In 717-A wall and partition linings and ceilings are asbestos board, and insulation is provided in the ceiling. In 717-A floors are covered with linoleum.							

PROJECT COST SUMMARY --- MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HAMFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE	ACCOUNT	DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
				ACTUAL		ACTUAL		ACTUAL	
717	Fabrication Shops (Continued)								
	717	<u>Overall Dimensions</u> 90' x 41 1/2' x 32'	<u>Volume</u> 101,000 cu.ft.	<u>Area</u> 3,740 sq.ft.					
	717-A	90' x 59 1/2' x 32'	117,600 cu.ft.	4,610 sq.ft.					
		<u>Material</u>	<u>Quantity</u>						
		Framing	717 11,600 f.b.m.	717-A 24,700 f.b.m.					
		Sheathing	7,400 f.b.m.	8,220 f.b.m.					
		Siding	3,850 f.b.m.	4,270 f.b.m.					
		Concrete	129 cu.yds.	84.3 cu.yds.					
		Concrete Flooring	3,740 sq.ft.	4,610 sq.ft.					
		Reinforcing Steel Bars	1.3 tons	2.2 tons					
		Reinforcing Steel Mesh		4,600 sq.ft.					
		Preadwood	3,100 sq.ft.						
		Gypsum Board	2,000 sq.ft.						
		Roofing	43.2 squares	52.4 squares					
		Asbestos Board		14,600 sq.ft.					
		2" Balsam Insulation		6,260 sq.ft.					
		Linoleum		415 sq.yds.					
720-B	Patrol Headquarters			Each	1		60,769		60,769
720-B	Patrol Headquarters Equipment			Each	1		5,231		5,231
		One Patrol Headquarters building with Jail attached is provided for the 700 Area, but is located outside the fence. This former construction office building is an "T" shaped wood-frame structure having wood foundations and floors, drop-siding exterior walls on wood sheathing and framing, gypsum board interior linings, and roll roofing. Jail is of concrete throughout, with gravel slab type roofing.							
		<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
		25 1/2' x 84'-8" x 15'	192,630 cu.ft.	10,250 sq.ft.					
721-B	Military Intelligence Building			Each	1		33,862		33,862
721-B	Military Intelligence Building Equipment			Each	1		3,564		3,564
		One Military Intelligence Building is provided in the 700 Area. This is a one-story, "T" shaped, frame structure containing 17 rooms. The wood floor is supported by concrete block foundation walls. Walls are drop-siding on sheathing and roof is built-up felt on sheathing. Wall and partition linings are preadwood, gypsum board, and asbestos board. Some insulation and acoustic tile is installed.							
		<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
		105' x 70' x 24 1/2'	90,140 cu.ft.	4,340 sq.ft.					
		<u>Material</u>	<u>Quantity</u>						
		Framing	15,580 f.b.m.						
		Siding	3,500 f.b.m.						
		Flooring	8,450 f.b.m.						
		Concrete	4,340 f.b.m.						
		Concrete Blocks	13 cu.yds.						
		Masonite	2,100 blocks						
		Gypsum Board	5,900 sq.ft.						
		Asbestos Board	2,820 sq.ft.						
		Roofing	960 sq.ft.						
		Acoustic Tile	50 squares						
			33.5 sq.yds.						
722-B	Area Shops			Each	12		150,098		12,508
722-B	Area Shops Equipment			Each	12		108,694		9,058
		Twelve Area Shop buildings are provided in the 700 Area.							
		722-A - This one-story, wood frame, "T" shaped building has reinforced concrete foundation walls and floor, drop-siding over sheathing walls, and built-up felt on sheathing roof. Interior linings are concrete block and asbestos board. At one corner a cement brick wall separates the structure from gas storage sheds.							
		722-C - This rectangular-shaped, building, used as a carpenter's shop, is similar in construction to the 722-A building. There are reinforced concrete platforms at either end of the building and a small dust collector building at one end.							
		722-D, E, F, G, H, I, J, K, L, M, N, P, R - These ten buildings are similar in construction to reinforced concrete floors and three foot high sidewalls.							
		<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	722-A	90' x 84 1/2' x 30'	126,800 cu.ft.	5,770 sq.ft.					
	722-C	90' x 41 1/2' x 32'	100,800 cu.ft.	3,735 sq.ft.					
	722-B, etc.	48' x 22' x 14'	12,570 cu.ft.	1,956 sq.ft.					
		<u>Material</u>	<u>Unit</u>	<u>Quantity</u>	<u>Quantity</u>	<u>Quantity</u>			
					(one-building)				
		Lumber	f.b.m.	8,200					
		Siding	sq.ft.	5,100	3,760				
		Sheathing	sq.ft.	10,380	7,600				
		Concrete Flooring	sq.ft.	5,070	3,735	1,008			
		Reinforcing Steel Mesh	sq.ft.	5,070	3,735	1,008			
		Reinforcing Steel Bars	tons	0.7		0.8			
		Concrete	cu.yds.	160	110	26.3			
		Concrete Blocks	blks.	1,090					
		Concrete Bricks	brks.	5,600					
		Asbestos Board	sq.ft.	2,500					
		Gypsum Board	sq.ft.		465				
		Preadwood	sq.ft.		240				
		Roofing	sq.s.	64	42.3				
		Metal Hardware	ea.			1			

~~SECRET~~
PROJECT COST SUMMARY - MILITARY FUNDS
- FINAL DETAIL COST STATEMENT -

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO.	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
700 AREA BUILDINGS AND EQUIPMENT (CONTINUED):								
723-B	Laundry	Each	1		46,120		46,120	
723-E	Laundry Equipment	Each	1		54,515		54,515	
	One Laundry Building is provided in the 700 Area. This one-story, wood frame, rectangular building contains a large laundry area and a number of smaller rooms. The building has a reinforced concrete foundation and floor, drop-siding over sheathing walls, and sheathing with built-up tar and gravel surface roof. Central portion of roof is raised above rest of roof. Interior wall linings are preadwood and asbestos board.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	90' x 75' x 21 1/2'	143,900 cu.ft.	6,750 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Framing	14,900 f.b.m.						
	Siding	6,200 f.b.m.						
	Sheathing	14,000 f.b.m.						
	Concrete	71 cu.yds.						
	Concrete Flooring	6,750 sq.ft.						
	Reinforcing Steel Mesh	6,820 sq.ft.						
	Reinforcing Steel Bars	1.7 tons						
	Preadwood	5,530 sq.ft.						
	Asbestos Board	600 sq.ft.						
	Roofing	71 squares						
724-B	Printing Plant Building	Each	2		15,864		7,932	
724-E	Printing Plant Building Equipment	Each	2		7,298		3,649	
	Two Printing Plant Buildings are provided in the 700 Area. Each building is a metal hutment supported on concrete floors and three foot high concrete side walls to increase headroom.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	One Hutment	12,570 cu.ft.	1,008 sq.ft.					
	<u>Material</u>	<u>Quantity (One-building)</u>						
	Concrete Flooring	1,008 sq.ft.						
	Reinforcing Steel Mesh	1,008 sq.ft.						
	Reinforcing Steel Bars	0.8 ton						
	Concrete	26.3 cu.yds.						
	Metal Hutment	1 ea.						
729-B	Spare Machinery Storage Building	Each	1		22,404		22,404	
729-E	Spare Machinery Storage Building Equipment	Each	1		3,151		3,151	
	One Spare Machinery Storage Building is provided in the 700 Area. This one-story, wood frame, shed roof structure has concrete foundation walls and floor, drop siding walls, and built-up felt, gravel surfaced roofing over sheathing roof. The office ceiling and wall lining is asbestos board. One concrete loading platform is provided.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	126' x 48' x 18'	13,205 cu.ft.	6,068 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Lumber	24,000 f.b.m.						
	Siding	3,538 sq.ft.						
	Concrete	150 cu.yds.						
	Asbestos Board	416 sq.ft.						
	Roofing	60 squares						
734	Cylinder Storage Building	Each	1		7,241		7,241	
	One Cylinder Storage Building is provided in the 700 Area. This one-story, wood frame, rectangular building is constructed with reinforced concrete foundation, floor, and leading platform. The walls, open top and bottom, are of drop-siding and the flat roof has built-up tar and gravel surface over sheathing. A concrete block wall separates the inflammable gas storage area from the empty cylinder area.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	55' x 34' x 17'	31,800 cu.ft.	1,870 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Siding	970 sq.ft.						
	Sheathing	1,870 sq.ft.						
	Concrete	59 cu.yds.						
	Concrete Flooring	1,870 sq.ft.						
	Reinforcing Steel Mesh	1,870 sq.ft.						
	Concrete Blocks	340 blocks						
	Roofing	19.1 squares						
744	Brick Storage Building	Each	1		13,302		13,302	
	One Brick Storage Building is provided in the 700 Area. It is a one-story, wood frame structure with earth floor. Foundation walls and piers are concrete, walls are drop-siding, and roof is built-up felt, gravel surfaced, over sheathing.							
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>					
	126' x 48' x 18'	13,205 cu.ft.	6,068 sq.ft.					
	<u>Material</u>	<u>Quantity</u>						
	Lumber	17,000 f.b.m.						
	Siding	4,176 sq.ft.						
	Concrete	30 cu.yds.						
	Roofing	60.5 squares						

SECRET

PROJECT COST SUMMARY --- MILITARY FUNDS

--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE JAMES R. ENGINEER BUREAU PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CLASS NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
751	700 AREA BUILDINGS AND EQUIPMENT (CONTINUED): Primary Substation One Primary Substation is provided for the 700 Area. This station is composed of a wooden fenced, gravel surfaced area in which equipment is supported on poles or concrete pads. <div style="display: flex; justify-content: space-between;"> <div> <u>Overall Dimensions</u> 100' x 125' </div> <div> <u>Area</u> 12,500 sq.ft. </div> </div> <div style="display: flex; justify-content: space-between; margin-top: 5px;"> <div> <u>Material</u> Concrete Lumber Poles </div> <div> <u>Quantity</u> 18 cu.yds. 4,500 f.b.m. 1,010 lineal feet </div> </div>	Each	1		52,157		52,157	
784-B	Boiler House	Each	1		275,098		275,098	
784-E	Boiler House Equipment 784 - One Boiler House is provided in the 700 Area. This three-story, structural steel frame, concrete block, rectangular-shaped structure is supported on concrete foundation walls and has a reinforced concrete floor. The roof is precast cement tile covered with built-up asphalt felt. A 20' tall, reinforced concrete stack, 14 1/2' bottom dia. and 9 1/2' top dia. is supported on a reinforced concrete base. Steel breeching runs from the boilers to the stack. A reinforced concrete coal crusher, and 8" ash pipe line, a live ash storage silo, a deserator, and a flash tank are provided. 784-A - One Emergency Generator and Water Softening Building is provided in the 700 Area. This is a one-story, structural steel frame, concrete block structure with reinforced concrete foundation and floor. One portion of roof is precast concrete slab and the other is reinforced concrete, both surfaced with tar and gravel. A reinforced concrete clearwell is beneath the floor. <div style="display: flex; justify-content: space-between;"> <div> <u>Overall Dimensions</u> 137' x 45' x 57' 48' x 24' x 25' </div> <div> <u>Volume</u> 216,000 cu.ft. 24,400 cu.ft. </div> <div> <u>Area</u> 4,815 sq.ft. 1,128 sq.ft. </div> </div> <div style="display: flex; justify-content: space-between; margin-top: 5px;"> <div> <u>Material</u> Concrete Reinforcing Steel Bars Structural Steel Concrete Blocks Concrete Bricks Roofing Reinforcing Steel Mesh </div> <div> <u>Quantity</u> 784 805 cu.yds. 45.4 tons 178 tons 15,500 blocks 12,000 bricks 48.2 squares </div> <div> <u>784-A</u> 95 cu.yds. 6 tons 2,630 blocks 11.3 squares 1,440 sq.ft. </div> </div>	Each	1		623,987		623,987	
790	Fire Equipment This account covers the cost of special non-expendable Fire Equipment not allocated for use in a specific building or facility including but not limited to: Fire Extinguisher Axe Special Nozzles Hand Pumps Barrels Pump Cans Masks Etc.	LS	1		181,058		181,058	
797	Hospital and First Aid Equipment This account covers the cost of that non-expendable Hospital and First Aid Equipment such as: Refrigerators Dispensers Cots Mattresses Inhalators Short Wave Machine Fracture Table Surgical Equipment Etc.	LS	1		142,975		142,975	
798	Police Equipment This account covers the cost of that non-expendable Police Equipment not allocated for use in any specific building or facility including but not limited to: Revolvers Binoculars Cartridge Carriers Holsters Gas Units Radio Equipment Hand Cuffs Etc.	LS	1		58,409		58,409	
799	Office Equipment This account covers the cost of all non-expendable Office Equipment. TOTAL GENERAL ADMINISTRATIVE AND MAINTENANCE FACILITIES BUILDINGS AND EQUIPMENT TOTAL MAIN PLANT	LS	1		744,277		744,277	
					3,339,554			
					253,517,191			

SECRET

~~SECRET~~
PROJECT COST SUMMARY --- MILITARY FUNDS
--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE HIGHLAND FIRE DEPT. 1948 PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1948

CODE NO.	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																																																																																			
			ACTUAL		ACTUAL		ACTUAL																																																																																																			
TOWNSITE:																																																																																																										
RESIDENCES, UTILITIES, COMMUNITY AND COMMERCIAL FACILITIES, STREETS, WALKS, ETC.:																																																																																																										
1100 AREA:																																																																																																										
1102	Roads and Grading This account covers roads, grading, walks, curbs, gutters and parking areas within the Village limits. Most of the roads in Highland are new construction and have bituminous surfacing. The shot and cover type is used on all except the more heavily traveled which have 2" road mix. A few small bridges and culverts are included. Curbs and gutters are of concrete in the business district and along certain key roads and all others are a bituminous road mix. Walks in business area are concrete and in residential areas are bituminous. Parking areas are surfaced with shot and cover method. Logs and posts are provided except in those used for residential parking. <table border="0" style="width: 100%; margin-left: 20px;"> <tr> <td style="width: 80%;"><u>Item</u></td> <td style="width: 20%;"><u>Quantity</u></td> </tr> <tr> <td>Roads - (New)</td> <td>4 1/2 miles</td> </tr> <tr> <td>(Existing)</td> <td>4 miles</td> </tr> <tr> <td>Curbs & Gutters (All Types)</td> <td>5.2 miles</td> </tr> <tr> <td>Walks (All Types)</td> <td>100 miles</td> </tr> <tr> <td>Parking Areas</td> <td>237,100 sq.yds.</td> </tr> </table>	<u>Item</u>	<u>Quantity</u>	Roads - (New)	4 1/2 miles	(Existing)	4 miles	Curbs & Gutters (All Types)	5.2 miles	Walks (All Types)	100 miles	Parking Areas	237,100 sq.yds.	LS	1		4,407,514		4,407,514																																																																																							
<u>Item</u>	<u>Quantity</u>																																																																																																									
Roads - (New)	4 1/2 miles																																																																																																									
(Existing)	4 miles																																																																																																									
Curbs & Gutters (All Types)	5.2 miles																																																																																																									
Walks (All Types)	100 miles																																																																																																									
Parking Areas	237,100 sq.yds.																																																																																																									
1103	Water and Fire Protection The Drinking Water and Fire Protection Water Lines are one and the same system in the Village of Highland. There are approximately 107 total miles of Water Lines and 480 Fire Hydrants within the village. Water is obtained from deep wells (Code 1188), passes through collection headers to two large 1,000,000 gal. underground water storage reservoirs (Code 1182), through three 100,000 gal. steel overhead storage tanks and thence to all parts of the village. The system operates automatically at 60# P.S.I. and can be stepped up to 80# P.S.I. in case of emergency. All lines are either iron or steel, ranging in size from 1" to 14", and are laid at a minimum depth of 4' below the surface.	LS	1		1,436,917		1,436,917																																																																																																			
1104	Sewer Lines Sewer Lines are provided in the village for the removal of sanitary sewage and a small amount of storm water. There is approximately 211,000 lineal feet of lines ranging in size from 4" to 14". Pipe is both vitrified clay and concrete and man-holes are brick. In collecting and carrying the sewage to the Sewage Disposal Plant (Code 1124) only one lift station is required. This station consists of pumps having total capacity of 2,000 G.P.M., and a concrete reservoir having a frame and concrete enclosed operating floor.	LS	1		1,553,417		1,553,417																																																																																																			
1105	Electrical Distribution Lines Electrical Distribution Lines are provided within the 1100 Area. This system is comprised of 2,300V, 440/220V, and 220/110V lines. Distribution lines are of 3-wire, cross arm, single pole construction. There are approximately 470,000 lineal feet of wire (single wire calculation) and 2,300 wood poles. Street lighting for the village is also included in this order. <table border="0" style="width: 100%; margin-left: 20px;"> <tr> <td style="width: 80%;"><u>Material</u></td> <td style="width: 20%;"><u>Quantity</u></td> </tr> <tr> <td>Total length of conductor single wire calc.</td> <td>188 miles</td> </tr> <tr> <td>Total number of poles and light poles</td> <td>2,300</td> </tr> <tr> <td>Total number of street lights</td> <td>410</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Total length of conductor single wire calc.	188 miles	Total number of poles and light poles	2,300	Total number of street lights	410	LS	1		661,019		661,019																																																																																											
<u>Material</u>	<u>Quantity</u>																																																																																																									
Total length of conductor single wire calc.	188 miles																																																																																																									
Total number of poles and light poles	2,300																																																																																																									
Total number of street lights	410																																																																																																									
1106	Rehabilitation of Present Residences This work covered 140 existing tract houses and consisted of miscellaneous electrical work, replacing window glass, installing window screens, painting interior, replacing flooring, installing bathrooms and sanitary piping in houses in village area, removing unsafe out buildings, and other miscellaneous items.	Each	140		215,545		1,542																																																																																																			
1106	Staff Residences - Single Family Units Construction Costs (Less Items below)	Each	643		3,317,740		5,159																																																																																																			
	Water Heater 40 31,507																																																																																																									
	Linoleum and Screens 41 16,363																																																																																																									
	Payroll, Installation of Above 76 4,226																																																																																																									
	Indirect Costs (Distributive) 1,308 62,351	Each	643		62,351		1,427																																																																																																			
	Grand Total	Each	643		4,280,387		6,656																																																																																																			
643 Single Family Residences are provided in Highland Village. These houses, all single family dwellings, are of six conventional types, differing in size and layout but are similar in structural details. Foundations are concrete and concrete block and approximately half the cellar is paved with concrete. Super-structures are frame having siding or wood shakes exterior and gypsum board interior walls; natural stained hard wood floors over subflooring; and wood or composition shingle roofs.																																																																																																										
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Description of Material</th> <th>D</th> <th>E</th> <th>F</th> <th>G</th> <th>H</th> <th>L</th> </tr> </thead> <tbody> <tr> <td>Number of Units</td> <td>8</td> <td>64</td> <td>260</td> <td>8</td> <td>260</td> <td>43</td> </tr> <tr> <td>Number of Bedrooms</td> <td>4</td> <td>3</td> <td>3</td> <td>4</td> <td>3</td> <td>4</td> </tr> <tr> <td>Number of Stories</td> <td>1 1/2</td> <td>1</td> <td>2</td> <td>2</td> <td>1</td> <td>2</td> </tr> <tr> <td>Overall Dimensions</td> <td>30x35x32</td> <td>41x39x22</td> <td>24x26x27</td> <td>27x35x30</td> <td>36x37x22</td> <td>32x24x30</td> </tr> <tr> <td>Volume (Cubic Feet)</td> <td>29,000</td> <td>33,740</td> <td>18,600</td> <td>22,500</td> <td>21,400</td> <td>21,100</td> </tr> <tr> <td>Floor Area (sq.ft.)</td> <td>1,280</td> <td>1,420</td> <td>1,140</td> <td>1,820</td> <td>988</td> <td>1,636</td> </tr> <tr> <td>Cellar Floor Area (Sq.ft.)</td> <td>40</td> <td>50</td> <td>314</td> <td>480</td> <td>307</td> <td>304</td> </tr> <tr> <td>Concrete (cu.yds.)</td> <td>26</td> <td>34</td> <td>24.8</td> <td>31</td> <td>36</td> <td>8</td> </tr> <tr> <td>Chimney Brick</td> <td>889</td> <td>74</td> <td>962</td> <td>1,018</td> <td>707</td> <td>1,029</td> </tr> <tr> <td>Framing (f.b.m.)</td> <td>8,854</td> <td>8,067</td> <td>7,257</td> <td>8,200</td> <td>6,894</td> <td>6,601</td> </tr> <tr> <td>Flooring (sq.ft.)</td> <td>1,280</td> <td>1,420</td> <td>1,140</td> <td>1,820</td> <td>1,100</td> <td>1,676</td> </tr> <tr> <td>Sheathing (f.b.m.)</td> <td>3,024</td> <td>3,260</td> <td>3,182</td> <td>3,600</td> <td>3,580</td> <td>3,600</td> </tr> <tr> <td>Roofing (squares)</td> <td>11</td> <td>16</td> <td>7.8</td> <td>12.6</td> <td>13.6</td> <td>9.3</td> </tr> </tbody> </table>									Description of Material	D	E	F	G	H	L	Number of Units	8	64	260	8	260	43	Number of Bedrooms	4	3	3	4	3	4	Number of Stories	1 1/2	1	2	2	1	2	Overall Dimensions	30x35x32	41x39x22	24x26x27	27x35x30	36x37x22	32x24x30	Volume (Cubic Feet)	29,000	33,740	18,600	22,500	21,400	21,100	Floor Area (sq.ft.)	1,280	1,420	1,140	1,820	988	1,636	Cellar Floor Area (Sq.ft.)	40	50	314	480	307	304	Concrete (cu.yds.)	26	34	24.8	31	36	8	Chimney Brick	889	74	962	1,018	707	1,029	Framing (f.b.m.)	8,854	8,067	7,257	8,200	6,894	6,601	Flooring (sq.ft.)	1,280	1,420	1,140	1,820	1,100	1,676	Sheathing (f.b.m.)	3,024	3,260	3,182	3,600	3,580	3,600	Roofing (squares)	11	16	7.8	12.6	13.6	9.3
Description of Material	D	E	F	G	H	L																																																																																																				
Number of Units	8	64	260	8	260	43																																																																																																				
Number of Bedrooms	4	3	3	4	3	4																																																																																																				
Number of Stories	1 1/2	1	2	2	1	2																																																																																																				
Overall Dimensions	30x35x32	41x39x22	24x26x27	27x35x30	36x37x22	32x24x30																																																																																																				
Volume (Cubic Feet)	29,000	33,740	18,600	22,500	21,400	21,100																																																																																																				
Floor Area (sq.ft.)	1,280	1,420	1,140	1,820	988	1,636																																																																																																				
Cellar Floor Area (Sq.ft.)	40	50	314	480	307	304																																																																																																				
Concrete (cu.yds.)	26	34	24.8	31	36	8																																																																																																				
Chimney Brick	889	74	962	1,018	707	1,029																																																																																																				
Framing (f.b.m.)	8,854	8,067	7,257	8,200	6,894	6,601																																																																																																				
Flooring (sq.ft.)	1,280	1,420	1,140	1,820	1,100	1,676																																																																																																				
Sheathing (f.b.m.)	3,024	3,260	3,182	3,600	3,580	3,600																																																																																																				
Roofing (squares)	11	16	7.8	12.6	13.6	9.3																																																																																																				



SECRET
PROJECT COST SUMMARY - MILITARY FUNDS
- FINAL DETAIL COST STATEMENT -

REPORTING OFFICE HARFORD ENGINEER WAFS PROJECT DESCRIPTION HEAT TREATMENT PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIF OF MEASUREMENT	QUANTITIES		TOTAL COSTS		UNITS COSTS		
			ACTUAL		ACTUAL		ACTUAL		
1108	Staff Residences - Single Family Units (continued)								
	Description of Material								
	Siding & Shakes (squares)		2	14	12.8	17.5	18.6	11.8	19.6
	Wallboard (sq.ft.)		3,070	3,260	8,260	8,100	3,300	4,400	4,400
	Insulation (sq.ft.)		2,000	3,020	3,132	4,400	1,480	2,640	2,640
	Linoleum (sq.yds.)		3.4	12	10.5	16	13	16.6	16.6
1109	Staff Residences - Duplex Units								
	Construction Costs (less items below)		Each	1866		7,306,314		3,936	
	Water Heater				49	40,944			
	Linoleum and Screens				34	64,352			
	Fayrcil, Installation of Above				6"	14,380			
	Indirect Costs (Distributive)				1,019	1,388,553			
	Grand Total		Each	1866		2,177,247		1,175	
			Each	1866		1,473,567		5,130	
	328 Duplex Dwelling Units are provided in Richland Village. These homes, two families in a unit, are of two conventional types similar in structural details, but differing in size and layout. The "A" type has two stories, with three bedrooms and bath on second floor. The "B" type has one story with two bedrooms in addition to the living room, dinette kitchen, and bath. Foundations are concrete and concrete block, the half cellar is paved with concrete, superstructure is wood frame with shakes and siding exterior and gypsum board interior, floors are soft wood without subflooring, and roofs have composition shingles.								
	Quantities and Dimensions are for half unit (one family)								
	Description of Material	Type A	Type B						
	Number of Family Units	16	1,440						
	Number of Bedrooms	3	2						
	Number of Stories	2	1						
	Overall Dimensions	26'x33'x32'	24'x36'x25'						
	Volume (cu.ft.)	16,836	17,540						
	Floor Area (sq.ft.)	1,340	480						
	Cellar Floor Area (sq.ft.)	231	480						
	Concrete	9.8	17.8						
	Concrete Blocks	340	1,400						
	Chimney Bricks	1,025	745						
	Framing (f.b.e.)	4,905	3,578						
	Flooring (sq.ft.)	1,090	480						
	Sheathing (f.b.w.)	3,740	3,200						
	Roofing (squares)	14.8	7						
	Siding & Shakes (squares)	11.45	11						
	Wallboard (sq.ft.)	7,460	3,300						
	Insulation (sq.ft.)	1,700	1,480						
	Linoleum (sq.yds.)	11	9						
1110	Dormitories		Each	25		1,720,316		41,172	
	Twenty-five Dormitory Buildings are provided in the 1100 Area, eight for men and seventeen for women. The two types are nearly identical, being two-story, wooden-frame, gable roof, rectangular shaped structures, and containing a vestibule, lounge room, storage room, wash room, toilet, shower, and fourteen bedrooms on ground floor and storage room, wash room, toilet, shower and seventeen bedrooms on second floor. The building is supported on concrete piers and concrete block foundation walls on concrete footings. Exterior walls are a combination of vertical siding and horizontal siding. The asphalt shingle roof is supported by wooden trusses, rafters and sheathing. Floors are wood except concrete in shower room. Interior wall linings are wallboard.								
	Overall Dimensions	110' x 33' x 30'	Volume	100,800 cu.ft.	Area	3,340 sq.ft.			
	Material	Quantity							
	Framing	41,300 f.b.e.							
	Siding	52 squares							
	Sheathing	17,200 f.b.e.							
	Flooring (wood)	7,600 sq.ft.							
	Wallboard	20,700 sq.ft.							
	Insulation	3,480 sq.ft.							
	Linoleum	50 sq.yds.							
	Concrete	12.8 cu.yds.							
	Concrete Blocks	1,008 blocks							
	Reinforcing Steel Bars	0.1 tons							
1111	Stores		Each	24		1,181,077		49,211	
	Two general types of Stores are provided in Richland Village: Newly constructed and remodeled existing buildings. Eighteen new Stores were constructed, quite similar in construction but differing in size. All are one-story, wooden-frame, flat-roof structures. Foundations are principally concrete, but some concrete block is used, floors are concrete with linoleum covering in many buildings. Exterior walls are shakes over sheathing, except for some siding is used. Interior walls and ceilings are lined with wallboard. Roofs are built-up asphalt felt over sheathing and insulation is provided in walls and ceilings. Concrete walled heating rooms are constructed in several outlying stores.								
	Description	Food Store	Service Station	Autocm. Garage	General Merch	Variety Store	Shoe Repair Shop		
	No. of Units	8	8	1	1	1	1		
	Overall Dimensions	135x80x24	28x24x17	134x105x28	150x150x24	160x80x27	60x30x16		
	Volume (cu.ft.)	164,500	10,480	189,000	562,000	188,000	21,700		

SECRET
PROJECT COST SUMMARY --- MILITARY FUNDS
--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE MANAGED ENGINEER WORKS PROJECT DESCRIPTION PLUTCHIK PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE PC	ACCOUNT							UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS		
	DESCRIPTION								ACTUAL		ACTUAL		ACTUAL		
1111	Stores (continued)														
	Description	Food Store	Service Station	Autom. Garage	General Merch.	Variety Store	Shoe Repair Shop								
	Area (sq.ft.)	8,100	618	9,400	22,000	9,800	1,800								
	Lumber (f.b.m.)	28,800	siding		51,800										
	Shakes (sq.ft.)	6,000	920	5,000	11,000	5,320	2,060								
	Sheathing (sq.ft.)	18,100	2,290	14,800	46,300	14,320	3,260								
	Concrete (cu.yds.)	147	22	140	360	130	46								
	Con.Flor (sq.ft.)	6,200	215	9,400	22,500	2,000	1,800								
	Wallboard (sq.ft.)	12,320	1,100	2,400	24,600	16,000	5,320								
	Roofing (squares)	81	8.7	98	228	90	18								
	Description	Women's Apparel	Barber & Beauty Shop	Milk Dept	Drug Stores A&B	Drug Store C									
	No. of Units	1	1	1	2	1									
	Overall Dimensions	110x60x16	96x20x17	66x56x19	137x36x23	112x60x23									
	Volume (cu.ft.)	108,900	61,640	51,000	78,000	69,300									
	Area (sq.ft.)	8,600	3,620	3,100	4,460	5,270									
	Lumber (f.b.m.)	28,300			28,000	28,000									
	Shakes (sq.ft.)	5,850	2,600	2,540	2,000	2,170									
	Sheathing (sq.ft.)	12,100	6,220	8,330	8,700	10,160									
	Concrete	125	78	58	108	108									
	Con.Flor (sq.ft.)	6,800	3,420	2,800	4,460	5,270									
	Wallboard (sq.ft.)	14,400	4,500	1,060	7,000	9,200									
	Roofing (squares)	66	36.2	30	44.5	52.7									
	Six existing buildings have been remodeled into Stores. Former construction, new construction, and new dimensions are given in the following table.														
	<u>REMODELED EXISTING BUILDING</u>														
	Name of Bldg.	Description			Dimensions	Volume	Area								
	Men's Apparel & Shoe Store	Formerly-2-story, concrete block walls, concrete and wood floors, partial basement with concrete walls, composition on frame roof. New Construction-1-story concrete block wood floor, asphalt felt on frame roof, concrete walls in part basement.			75x75x27	121,000	5,620								
	Western Union	Formerly-1-story, stucco on frame, with wood floor, composition roof, on wood. New Construction - Same.			82x20x16	15,760	1,050								
	Optical Shop	Formerly-1-story, concrete block walls, and concrete block cellar walls, concrete basement and wood lat floor, composition roof on wood. New Construction - Same.			36x26x30	28,200	900								
	Library	Formerly-1-story, concrete block, wood floor, composition roof on wood frame.													
	Electrical Shop	Formerly-2-story, stucco on frame walls asphalt shingles on sheathing roof, full concrete basement. New Construction - Same.			45x24x28	28,000	1,080								
	Hardware	Formerly-1-story, tile and brick composition roof on wood frame, concrete floor. New Construction - Same, but addition on side is shakes on frame.			100x74x19	110,000	7,450								
1112	Churches	Three new Churches and one rehabilitated Church are provided in the 1100 Area. These structures, identical except for the addition of a steeple on one, are one-story, wooden-frame, gable roof, rectangular shaped buildings with half basements. Basement floor and walls and foundation walls and piers are concrete. Main floor is wood, walls are shakes over sheathing exterior, and wood wainscot and insulation board interior. Main floor partitions and ceilings are insulation board and basement partitions and ceilings are gypsum board. The wood shingled roof is supported on wood trusses and rafting. One existing church building requiring very little rehabilitation work is included in this code.							Each	3	124,184	41,368			
	Overall Dimensions	100'x74'x19'			Volume	177,300 cu.ft.	Area	5,720 sq.ft.							
	Material	Quantity													
	Shakes	5,360 sq.ft.													
	Sheathing	12,000 sq.ft.													
	Wood floor	5,920 sq.ft.													
	Concrete	92 cu.yds.													
	Concrete floor	2,260 sq.ft.													
	Reinforcing steel mesh	2,260 sq.ft.													
	Wood Wainscot	1,200 sq.ft.													
	Insulation Board	5,800 sq.ft.													
	Gypsum board	3,180 sq.ft.													
	Roofing (Shingle)	67 squares													
1113	Schools	Four Grade Schools, one High School and Nursery are provided in the 1100 Area. One Grade School is the existing School to which were added two wings; two are identical 16 room buildings; and the fourth is an 8 room building. The new wings of the existing school are similar in construction to the old portion. Foundation walls and piers are concrete; floor is wood except some rooms have concrete; walls are brick veneer on sheathing exterior and plaster interior. Roof is asbestos shingle over							Each	6	1,640,436	286,739			

SECRET
PROJECT COST SUMMARY --- MILITARY FUNDS
--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NC	ACCOUNT DESCRIPTION	UNIT (CF)	QUANTITIES		TOTAL COSTS		UNIT COSTS																																																																														
			MEASURE	ACTUAL	ACTUAL	ACTUAL																																																																															
1113	Schools (continued)																																																																																				
	<p>sheathing except over the gymnasium where it is asphalt felt supported by trusses, rafters, and sheathing. Ceilings are plaster. The new Schools are all one-story, wooden frame, and similar in construction. Foundation walls and piers are concrete; floors are wood except concrete in several rooms; exterior walls are shakes over sheathing; roofs are composition shingle on sheathing except curved roofs over assembly rooms have asphalt felt surfacing. Interior partitions are plastered but some acoustic tile ceiling and wooden siding is installed. Boiler room walls and firewalls are of brick.</p> <p>The High School is "E" shaped and constructed similar to new Grade Schools and has a large concrete floored auditorium.</p> <p>The Nursery is a remodeled existing house to which have been added two metal hutments with connecting hallways. The building has concrete and stone foundation, siding and shakes on exterior and plaster and wallboard on interior walls, linoleum over wood floors, and composition shingles on roof. The standard 40' x 22' semi-circular metal hutments have been painted on the outside and partially dressed with exterior shakes and siding.</p>																																																																																				
	<table border="0"> <tr> <td><u>School</u></td> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>Existing</td> <td>285' x 185' x 36'</td> <td>780,000 cu.ft.</td> <td>32,500 sq.ft.</td> </tr> <tr> <td>#1</td> <td>408' x 230' x 41'</td> <td>872,800 cu.ft.</td> <td>35,200 sq.ft.</td> </tr> <tr> <td>#2</td> <td>264' x 78 1/2' x 37 1/2'</td> <td>432,000 cu.ft.</td> <td>16,400 sq.ft.</td> </tr> <tr> <td>#3</td> <td>408' x 230' x 41'</td> <td>872,800 cu.ft.</td> <td>35,200 sq.ft.</td> </tr> <tr> <td>High School</td> <td>457' x 245' x 42'</td> <td>1,841,000 cu.ft.</td> <td>63,000 sq.ft.</td> </tr> <tr> <td>Nursery</td> <td>80' x 76' x 25'</td> <td>48,000 cu.ft.</td> <td>3,200 sq.ft.</td> </tr> </table>	<u>School</u>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	Existing	285' x 185' x 36'	780,000 cu.ft.	32,500 sq.ft.	#1	408' x 230' x 41'	872,800 cu.ft.	35,200 sq.ft.	#2	264' x 78 1/2' x 37 1/2'	432,000 cu.ft.	16,400 sq.ft.	#3	408' x 230' x 41'	872,800 cu.ft.	35,200 sq.ft.	High School	457' x 245' x 42'	1,841,000 cu.ft.	63,000 sq.ft.	Nursery	80' x 76' x 25'	48,000 cu.ft.	3,200 sq.ft.																																																								
<u>School</u>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																																																																		
Existing	285' x 185' x 36'	780,000 cu.ft.	32,500 sq.ft.																																																																																		
#1	408' x 230' x 41'	872,800 cu.ft.	35,200 sq.ft.																																																																																		
#2	264' x 78 1/2' x 37 1/2'	432,000 cu.ft.	16,400 sq.ft.																																																																																		
#3	408' x 230' x 41'	872,800 cu.ft.	35,200 sq.ft.																																																																																		
High School	457' x 245' x 42'	1,841,000 cu.ft.	63,000 sq.ft.																																																																																		
Nursery	80' x 76' x 25'	48,000 cu.ft.	3,200 sq.ft.																																																																																		
	<table border="0"> <tr> <td><u>Material</u></td> <td><u>Unit</u></td> <td><u>Grade</u></td> <td><u>Quantity</u></td> <td><u>High School</u></td> </tr> <tr> <td></td> <td></td> <td>1 & 2</td> <td></td> <td></td> </tr> <tr> <td>Concrete</td> <td>cu.yds.</td> <td></td> <td>108</td> <td>45</td> </tr> <tr> <td>Concrete Flooring</td> <td>sq.ft.</td> <td></td> <td>2,300</td> <td>700</td> </tr> <tr> <td>Reinf. Steel Mesh</td> <td>sq.ft.</td> <td></td> <td>2,300</td> <td>700</td> </tr> <tr> <td>Concrete Block</td> <td>blocks</td> <td></td> <td>5,000</td> <td>4,800</td> </tr> <tr> <td>Lumber</td> <td>f.b.m.</td> <td></td> <td>219,300</td> <td>106,000</td> </tr> <tr> <td>Sheathing</td> <td>sq.ft.</td> <td></td> <td>113,000</td> <td>37,200</td> </tr> <tr> <td>Shakes</td> <td>sq.ft.</td> <td></td> <td>14,500</td> <td>7,100</td> </tr> <tr> <td>Siding</td> <td>sq.ft.</td> <td></td> <td>400</td> <td>6,100</td> </tr> <tr> <td>Wood Flooring</td> <td>sq.ft.</td> <td></td> <td>35,200</td> <td>16,700</td> </tr> <tr> <td>Bricks</td> <td>bricks</td> <td></td> <td>110,000</td> <td>44,000</td> </tr> <tr> <td>Acoustic Tile Board</td> <td>sq.ft.</td> <td></td> <td>6,800</td> <td>2,900</td> </tr> <tr> <td>Plaster</td> <td>sq.ft.</td> <td></td> <td>7,800</td> <td>37,000</td> </tr> <tr> <td>Insulation</td> <td>sq.ft.</td> <td></td> <td>80,000</td> <td>3,000</td> </tr> <tr> <td>Roofing</td> <td>squares</td> <td></td> <td>410</td> <td>184</td> </tr> </table>	<u>Material</u>	<u>Unit</u>	<u>Grade</u>	<u>Quantity</u>	<u>High School</u>			1 & 2			Concrete	cu.yds.		108	45	Concrete Flooring	sq.ft.		2,300	700	Reinf. Steel Mesh	sq.ft.		2,300	700	Concrete Block	blocks		5,000	4,800	Lumber	f.b.m.		219,300	106,000	Sheathing	sq.ft.		113,000	37,200	Shakes	sq.ft.		14,500	7,100	Siding	sq.ft.		400	6,100	Wood Flooring	sq.ft.		35,200	16,700	Bricks	bricks		110,000	44,000	Acoustic Tile Board	sq.ft.		6,800	2,900	Plaster	sq.ft.		7,800	37,000	Insulation	sq.ft.		80,000	3,000	Roofing	squares		410	184				
<u>Material</u>	<u>Unit</u>	<u>Grade</u>	<u>Quantity</u>	<u>High School</u>																																																																																	
		1 & 2																																																																																			
Concrete	cu.yds.		108	45																																																																																	
Concrete Flooring	sq.ft.		2,300	700																																																																																	
Reinf. Steel Mesh	sq.ft.		2,300	700																																																																																	
Concrete Block	blocks		5,000	4,800																																																																																	
Lumber	f.b.m.		219,300	106,000																																																																																	
Sheathing	sq.ft.		113,000	37,200																																																																																	
Shakes	sq.ft.		14,500	7,100																																																																																	
Siding	sq.ft.		400	6,100																																																																																	
Wood Flooring	sq.ft.		35,200	16,700																																																																																	
Bricks	bricks		110,000	44,000																																																																																	
Acoustic Tile Board	sq.ft.		6,800	2,900																																																																																	
Plaster	sq.ft.		7,800	37,000																																																																																	
Insulation	sq.ft.		80,000	3,000																																																																																	
Roofing	squares		410	184																																																																																	
1114	Theater	Each	2		140,503		70,251																																																																														
	<p>Two theaters are provided in the 1100 Area. The buildings are identical and consist of the main auditorium seating 526 people, all on one floor, a small stage and foyer with an apartment and projection room above. The building is of frame construction, having concrete foundations and floor, shingle and siding exterior walls and tile board interior walls and ceiling. Roof is built-up asphalt felt over sheathing on bow string trusses.</p>																																																																																				
	<table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>128' x 43' x 32'</td> <td>150,600 cu.ft.</td> <td>5,504 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	128' x 43' x 32'	150,600 cu.ft.	5,504 sq.ft.																																																																														
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																																																																			
128' x 43' x 32'	150,600 cu.ft.	5,504 sq.ft.																																																																																			
	<table border="0"> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> </tr> <tr> <td>Lumber</td> <td>76,224 f.b.m.</td> </tr> <tr> <td>Roofing</td> <td>80 squares</td> </tr> <tr> <td>Shakes & Shingles</td> <td>33 squares</td> </tr> <tr> <td>Wallboard</td> <td>17,152 sq.ft.</td> </tr> <tr> <td>Insulation</td> <td>12,364 sq.ft.</td> </tr> <tr> <td>Asphalt Tile Floor Covering</td> <td>165 sq.ft.</td> </tr> <tr> <td>Linoleum</td> <td>23 sq.ft.</td> </tr> <tr> <td>Concrete</td> <td>155 cu.yds.</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Lumber	76,224 f.b.m.	Roofing	80 squares	Shakes & Shingles	33 squares	Wallboard	17,152 sq.ft.	Insulation	12,364 sq.ft.	Asphalt Tile Floor Covering	165 sq.ft.	Linoleum	23 sq.ft.	Concrete	155 cu.yds.																																																																		
<u>Material</u>	<u>Quantity</u>																																																																																				
Lumber	76,224 f.b.m.																																																																																				
Roofing	80 squares																																																																																				
Shakes & Shingles	33 squares																																																																																				
Wallboard	17,152 sq.ft.																																																																																				
Insulation	12,364 sq.ft.																																																																																				
Asphalt Tile Floor Covering	165 sq.ft.																																																																																				
Linoleum	23 sq.ft.																																																																																				
Concrete	155 cu.yds.																																																																																				
1115	Bank Building	Each	1		87,572		87,572																																																																														
	<p>One bank building is provided in the 1100 Area. This one-story, wooden frame, rectangular-shaped building contains the main banking area, several offices and rest rooms, a two story reinforced concrete vault and two rooms in the basement. The reinforced concrete floor is supported on reinforced concrete foundation walls. Exterior walls are shakes over sheathing, except entrance has siding, and interior linings and ceilings are wallboard. Roof is surfaced composition asphalt felt.</p>																																																																																				
	<table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>96' x 40' x 27'</td> <td>88,000 cu.ft.</td> <td>3,840 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	96' x 40' x 27'	88,000 cu.ft.	3,840 sq.ft.																																																																														
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																																																																			
96' x 40' x 27'	88,000 cu.ft.	3,840 sq.ft.																																																																																			
	<table border="0"> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> </tr> <tr> <td>Concrete</td> <td>147 cu.yds.</td> </tr> <tr> <td>Concrete Flooring</td> <td>4,230 sq.ft.</td> </tr> <tr> <td>Reinforcing Steel Mesh</td> <td>4,230 sq.ft.</td> </tr> <tr> <td>Concrete Blocks</td> <td>430 blocks</td> </tr> <tr> <td>Sheathing</td> <td>7,520 sq.ft.</td> </tr> <tr> <td>Shakes & Siding</td> <td>3,650 sq.ft.</td> </tr> <tr> <td>Wallboard</td> <td>7,700 sq.ft.</td> </tr> <tr> <td>Asphalt Tile</td> <td>400 sq.yds.</td> </tr> <tr> <td>Insulation</td> <td>7,500 sq.ft.</td> </tr> <tr> <td>Roofing</td> <td>38.4 squares</td> </tr> </table>	<u>Material</u>	<u>Quantity</u>	Concrete	147 cu.yds.	Concrete Flooring	4,230 sq.ft.	Reinforcing Steel Mesh	4,230 sq.ft.	Concrete Blocks	430 blocks	Sheathing	7,520 sq.ft.	Shakes & Siding	3,650 sq.ft.	Wallboard	7,700 sq.ft.	Asphalt Tile	400 sq.yds.	Insulation	7,500 sq.ft.	Roofing	38.4 squares																																																														
<u>Material</u>	<u>Quantity</u>																																																																																				
Concrete	147 cu.yds.																																																																																				
Concrete Flooring	4,230 sq.ft.																																																																																				
Reinforcing Steel Mesh	4,230 sq.ft.																																																																																				
Concrete Blocks	430 blocks																																																																																				
Sheathing	7,520 sq.ft.																																																																																				
Shakes & Siding	3,650 sq.ft.																																																																																				
Wallboard	7,700 sq.ft.																																																																																				
Asphalt Tile	400 sq.yds.																																																																																				
Insulation	7,500 sq.ft.																																																																																				
Roofing	38.4 squares																																																																																				
1116	Municipal Building	Each	1		49,972		49,972																																																																														
	<p>One Municipal Building is provided in the 1100 Area. This one-story, wooden frame</p>																																																																																				

~~SECRET~~
PROJECT COST SUMMARY --- MILITARY FUNDS
--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE HANFORD ENGINEERS & ARCHITECTS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT

MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
1116	<p>Municipal Building (continued)</p> <p>"L" shaped building contains offices in one leg and fire truck storage in other. A frame hoisting tower extends above the rest of the building. The reinforced concrete floor is supported on concrete foundation walls and piers. Exterior walls are shakes and siding over sheathing and interior linings are wallboard. Roof is surfaced with composition asbestos felt.</p> <p>Overall Dimensions 1082' x 468' x 37'</p> <p>Volume 198,300 cu.ft.</p> <p>Area 8,580 sq.ft.</p> <p>Material Quantity</p> <p>Concrete 115 cu.yds. Concrete Flooring 6,880 sq.ft. Reinforcing Steel Mesh 6,880 sq.ft. Sheathing 10,130 sq.ft. Vertical Siding 2,320 sq.ft. Shakes 1,560 sq.ft. Wallboard 18,400 sq.ft. Roofing 84.5 squares</p>							
1117	<p>Transient Quarters</p> <p>One Transient Quarters Building is provided in the 1100 Area. This two-story, wooden-frame, gable roof, "L" shaped building has a lobby and 16 bedrooms on the first floor and 67 bedrooms on the second. Beneath the lobby and projecting beyond the wings is a Coffee Shop and kitchen. Foundation walls and piers are concrete, also the basement floor; other floors are wood with the addition of linoleum in bathrooms. Exterior walls are shakes and siding; and roof is asphalt shingles on sheathing. Roof over coffee shop is a promenade tile surface. Two brick fire walls separate the building.</p> <p>Overall Dimensions 280' x 80' x 45'</p> <p>Volume 438,000 cu.ft.</p> <p>Area 14,700 sq.ft.</p> <p>Material Quantity</p> <p>Lumber 57,300 f.b.w. Concrete 600 cu.yds. Cement Bricks 66,860 bricks Reinforcing Steel Bars 1.3 tons Flooring 44,000 sq.ft. Sheathing 40,000 f.b.w. Siding & shakes 23,000 sq.ft. Wallboard 68,000 sq.ft. Insulation 65,000 sq.ft. Roofing 261 squares</p>	Each	1		304,420		304,420	
1118	<p>Hospital</p> <p>One Hospital is provided in the 1100 Area. This large, one-story wooden frame, gable roof structure consists of five wings connected by a central portion passing through the mid point of each wing. The building contains approximately 24 rooms. Foundations are concrete, and floors are of four types: reinforced concrete, wood, linoleum over wood, and terrazzo over wood. Exterior walls are shakes over sheathing and interior walls and ceilings are plaster. Roofing is composition shingles. Four fire walls divide the building.</p> <p>Overall Dimensions 531' x 282' x 24 1/2'</p> <p>Volume 1,140,000 cu.ft.</p> <p>Area 55,600 sq.ft.</p> <p>Material Quantity</p> <p>Concrete 830 cu.yds. Concrete Flooring 7,700 sq.ft. Reinforcing Steel Mesh 7,700 sq.ft. Plaster 157,000 sq.ft. Sheathing 83,400 sq.ft. Shakes 22,200 sq.ft. Wooden Flooring 47,000 sq.ft. Linoleum 4,500 sq.yds. Insulation 133,400 sq.ft. Roofing 612 squares Terrazzo 5,000 sq.ft.</p>	Each	1		766,227		766,227	
1119	<p>Post Office</p> <p>One Post Office Building is provided in the 1100 Area. This one-story, wooden-frame, flat-roof building has a wood floor supported on reinforced concrete foundation walls and piers. Exterior walls are asbestos siding over sheathing and interior linings and ceiling are wallboard.</p> <p>Overall Dimensions 80' x 87 1/2' x 19'</p> <p>Volume 88,100 cu.ft.</p> <p>Area 4,730 sq.ft.</p> <p>Material Quantity</p> <p>Concrete 40 cu.yds. Framing 22,000 f.b.w. Sheathing 10,400 sq.ft. Asbestos Siding 4,500 sq.ft. Asphalt Tile 1,100 sq.ft. Linoleum 24 sq.yds. Insulation 14,500 sq.ft. Wallboard 12,000 sq.ft. Wood Flooring 4,700 sq.ft. Roofing 55 sq.ft.</p>	Each	1		31,377		31,377	

PROJECT COST SUMMARY --- MILITARY FUNDS
--FINAL DETAIL COST STATEMENT---

REPORTING OFFICE RANDFORD ENGINEER WORKS PROJECT DESCRIPTION FLUORINE PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CCDC NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITY		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
1120	1100 AREA (continued) Laundry One Laundry Building is provided in the 1100 Area. This one-story, wooden frame, rectangular-shaped structure contains a brick enclosed dry cleaning unit in one corner. The reinforced concrete floor is supported on reinforced concrete foundation and an earth fill. The exterior walls are shakes over sheathing, and the roof is composition asphalt felt over sheathing, raised over the center part of the building. Interior wall linings are wood wainscot with wallboard above in work areas, and gypsum board in office and lunch room. Overall Dimensions 196' x 51' x 23' Volume 284,700 cu.ft. Area 18,030 sq.ft. Material Quantity Concrete 270 cu.yds. Concrete Flooring 16,080 sq.ft. Reinforcing Steel Mesh 18,080 sq.ft. Sheathing 18,000 sq.ft. Brickwalls, 1' thick 2,000 sq.ft. Shakes 3,000 sq.ft. Wainscot 1,400 sq.ft. Wallboard 2,000 sq.ft. Plaster 72 sq.ft. Roofing 180 sq.ft.	Each	1		209,593		204,593	
1121	Cafeteria One Cafeteria is provided in the 1100 Area. This wooden frame, one-story building has arched-shaped roof over main part and flat roof over kitchen and storage portions. The building has reinforced concrete foundation walls and piers and floor. Exterior walls are shakes over sheathing, and interior and ceilings are wallboard, gypsum board and plaster. Roof is rolled felt over both sections. Roof trusses are wood. Overall Dimensions 407' x 142' x 28' Volume 332,856 cu.ft. Area 18,400 sq.ft. Material Quantity Framing 8,000 lbs. Shakes 9,000 sq.ft. Sheathing 20,600 lbs. Concrete 280 cu.yds. Concrete Flooring 16,380 sq.ft. Reinforcing Steel Mesh 18,480 sq.ft. Insulation 20,000 sq.ft. Wallboard 11,000 sq.ft. Gypsum Board 15,000 sq.ft. Plaster 12,000 sq.ft. Roofing 1.3 squares	Each	1		167,369		167,369	
1122	Propane Storage One Propane Gas Storage Shelter is provided in the 1100 Area. This building is open frame on concrete piers with wood floor and roll roofing, and is located within a stabilized, fenced area. Overall Dimensions Area Fenced Building 200' x 180' 10' x 30' x 10' Volume 3,000 cu.ft. Area 37,000 sq.ft. 300 sq.ft.	Each	1		2,337		2,337	
1123	Recreation Building One Recreation Building is provided in the 1100 Area. The building consists of main lounge, two card rooms, dining room, pool room, bowling room containing 12 alleys, tap room, lunch counter, and entrance foyer. This one-story wood frame building is supported on reinforced concrete and concrete block foundation walls and piers. Flooring is concrete in kitchen area, toilets, and porches, and the remainder of wood covered with asphalt tile except in main lounge and bowling alleys. The exterior walls are shakes over sheathing except some siding. Roof is both composition shingle and asphalt felt over sheathing. Interior linings are wallboard and some plaster. Overall Dimensions 380' x 160' x 38' Volume 480,000 cu.ft. Area 37,900 sq.ft.	Each	1		368,098		368,098	

PROJECT COST SUMMARY... MILITARY FUNDS

-FINAL DETAIL COST STATEMENT-

REPORTING OFFICE HARFORD ENGINEERS, INC. PROJECT DESCRIPTION JUST NIEM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO.	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																													
			ACTUAL		ACTUAL		ACTUAL																																													
1100 AREA (continued)																																																				
1124	<p>Sewage Disposal Plant One Sewage Disposal Plant is provided in the 1100 Area. The plant consists of the following buildings: Pump House - Three-story, reinforced concrete. Scales and Chlorinator House - Reinforced concrete, concrete block, and corrugated transite. Diversion Weir and Chlorine Contact Chamber - Reinforced concrete with wood baffles. Biofilter - Reinforced concrete and concrete block with 3" layer of gravel. 2 Primary and 2 Secondary Clarifiers - Reinforced concrete. Digester - Completely enclosed granite tank with dome-shaped roof and reinforced concrete base. Sludge Drying Beds - Acodon baffles. The various units are interconnected with cast-iron, welded steel, and vitrified clay pipes.</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Building</th> <th>Overall Dimensions</th> <th>Volume</th> <th>Area</th> </tr> </thead> <tbody> <tr> <td>Pump House</td> <td>28' x 22' x 38'</td> <td>17,300 cu.ft.</td> <td>415 sq.ft.</td> </tr> <tr> <td>Scales & Chlorinator House</td> <td>24' x 11 1/2' x 26'</td> <td>6,072 cu.ft.</td> <td>278 sq.ft.</td> </tr> <tr> <td>Chlorine Tank Stor.</td> <td>10' x 10' x 11'</td> <td>1,100 cu.ft.</td> <td>111 sq.ft.</td> </tr> <tr> <td>Biofilter</td> <td>100' Dia. x 6'</td> <td>47,100 cu.ft.</td> <td>7,850 sq.ft.</td> </tr> <tr> <td>(2) Primary Clarifiers</td> <td>55' Dia. x 9'</td> <td>42,800 cu.ft.</td> <td>4,760 sq.ft.</td> </tr> <tr> <td>(2) Secondary Clarifiers</td> <td>55' Dia. x 9'</td> <td>42,800 cu.ft.</td> <td>4,760 sq.ft.</td> </tr> <tr> <td>Digester</td> <td>45' Dia. x 33'</td> <td>41,500 cu.ft.</td> <td>1,510 sq.ft.</td> </tr> <tr> <td>Sludge bed</td> <td>160' x 27' x 3'</td> <td>46,560 cu.ft.</td> <td>16,520 sq.ft.</td> </tr> <tr> <td>Chlorine Contact Chamber</td> <td>30' x 30' x 5'</td> <td>4,500 cu.ft.</td> <td>.00 sq.ft.</td> </tr> </tbody> </table>	Building	Overall Dimensions	Volume	Area	Pump House	28' x 22' x 38'	17,300 cu.ft.	415 sq.ft.	Scales & Chlorinator House	24' x 11 1/2' x 26'	6,072 cu.ft.	278 sq.ft.	Chlorine Tank Stor.	10' x 10' x 11'	1,100 cu.ft.	111 sq.ft.	Biofilter	100' Dia. x 6'	47,100 cu.ft.	7,850 sq.ft.	(2) Primary Clarifiers	55' Dia. x 9'	42,800 cu.ft.	4,760 sq.ft.	(2) Secondary Clarifiers	55' Dia. x 9'	42,800 cu.ft.	4,760 sq.ft.	Digester	45' Dia. x 33'	41,500 cu.ft.	1,510 sq.ft.	Sludge bed	160' x 27' x 3'	46,560 cu.ft.	16,520 sq.ft.	Chlorine Contact Chamber	30' x 30' x 5'	4,500 cu.ft.	.00 sq.ft.	Each	1		31,613		31,613					
Building	Overall Dimensions	Volume	Area																																																	
Pump House	28' x 22' x 38'	17,300 cu.ft.	415 sq.ft.																																																	
Scales & Chlorinator House	24' x 11 1/2' x 26'	6,072 cu.ft.	278 sq.ft.																																																	
Chlorine Tank Stor.	10' x 10' x 11'	1,100 cu.ft.	111 sq.ft.																																																	
Biofilter	100' Dia. x 6'	47,100 cu.ft.	7,850 sq.ft.																																																	
(2) Primary Clarifiers	55' Dia. x 9'	42,800 cu.ft.	4,760 sq.ft.																																																	
(2) Secondary Clarifiers	55' Dia. x 9'	42,800 cu.ft.	4,760 sq.ft.																																																	
Digester	45' Dia. x 33'	41,500 cu.ft.	1,510 sq.ft.																																																	
Sludge bed	160' x 27' x 3'	46,560 cu.ft.	16,520 sq.ft.																																																	
Chlorine Contact Chamber	30' x 30' x 5'	4,500 cu.ft.	.00 sq.ft.																																																	
1125	<p>Warehouse One Warehouse, not of temporary construction, is provided in the 1100 Area. This one-story, wooden frame, rectangular-shaped building has wooden flooring supported by wooden piers on mud sills. The walls are siding and the flat roof is composition asphalt felt. The walls are unlined except in office and toilet. Four Igloo Warehouses are provided, which are corrugated metal arch type with wood plank floors on steel stringers. Three frame buildings also are provided. Construction is temporary wood frame on wood mud sills, wood plank floor, gypsum board siding and roll roofing. Two Pacific Huts with intervening bath house and one small frame shed complete the group.</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th>Overall Dimensions</th> <th>Volume</th> <th>Area</th> </tr> </thead> <tbody> <tr> <td>Permanent Constr.</td> <td>150' x 50' x 20'</td> <td>150,000 cu.ft.</td> <td>7,500 sq.ft.</td> </tr> <tr> <td>Igloo Type</td> <td>150' x 40' x 20'</td> <td>100,000 cu.ft.</td> <td>6,000 sq.ft.</td> </tr> <tr> <td>Temporary Constr.</td> <td>200' x 100' x 12'</td> <td>240,000 cu.ft.</td> <td>20,000 sq.ft.</td> </tr> <tr> <td>Double Pacific Hut</td> <td>98' x 20' x 10'</td> <td>17,300 cu.ft.</td> <td>1,020 sq.ft.</td> </tr> <tr> <td>Shed</td> <td>20' x 18' x 10'</td> <td>3,600 cu.ft.</td> <td>360 sq.ft.</td> </tr> <tr> <td>Temporary Constr.</td> <td>72' x 39' x 20'</td> <td>56,200 cu.ft.</td> <td>2,608 sq.ft.</td> </tr> </tbody> </table> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Material</th> <th>Quantity</th> </tr> </thead> <tbody> <tr> <td colspan="2" style="text-align: center;">(Permanent Construction)</td> </tr> <tr> <td>Framing</td> <td>28,000 f.b.m.</td> </tr> <tr> <td>Sheathing</td> <td>7,500 f.b.m.</td> </tr> <tr> <td>Siding</td> <td>10,000 sq.ft.</td> </tr> <tr> <td>Wood Flooring</td> <td>7,600 f.b.m.</td> </tr> <tr> <td>Wallboard</td> <td>570 sq.ft.</td> </tr> <tr> <td>Roofing</td> <td>56 squares</td> </tr> </tbody> </table>		Overall Dimensions	Volume	Area	Permanent Constr.	150' x 50' x 20'	150,000 cu.ft.	7,500 sq.ft.	Igloo Type	150' x 40' x 20'	100,000 cu.ft.	6,000 sq.ft.	Temporary Constr.	200' x 100' x 12'	240,000 cu.ft.	20,000 sq.ft.	Double Pacific Hut	98' x 20' x 10'	17,300 cu.ft.	1,020 sq.ft.	Shed	20' x 18' x 10'	3,600 cu.ft.	360 sq.ft.	Temporary Constr.	72' x 39' x 20'	56,200 cu.ft.	2,608 sq.ft.	Material	Quantity	(Permanent Construction)		Framing	28,000 f.b.m.	Sheathing	7,500 f.b.m.	Siding	10,000 sq.ft.	Wood Flooring	7,600 f.b.m.	Wallboard	570 sq.ft.	Roofing	56 squares	Each	9		284,221		32,025	
	Overall Dimensions	Volume	Area																																																	
Permanent Constr.	150' x 50' x 20'	150,000 cu.ft.	7,500 sq.ft.																																																	
Igloo Type	150' x 40' x 20'	100,000 cu.ft.	6,000 sq.ft.																																																	
Temporary Constr.	200' x 100' x 12'	240,000 cu.ft.	20,000 sq.ft.																																																	
Double Pacific Hut	98' x 20' x 10'	17,300 cu.ft.	1,020 sq.ft.																																																	
Shed	20' x 18' x 10'	3,600 cu.ft.	360 sq.ft.																																																	
Temporary Constr.	72' x 39' x 20'	56,200 cu.ft.	2,608 sq.ft.																																																	
Material	Quantity																																																			
(Permanent Construction)																																																				
Framing	28,000 f.b.m.																																																			
Sheathing	7,500 f.b.m.																																																			
Siding	10,000 sq.ft.																																																			
Wood Flooring	7,600 f.b.m.																																																			
Wallboard	570 sq.ft.																																																			
Roofing	56 squares																																																			
1126	<p>Domestic Coal Yard One Coal Yard is provided for handling domestic use coal in Richmond Village. This facility consists of an unloading trestle of heavy timbers on concrete piers; structural steel coal bin complete with dump hopper, shaker screen, lump bin, fine bin, and truck loading device; portable 55' conveyor; crane; earth crane ramp, and a frame yard office, 12' x 14' x 10'.</p>	Each	1		18,765		18,765																																													
1127	<p>Swimming Pool and Comfort Station One Swimming Pool with bathhouse and comfort station is provided in the village park. The pool is a renovated existing concrete structure, but the bathhouse and comfort station are new frame construction. Construction is concrete floors, drop-siding walls, and roll roofing. A wood fence surrounds the pool and a small frame shed houses chlorinating equipment.</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th>Overall Dimensions</th> <th>Volume</th> <th>Area</th> </tr> </thead> <tbody> <tr> <td>Bathhouse & Comfort Station</td> <td>64' x 28' x 8'</td> <td>13,300 cu.ft.</td> <td>1,664 sq.ft.</td> </tr> <tr> <td>Pool</td> <td>108' x 41' x 6'</td> <td></td> <td>4,428 sq.ft.</td> </tr> </tbody> </table>		Overall Dimensions	Volume	Area	Bathhouse & Comfort Station	64' x 28' x 8'	13,300 cu.ft.	1,664 sq.ft.	Pool	108' x 41' x 6'		4,428 sq.ft.	Each	1		22,588		22,588																																	
	Overall Dimensions	Volume	Area																																																	
Bathhouse & Comfort Station	64' x 28' x 8'	13,300 cu.ft.	1,664 sq.ft.																																																	
Pool	108' x 41' x 6'		4,428 sq.ft.																																																	
1128	<p>Irrigation Ditch Fence A fence including the Irrigation Canal running through the prefabricated housing area is provided. The fence is chain-link type with steel posts set in concrete. Gates are provided.</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Material</th> <th>Quantity</th> </tr> </thead> <tbody> <tr> <td>Chain Link Fence</td> <td>12,000 feet.</td> </tr> </tbody> </table>	Material	Quantity	Chain Link Fence	12,000 feet.	Lin. Ft.	12,000		37,672		3																																									
Material	Quantity																																																			
Chain Link Fence	12,000 feet.																																																			
1129	<p>Prefabricated Houses These Prefabricated Houses designed by T.V.A. are constructed of plywood throughout. Exterior and interior walls, floors, underside of floor beams, ceilings, and roof. Roofs are covered with waterproofed canvas and floors are covered with linoleum. Houses are set on platforms of wood post and plank.</p>	Each	1800		7,943,247		4,44																																													

~~SECRET~~
PROJECT COST SUMMARY - MILITARY FUNDS
- FINAL DETAIL COST STATEMENT -

REPORTING OFFICE HANFORD ENGINEER CORPS PROJECT DESCRIPTION PLUTONIUM REDUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE No.	ACCOUNT DESCRIPTION	UNIT OF MEASURE	ACTIVITIES		TOTAL COSTS		UNIT COSTS																																													
			ACTUAL		ACTUAL		ACTUAL																																													
1129	<p>Prefabricated Houses (continued)</p> <table border="1"> <thead> <tr> <th>Type</th> <th>No. of Bldgs.</th> <th>Overall Dimensions</th> <th>Area</th> </tr> </thead> <tbody> <tr> <td>A-8</td> <td>1</td> <td>27' x 17 1/2' x 12'</td> <td>371 sq.ft.</td> </tr> <tr> <td>B-1</td> <td>2</td> <td>27' x 24' x 12'</td> <td>648 sq.ft.</td> </tr> <tr> <td>C-1</td> <td>3</td> <td>32' x 26' x 12'</td> <td>777 sq.ft.</td> </tr> </tbody> </table>	Type	No. of Bldgs.	Overall Dimensions	Area	A-8	1	27' x 17 1/2' x 12'	371 sq.ft.	B-1	2	27' x 24' x 12'	648 sq.ft.	C-1	3	32' x 26' x 12'	777 sq.ft.																																			
Type	No. of Bldgs.	Overall Dimensions	Area																																																	
A-8	1	27' x 17 1/2' x 12'	371 sq.ft.																																																	
B-1	2	27' x 24' x 12'	648 sq.ft.																																																	
C-1	3	32' x 26' x 12'	777 sq.ft.																																																	
1130	<p>Commercial Bus Depot</p> <p>The Commercial Bus Depot is provided in the 110 area. This one-story, wooden frame, rectangular-shaped building has a reinforced concrete floor and foundation walls, shakes and siding exterior walls, and wallboard interior walls and ceilings. The flat roof is surfaced with composition asphalt felt. The walking surface floor is covered with "astipave".</p> <table border="1"> <thead> <tr> <th>Overall Dimensions</th> <th>Volume</th> <th>Area</th> </tr> </thead> <tbody> <tr> <td>100' x 42' x 12'</td> <td>50,400 cu.ft.</td> <td>4,200 sq.ft.</td> </tr> </tbody> </table> <table border="1"> <thead> <tr> <th>Material</th> <th>Quantity</th> </tr> </thead> <tbody> <tr> <td>Concrete</td> <td>3,000 cu.yds.</td> </tr> <tr> <td>Concrete Flooring</td> <td>3,000 sq.ft.</td> </tr> <tr> <td>Reinforcing Steel Mesh</td> <td>7,400 sq.ft.</td> </tr> <tr> <td>Sheathing</td> <td>480 sq.ft.</td> </tr> <tr> <td>Siding</td> <td>2,200 sq.ft.</td> </tr> <tr> <td>Shakes</td> <td>10 sq.ft.</td> </tr> <tr> <td>Wallboard</td> <td>6,400 sq.ft.</td> </tr> <tr> <td>Rolling</td> <td>47.7 sq.yds.</td> </tr> </tbody> </table>	Overall Dimensions	Volume	Area	100' x 42' x 12'	50,400 cu.ft.	4,200 sq.ft.	Material	Quantity	Concrete	3,000 cu.yds.	Concrete Flooring	3,000 sq.ft.	Reinforcing Steel Mesh	7,400 sq.ft.	Sheathing	480 sq.ft.	Siding	2,200 sq.ft.	Shakes	10 sq.ft.	Wallboard	6,400 sq.ft.	Rolling	47.7 sq.yds.	Sq. Ft.	1		67,417		67,417																					
Overall Dimensions	Volume	Area																																																		
100' x 42' x 12'	50,400 cu.ft.	4,200 sq.ft.																																																		
Material	Quantity																																																			
Concrete	3,000 cu.yds.																																																			
Concrete Flooring	3,000 sq.ft.																																																			
Reinforcing Steel Mesh	7,400 sq.ft.																																																			
Sheathing	480 sq.ft.																																																			
Siding	2,200 sq.ft.																																																			
Shakes	10 sq.ft.																																																			
Wallboard	6,400 sq.ft.																																																			
Rolling	47.7 sq.yds.																																																			
1131	<p>Bus Terminal</p> <p>The Bus Terminal is provided in the 110 area for loading and unloading passengers enroute to and from the process areas and for the maintenance of the buses. This was a construction facility, consisting of a gravel surfaced, paved area 120' x 1240' containing the following structures:</p> <table border="1"> <thead> <tr> <th>Structure</th> <th>Dimensions</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>Bus Loading Lanes</td> <td>3 Lanes, approx. 140' sq.</td> <td>Heavy wood posts and rails</td> </tr> <tr> <td>Waiting Room</td> <td>40' x 24' x 11'</td> <td>Wood frame on wood stud walls, wood floors, aluminum siding exterior and interior walls, and roll roofing.</td> </tr> <tr> <td>Bus Maintenance Shop</td> <td>100' x 112' x 12'</td> <td>Same construction as</td> </tr> <tr> <td>Scaler House</td> <td>32' x 22' x 16'</td> <td>Same construction, containing 2 rollers, and wash water tank.</td> </tr> <tr> <td>Two Ticket Offices</td> <td>15' x 20' x 11'</td> <td>Wood frame on studs, single-siding walls, asphalt roof interior, roll roofing.</td> </tr> <tr> <td>Fuel Oil Storage Facility</td> <td>136 sq. ft.</td> <td>3 tanks, above ground.</td> </tr> </tbody> </table>	Structure	Dimensions	Description	Bus Loading Lanes	3 Lanes, approx. 140' sq.	Heavy wood posts and rails	Waiting Room	40' x 24' x 11'	Wood frame on wood stud walls, wood floors, aluminum siding exterior and interior walls, and roll roofing.	Bus Maintenance Shop	100' x 112' x 12'	Same construction as	Scaler House	32' x 22' x 16'	Same construction, containing 2 rollers, and wash water tank.	Two Ticket Offices	15' x 20' x 11'	Wood frame on studs, single-siding walls, asphalt roof interior, roll roofing.	Fuel Oil Storage Facility	136 sq. ft.	3 tanks, above ground.	Sq. Ft.	1		17,000		17,000																								
Structure	Dimensions	Description																																																		
Bus Loading Lanes	3 Lanes, approx. 140' sq.	Heavy wood posts and rails																																																		
Waiting Room	40' x 24' x 11'	Wood frame on wood stud walls, wood floors, aluminum siding exterior and interior walls, and roll roofing.																																																		
Bus Maintenance Shop	100' x 112' x 12'	Same construction as																																																		
Scaler House	32' x 22' x 16'	Same construction, containing 2 rollers, and wash water tank.																																																		
Two Ticket Offices	15' x 20' x 11'	Wood frame on studs, single-siding walls, asphalt roof interior, roll roofing.																																																		
Fuel Oil Storage Facility	136 sq. ft.	3 tanks, above ground.																																																		
1132	<p>Ambulance Garage</p> <p>The Ambulance Garage is provided adjacent to the hospital in the 110 area for the storage of the vehicles. The structure has concrete foundation, concrete floor, wood frame with shakes over sheathing walls and composition asphalt roof.</p> <table border="1"> <thead> <tr> <th>Overall Dimensions</th> <th>Volume</th> <th>Area</th> </tr> </thead> <tbody> <tr> <td>24' x 24' x 13'</td> <td>7,800 cu.ft.</td> <td>576 sq.ft.</td> </tr> </tbody> </table>	Overall Dimensions	Volume	Area	24' x 24' x 13'	7,800 cu.ft.	576 sq.ft.	Sq. Ft.	1		3,770		3,770																																							
Overall Dimensions	Volume	Area																																																		
24' x 24' x 13'	7,800 cu.ft.	576 sq.ft.																																																		
1133	<p>Millers Maintenance Group</p> <p>The Millers Maintenance Group of buildings consists of eleven one-story buildings of temporary construction and design situated within a fenced area 100' x 400'. Several of these buildings are prefabricated drop siding wooden structures, others are metal hutments; and in two instances the hutments are joined with a wooden frame construction section. These buildings were originally used by construction forces.</p> <table border="1"> <thead> <tr> <th>Building</th> <th>Overall Dimensions</th> <th>Volume</th> <th>Area</th> </tr> </thead> <tbody> <tr> <td>Parts & Tire Storage</td> <td>160' x 22' x 11'</td> <td>38,720 cu.ft.</td> <td>3,520 sq.ft.</td> </tr> <tr> <td>Irrig. Supplies</td> <td>48' x 48' x 11'</td> <td>24,000 cu.ft.</td> <td>2,304 sq.ft.</td> </tr> <tr> <td>Maintenance Office</td> <td>60' x 11' x 11'</td> <td>7,260 cu.ft.</td> <td>720 sq.ft.</td> </tr> <tr> <td>Garden Tools Storage, Baggage Room & Seed Distrib. Office</td> <td>60' x 4' x 11'</td> <td>2,916 cu.ft.</td> <td>2,700 sq.ft.</td> </tr> <tr> <td>Safety Office</td> <td>75' x 20' x 11'</td> <td>16,500 cu.ft.</td> <td>1,575 sq.ft.</td> </tr> <tr> <td>Lean Tower Shop</td> <td>48' x 20' x 11'</td> <td>9,792 cu.ft.</td> <td>900 sq.ft.</td> </tr> <tr> <td>Storage Hutment</td> <td>24' x 12' x 11'</td> <td>3,168 cu.ft.</td> <td>300 sq.ft.</td> </tr> <tr> <td>Transp. Office Hutment</td> <td>48' x 22' x 11'</td> <td>11,616 cu.ft.</td> <td>1,100 sq.ft.</td> </tr> <tr> <td>Labor Office Hutment</td> <td>48' x 11' x 11'</td> <td>5,832 cu.ft.</td> <td>550 sq.ft.</td> </tr> <tr> <td>Comfort Station</td> <td>14' x 16' x 11'</td> <td>2,772 cu.ft.</td> <td>270 sq.ft.</td> </tr> </tbody> </table>	Building	Overall Dimensions	Volume	Area	Parts & Tire Storage	160' x 22' x 11'	38,720 cu.ft.	3,520 sq.ft.	Irrig. Supplies	48' x 48' x 11'	24,000 cu.ft.	2,304 sq.ft.	Maintenance Office	60' x 11' x 11'	7,260 cu.ft.	720 sq.ft.	Garden Tools Storage, Baggage Room & Seed Distrib. Office	60' x 4' x 11'	2,916 cu.ft.	2,700 sq.ft.	Safety Office	75' x 20' x 11'	16,500 cu.ft.	1,575 sq.ft.	Lean Tower Shop	48' x 20' x 11'	9,792 cu.ft.	900 sq.ft.	Storage Hutment	24' x 12' x 11'	3,168 cu.ft.	300 sq.ft.	Transp. Office Hutment	48' x 22' x 11'	11,616 cu.ft.	1,100 sq.ft.	Labor Office Hutment	48' x 11' x 11'	5,832 cu.ft.	550 sq.ft.	Comfort Station	14' x 16' x 11'	2,772 cu.ft.	270 sq.ft.	Sq. Ft.	11		55,670		55,670	
Building	Overall Dimensions	Volume	Area																																																	
Parts & Tire Storage	160' x 22' x 11'	38,720 cu.ft.	3,520 sq.ft.																																																	
Irrig. Supplies	48' x 48' x 11'	24,000 cu.ft.	2,304 sq.ft.																																																	
Maintenance Office	60' x 11' x 11'	7,260 cu.ft.	720 sq.ft.																																																	
Garden Tools Storage, Baggage Room & Seed Distrib. Office	60' x 4' x 11'	2,916 cu.ft.	2,700 sq.ft.																																																	
Safety Office	75' x 20' x 11'	16,500 cu.ft.	1,575 sq.ft.																																																	
Lean Tower Shop	48' x 20' x 11'	9,792 cu.ft.	900 sq.ft.																																																	
Storage Hutment	24' x 12' x 11'	3,168 cu.ft.	300 sq.ft.																																																	
Transp. Office Hutment	48' x 22' x 11'	11,616 cu.ft.	1,100 sq.ft.																																																	
Labor Office Hutment	48' x 11' x 11'	5,832 cu.ft.	550 sq.ft.																																																	
Comfort Station	14' x 16' x 11'	2,772 cu.ft.	270 sq.ft.																																																	
1134	<p>Red Cross Building</p> <p>The Red Cross Building is provided in the 110 area. This is a one-story concrete block, rectangular-shaped building with a small reinforced concrete basement. This building is a remodeled existing two-story structure which a small addition at one corner and a frame fence in the rear yard has been added. Floors are linoleum.</p>	Sq. Ft.	1		31,031		31,031																																													

~~SECRET~~
PROJECT COST SUMMARY --- MILITARY FUNDS
---FINAL DETAIL COST STATEMENT---

REPORTING OFFICE WASH. FIELD OFFICE PROJECT DESCRIPTION RECONSTRUCTION OF RICHLAND
 MONTH ENDING 31 OCTOBER 1945

LINE NO.	DESCRIPTION	UNIT MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																							
			EST.	ACTUAL	EST.	ACTUAL																								
1134	Red brick exterior of front porch covered with concrete, interior walls are plastered and ceiling is acoustical tile. Roof is asphalt felt over sheathing.																													
	<table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>20' x 10' x 10'</td> <td>2,000 cu.ft.</td> <td>200 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	20' x 10' x 10'	2,000 cu.ft.	200 sq.ft.																							
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
20' x 10' x 10'	2,000 cu.ft.	200 sq.ft.																												
1135	<p>Recreational facilities</p> <p>The recreation facilities provided in Richland consist of the following:</p> <ul style="list-style-type: none"> 1. 300' x 100' athletic stadium 2. Open bleachers opposite the stadium 3. Open bleachers for basketball, tennis 4. Baseball field and 1 mile rubber track 5. 10 tennis courts including backstops 6. 10 tennis courts including backstops, 10' x 10' x 10' concrete 7. 10' x 10' x 10' concrete <p>The stadium, constructed on structural slabs, consists of unroofed bleachers and a closed house along the upper side. The stadium structure, bleachers, enclosure, ticket office, and press box. Construction is with reinforced concrete. Temporary work of construction was removed and hauled to Richland in sections and re-assembled in concrete structures.</p> <table border="0"> <tr> <td><u>Structure</u></td> <td><u>Cap. Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>Stadium</td> <td>100' x 300'</td> <td>30,000 cu.ft.</td> <td>30,000 sq.ft.</td> </tr> <tr> <td>Stadium House</td> <td>1-4' x 11' x 17'</td> <td>1,014 cu.ft.</td> <td>1,014 sq.ft.</td> </tr> <tr> <td>Stadium Bleachers</td> <td>134' x 45'</td> <td>11,000 cu.ft.</td> <td>11,000 sq.ft.</td> </tr> </table>	<u>Structure</u>	<u>Cap. Dimensions</u>	<u>Volume</u>	<u>Area</u>	Stadium	100' x 300'	30,000 cu.ft.	30,000 sq.ft.	Stadium House	1-4' x 11' x 17'	1,014 cu.ft.	1,014 sq.ft.	Stadium Bleachers	134' x 45'	11,000 cu.ft.	11,000 sq.ft.	IS		154,270	154,270									
<u>Structure</u>	<u>Cap. Dimensions</u>	<u>Volume</u>	<u>Area</u>																											
Stadium	100' x 300'	30,000 cu.ft.	30,000 sq.ft.																											
Stadium House	1-4' x 11' x 17'	1,014 cu.ft.	1,014 sq.ft.																											
Stadium Bleachers	134' x 45'	11,000 cu.ft.	11,000 sq.ft.																											
1136	<p>Professional building</p> <p>The Professional Building is provided in the village area. It is a two-story, frame, cross-gabled building containing four offices. The building is constructed on concrete and concrete block foundations, and has linoleum covered wood floors. Walls have sheathing over sheathing on the exterior and plaster on the interior. Roofing is asphalt on sheathing.</p> <table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>175' x 100' x 10'</td> <td>175,000 cu.ft.</td> <td>17,500 sq.ft.</td> </tr> </table> <table border="0"> <tr> <td><u>Material</u></td> <td><u>Quantity</u></td> </tr> <tr> <td>Concrete</td> <td>175,000 cu.yds.</td> </tr> <tr> <td>Concrete blocks</td> <td>2,500 blocks</td> </tr> <tr> <td>Acoustic flooring</td> <td>17,500 sq.ft.</td> </tr> <tr> <td>Linoleum</td> <td>17,500 sq.yds.</td> </tr> <tr> <td>Plaster</td> <td>17,500 sq.ft.</td> </tr> <tr> <td>Sheathing</td> <td>17,500 sq.ft.</td> </tr> <tr> <td>Shingles</td> <td>1,125 sq.ft.</td> </tr> <tr> <td>Roofing</td> <td>112,500 sq.yds.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	175' x 100' x 10'	175,000 cu.ft.	17,500 sq.ft.	<u>Material</u>	<u>Quantity</u>	Concrete	175,000 cu.yds.	Concrete blocks	2,500 blocks	Acoustic flooring	17,500 sq.ft.	Linoleum	17,500 sq.yds.	Plaster	17,500 sq.ft.	Sheathing	17,500 sq.ft.	Shingles	1,125 sq.ft.	Roofing	112,500 sq.yds.	Each	1	137,121	137,121	
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
175' x 100' x 10'	175,000 cu.ft.	17,500 sq.ft.																												
<u>Material</u>	<u>Quantity</u>																													
Concrete	175,000 cu.yds.																													
Concrete blocks	2,500 blocks																													
Acoustic flooring	17,500 sq.ft.																													
Linoleum	17,500 sq.yds.																													
Plaster	17,500 sq.ft.																													
Sheathing	17,500 sq.ft.																													
Shingles	1,125 sq.ft.																													
Roofing	112,500 sq.yds.																													
1137	<p>Salvage Yard</p> <p>A general Salvage Yard for storage of miscellaneous usable plant excess is provided in Richland Village near the warehouse area. The area is completely stabilized and enclosed in a chain-link fence and contains one hutment.</p> <table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>16' x 40' x 10'</td> <td>6,400 cu.ft.</td> <td>640 sq.ft.</td> </tr> <tr> <td>Fenced Area</td> <td>360' x 160'</td> <td>57,600 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	16' x 40' x 10'	6,400 cu.ft.	640 sq.ft.	Fenced Area	360' x 160'	57,600 sq.ft.	Each	1	2,626	2,626																
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
16' x 40' x 10'	6,400 cu.ft.	640 sq.ft.																												
Fenced Area	360' x 160'	57,600 sq.ft.																												
1138	<p>Dog Pound</p> <p>One Dog Pound is provided for the 1100 area, in the small existing building on a tract on the north edge of the Village. Buildings are frame with drop-siding and roll roofing. Newly constructed concrete floors and wire cage pens from Sanford Dog Pound were installed.</p> <table border="0"> <tr> <td><u>Cap.</u></td> <td><u>Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>Larger 15 dogs</td> <td>18' x 20' x 11'</td> <td>3,960 cu.ft.</td> <td>396 sq.ft.</td> </tr> <tr> <td>Smaller 5 dogs</td> <td>12' x 16' x 8'</td> <td>1,536 cu.ft.</td> <td>154 sq.ft.</td> </tr> </table>	<u>Cap.</u>	<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>	Larger 15 dogs	18' x 20' x 11'	3,960 cu.ft.	396 sq.ft.	Smaller 5 dogs	12' x 16' x 8'	1,536 cu.ft.	154 sq.ft.	Each	1	4,075	4,075													
<u>Cap.</u>	<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>																											
Larger 15 dogs	18' x 20' x 11'	3,960 cu.ft.	396 sq.ft.																											
Smaller 5 dogs	12' x 16' x 8'	1,536 cu.ft.	154 sq.ft.																											
1139	<p>Burning Ground</p> <p>One Burning Ground is provided well away from the Village. This consists of one fenced area with a series of 12' deep trenches for burning needs and another fenced area for paper salvage. 8' high hog wire fencing is used.</p> <table border="0"> <tr> <td><u>Dimensions</u></td> <td></td> </tr> <tr> <td>Burning Area</td> <td>350' x 500'</td> </tr> <tr> <td>Paper Salvage Area</td> <td>300' x 200'</td> </tr> </table>	<u>Dimensions</u>		Burning Area	350' x 500'	Paper Salvage Area	300' x 200'	Each	1	3,121	3,121																			
<u>Dimensions</u>																														
Burning Area	350' x 500'																													
Paper Salvage Area	300' x 200'																													
1140	<p>Railway Express Agency</p> <p>This building, less than half of which is occupied by the Railway Express Agency, was built for an area warehouse. Its construction is heavy wood frame with wood mud sills, drop-siding over sheathing walls, wood floor, and roll roofing.</p> <table border="0"> <tr> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>112' x 60' x 12'</td> <td>157,800 cu.ft.</td> <td>6,720 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	112' x 60' x 12'	157,800 cu.ft.	6,720 sq.ft.	Each	1	14,458	14,458																			
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
112' x 60' x 12'	157,800 cu.ft.	6,720 sq.ft.																												



PROJECT COST SUMMARY --- MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE WARRIOR ENGINEERS PROJECT DESCRIPTION FLUORINE PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO.	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
1141	<p>License Office</p> <p>One building in which licenses, permits, fees, etc. may be obtained is provided in the 1100 area. This is a rehabilitated one-story existing building of wood frame construction with drop-siding exterior walls, asbestos roof, and plaster interior walls.</p> <p style="text-align: center;"> <u>Dimensions</u> <u>Volume</u> <u>Area</u> 32' x 32' x 11' 11,500 cu.ft. 1,328 sq.ft. </p>	Each	1		1,328		1,328	
1142	<p>Fire Station</p> <p>Two Fire Stations are provided in the 1100 area supplementing the main station in the Municipal Building. One is a new wood frame building with concrete floor and apron, stairs and siding exterior, gypsum board interior, and built-up gravel surfaced roof. A small heater room protrudes on back side. The second is a renovated existing church building of wood frame and composition siding and roofing. A concrete floor was installed and an extension with asbestos siding on one side. Nearby is a metal hutment for living quarters.</p> <p style="text-align: center;"> <u>Capacity</u> <u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> New 2 trucks 40' x 40' x 12' 19,200 cu.ft. 1,700 sq.ft. Existing 3 trucks 22' x 27' x 10' 14,280 cu.ft. 1,400 sq.ft. Hutment 22' x 40' x 11' 10,580 cu.ft. 1,100 sq.ft. </p>	Each	2		32,853		16,446	
1143	<p>Trailer Storage Area</p> <p>One Trailer Storage Area is provided for the 1100 Area. Located on the south edge of the village, this area consists of a stabilized area completely enclosed with chain proof fence and lighted with eight flood lights.</p> <p style="text-align: center;"> <u>Capacity</u> <u>Overall Dimensions</u> <u>Area</u> 20 trailers 60' x 40' 2,400 sq.ft. </p>	Each	1		2,464		2,464	
1144	<p>Ration Office</p> <p>A Ration Office was provided in an existing one-story concrete block building. The partitions were moved, a long counter installed, plumbing facilities cleaned, and interior painted.</p> <p style="text-align: center;"> <u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> 38' x 32' x 10' 13,280 cu.ft. 1,216 sq.ft. </p>	Each	1		414		414	
1145	<p>Substations</p> <p>Two open wood frame Substations are provided in the 1100 Area. 1145-A has 86,000 13,400 V., 5,000 K.V.A., and 1145-B 40,000/13,400 V., 10,000 K.V.A. capacity. Each Substation is erected in a gravel stabilized area surrounded with a wood fence.</p>	Each	2		107,700		53,850	
1146	<p>Public Health Center</p> <p>A Public Health Center is provided for the village in one of the "L" type dwelling units described in code 1107. This building with three rooms and wash on downstairs and four rooms and bathroom upstairs required miscellaneous carpentry and electrical work.</p> <p style="text-align: center;"> <u>Overall Dimensions</u> <u>Volume</u> <u>Area</u> 24' x 32' x 10' 7,680 cu.ft. 768 sq.ft. </p>	LS	1		9,446		9,446	
1147	<p>Fire Alarm Systems</p> <p>Individual Fire Alarm Systems are provided in the 700 and 1100 Areas. These systems have electro-mechanical rings mounted in Fire Stations, Lum. Houses, etc., and the central recorder station located at Fire Headquarters in the Municipal Building. Outside sirens and fire alarm boxes are mounted on existing power poles wherever possible. All circuits are #10 or #8 galvanized iron wire carried in most cases on the same poles as telephone lines.</p> <p style="text-align: center;"> <u>Area</u> <u>Length of Circuits</u> <u>No. of Lines</u> 700 5,250 feet 3 1100 145,700 feet 20 </p>	LS	1		58,763		58,763	
1148	<p>Telephone Cable and Instruments</p> <p>The 700 and 1100 Areas are serviced by a single telephone system emanating from the 702 - Central Telephone Exchange Building. The main telephone trunk lines are underground within the 1100 Commercial Area only and aerial elsewhere. Aerial and underground cable vary from .04 pair, 22 gauge to 11 pair, 24 gauge. Twisted pair wire drops are used from terminal boxes to main lines. Power poles are used for support where possible.</p> <p>Approximate quantities are as follows:</p> <p style="text-align: center;"> <u>Area</u> <u>All Lines</u> <u>Cable Lines</u> <u>Other Lines</u> <u>Phones</u> 700 2,860 ft. 4,440 ft. 4,420 ft. 302 1100 485,370 ft. 176,570 ft. 312,600 ft. 1,814 </p>	LS	1		9,021		9,021	
1149	<p>Airport</p> <p>One Airport is provided in 1100 area. The runways have a bituminous oil surface 75' wide and are graded to 200' wide. They are lighted with obstacle, guidance, and range lights. There is one metal hangar, 3 metal hutments, one wood hutment, and a wood-frame control tower which has windows on all four sides.</p>	LS	1		159,731		159,731	

PROJECT COST SUMMARY --- MILITARY FUNDS

--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE NAME OF ENGINEER AGENC PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT

MONTH ENDING 31 DECEMBER 1946

CODE NO.	DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																																																																											
			ACTUAL	ESTIMATED	ACTUAL	ESTIMATED	ACTUAL	ESTIMATED																																																																																										
1166	Airport (continued) Structure Control Tower 11' x 11' x 48' Hangar 40' x 40' x 19' Hutments (4) 40' x 2' x 12' Runways (2) 1500' x 75' Taxi Strip 400' x 12'																																																																																																	
1167	Ground Storage Reservoir and Pump House The Ground Storage Reservoir, one Consumers Pump House, and one Fire Pump House are provided in the 1100 Area. The two reservoirs are rectangular-shaped, mostly below ground, basins having reinforced concrete floors and walls and oxidation asphalt felt surfaced wood roofs. The two Pump Houses have reinforced concrete foundations, floors, and walls. Walls and partitions are of concrete blocks.	Each	2			233,563		116,661																																																																																										
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td colspan="2">Reservoir #1</td> <td colspan="2">Reservoir #2</td> <td></td> <td></td> </tr> <tr> <td>Overall Dimensions</td> <td>200' x 200' x 17'</td> <td>150' x 150' x 17'</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Cross-sectional Area</td> <td>14,000 sq.ft.</td> <td>7,500 sq.ft.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Displacement</td> <td>225,000 cu.ft.</td> <td>150,000 cu.ft.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Capacity</td> <td>1,200,000 gals.</td> <td>800,000 gals.</td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="2">Consumers Pump House</td> <td colspan="2">Fire Pump House</td> <td></td> <td></td> </tr> <tr> <td>Overall Dimensions</td> <td>20' x 20' x 14'</td> <td>12' x 12' x 14'</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Cross-sectional Area</td> <td>1,240 sq.ft.</td> <td>1,240 sq.ft.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Displacement Volume</td> <td>2,140 cu.ft.</td> <td>2,140 cu.ft.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Material</td> <td>Reservoir #1</td> <td>Reservoir #2</td> <td>Consumers Pump House</td> <td>Fire Pump House</td> <td></td> </tr> <tr> <td>Concrete (cuyds.)</td> <td>200</td> <td>560</td> <td>90</td> <td>80</td> <td></td> </tr> <tr> <td>Concrete Floorings (sq.ft.)</td> <td>20,160</td> <td>14,000</td> <td>1,240</td> <td>1,240</td> <td></td> </tr> <tr> <td>Reinf. Steel Weights (qts.)</td> <td>20,160</td> <td>14,000</td> <td>1,240</td> <td>1,240</td> <td></td> </tr> <tr> <td>Concrete Blocks</td> <td></td> <td></td> <td>1,120</td> <td>1,120</td> <td></td> </tr> <tr> <td>Asph. Felt squares</td> <td>140</td> <td>140</td> <td>14</td> <td>14</td> <td></td> </tr> </table>	Reservoir #1		Reservoir #2				Overall Dimensions	200' x 200' x 17'	150' x 150' x 17'				Cross-sectional Area	14,000 sq.ft.	7,500 sq.ft.				Displacement	225,000 cu.ft.	150,000 cu.ft.				Capacity	1,200,000 gals.	800,000 gals.				Consumers Pump House		Fire Pump House				Overall Dimensions	20' x 20' x 14'	12' x 12' x 14'				Cross-sectional Area	1,240 sq.ft.	1,240 sq.ft.				Displacement Volume	2,140 cu.ft.	2,140 cu.ft.				Material	Reservoir #1	Reservoir #2	Consumers Pump House	Fire Pump House		Concrete (cuyds.)	200	560	90	80		Concrete Floorings (sq.ft.)	20,160	14,000	1,240	1,240		Reinf. Steel Weights (qts.)	20,160	14,000	1,240	1,240		Concrete Blocks			1,120	1,120		Asph. Felt squares	140	140	14	14								
Reservoir #1		Reservoir #2																																																																																																
Overall Dimensions	200' x 200' x 17'	150' x 150' x 17'																																																																																																
Cross-sectional Area	14,000 sq.ft.	7,500 sq.ft.																																																																																																
Displacement	225,000 cu.ft.	150,000 cu.ft.																																																																																																
Capacity	1,200,000 gals.	800,000 gals.																																																																																																
Consumers Pump House		Fire Pump House																																																																																																
Overall Dimensions	20' x 20' x 14'	12' x 12' x 14'																																																																																																
Cross-sectional Area	1,240 sq.ft.	1,240 sq.ft.																																																																																																
Displacement Volume	2,140 cu.ft.	2,140 cu.ft.																																																																																																
Material	Reservoir #1	Reservoir #2	Consumers Pump House	Fire Pump House																																																																																														
Concrete (cuyds.)	200	560	90	80																																																																																														
Concrete Floorings (sq.ft.)	20,160	14,000	1,240	1,240																																																																																														
Reinf. Steel Weights (qts.)	20,160	14,000	1,240	1,240																																																																																														
Concrete Blocks			1,120	1,120																																																																																														
Asph. Felt squares	140	140	14	14																																																																																														
1168	Wells and Pumps Eight wells to supply water to the site and 10 pumps are provided. Four wells were drilled but found unproductive. All wells were equipped with steel pumps and three had auxiliary gas line engines. At present well is a reinforced concrete house except one has a frame house. All pumps have a gravel and filtered area at each well. The well pumps deliver into a header that supplies water to the main reservoir.	Each	8			71,567		54,320																																																																																										
1169	Irrigation System An Irrigation System entirely separate from the domestic water system is provided for all parts of the village except in 1100 Area. Low pressure water piping, hose connections are connected to the domestic supply. This system consists of hoses, materials, and miscellaneous fittings as well as six pumps and 1000 feet of pipe. Water is obtained from the Colorado River and the existing irrigation canal from the head in the Yuma River. Pump buildings are 12' x 12' x 12', constructed with below ground with concrete floors and walls below grade and a 1/2" frame with siding walls and roll roofing above grade. 1000 feet of pipe are a 1/2" diameter in 1000 ft. and are of various sizes, having been originally built for domestic purposes at other locations. Each station is enclosed in a light proof concrete structure in a 2' x 4' welded steel 1/2" gal. steel.	LI	1			407,450		407,450																																																																																										
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Building</td> <td>Equip.</td> <td>Over. Dimensions</td> <td>Volume</td> <td>Area</td> </tr> <tr> <td>3 Pump Buildings</td> <td>3 pumps</td> <td>12' x 12' x 12'</td> <td>4,320 cu.ft.</td> <td>144 sq.ft.</td> </tr> <tr> <td>3 Pump Buildings</td> <td>2 pumps</td> <td>12' x 12' x 12'</td> <td>4,320 cu.ft.</td> <td>144 sq.ft.</td> </tr> <tr> <td>Length of Pipe</td> <td>20,000 feet</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Number of Hose Boxes</td> <td>1,500</td> <td></td> <td></td> <td></td> </tr> </table>	Building	Equip.	Over. Dimensions	Volume	Area	3 Pump Buildings	3 pumps	12' x 12' x 12'	4,320 cu.ft.	144 sq.ft.	3 Pump Buildings	2 pumps	12' x 12' x 12'	4,320 cu.ft.	144 sq.ft.	Length of Pipe	20,000 feet				Number of Hose Boxes	1,500																																																																											
Building	Equip.	Over. Dimensions	Volume	Area																																																																																														
3 Pump Buildings	3 pumps	12' x 12' x 12'	4,320 cu.ft.	144 sq.ft.																																																																																														
3 Pump Buildings	2 pumps	12' x 12' x 12'	4,320 cu.ft.	144 sq.ft.																																																																																														
Length of Pipe	20,000 feet																																																																																																	
Number of Hose Boxes	1,500																																																																																																	
1170	Steam Lines Steam Lines are provided in the 1100 Area to convey steam for heating to Commercial Buildings and Dormitories. Schedule 40 low alloy steel pipe is used, flanges ranging from 1 1/2" to 8". The underground lines have "Rock-Wall" protective covering, and the overhead have 95% magnesia insulation and a water-proof jacket. The lines are mostly underground.	LI	1			17,194		17,194																																																																																										
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td colspan="2">Area</td> <td colspan="2">Length of Steam Lines</td> <td></td> <td></td> </tr> <tr> <td>8"</td> <td>6"</td> <td>4"</td> <td>3"</td> <td>2"</td> <td>Total</td> </tr> <tr> <td>1150</td> <td>1,025</td> <td>1,225</td> <td>4,200</td> <td>1,100</td> <td>1,100</td> </tr> <tr> <td></td> <td></td> <td></td> <td>1,100</td> <td>1,100</td> <td>1,100</td> </tr> <tr> <td></td> <td></td> <td></td> <td>1,100</td> <td>1,100</td> <td>1,100</td> </tr> <tr> <td></td> <td></td> <td></td> <td>1,100</td> <td>1,100</td> <td>1,100</td> </tr> </table>	Area		Length of Steam Lines				8"	6"	4"	3"	2"	Total	1150	1,025	1,225	4,200	1,100	1,100				1,100	1,100	1,100				1,100	1,100	1,100				1,100	1,100	1,100																																																													
Area		Length of Steam Lines																																																																																																
8"	6"	4"	3"	2"	Total																																																																																													
1150	1,025	1,225	4,200	1,100	1,100																																																																																													
			1,100	1,100	1,100																																																																																													
			1,100	1,100	1,100																																																																																													
			1,100	1,100	1,100																																																																																													
1171	Finished Ceiling This account covers finished ceiling work performed throughout 1100 Area. A layer of gypsum was applied over the sand through out much of the village, and plaster was placed only on the commercial and public buildings.	LI	1			1,436,137		1,436,137																																																																																										
1172	Furniture and Fixtures This account covers the initial handling, and moving into of the Government Furniture for the dwellings in Highland Village. Approximately 30% of the dwellings were furnished for Contractor and Government employees during the construction period. In addition refrigerators and electric ranges were furnished in many other dwellings and in the rehabilitated dwellings. Some furniture was placed in existing houses adjacent to the village.	LI	1			2,733,411		2,733,411																																																																																										
TOTAL ESTIMATED COSTS (including 10% Contingency, 5% Overhead, and 5% Profit)						45,774,330																																																																																												
TOTAL ACTUAL COSTS						45,774,330																																																																																												

PROJECT COST SUMMARY --- MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEER OFFICE PROJECT DESCRIPTION PLANT WITH PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		DOLLARS		PERCENTS																																																																							
			ACTUAL		ACTUAL		ACTUAL																																																																							
	SPECIAL CONSTRUCTION FEATURES:																																																																													
	Hanford Camp and Commercial Facilities, Temporary Construction, Maintenance of Farm Lands during Construction, Central Equipment Repair Shops, and Similar Features of Construction Work not normally applicable to a Construction Contract.																																																																													
	HANFORD CAMP AND COMMERCIAL FACILITIES:																																																																													
FE-27	Operating Income and Expense (Camp and Village) This account covers the expense less revenue of operating the Hanford Construction Camp and the operation of Highland Village prior to being taken over by general maintenance. Items covered by this account include Olympic Commissary Expense; Fire Protection; Police Protection; Maintenance Labor and Material; Supervision; Administrative Expenses; and Miscellaneous General Operating Expenses. All revenues were credited to this account.	LS	1		17,621,230		18,621,230																																																																							
HC-1	<p>Block House Buildings</p> <p>Block house buildings were provided on Hanford Camp in several types. Men were housed in an "H" shaped structure consisting of four wings of sleeping rooms and a washroom placed to form the bar of the "H" and in lockup huts. The frame bathhouse was provided for each 20 hutments. Women were housed in an "H" shaped structure consisting of two wings and a wash room. Both men's and women's barracks and the bathhouses were wood-frame, rable-roofed structures with gypsum board exterior and interior walls, and roll roofing. Floors were wood except in wash rooms and bath houses where concrete was used. Pacific huts are plywood with insulation lining and plywood floors. Each men's barracks housed 1-1 men. Each women's barracks housed 70 women, and each hutment housed 11 men in each 40' section.</p> <table border="1" style="width: 100%; margin-top: 10px;"> <thead> <tr> <th>Name of Building</th> <th>No. of Bldgs.</th> <th>Dimensions</th> <th>Volume</th> <th>Area</th> </tr> </thead> <tbody> <tr> <td>4-Wing Type Barracks</td> <td>151</td> <td>111'x33'x11'</td> <td>137,640 cu.ft.</td> <td>17,400 sq.ft.</td> </tr> <tr> <td>4-Wings "</td> <td></td> <td>30'x12'x11'</td> <td>22,140 cu.ft.</td> <td>17,400 sq.ft.</td> </tr> <tr> <td>Utility Room</td> <td></td> <td>30'x30'x11'</td> <td>34,500 cu.ft.</td> <td>4,400 sq.ft.</td> </tr> <tr> <td>4 Halls</td> <td></td> <td>5'x10'x9'</td> <td>1,350 cu.ft.</td> <td>2,000 sq.ft.</td> </tr> <tr> <td>2-Wing Type Barracks</td> <td>74</td> <td>111'x14'x11'</td> <td>18,410 cu.ft.</td> <td>10,110 sq.ft.</td> </tr> <tr> <td>2-Wings "</td> <td></td> <td>30'x14'x11'</td> <td>11,640 cu.ft.</td> <td>7,200 sq.ft.</td> </tr> <tr> <td>Wash Room</td> <td></td> <td>24'x30'x11'</td> <td></td> <td></td> </tr> <tr> <td>Laundry Room</td> <td></td> <td>15'x20'x11'</td> <td></td> <td></td> </tr> <tr> <td>Utility Room</td> <td></td> <td>10'x11'x9'</td> <td></td> <td></td> </tr> <tr> <td>2-Halls "</td> <td></td> <td>5'x10'x9'</td> <td></td> <td></td> </tr> <tr> <td>Hutments</td> <td>330</td> <td>14'x40'x9'</td> <td>11,220 cu.ft.</td> <td>1,200 sq.ft.</td> </tr> <tr> <td></td> <td>252</td> <td>16'x40'x9'</td> <td>6,760 cu.ft.</td> <td>640 sq.ft.</td> </tr> <tr> <td>Hutment Bath Houses</td> <td>44</td> <td>30'x30'x11'</td> <td>14,320 cu.ft.</td> <td>2,400 sq.ft.</td> </tr> </tbody> </table>	Name of Building	No. of Bldgs.	Dimensions	Volume	Area	4-Wing Type Barracks	151	111'x33'x11'	137,640 cu.ft.	17,400 sq.ft.	4-Wings "		30'x12'x11'	22,140 cu.ft.	17,400 sq.ft.	Utility Room		30'x30'x11'	34,500 cu.ft.	4,400 sq.ft.	4 Halls		5'x10'x9'	1,350 cu.ft.	2,000 sq.ft.	2-Wing Type Barracks	74	111'x14'x11'	18,410 cu.ft.	10,110 sq.ft.	2-Wings "		30'x14'x11'	11,640 cu.ft.	7,200 sq.ft.	Wash Room		24'x30'x11'			Laundry Room		15'x20'x11'			Utility Room		10'x11'x9'			2-Halls "		5'x10'x9'			Hutments	330	14'x40'x9'	11,220 cu.ft.	1,200 sq.ft.		252	16'x40'x9'	6,760 cu.ft.	640 sq.ft.	Hutment Bath Houses	44	30'x30'x11'	14,320 cu.ft.	2,400 sq.ft.	LS	1		7,751,240		7,751,240	
Name of Building	No. of Bldgs.	Dimensions	Volume	Area																																																																										
4-Wing Type Barracks	151	111'x33'x11'	137,640 cu.ft.	17,400 sq.ft.																																																																										
4-Wings "		30'x12'x11'	22,140 cu.ft.	17,400 sq.ft.																																																																										
Utility Room		30'x30'x11'	34,500 cu.ft.	4,400 sq.ft.																																																																										
4 Halls		5'x10'x9'	1,350 cu.ft.	2,000 sq.ft.																																																																										
2-Wing Type Barracks	74	111'x14'x11'	18,410 cu.ft.	10,110 sq.ft.																																																																										
2-Wings "		30'x14'x11'	11,640 cu.ft.	7,200 sq.ft.																																																																										
Wash Room		24'x30'x11'																																																																												
Laundry Room		15'x20'x11'																																																																												
Utility Room		10'x11'x9'																																																																												
2-Halls "		5'x10'x9'																																																																												
Hutments	330	14'x40'x9'	11,220 cu.ft.	1,200 sq.ft.																																																																										
	252	16'x40'x9'	6,760 cu.ft.	640 sq.ft.																																																																										
Hutment Bath Houses	44	30'x30'x11'	14,320 cu.ft.	2,400 sq.ft.																																																																										
HC-2	<p>Trailer Service Buildings and facilities</p> <p>A total of seven Trailer Cans was constructed, providing accommodation for 1,341 privately owned trailer houses. Five are adjacent to each other in the east portion of Hanford, No. 6 is on the South side, and No. 7 is adjacent to the military barracks. To serve the occupants of the Camp's bathhouses, clothes drying lots, playgrounds and a Trailer Office were provided. The ice houses, coal storage buildings, garages, and Dog Pound are charged to TC-10. Facilities such as water lines, electric lines, and telephone and such are charged to TC-4. Running water was supplied to each lot as was a sewer drain. Bathhouses were provided for each twenty-six families approximately, and contains men's and women's showers and toilet rooms, laundry room, utility room and closet. Construction is frame with gypsum board exterior and interior walls, roll roofing, and concrete floors. Clothes drying lots were located at each bathhouse. Thirty-nine playgrounds were set aside, containing swings, sand boxes, and teeter-totter boards. The Trailer Office was a one-story wood frame existing house with a Pacific Hut erected nearby. A Canopy was constructed over each trailer house. Construction was wood frame and steel-raft paper roofing.</p> <table border="1" style="width: 100%; margin-top: 10px;"> <thead> <tr> <th>Buildings</th> <th>No. of Flrs.</th> <th>Dimensions</th> <th>Volume</th> <th>Area</th> </tr> </thead> <tbody> <tr> <td>Trailer Lots</td> <td>118</td> <td>40' x 40'</td> <td></td> <td>17,280</td> </tr> <tr> <td>Trailer Lots</td> <td>2450</td> <td>24' x 40'</td> <td></td> <td>1,960</td> </tr> <tr> <td>Trailer Canopies</td> <td>3639</td> <td>16' x 20' x 12' A, 447</td> <td></td> <td>320</td> </tr> <tr> <td>Bathhouses</td> <td>15</td> <td>30' x 34' x 11'</td> <td>11,220</td> <td>1,350</td> </tr> <tr> <td>Clothes Drying Lots</td> <td>13</td> <td>52' x 80'</td> <td></td> <td>4,160</td> </tr> <tr> <td>Office (Rehab.Res.)</td> <td>1</td> <td>33' x 37' x 10'</td> <td>11,415</td> <td>1,421</td> </tr> <tr> <td>Janitress Office</td> <td>1</td> <td>16' x 40' x 9'</td> <td>11,620</td> <td>1,200</td> </tr> <tr> <td>Playgrounds</td> <td>20</td> <td>75' x 60'</td> <td></td> <td>6,000</td> </tr> <tr> <td>Playgrounds</td> <td>19</td> <td>80' x 150'</td> <td></td> <td>12,000</td> </tr> </tbody> </table>	Buildings	No. of Flrs.	Dimensions	Volume	Area	Trailer Lots	118	40' x 40'		17,280	Trailer Lots	2450	24' x 40'		1,960	Trailer Canopies	3639	16' x 20' x 12' A, 447		320	Bathhouses	15	30' x 34' x 11'	11,220	1,350	Clothes Drying Lots	13	52' x 80'		4,160	Office (Rehab.Res.)	1	33' x 37' x 10'	11,415	1,421	Janitress Office	1	16' x 40' x 9'	11,620	1,200	Playgrounds	20	75' x 60'		6,000	Playgrounds	19	80' x 150'		12,000	LS	1		1,341,000		1,341,000																					
Buildings	No. of Flrs.	Dimensions	Volume	Area																																																																										
Trailer Lots	118	40' x 40'		17,280																																																																										
Trailer Lots	2450	24' x 40'		1,960																																																																										
Trailer Canopies	3639	16' x 20' x 12' A, 447		320																																																																										
Bathhouses	15	30' x 34' x 11'	11,220	1,350																																																																										
Clothes Drying Lots	13	52' x 80'		4,160																																																																										
Office (Rehab.Res.)	1	33' x 37' x 10'	11,415	1,421																																																																										
Janitress Office	1	16' x 40' x 9'	11,620	1,200																																																																										
Playgrounds	20	75' x 60'		6,000																																																																										
Playgrounds	19	80' x 150'		12,000																																																																										
HC-3	<p>Mess Halls</p> <p>Eight Mess Halls were constructed at Central locations for the purpose of feeding personnel housed in the Hanford Camp Area. Other service buildings necessary for the operation of the Mess Halls were also provided, such as: Eight warehouses, a Sandwich Shop and Bake Shop, and Evisceration Building, and a Fat Rendering Building. Miscellaneous small buildings were constructed under TC-10. Five Mess Halls were erected along "F" Avenue and the other three South of town. The buildings were one-story, gypsum board throughout, seating 2,600. Construction was wood-frame, one-story, gypsum board exterior walls, roll roofing, wood floors in dining sections, and concrete floors in kitchen sections. The dining areas are at either end with a kitchen between. A Warehouse of similar construction was attached by a hallway to the kitchen section of each Mess Hall. In the Sandwich and Bake Shop were prepared the hot lunches for the field workers. The Evisceration Building was necessary due to inability to buy eviscerated poultry. A Fat Rendering Building was provided in which some 2,000 lbs. of fat were rendered daily during the peak months. These buildings were of the same general construction as the Mess Halls.</p> <p>A large number of Cold Storage Rooms were constructed in these buildings and warehouses.</p>	LS	1		1,537,000		1,537,000																																																																							

PROJECT COST SUMMARY --- MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION FLUORINIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO.	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
HC-3	Mess Halls (continued)							
	No. of Bldgs.							
	Dimensions							
	Volume cu.ft.							
	Area sq.ft.							
	Mess Hall #1	1			781,164		84,120	
	Mess Halls 2-8	7			718,966		48,926	
	Dining Room (2)				537,600		36,430	
	Kitchen				106,600		4,800	
	Mess Hall Warehouses	8			101,092		7,560	
	Sandwich & Bake Shop	1			272,896		21,592	
	Evisceration Building	1			250,320		20,862	
	Hat Rendering Building	1			3,711		361	
HC-4	Commercial Store Buildings	LS	1		166,230		166,230	
	All buildings for housing Commercial Contracts and Facilities in the Hanford Camp Area, except for a few minor exceptions were provided by the project. A total of 17 buildings were provided, four of which were rehabilitated existing store buildings, four were new one-story wood-frame, gypsum board siding structures, and the others were hutments.							
	Building	No. of Bldgs.	Dimensions	Volume cu.ft.	Area sq.ft.	Construction		
	Grecery Stores #1 & 2	2	74'x12'x12'	166,868	13,824	Wood frame 2 floor, gypsum board exterior & interior walls, roll roofing, same as grocery stores		
	Sears-Roebuck	1	12'x36'x12'	147,468	12,288	Same as grocery stores		
	Western Union Building	1	26'x60'x10'	15,000	1,500	Same		
	Shoe Sales Store	1	84'x0'x11'	38,480	3,140	Rehabilitated, wood frame		
	Show Repair Shop	1	16'x40'x9'	5,760	640	Pacific Hutment		
	Ladies Ready to Wear	1	30'x0'x12'	21,600	1,500	Rehabilitated concrete blocks		
	Sarment Alteration Shop	1	20'x40'x12'	9,600	800	Part of above bldg.		
	Shoe Repair Shop	1	12'x27'x9'	2,916	324	Wood frame		
	Ty Store	1	16'x40'x9'	11,520	1,200	Pacific Hutment		
	Auto Repair Hut	1	16'x40'x9'	5,760	640	Same		
	Tire Store	1	16'x40'x9'	5,760	640	Same		
	Clothing Store #1	1	16'x40'x9'	5,760	1,280	Same		
	Clothing Store Warehouse	1	16'x40'x9'	5,760	640	Same		
	Clothing Store #2	1	16'x40'x9'	11,520	1,280	Same		
	Optometrist Shop	1	20'x40'x12'	9,600	800	Rehabilitated frame stores		
	Jewelry Shop	1	16'x40'x9'	11,520	1,280	2 Pacific Hutments		
	Flat Shop	1	16'x40'x9'	5,760	640	Pacific Hutments		
HC-6	Theatres	Each	2		176,720		88,370	
	Two Motion Picture Theatres were constructed at Hanford, one in the shopping center seating 1,400 and one adjacent to the Colored recreation hall seating 500. Prior to completion of these theatres, outdoor theatres were established as well as a circus tent. Construction of both buildings was two-story, wood frame, with gypsum board exterior, roll roofing, celotex lining, and concrete floor and foundation. Large theatre has lean-to addition for stage and foyer.							
	Theatre	Cap.	Dimensions	Volume cu.ft.	Area sq.ft.			
	Hanf Rd	1,400	78'x143'x4'x12'	470,148	14,664			
	Main Section		78'x143'x4'x12'	311,300	11,180			
	Stage		78'x16'x4'x12'	62,000	2,080			
	Foyer		78'x16'x12'	16,416	1,404			
	Galley	500	40'x124'x12'	18,720	4,600			
HC-7	Commissary buildings	Each	4		366,416		91,604	
	Four large, wood frame, flat roof, buildings were erected at central locations in the Hanford Area to provide the workers with recreational facilities. Construction is wood post and girder, wood and concrete floors, gypsum board interior and exterior walls, and roll roofing. A canteen was operated in the basement of an existing concrete block building and a snack bar was operated in a Pacific hutment. The barracks buildings were also used for recreational purposes, as one part of Mess Hall #6.							
	Commissary Bldg. No. & Name	Dimensions	Volume cu.ft.	Area sq.ft.	Capacity of tavern, messes			
	1 - White Men's Recreation Hall	102'x162'x11'	726,784	6,120	440			
	2 - Colored Recreation Hall	112'x102'x11'	236,544	21,604	608			
	3 - Women's Refreshment Center	102'x144'x11'	207,240	18,640	288			
	4 - White Tavern	112'x102'x11'	236,544	21,604	630			
	Frame Hall Canteen	40'x70'x20'	56,000	2,800				
	Snack Bar	16'x40'x9'	5,760	640				
HC-8	Garage Repair Shop	Each	2		36,150		17,868	
	Four separate Garage and Service Stations serviced private cars in Hanford Camp. Two were privately owned and will not be described. Service Station #1 consisted of two sheet metal, pre-fabricated buildings and canopy furnished by the Midfield Oil Corporation. Buildings contained sales room, toilets, equipment for minor repairs and tire service plus dispensing of gas, oil and grease. Floors and foundations were concrete. Station #2 consisted of a rehabilitated one-story frame residence to which was added a new frame shed, and a rehabilitated frame barn to which was added a frame service shed. A propane gas tank was set on concrete piers close by.							
	Service Station #1	Dimensions	Volume	Area				
	2 bldgs.	22'x30'x13' & 18'x28'x6'x10'	13,500 cu.ft.	1,380 sq.ft.				
	Service Station #2	22'x14'x12' & 16'x30'x10' & 16'x18'x10' & 30'x16'x14'	15,770 cu.ft.	1,228 sq.ft.				

PROJECT COST SUMMARY -- MILITARY FUNDS -- FINAL DETAIL COST STATEMENT --

REPORTING OFFICE HANFORD ENGINEER STATION PROJECT DESCRIPTION PLATOON RECONSTRUCTION PLANT
MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																								
			ACTUAL		ACTUAL		ACTUAL																								
	SPECIAL CONSTRUCTION FEATURES (Continued):																														
HC-9	<p>Combined Stores Buildings</p> <p>Two one-story, wood frame, "T"-shaped shed-type buildings were erected in the camp area for the purpose of housing jointly more than one commercial facility. Each contained a Drug Store, Barber Shop, Beauty Parlor, Storage Room, and #1 also contained a Rotary Public Office and mail apartment. Construction was gypsum board exterior and interior surfaced walls, wood floors and roll roofing.</p> <table border="0"> <tr> <td></td> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>Store #1</td> <td>11' x 15' x 12'</td> <td>11,700 cu.ft.</td> <td>7,700 sq.ft.</td> </tr> <tr> <td>Store #2</td> <td>10' x 15' x 12'</td> <td>10,800 cu.ft.</td> <td>7,000 sq.ft.</td> </tr> </table>		<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	Store #1	11' x 15' x 12'	11,700 cu.ft.	7,700 sq.ft.	Store #2	10' x 15' x 12'	10,800 cu.ft.	7,000 sq.ft.	Each	2		77,595		38,798												
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
Store #1	11' x 15' x 12'	11,700 cu.ft.	7,700 sq.ft.																												
Store #2	10' x 15' x 12'	10,800 cu.ft.	7,000 sq.ft.																												
HE-10	<p>Laundry</p> <p>During the course of construction five buildings were used for collecting, storing and dispensing of public laundry and dry cleaning. No laundry or dry cleaning work was performed on the project by the operators, although a pressing service was maintained.</p> <table border="0"> <tr> <td></td> <td><u>No. of Bldgs.</u></td> <td><u>Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> <td><u>Construction</u></td> </tr> <tr> <td>Laundry Building</td> <td>1</td> <td>30' x 24' x 12'</td> <td>21,600</td> <td>1,800</td> <td>Rehabilitated existing frame bldg.</td> </tr> <tr> <td>Dry Cleaning & Pressing Building</td> <td>1</td> <td>30' x 24' x 12'</td> <td>21,600</td> <td>1,800</td> <td>Rehabilitated existing concrete block</td> </tr> <tr> <td>Dispensing Hut</td> <td>3</td> <td>10' x 12' x 12'</td> <td>3,600</td> <td>300</td> <td>Typical Hut</td> </tr> </table>		<u>No. of Bldgs.</u>	<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>	<u>Construction</u>	Laundry Building	1	30' x 24' x 12'	21,600	1,800	Rehabilitated existing frame bldg.	Dry Cleaning & Pressing Building	1	30' x 24' x 12'	21,600	1,800	Rehabilitated existing concrete block	Dispensing Hut	3	10' x 12' x 12'	3,600	300	Typical Hut	Ls	1		6,195		6,195
	<u>No. of Bldgs.</u>	<u>Dimensions</u>	<u>Volume</u>	<u>Area</u>	<u>Construction</u>																										
Laundry Building	1	30' x 24' x 12'	21,600	1,800	Rehabilitated existing frame bldg.																										
Dry Cleaning & Pressing Building	1	30' x 24' x 12'	21,600	1,800	Rehabilitated existing concrete block																										
Dispensing Hut	3	10' x 12' x 12'	3,600	300	Typical Hut																										
HC-11	<p>Bank</p> <p>One Bank Building, of one-story, wood frame construction, containing two reinforced concrete vaults, was constructed in the Hanford Central Shopping Center, to provide banking facilities for the construction employees, camp commercial facilities and construction administration purposes. Shortly after the building was opened, it was doubled in size, and then later a lean-to section and second vault was added to handle the increasing volume of business. Teller booths and cashier windows lined both sides of the building lengthwise. The accounting, banking, and office sections occupied the lean-to addition along one entire side. The line of teller windows on one side were used chiefly on the weekly payday evening.</p> <table border="0"> <tr> <td></td> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td></td> <td>30' x 120' x 14'</td> <td>137,000 cu.ft.</td> <td>7,800 sq.ft.</td> </tr> </table>		<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>		30' x 120' x 14'	137,000 cu.ft.	7,800 sq.ft.	Each	1		42,495		42,495																
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
	30' x 120' x 14'	137,000 cu.ft.	7,800 sq.ft.																												
HC-12	<p>Post Office</p> <p>One Post Office Building was provided at Hanford Camp. This building had a large lobby, twelve general delivery windows, mail sorting room, C.O.D. room, outgoing mail room with 4 windows, and incoming mail room. The construction was one-story, wood-frame, wood floors, gypsum board siding and interior linings, and rolled roofing.</p> <table border="0"> <tr> <td></td> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td></td> <td>30' x 120' x 12'</td> <td>136,800 cu.ft.</td> <td>11,520 sq.ft.</td> </tr> </table>		<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>		30' x 120' x 12'	136,800 cu.ft.	11,520 sq.ft.	Each	1		29,218		29,218																
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
	30' x 120' x 12'	136,800 cu.ft.	11,520 sq.ft.																												
HE-14	<p>Bowling Alley</p> <p>A one-story, wood frame, rectangular-shaped building was provided for bowling alleys at Hanford Camp. Twelve alleys were leased and installed. A soda fountain and a mail apartment are located at the entrance end. Construction is exterior gypsum board, gypsum board lining, wood floors except concrete in toilet, and roll roofing. Ventilation equipment was housed in a frame lean-to-addition.</p> <table border="0"> <tr> <td></td> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td></td> <td>91' x 128' x 16'</td> <td>186,368 cu.ft.</td> <td>11,040 sq.ft.</td> </tr> </table>		<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>		91' x 128' x 16'	186,368 cu.ft.	11,040 sq.ft.	Each	1		44,760		44,760																
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
	91' x 128' x 16'	186,368 cu.ft.	11,040 sq.ft.																												
HE-15	<p>Churches</p> <p>The existing frame Church was first used, and then a large frame annex, called Community Service and Welfare Building, seating 524 persons, was added. Class rooms, vestry, choir room, library, Pastor's room, reception room, office, kitchen, and toilets were included. Construction was gypsum board exterior and interior, wood floors, and roll roofing. Catholic Church services were held in a large canvas tent in which steam heat and wood floor were provided. Later the auditorium was used. One wing of Barracks 201 was used for the Colored Church. The existing Grange Hall and Masonic Buildings were also used.</p> <table border="0"> <tr> <td></td> <td><u>Overall Dimensions</u></td> <td><u>Volume</u></td> <td><u>Area</u></td> </tr> <tr> <td>Existing Church</td> <td>50' x 70' x 18'</td> <td>71,000 cu.ft.</td> <td>3,500 sq.ft.</td> </tr> <tr> <td>Community Service & Welfare Bldg.</td> <td>50' x 166' x 18'</td> <td>138,020 cu.ft.</td> <td>7,700 sq.ft.</td> </tr> </table>		<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	Existing Church	50' x 70' x 18'	71,000 cu.ft.	3,500 sq.ft.	Community Service & Welfare Bldg.	50' x 166' x 18'	138,020 cu.ft.	7,700 sq.ft.	Each	1		37,965		37,965												
	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																												
Existing Church	50' x 70' x 18'	71,000 cu.ft.	3,500 sq.ft.																												
Community Service & Welfare Bldg.	50' x 166' x 18'	138,020 cu.ft.	7,700 sq.ft.																												

PROJECT COST SUMMARY--- MILITARY FUNDS

--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEERS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1945

CCDC NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																																					
			ACTUAL		ACTUAL		ACTUAL																																																					
HC-15	Churches (Continued) Catholic Church <u>Overall Dimensions</u> 100' x 200' (tent) <u>Volume</u> 20,000 cu.ft. <u>Area</u> 20,000 sq.ft.	Each	1		219,377		219,377																																																					
HC-16	Auditorium This Auditorium was provided for large group recreational activities and administrative functions. Construction was two-story, wood-frame with column and truss supported roof main section and lean-to sheds on all four sides. Floors were wood except concrete in wash rooms; walls were gypsum board exterior and gypsum board and celotex interior lining; and roof was roll roofing. A Pacific Hut was used for chair storage. <u>Dimensions</u> Overall 100' x 206'-8" x 36' Main Section 140' x 100' x 24' Hutment 16' x 40' x 3' <u>Volume</u> 1,039,736 cu.ft. 761,000 cu.ft. 5,760 cu.ft. <u>Area</u> 35,416 sq.ft. 22,160 sq.ft. 616 sq.ft.	Each	1																																																									
HC-17	Commercial Bus Depot A Depot for Commercial Bus Lines was provided adjacent to the employment office. It was a one-story, "L"-shaped, wood-frame building containing a waiting room, ticket office, and four wash rooms. Construction was gypsum board exterior and interior walls, roll roofing, and wood floors. <u>Overall Dimensions</u> 12' x 50' x 14' <u>Volume</u> 21,064 cu.ft. <u>Area</u> 1,776 sq.ft.	Each	1		10,951		10,951																																																					
TC-4	Temporary Camp Area (Hanford) Included under this account are the utilities and many facilities for the Hanford Camp Area. Other facilities are listed under Plant Wide Temporary Construction Account. Water pipe over 4" dia. was wood stave, 40% and steel pipe, 10%. All other was steel pipe. Sewer pipes were vitrified clay and concrete. Construction of buildings was chiefly wood frame with gypsum board exterior walls, wood floors, and roll roofing. Many existing buildings were used with varying amounts of remodeling, as well as many hutments, both metal and plywood, and sectional prefabricated buildings. Water tanks were both wood and steel. <table style="margin-left: 20px; border: none;"> <thead> <tr> <th rowspan="2">Code No.</th> <th rowspan="2">Services</th> <th rowspan="2">Length</th> <th colspan="2">Buildings</th> </tr> <tr> <th>New</th> <th>Existing</th> </tr> </thead> <tbody> <tr> <td>4.5</td> <td>Water Lines</td> <td>317,075'</td> <td>36</td> <td>1</td> </tr> <tr> <td>4.6</td> <td>Electric Lines</td> <td>321,300'</td> <td></td> <td></td> </tr> <tr> <td>4.7</td> <td>General Grading</td> <td></td> <td></td> <td></td> </tr> <tr> <td>4.8</td> <td>Sewers and Septic Tanks</td> <td>214,250'</td> <td>9</td> <td></td> </tr> <tr> <td>4.9</td> <td>Misc. Temp. Constr.</td> <td></td> <td>53</td> <td>12</td> </tr> <tr> <td>4.10</td> <td>Fire Stations</td> <td></td> <td>5</td> <td></td> </tr> <tr> <td>4.11</td> <td>School Bldgs.</td> <td></td> <td>6</td> <td>2</td> </tr> <tr> <td>4.12</td> <td>Locomotive & Boiler Repair Shop</td> <td></td> <td>1</td> <td></td> </tr> <tr> <td>4.13</td> <td>Public Address System</td> <td></td> <td>33</td> <td>Installations</td> </tr> </tbody> </table>	Code No.	Services	Length	Buildings		New	Existing	4.5	Water Lines	317,075'	36	1	4.6	Electric Lines	321,300'			4.7	General Grading				4.8	Sewers and Septic Tanks	214,250'	9		4.9	Misc. Temp. Constr.		53	12	4.10	Fire Stations		5		4.11	School Bldgs.		6	2	4.12	Locomotive & Boiler Repair Shop		1		4.13	Public Address System		33	Installations	LS	1		4,775,115		4,775,115	
Code No.	Services				Length	Buildings																																																						
		New	Existing																																																									
4.5	Water Lines	317,075'	36	1																																																								
4.6	Electric Lines	321,300'																																																										
4.7	General Grading																																																											
4.8	Sewers and Septic Tanks	214,250'	9																																																									
4.9	Misc. Temp. Constr.		53	12																																																								
4.10	Fire Stations		5																																																									
4.11	School Bldgs.		6	2																																																								
4.12	Locomotive & Boiler Repair Shop		1																																																									
4.13	Public Address System		33	Installations																																																								
GC-40	Ice Plant and Cold Storage Building The existing Cold Storage and Ice Plant at White Bluffs was repaired and improved to provide such facilities on the area. Additional space was leased in privately owned plants outside the area, (see tabulation). The White Bluffs plant consisted of a 2-story reinforced-concrete structure with wood frame office and loading platform at the West end. A two-story tile warehouse with roll roofing on wood frame is located at East end and a small frame pump house just South of the main building. New construction was a 2-story wood-frame addition containing a freight elevator and connected trucking corridors. <u>Overall Dimensions</u> Cold Storage Building 110' x 136' x 14' New Addition 25' x 50' x 40' Warehouse 30' x 110' x 20' <u>Volume</u> 311,776 cu.ft. 1,400 0,000 <u>Area</u> 13,072 sq.ft. 460 3,300 <u>Leased Storage</u> A.H. Avery, Pasco, Wa. 8 rooms 3,000 Pasco Growers, Pasco, Wa. 2 rooms 19,000 Western Cold Storage, Moses Lake, Wash. 4 rooms 162,460	LS	1		108,464		108,464																																																					
GC-41	Hotels, Dormitories & Rooming House Buildings Living quarters for many persons were provided throughout the construction period at off-plant locations. At Prosser, white women were housed in a hotel until Hanford barracks were constructed. At Pasco, bus drivers were housed, and baggage handled. All other housing was to provide overnight accommodations for incoming workers until they could be assigned to barracks in Hanford. The store and hotel buildings were leased; the Little Pasco buildings loaned from a Government agency and the hutments were Project owned. Toilet facilities were installed in several leased buildings	LS	1		212,092		212,092																																																					

PROJECT COST SUMMARY -- MILITARY FUNDS

-- FINAL DETAIL COST STATEMENT --

REPORTING OFFICE HANFORD ENGINEERS GROUP PROJECT DESCRIPTION FLUORINATION PLANT
 MONTH ENDING 11.30.1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS		
			ACTUAL		ACTUAL		ACTUAL		
GC-11	Hotels, Dormitories & Rooming House Buildings (Continued) and removed at termination of lease.								
	PASCO								
	Building	No.	Dimension	Volume cu.ft.	Area sq.ft.	Description			
	Gray Building	1	20'x8'x10'	16,000	1,600	2-story brick store			
	Baggage Room	1	5'x10'x10'	5,000	1,000	1-story brick store			
	Desk Fin Inn	1	10'x10'x10'	10,000	1,000	1-story brick and concrete store			
	Reception and Information Bldg.	1	50'x20'x10'	10,000	1,000	2 Pacific huts joined in "U" shape with gypsum board siding at corners.			
	LYTTE PASCO								
	Barracks	4	20'x100'x11'	88,000	8,800	Wood frame, wood floor, tarpaper over sheathing walls and roof.			
	Bath Houses	2	5'x10'x11'	11,000	800	Same except concrete floor			
	Fire Station	1	20'x100'x11'	22,000	2,200	Same, wood floor			
	Mess Hall	1	20'x100'x11'	22,000	2,200	Same			
	Overflow Barracks	1	10'x10'x11'	11,000	1,100	Pacific Hut			
	FRASER								
	Hotel for Women	1				2-story, brick hotel			
	Sub-Total HANFORD CAMP AND DOMESTIC FACILITIES						47,200,532		
	TEMPORARY CONSTRUCTION:								
TC-1	Construction Administration and Service Area						2,277,000	2,277,000	
	<p>The Construction Administration and Service Group was comprised of a total of 16 buildings, 24 new construction and 2 existing buildings. All were located within a large block or faced the block's boundary streets except the Bus Maintenance Garage and Convalescent Hospital. Facilities serving these buildings were charged to other accounts. Most of the buildings were the typical temporary construction - wood-frame, wood-frame, with gypsum board exteriors, gypsum board and celotex interior linings, roll roofing, and wood floors. Vaults and fire walls were constructed of concrete and brick, and Ordnance Building was reinforced concrete.</p>								
	Code	Building	Dimensions	Volume cu.ft.	Area sq.ft.	Remarks			
TC 1.1		Main Construction Office Building-Five-wings with main corridor passing thru approx. midpoint of each	100'x100'x12'	1,200,000	12,000	Two brick vaults			
TC 1.2		Training & Relations, Investigation, Termination & Transfer Bldg.	10'x20'x12'	24,000	2,400				
TC 1.2		Employment Building	10'x20'x12'	24,000	2,400				
TC 1.2		Hospital-First Aid & Clinic "U" shaped with many wings	165'x370'x10'	610,500	57,450				
TC 1.3		Guard Headquarters "L" Shaped	110'x126'x10'	13,860	11,140	Brick Jail			
		Patrol Tr. Bldg.	16'x100'x10'	16,000	1,600				
		Patrol Supply Hut	20'x10'x10'	2,000	1,000	Metal Hut			
		Radio Repair Hut	20'x10'x10'	2,000	1,000	Metal Hut			
TC 1.4		Service Bldg.-(Hanford Housing) "L" Shaped	20'x10'x12'	24,000	2,400				
TC 1.5		Telephone Bldg. "L" Shaped	10'x20'x11'	22,000	2,200				
TC 1.6		Auto Wash Rack	25'x30'x12'	9,000	750	Concrete Floor			
		Drivers' Examination Building	25'x100'x11'	27,500	2,750				
		Fundation Chamber	25'x20'x11'	5,500	500	Re-modeled Existing Frame House			
		Bedding Storage Hut	16'x10'x10'	1,600	640	Pacific Hut			
		Lunch Hut (2)	16'x10'x10'	1,600	640	Pacific Huts			
		Cone Cells Hut	16'x10'x10'	1,600	640	Pacific Hut			
		Original Orientation Building	20'x60'x12'	14,400	1,200	Re-modeled Existing Frame Store Bldg.			
		Ordnance Building	16'x16'x10'	2,560	256	Reinforced concrete 12" thick			
		Guard Post Building	6'x6'x8'	288	36				
		Patrol Storage Bldg.	16'x20'x10'	3,200	320				
TC 1.7		Time Office & Payroll Bldg. "H" Shaped	100'x30'x12'	36,000	3,600				
TC 1.8		Piping Subcontractor's "Y" Shaped	15'x120'x12'	27,000	2,250	One Brick Vault			
TC 1.9		Bus Maintenance Building "L" Shaped	160'x160'x16'	409,600	24,096				

PROJECT COST SUMMARY -- MILITARY FUNDS
--FINAL DETAIL COST STATEMENT--

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PACIFIC MILITARY CAMP PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																															
			ACTUAL		ACTUAL		ACTUAL																															
TC-1	Construction Administration and Service Area (Continued)																																					
	Code Overall Volume Area Remarks																																					
	No. Building Dimensions cu.ft. sq.ft.																																					
	TC 1.10 Military Intelligence Building 30'x100'x12' 36,000 3,700																																					
	TC 1.11 Subcontractor's Badge Office 10'x110'x12' 52,800 1,400																																					
	TC 1.12 Convalescent & Isolation Hospital & Public Health Bldg. & wings and main corridor 100'x90'x12' 108,000 11,000																																					
TC-5	Roads and Walks	LS	1		1,204,504		1,204,504																															
	Temporary Roads, Parking Areas, and Walks were provided in Hanford Camp and a small number of other locations. Except for Hanford Camp many of the roads were built on the lines of the permanent roads and served as a base for the permanent roads. Bituminous surfacing was used on walks and roads in Hanford Camp Area only. Only a few parking areas were all treated for dust prevention.																																					
	<table border="1"> <thead> <tr> <th colspan="4">Length in Miles</th> </tr> <tr> <th></th> <th>Bituminous Surface</th> <th>Gravel Surface</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>Hanford Camp Roads</td> <td>11.24</td> <td>29.21</td> <td>40.45</td> </tr> <tr> <td>Misc. Roads</td> <td>-</td> <td>4.07</td> <td>4.07</td> </tr> <tr> <td>Walks</td> <td>22.10</td> <td>-</td> <td>22.10</td> </tr> <tr> <th colspan="4">Area in Square Feet</th> </tr> <tr> <th></th> <th>Oil Treated</th> <th>Gravel</th> <th>Total</th> </tr> <tr> <td>Parking Lots</td> <td>(3) 75,000 sq.ft.</td> <td>(10) 1,750,000</td> <td>2,500,000</td> </tr> </tbody> </table>	Length in Miles					Bituminous Surface	Gravel Surface	Total	Hanford Camp Roads	11.24	29.21	40.45	Misc. Roads	-	4.07	4.07	Walks	22.10	-	22.10	Area in Square Feet					Oil Treated	Gravel	Total	Parking Lots	(3) 75,000 sq.ft.	(10) 1,750,000	2,500,000					
Length in Miles																																						
	Bituminous Surface	Gravel Surface	Total																																			
Hanford Camp Roads	11.24	29.21	40.45																																			
Misc. Roads	-	4.07	4.07																																			
Walks	22.10	-	22.10																																			
Area in Square Feet																																						
	Oil Treated	Gravel	Total																																			
Parking Lots	(3) 75,000 sq.ft.	(10) 1,750,000	2,500,000																																			
TC-6	Railroads	Miles	51.00		48,492		29,679																															
	Temporary Railroad track for construction purposes only was provided as listed below. All track was standard gauge and all rail was 110 to 120 per yard, used.																																					
	<table border="1"> <tbody> <tr> <td>White Bluffs</td> <td>10,086</td> <td>ft.</td> </tr> <tr> <td>Hanford to White Bluffs</td> <td>51,587.29</td> <td></td> </tr> <tr> <td>100 - R, D, F</td> <td>47,677.77</td> <td></td> </tr> <tr> <td>200 - R & W</td> <td>51,041.04</td> <td></td> </tr> <tr> <td>Richland</td> <td>2,041.18</td> <td></td> </tr> <tr> <td>Haven Pit</td> <td>1,300.76</td> <td></td> </tr> <tr> <td>RE Arg. Pit</td> <td>1,200</td> <td></td> </tr> <tr> <td>Miscellaneous</td> <td>1,200.00</td> <td></td> </tr> <tr> <td>Total</td> <td>100,976.27</td> <td>ft. or 51.00 miles</td> </tr> </tbody> </table>	White Bluffs	10,086	ft.	Hanford to White Bluffs	51,587.29		100 - R, D, F	47,677.77		200 - R & W	51,041.04		Richland	2,041.18		Haven Pit	1,300.76		RE Arg. Pit	1,200		Miscellaneous	1,200.00		Total	100,976.27	ft. or 51.00 miles										
White Bluffs	10,086	ft.																																				
Hanford to White Bluffs	51,587.29																																					
100 - R, D, F	47,677.77																																					
200 - R & W	51,041.04																																					
Richland	2,041.18																																					
Haven Pit	1,300.76																																					
RE Arg. Pit	1,200																																					
Miscellaneous	1,200.00																																					
Total	100,976.27	ft. or 51.00 miles																																				
TC-7	Wells and Water Lines	LS	1		1,500,770		1,500,770																															
	Water was supplied to the various construction areas from river pumping stations, both temporary and existing, and wells, both drilled and existing. Each 100-Area was supplied by a river pumping station; all 300-Areas and Central Shops were supplied from the McGee-Allard Lines; White Bluffs from existing wells; and the 4000 Area and Little Fasco from driven wells. The McGee-Allard System consisted of the existing McGee artesian well and the existing Coyote Pumping Station. The wells from these two supplies were approximately 10 miles and 5 miles long, of both wood and steel pipe of 12" diameter. Distribution lines totaled about 6 miles. Chlorinating units were installed at all pumps and booster stations.																																					
	A tabulation of approximate quantities follows:																																					
	<table border="1"> <thead> <tr> <th></th> <th>Quantity</th> <th>Total Capacity</th> </tr> </thead> <tbody> <tr> <td>Wells</td> <td>8 driven, 1 artesian</td> <td></td> </tr> <tr> <td>Marine Pumping Stations</td> <td>1 temporary, 1 permanent</td> <td></td> </tr> <tr> <td>Booster Stations</td> <td>7 (with frame houses)</td> <td></td> </tr> <tr> <td>Ground Storage Tanks</td> <td>10 (wood)</td> <td>265,000 gals.</td> </tr> <tr> <td>Elevated Storage Tanks</td> <td>4</td> <td>110,000 gals.</td> </tr> <tr> <td>Chlorinator Houses</td> <td>6</td> <td></td> </tr> <tr> <td>Railroad Water Stations</td> <td>3</td> <td>75,000 gals.</td> </tr> <tr> <td>Steel Pipe</td> <td>178,855 ft.</td> <td></td> </tr> <tr> <td>Wood Pipe</td> <td>80,685 ft.</td> <td></td> </tr> </tbody> </table>		Quantity	Total Capacity	Wells	8 driven, 1 artesian		Marine Pumping Stations	1 temporary, 1 permanent		Booster Stations	7 (with frame houses)		Ground Storage Tanks	10 (wood)	265,000 gals.	Elevated Storage Tanks	4	110,000 gals.	Chlorinator Houses	6		Railroad Water Stations	3	75,000 gals.	Steel Pipe	178,855 ft.		Wood Pipe	80,685 ft.								
	Quantity	Total Capacity																																				
Wells	8 driven, 1 artesian																																					
Marine Pumping Stations	1 temporary, 1 permanent																																					
Booster Stations	7 (with frame houses)																																					
Ground Storage Tanks	10 (wood)	265,000 gals.																																				
Elevated Storage Tanks	4	110,000 gals.																																				
Chlorinator Houses	6																																					
Railroad Water Stations	3	75,000 gals.																																				
Steel Pipe	178,855 ft.																																					
Wood Pipe	80,685 ft.																																					
TC-8	Electric Lines	LS	1		740,436		740,436																															
	Electric Power for construction was furnished through the existing facilities. Sources of supply were Pacific Power and Light Company substations at Hanford, White Bluffs, Allard, and Richland; the Bonneville Power Administration line between Midway and Walla Walla; and the Priest Rapids Hydro-electric Generating Plant. Taps were made from these substations and lines and connected to temporary primary substations as follows:																																					
	<table border="1"> <thead> <tr> <th>Substation</th> <th>Capacity</th> </tr> </thead> <tbody> <tr> <td>100-B</td> <td>3000 KVA</td> </tr> <tr> <td>100-B</td> <td>3000 KVA</td> </tr> </tbody> </table>	Substation	Capacity	100-B	3000 KVA	100-B	3000 KVA																															
Substation	Capacity																																					
100-B	3000 KVA																																					
100-B	3000 KVA																																					

PROJECT COST SUMMARY -- MILITARY FUNDS

-- FINAL DETAIL COST STATEMENT --

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS																																								
			ACTUAL		ACTUAL		ACTUAL																																								
TC-8	<p>Electric Lines (Continued)</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 30%;"><u>Substation</u></td> <td style="width: 30%;"><u>Capacity</u></td> <td style="width: 40%;"></td> </tr> <tr> <td>100-F</td> <td>4000 KVA</td> <td></td> </tr> <tr> <td>200-E</td> <td>5000 KVA</td> <td></td> </tr> <tr> <td>200-W</td> <td>5000 KVA</td> <td></td> </tr> <tr> <td>Hanford Adu.</td> <td>5000 KVA</td> <td></td> </tr> <tr> <td>Hanford Barracks</td> <td>5000 KVA</td> <td></td> </tr> </table> <p>Approximately 19 miles of 66 KV lines were constructed into the construction areas, also 19 miles of 6.9 KV was constructed to shops, wells, and subcontractor installation.</p>	<u>Substation</u>	<u>Capacity</u>		100-F	4000 KVA		200-E	5000 KVA		200-W	5000 KVA		Hanford Adu.	5000 KVA		Hanford Barracks	5000 KVA																													
<u>Substation</u>	<u>Capacity</u>																																														
100-F	4000 KVA																																														
200-E	5000 KVA																																														
200-W	5000 KVA																																														
Hanford Adu.	5000 KVA																																														
Hanford Barracks	5000 KVA																																														
TC-11	<p>Sewers and Septic Tanks</p> <p>Temporary Sewers and Septic Tanks constructed outside of Hanford Camp were constructed under this code. These facilities were for a limited number of office buildings only. Septic tanks were of wood construction and Sewer lines and Tile Fields were vitrified clay pipe, except concrete pipe was used in the 1100 Area. The two temporary units for the 700 and 1100 Areas used Inhoff tanks and Chlorinating units prior to completion of permanent Sewage Plant. A tabulation of facilities follows:</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 20%;"></td> <td style="width: 20%;"><u>Septic Tanks</u></td> <td style="width: 20%;"><u>Settling Basins</u></td> <td style="width: 40%;"><u>Sewers - V.S.P.</u></td> </tr> <tr> <td>White Bluffs</td> <td>1</td> <td></td> <td>300'</td> </tr> <tr> <td>3000 Area</td> <td>1</td> <td></td> <td>310'</td> </tr> <tr> <td>Central Shops Area</td> <td>1 - 30'x60' Wood</td> <td>3 - 30'x60' Earth Dike</td> <td>6400'</td> </tr> <tr> <td>100-B</td> <td>2 - 4'x6' Wood</td> <td></td> <td>700'</td> </tr> <tr> <td>100-D</td> <td>2 - 4'x6' Wood</td> <td></td> <td>600'</td> </tr> <tr> <td>100-F</td> <td>2 - 8'x15'x6' Wood</td> <td></td> <td>1500'</td> </tr> <tr> <td>200-E</td> <td>1 - 6'x12'x6' Wood</td> <td></td> <td>400'</td> </tr> <tr> <td>200-W</td> <td>Used Permanent Tank</td> <td></td> <td>700'</td> </tr> <tr> <td>700 - 1100</td> <td colspan="3">Two Sewage Disposal Units, each with 14'x2' Wood Inhoff Tank & 800' Concrete pipe</td> </tr> </table>		<u>Septic Tanks</u>	<u>Settling Basins</u>	<u>Sewers - V.S.P.</u>	White Bluffs	1		300'	3000 Area	1		310'	Central Shops Area	1 - 30'x60' Wood	3 - 30'x60' Earth Dike	6400'	100-B	2 - 4'x6' Wood		700'	100-D	2 - 4'x6' Wood		600'	100-F	2 - 8'x15'x6' Wood		1500'	200-E	1 - 6'x12'x6' Wood		400'	200-W	Used Permanent Tank		700'	700 - 1100	Two Sewage Disposal Units, each with 14'x2' Wood Inhoff Tank & 800' Concrete pipe			LS	1		36,304		36,304
	<u>Septic Tanks</u>	<u>Settling Basins</u>	<u>Sewers - V.S.P.</u>																																												
White Bluffs	1		300'																																												
3000 Area	1		310'																																												
Central Shops Area	1 - 30'x60' Wood	3 - 30'x60' Earth Dike	6400'																																												
100-B	2 - 4'x6' Wood		700'																																												
100-D	2 - 4'x6' Wood		600'																																												
100-F	2 - 8'x15'x6' Wood		1500'																																												
200-E	1 - 6'x12'x6' Wood		400'																																												
200-W	Used Permanent Tank		700'																																												
700 - 1100	Two Sewage Disposal Units, each with 14'x2' Wood Inhoff Tank & 800' Concrete pipe																																														
TC-15	<p>Steam Lines and Boiler Houses</p> <p>Steam was required in Hanford Camp, Central Shop Area, 3000 Area Camp and some special buildings for heating, in some areas for concrete curing, for cleaning refuse containers, and for temporary steam-generating plants.</p> <p>A total of 23 semi-permanent boiler houses were erected: 18 in Hanford Camp, 4 in Central Shops, 1 in 3000 Area. Buildings were one-story, wood-frame, post and girder construction, with gypsum board siding and roll roofing. Soft water storage tanks were wood staves. Majority of houses had 100 H.P., hand fired, horizontal boilers, in batteries of up to eight boilers. Other boilers ranged from 40 to 200 H.P. Five railroad locomotives were connected in parallel to service the 115 building with 1500 H.P. and portable boilers varying from 12 to 100 H.P. were used as work demanded throughout the area. The 23 boiler houses contained 115 boilers with total rating of 2628 H.P..</p> <p>Approximately 30.5 miles of temporary plant-wide steam lines, varying in size from 1" to 12", were required. More than 50% of these were in Hanford Camp. Lines were overhead - steel pipes, 25% magnaesia insulated, and weather-proof paper covered. Supports were wood poles.</p>	LS	1		4,702,040		4,702,040																																								
TC-16	<p>Temporary Telephone Lines</p> <p>Temporary Telephone Lines as well as the permanent lines were provided under the direction of the Signal Corps. The existing lines of five companies were utilized until temporary and permanent lines could be constructed, and wherever possible only permanent lines were constructed. Temporary switchboards were installed in Pasco in the Gray Bldg., 20 lines; in Richland, 10 lines; in Hanford, 75 lines, and in Central Shops Area, 75 lines. Approximately 4,000 telephones were put in service.</p>	LS	1		10,210		10,210																																								
TC-17	<p>Telephone Repeater Station</p> <p>One Telephone Repeater Station in a small concrete and concrete block building was constructed on the main trunk line just north of the 400 Area to improve temporary telephone transmission.</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 30%;"><u>Overall Dimensions</u></td> <td style="width: 30%;"><u>Volume</u></td> <td style="width: 40%;"><u>Area</u></td> </tr> <tr> <td>8' x 8' x 8'</td> <td>512 cu.ft.</td> <td>64 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>	8' x 8' x 8'	512 cu.ft.	64 sq.ft.	LS	1		5,124		5,124																																		
<u>Overall Dimensions</u>	<u>Volume</u>	<u>Area</u>																																													
8' x 8' x 8'	512 cu.ft.	64 sq.ft.																																													
TC-101	<p>Special Fabrication Area</p> <p>One Special Fabrication Building was provided for the preparation of the granite blocks used in the 105 and 305 buildings, and also a large warehouse and an office building. Construction of fabrication building was concrete foundations and floors; wood frame and roof with built-up roofing; drop-siding walls; and cement block fire walls. Warehouse and office were wood frame, with gypsum board exteriors and roll roofing.</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 30%;"><u>Overall Dimensions</u></td> <td style="width: 40%;"><u>Area</u></td> </tr> <tr> <td>Special Fabrication Building</td> <td>172' x 391' x 25'</td> </tr> <tr> <td></td> <td>64,392 sq.ft.</td> </tr> </table>	<u>Overall Dimensions</u>	<u>Area</u>	Special Fabrication Building	172' x 391' x 25'		64,392 sq.ft.	LS	1		1,251,024		1,251,024																																		
<u>Overall Dimensions</u>	<u>Area</u>																																														
Special Fabrication Building	172' x 391' x 25'																																														
	64,392 sq.ft.																																														
Sub-Total							10,023,155																																								



~~SECRET~~
PROJECT COST SUMMARY --- MILITARY FUNDS
--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE MANFORD MILITARY CAMP PROJECT DESCRIPTION PLUTONIUM PRODUCTION PLANT
 MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS	
			ACTUAL		ACTUAL		ACTUAL	
MANFORD AIRPORT:								
TC-14	Manford Airport An Airport was provided near the Manford Camp for air express deliveries. The Airport consisted of two landing strips with bituminous pavement 300 feet wide. M-S strip was 1000 feet long and E-W 21/2" feet long. Two wood frame open type hangars and a 15'x10' Pacific hutment were provided, also pumps and underground gasoline storage tanks. A three-strand barbed wire fence enclosed the area. A single lane, 50' wide, black top landing strip 2000 feet long was originally constructed nearer Manford, but was abandoned.	Each	1		70,535		70,535	
	Sub-Total				70,535			
CENTRAL EQUIPMENT STORE HOUSE:								
TC-23	Central Shops Area A Shops Area for repairing equipment, and furnishing other construction services was provided at a site centrally located with respect to the 100 and 300 Areas. Here were established such buildings as Craft Administration Offices, Layout Office, Inspection Office, Transportation Garage and Offices, Machine, Sheet Metal, Electrical and Paint Shops, Crane Repair and Rigger's Loft, Fuel Storage, and Drinking Water Distribution Facilities. Altogether sixty-seven (67) buildings were constructed, of which 37 are frame, 2 are metal hutments, 2 prefabricated frame, and the balance are platforms and fenced tank areas.	LS	1		1,070,050		1,070,050	
	Sub-Total				1,070,050			
3000 AREA BARRACKS:								
XC-51B	Bunk House Buildings	Each	6		250,196		11,589	
XC-51E	Bunk House Buildings Equipment Five men's and one women's Bunk House Buildings are provided in the 3000 Area. Construction and design are same as in Manford Camp: Wood frame, wood floors, gypsum board exterior and interior walls, and roll roofing; and living and wash room in men's and 2 wings and wash room in women's. Hutments are Pacific, having plywood floors and exteriors and insulation board interiors.	Each	6		28,644		3,447	
	Overall Dimensions							
	Men's Barracks (5)	110' x 23 1/2' x 13'		257,540 cu.ft.		13,980 sq.ft.		
	Women's Barracks (1)	111 1/2' x 14' x 14'		129,410		10,110		
	Storage Hutments (4)	15' x 10' x 1'		5,740		540		
XC-52-A	Cafeteria Building	Each	1		103,480		103,480	
XC-52-B	Cafeteria Building Equipment One Mess Hall is provided in the 3000 Area. Construction is wood frame, wood floor in dining room, concrete floors in kitchen and warehouse, gypsum board siding and roll roofing. Building is one-story and "L" shaped, having one dining room, a kitchen and the warehouse connected off the kitchen and office section.	Each	1		30,152		30,152	
	Overall Dimensions							
	Mess	208' x 219' x 19'		123,440 cu.ft.		31,528 sq.ft.		
	Kitchen & Offices	10' x 128' x 13'		112,480		5,720		
	Dining Room	36' x 160' x 13'		132,680		15,740		
	Warehouse	20' x 126' x 15'		115,120		7,560		
XC-54-B	Garage	Each	1		15,038		15,038	
XC-54-E	Garage Equipment One Garage is provided in the 3000 Area for repair of Military Police vehicles. Construction is wood frame, gypsum board siding, roll roofing and concrete floor and apron.	Each	1		1,528		1,528	
	Overall Dimensions							
		32' x 67' x 11'		3,015 cu.ft.		2,110 sq.ft.		
XC-54-B	Infirmary Building	Each	1		10,140		10,140	
XC-54-E	Infirmary Building Equipment An Infirmary Building is provided for the Military Police by the remodeling of a portion of one wing of a L-wing barracks. Interior walls are sheetrock above a 4-foot wood wainscot. Wood floors are covered with "Masti-pave."	Each	1		2,847		2,847	
	Infirmary - 6 rooms - 63' x 12' (Overall)							
	Sub-Total				495,305			



~~SECRET~~

PROJECT COST SUMMARY --- MILITARY FUNDS
--- FINAL DETAIL COST STATEMENT ---

REPORTING OFFICE HANFORD ENGINEER WORKS PROJECT DESCRIPTION PLANT #1000 PRODUCTION PLANT
MONTH ENDING 31 DECEMBER 1946

CODE NO	ACCOUNT DESCRIPTION	UNIT OF MEASURE	QUANTITIES		TOTAL COSTS		UNIT COSTS		
			ACTUAL		ACTUAL		ACTUAL		
	<u>SPECIAL CONSTRUCTION FEATURES: (Continued)</u>								
	<u>MAINTENANCE OF FARM LANDS DURING CONSTRUCTION:</u>								
	Maintenance of Farm Lands This account covers the expense of both CPFF Prime Contractor and the Government in maintaining orchards and farm lands within the project. The farm lands, together with the existing main irrigation system and several existing individual systems, were maintained by the contractor until such time as an agreement was reached whereby cultivating, harvesting and marketing were handled by the Federal Prison Industries. Costs included in this account cover the maintenance of irrigation systems, cultivation of orchards and other crops, operating equipment, pruning, spraying and miscellaneous farm maintenance.	Lb	1			856.312		856.312	
	Sub-Total					856.312			
	TOTAL SPECIAL CONSTRUCTION FEATURES					40,909.657			
	GRAND TOTAL CONSTRUCTION COSTS -- HANFORD ENGINEER WORKS						248,171,240		

~~SECRET~~


MEMORANDUM OF METHODS USED TO ACCUMULATE COST FOR
HANFORD ENGINEER WORKS, RICHLAND, WASHINGTON

1. Detail costs were maintained by the CPFF Prime Contractor in accordance with their regular method of cost keeping on construction projects with certain modifications to comply with general accounting methods of the Corps of Engineers as laid down in Chapter II, Cost Accounting Manual. A modified form of procedures as shown in Chapter II, Cost Accounting Manual was used by Government forces in maintaining a Control Account of CPFF Prime Contract Cost and detail records of Government Overhead and Maintenance Accounts.
2. Cost of materials, equipment and supplies furnished by the Government on both a free issue and procurement basis were supplied the Contractor and incorporated in the features of work by direct allocation and/or stores distribution.
3. Labor charges were allocated direct to features of work by the Contractor on the basis of individual time cards. Main Sub-Contract labor charges were also distributed on a time card basis.
4. Materials and equipment were allocated direct to features of work where purchased specifically for a feature and on the basis of store tickets on items of a general nature, such as; lumber, nails, etc.. Distribution of Main Sub-Contractor's material and equipment costs were also made on this basis.
5. In addition to the above mentioned Main Sub-Contracts, several Sub-Contracts were let covering specific codes and charges covering labor, material and equipment were, therefore, allocated direct to the specific code involved on the basis of reimbursements to the Sub-Contractor.
6. Major construction equipment maintenance, shop equipment maintenance, small tool maintenance, and miscellaneous clearing costs were distributed periodically on the basis of total labor charges to construction features during the period involved.
7. Overhead and deferred accounts were distributed at the close of construction on the following basis:
 - a. Engineering Design: Village design to the 1100 Area.
Plant design to the various plant features on the basis of total labor and material cost.
 - b. Engineering Supervision, Home Office Expense, Field Supervision, Field Expense, Transfer Out Expense, Government Overhead, and Similar Accounts were distributed to all features on the basis of total labor and material cost.


~~SECRET~~

~~SECRET~~

- c. Temporary Construction Charges were distributed to the Feature of Work for whose benefit the particular T. C. Work was incurred.
- d. Major Equipment, Rented Equipment, and Small Tool Charges were distributed to all Features of Work except the 700 and 1100 Areas. No distribution was made to these accounts since all work was done by Sub-Contract and CPFF costs were not applicable.
- e. Equipment charges incurred at the Hanford Camp and under General Commercial Facilities at Hanford were distributed to all Features of Work except the 700 and 1100 Areas. No distributions were made to these two areas since Sub-Contractor's employees were quartered in the Sub-Contractor's camp and did not receive any benefit from the Hanford Camp or Hanford Commercial Facilities.
- f. Government Overhead and Clearing accounts were distributed to all accounts on the basis of total labor and material.



A
N. C.



OFFICE

~~CONFIDENTIAL~~

RELATIONS

CHIEF PROJ. AUDITOR
W. J. DANIELSON

STENO.

ASST. TO CH. AUDITOR

STENO - CLERK
L. B. TAYLER

TIME CH'KS & PAYROLL
AUDIT SEC.

CHKRS & CLERKS

PAYROLL AUDIT
D. E. GRANGE

CHKRS & CLERKS

AUDITORS & CLERKS.
R. STEVENS
M. B. RUTHERFORD

EQUIP. & MAT'L'S AUDIT

ASST. EQUIP. AUDIT

CHECKERS

ASST. MAT'L'S AUDIT

CHECKERS
A. M. PARKER
P. M. SWELTON

INSURANCE AUDIT
W. A. LUBECK

STENO.


TRANS. AUDIT SEC.

ASST. PROJ. AUDITOR
WILMINGTON OFF.

COMMISSARY AU
A. N. HORDSTROM


ORGANIZATION CHART— AREA ENGINEERS OFFICE HANFORD ENGINEER WORKS

~~SECRET~~



~~SECRET~~

ORGANIZATION



CHIEF OF OPERATIONS
MAJ. E. G. WERMENTIN

**CONTROL EXPED.
& PRIORITIES**
P. A. WELLS
E. D. SHOCK
A. I. BERGMAN

**FIELD SUPT.
AREA 100**

**FIELD SUPT.
AREA 200**

**AREA SUPT.
VILLAGE**
R. J. WOODWARD

EQUIPMENT SEC.
G. J. WAGNER
EQUIPMENT ENG.
F. W. BERING
SECY.
M. A. WOODS
CHIEF INSP.
J. E. WILBUR
E. R. CLARK
N. P. TAYLOR

ACT. AREA SUPT.
A. Z. LASSILA
A. J. SADLER

ACT. AREA SUPT.
F. N. WOODARD

AREA SUPT CAMP

ACT. AREA SUPT.
C. W. YALE
S. W. WEEKS

ACT. AREA SUPT.
CAPT. J. S. BARRISH

MECHANICAL

ACT. AREA SUPT.
P. H. NINNEMAN

ACT. AREA SUPT.

ELECT. & COMM.
G. H. SHEPHERD
T. B. HUFF

H. P. MC GOY
H. P. MITCHEL
J. T. SHEPHERD
E. L. PHILLIPS

SEWERS & WATER
CAPT. J. S. BARRISH

TOTAL PERSONNEL	
OFFICERS	28 (1 WAC)
ENLISTED	27 (WAC)
ENLISTED WAC	169
CIVILIANS	338

AREA ENGINEER
 LT. COL. F. T. MATTHIAS
 1 Cpl. (WAC)

STENOGR. & CLASSIFIED FILES
 1 Clerk-Typist CAP-3
 1 T/S (WAC)
 1 T/A (WAC)
 1 Cpl. (WAC)
 1 Pvt. (WAC)

EMPLOYEE RELATIONS OFFICE
 Sgt. S. C. Tellander (WAC)
 VACANCY
 1 Clerk-Typist CAP-3

EXECUTIVE OFFICER
 MAJOR R. F. BENS

LEGAL OFFICE
 CHIEF ATTORNEY G. F. MEIER P-6
 1 T/S (SED)
 1 T/A (WAC)

MILITARY AFFAIRS
 MILITARY AFFAIRS C. R. F. BENS
 MED. SUPP. C. CAPT. R. A. SIMPSON
 HONOR. COURT C. 1ST LT. J. E. HULL
 REC. & ATH. C. 1ST LT. G. J. MUSTIS
 WAC COMDR. 1ST LT. M. L. GORDER
 SP. ENGR. DET. ADJ. 1ST LT. B. ROBERTS
 T/SGT. T. L. EMORY

PROVISIONAL MILITARY POLICE
 CO. # 2
 CAPTAIN W. Y. BUCK
 5 1st. Lt. 4 T/A
 1 2nd. Lt. 10 Cpls.
 1 1st. Sgt. 10 T/A
 4 Staff Sgt. 46 Pfc.
 13 Sgt. 63 Pvt.

LABOR RELATIONS OFFICE
 LAB. REL. OFF. - MAJOR R. I. NEWCOMB
 Respons. for all labor rel. activities, including admin. of labor laws and liaison work with labor organizations and the contractor. Establishment and maintenance of wage and salary ranges. Supervise employee relations activities.

1 Prin. Asst. to Ch. of L. R. CAP-10
 1 Clerk CAP-4
 1 Clerk CAP-3
 1 Clerk-Typist CAP-3
 1 Clerk-Typist CAP-2

INTELLIGENCE OFFICE
 INTEL. OFF. - MAJOR F. M. GILLETTE
 Supervises all activities of Military Intelligence.
 1ST. LT. J. N. HULL
 1ST. LT. C. V. WHITE
 1ST. LT. H. I. MACLENNAN
 1ST. LT. T. A. STERLING

2 Guards CPC-7
 1 T/S (WAC)
 2 T/A (WAC)
 3 T/B (WAC)
 1 Sgt. (WAC)
 3 Pfc. (WAC)
 1 Pvt. (WAC)

SURVEY OFFICE
 SURVEY OFFICER - MAJOR R. F. GORNALL
 Conduct surveys and process reports of surveys of equipment.

1 Adm. Asst. CAP-6
 1 Insp. (Equip.) SP-6
 1 Clerk-Typist CAP-3

CHIEF OF CONSTRUCTION
 LT. COL. B. T. ROGERS
 Supervises and coordinates the work of all Section and Division Teams engaged in the supervision and inspection of construction work.

CHIEF OF PRODUCTION
 MAJOR J. F. SALLY
 Supervision of matters pertaining to plant operations, including plant maintenance.

CHIEF OF SERVICES
 MAJOR H. D. RILEY
 Supervision and administration of all Area Office Services.

FUNCTIONAL AND POSITION CHART
 HANFORD ENGINEER WORKS
 1 AUGUST 1944
 APPROVED: *Matthias*
 F. T. MATTHIAS,
 LT. COLONEL,
 AREA ENGINEER.

SHEET 2 of 8 SHEETS



LT. COL. ROBERT T. WOOD
 ASSISTANT CHIEF OF CONSTRUCTION
 MAJOR C. L. BROWN

SPECIAL ACCOUNTANT
 C. S. JOHNSON 1-3

1ST DISTRICT W.A. 3RD DISTRICT
 OFFICER IN CHARGE-MAJOR J.T. GIBBETT
 Supervises, directs and coordinates work of subordinate engineers engaged in supervision and inspection of construction.
 1 Clerk (CAF-3)

ASST. T. CH. OF CONSTRUCTION
 J. B. SCHNEIDER 1-1
 1 Engineer (Civil) 1-3
 1 Clerk-Strng. CAF-3

2ND DISTRICT
 ENGINEER IN CHARGE - J. P. HENRY 1-4
 Responsible for supervising and coordinating the work of technical engineers engaged in the actual supervision and inspection of construction work.

1 Engr. (Civil) 1-4
 2 Engr. (Struct.) 1-4

3RD DISTRICT
 ENGINEER IN CHARGE - D. S. RAYSON 1-4
 Responsible for supervising and coordinating the work of technical engineers engaged in the actual supervision and inspection of construction work.

1 Engr. (Electrical) 1-4

100 DISTRICT
 OFFICER IN CHARGE-MAJOR V. J. BRITTON
 Supervises, directs and plans work of subordinate engineers engaged in supervision of construction.
 1 Capt. (MAC)

100 B
 ENGINEER IN CHARGE - J. T. BARRIS 1-4
 Responsible for supervising and coordinating the work of technical engineers engaged in the actual supervision and inspection of construction work.

1 Engr. (Elect) 1-4
 1 Engr. (Civil) 1-3
 1 Engr. (Struct.) 1-3

100 D & F
 ENGINEER IN CHARGE - A. J. JACOBIE 1-4
 Responsible for supervising and coordinating the work of technical engineers engaged in the actual supervision and inspection of construction work.

1 Engr. 1-4

100 1000
 ENGINEER IN CHARGE - C. A. MILLER 1-4
 Responsible for supervising and coordinating the work of technical engineers engaged in the actual supervision and inspection of construction work.

1 Engr. 1-4

10000 DISTRICT
 ENGINEER IN CHARGE - J. A. WOOD 1-4
 Supervises and coordinates all activities connected with the installation of equipment and power equipment throughout the area. This includes issuance of instructions.

1 Engr. (Electrical) 1-4
 1 Admin. Asst. 1-3
 1 Tech. Clerk 1-3
 1 Asst. Clerk (Admin.) 1-3
 1 Clerk (Admin.) 1-3

100000 DISTRICT
 ENGINEER IN CHARGE - J. S. BROWN 1-4
 Supervises and coordinates all activities connected with the operation of construction equipment for construction, and the maintenance of necessary equipment records and inspection after construction.

1 Capt. (Tech) 1-3
 1 Engr. (Mech. / Electric) 1-3
 1 Engr. (Elect.) 1-3
 1 Engr. (Struct.) 1-3
 1 Asst. Engr. (Tech) 1-3
 1 Clerk 1-3
 1 Clerk 1-3
 1 Tech. Asst. 1-3

SHEET 3 OF 8 SHEETS



SECRET
 LT. COL. EMMA F. ROGERS
 ASSISTANT CHIEF OF CONSTRUCTION
 MAJOR C. L. BUCKRUM

SPECIAL ASSISTANT
 C. H. SHEPHERD P-5

ASST. TO CH. OF CONSTRUCTION
 J. E. SCHMIEDL P-5

RICHLAND DIVISION
 OFF. IN CHARGE-MAJ. E. G. WERNERTIN
 Supervises, directs and plans work of subordinate engineers engaged in supervision of construction.
 1 Cpl. (WAC)

ELECTRICAL DIVISION
 ENGR. IN CHARGE-D. F. HENDERSON P-4
 Supervises and coordinates the work of technical assistants engaged in the inspection and supervision of contractor's work.
 1 Clerk CAF-4

700 & 1100 AREAS
 ENGR. IN CHARGE - R. J. WOODWARD P-4
 Responsible for supervising and coordinating the work of technical engineers engaged in the actual supervision and inspection of construction work.

PRE-FABRICATED HOUSING
 ENGR. IN CHARGE - H. M. RIGLER P-4
 Responsible for supervising and coordinating the work of technical engineers engaged in the actual supervision and inspection of construction work.

3 Supts. (Electrical) P-3
 1 Prin. Insp. (Elet.) SP-8
 2 Insp. (Elect.) SP-8

1 Engr. (Constr.) P-3
 1 Assoc. Engr. (Constr.) P-3
 1 Assoc. Engr. (Civil) P-3
 1 Assoc. Supt. (Constr.) P-3
 3 Supt. (Constr.) P-3
 1 Asst. Engr. (Civil) P-2
 1 Engr. (Civil) P-2
 1 Insp. (Gen'l.) SP-7
 1 Clerk Typist CAF-2

1 Engr. (Civil) P-3
 1 Insp. (Equip.) SP-8

SHEET 4 OF 8 SHEETS

CONCRETE SECTION
 ENGR. IN CHARGE - L. C. LINTNER P-3
 Supervises the inspection of concrete work performed by contractor. Analyzes all types materials used to ascertain whether proper specifications are met.

ROADS & RAILROAD SECTION
 ENGR. IN CHARGE - J. T. FLANAGAN P-3
 Supervises and coordinates the inspection of road and railroad construction to determine that all Engineer Department specifications are complied with.

UTILITIES SECTION
 ENGR. IN CHARGE - A. H. BOBERG P-3
 Supervises the inspection of utility construction work performed by contractor to determine whether recommended Engr. Dept. plans and specifications are complied with.

HANFORD HOUSING
 ENGR. IN CHARGE - H. C. SETTLERBERG P-3
 Supervises the inspection of all construction work related to the construction of buildings.


1 Supt. (Constr.) P-3

1 Engr. (Civil) P-3

NONE

NONE

SECRET



SECRET

SHEET 4 OF 8 SHEETS

CHIEF OF DIVISION
MAJOR E. RILEY
 1 Clerk CAP-4

METEOROLOGY
 H. G. C. AINSOR P-4
 1 Meteorologist P-2
 2 Weather Observers SP-7

SERIAL ASSISTANT
 CAPTAIN J. S. BARRISH

COMMUNICATIONS OFFICE
CHIEF OF COMM.-A. PARLETT, JR., P-4
 Supervises the maintenance and installation of communication lines and equipment. Also supervises operation of cryptograph and teletype section, operated by WACs.

1 Storekeeper CAP-7
 1 Tele.Type.Opr. CAP-4
 1 Clerk CAP-3
 1 Clerk-Typist CAP-2
 1 Gen. Foreman \$1.80 p/h
 8 Foremen 1.70 p/h
 16 Linemen 1.65 p/h
 1 Lineman Helper 1.10 p/h
 2 T/S (WAC)
 1 T/S (WAC)
 2 Pfc.(WAC)
 1 Pvt.(WAC)
 VACANCY
 1 Groundman 1.10 p/h

ENGINEERING DIVISION
CHIEF OF ENGINEERING-C. C. HEWING, P-6
 Responsible for the planning, directing and laying out of work for all sections in the Engr.Div. Coordinates policies and plans of Engr. Dept. with the Architect-Engineer.

1 Engineer (Civil) P-4
 1 Clerk-Stenog. CAP-3

OFFICE ENGINEER
F. M. WILDISH P-4
 Reviews contracts and purchase orders; assembles data for progress reports. Supervises filling of plans and specifications and maintains Engineering Div. correspond. files. Recommends approval of disapproval of contracts and change orders.

1 Asst. Engr. (Civil) P-2
 1 Asst. Clerk CAP-4

ARCH. & SITE PLAN. SECTION
ARCH. & SITE PLAN.ENGR.-E. W. GROLL, P-6
 Coordinates structural and site planning work with the Arch-Engr. and Designer. Reviews plans and specifications, making necessary recommendations and modifications. Acts as architectural consultant.

1 Engr. (Civil) P-3

ELECTRICAL SECTION
ELECT. ENGINEER - O. S. CLARK P-6
 Coordinates electrical design with the power companies and the Architect-Engineer. Reviews and acts as consultant on all electrical design.

1 Sr.Engr./Elect. P-5
 1 Asst.Clk.Stenog. CAP-3

TRANSPORTATION OFFICE
TRANSP. OFFICER-1st LT. B. ROBEKDE
 Supervises all functions connected with land, sea and air transportation by Government-owned facilities. Issuance of transportation requests and Government Bills of Lading. Supervises the maintenance of all necessary records.

3 Airplane Pilots P-5
 1 Proj. Auditor CAP-6
 1 Adm. Asst. CAP-5
 2 Clerks CAP-4
 2 Clerk-Typists CAP-2
 1 Clerk-Typist CAP-1
 1 Transp. Foreman \$1.25 p/h
 3 Truck Drivers 1.00 p/h
 7 Truck Drivers .85 p/h
 1 T/Sgt. (SED)
 VACANCY
 1 Clerk-Stenog. CAP-3

SAFETY OFFICE
SAFETY DIRECTOR-G. M. HOSTETTER P-4
 Supervises and administers all safety activities in accord with policies, proced. and regu. promulgated by Eng.Dept. Responsible for accident prevention program and supervises field safety inspection.

1 Assoc. Engr. (Const.) P-3
 3 Engineers (Safety) P-3
 3 Engineers (Safety) P-2
 1 Clerk-Stenog. CAP-3
 1 T/S (SED)
 1 T/S (SED)
 VACANCIES
 1 Engr. (Saf.) P-3
 1 Engr. (Saf.) P-2
 1 Pfc. (Saf.) CAP-3

MECHANICAL SECTION
MECH. ENGINEER-J. M. WISSER P-6
 Reviews mechanical plans and specifications making necessary recommendations and acts as mechanical consultant.

CIVIL ENGINEERING SECTION
CIVIL ENGINEER-F. L. ADAMSON P-5
 Reviews and makes recommendations on all structural, road and railroad design and acts in consulting capacity.

PROPERTY MANAGEMENT SECTION
G. F. WIEBER P-6
 Supervise real estate and housing activities.

SELECTIVE SERVICE OFFICE
CHIEF - SERGEANT I. ROSENBAUM
 Supervises the processing of selective service cases for Hanford Engr.Wks. employees. Advisor on certifications under the West Coast Plan.

1 Clerk-Stenog. CAP-2

CONTRACTS & CLAIMS SECTION
R. E. ROOP P-4
 Supervises the preparation and/or review of contracts and claims.

1 Sr. Clerk CAP-6
 1 Clerk-Typist CAP-2

1 T/S (SED)
 1 Asst. Engr. (Civil) P-2
 1 Adm. Asst. CAP-6
 1 Sr. Adm. Asst. CAP-7
 1 Clerk CAP-6
 1 Clerk-Stenog. CAP-3
 1 Foreman \$1.50 p/h
 3 Power Equip. Operator-Pump \$1.375 p/h

SHEET 6 OF 8 SHEETS

CHIEF OF OFFICE
WALTER S. D. ASHBY

SPECIAL ASSISTANT
CAPTAIN C. G. MARION

ADJUTANT GENERAL
W. T. CHAMBERLAIN - CAPT W. T. CHAMBERLAIN
Responsible for the effective functioning of the Adjutant General's office and conducting measures to provide reinforcement to contractors.

SPECIAL ASSISTANT
W. J. J. WRIGHT

ADJUTANT GENERAL'S OFFICE
1. Adjutant CAP-12
1. Chief Clerk CAP-11
1. Auditor CAP-11

FISCAL SECTION
FISCAL ASSISTANT - W. STEVENSON CAP-7
Maintains Pay, OMB, and Pay Registers for A.P. Contractor. Plans Audit of contractor's system - what time and the reconciliation of contractor's bank statement. Audits Camp and subcontractor partial report data, & vouchers.

- 1 Clerk CAP-6
- 1 Clerk CAP-5
- 1 Clerk CAP-4
- 1 Clerk CAP-3
- 1 CLERK (Night) CAP-3
- 1 Clerk CAP-2
- 1 Clerk CAP-1
- 1 TYPICAL CAP-4

INTERNAL AND QUALITY SECTION
INTERNAL ASSISTANT - C. G. S. ASHBY CAP-7
Audits contractor's payroll and (some) expense accounts for which the contractor may be entitled to reimbursement. Conducts time checks in the field.

- 1 Adm. Asst. CAP-7
- 1 Supv. Asst. (Temp.) CAP-7
- 1 Clerk CAP-6
- 10 Clerks CAP-3
- 1 Clerk CAP-2
- 1 Clerk CAP-1
- 1 Clerk Typist CAP-3
- 1 TYPICAL CAP-3

SUPPLY SECTION
SUPPLY ASSISTANT - P. C. CLARKSON CAP-6
Audits reimbursement vouchers for equipment rentals, including spot time checking in field. Checks title of government-owned equipment rented to Camp and Contractor, and audits contractor's equipment rental records.

- 1 Insp. (Equip.-Time) CAP-6
- 1 Insp. (Equip.) CAP-6
- 1 Clerk CAP-4
- TYPICAL
- 2 Insp. (Equip.-Time) CAP-6

MATERIALS & TRANSPORTATION SECTION
MATERIALS ASSISTANT - P. A. JORGENSEN CAP-6
Audits reimbursement vouchers for materials and transportation, including spot checking of contractor's inventory.

- 1 Accountant CAP-7
- 2 Supv. Asst. (M/T) CAP-6
- 2 Clerks CAP-4
- 1 Clerk CAP-4
- 1 Clerk (Shop) CAP-6
- 1 Shop (M/T) CAP-2
- 1 Shop (M/T) CAP-2
- 1 TYPICAL CAP-4
- 1 Insp. (M/T) CAP-6

INSURANCE & CREDIT SECTION
INSURANCE OPERATOR - W. J. LINDSEY CAP-3
Supervises and performs audit of contractor's insurance and makes government audits. Issues F.F. Insurance vouchers, reviews policies and makes required insurance records.

1 Clerk CAP-3

INSURANCE SECTION
INSURANCE ASSISTANT - P. C. CLARKSON CAP-4
Reviews for approval all contractor purchase orders for property loss and compliance with relating Employer Genl. requirements, and approves all purchase orders in the areas of Ins. Section.

- 1 Clerk CAP-4

MATERIALS OPERATIONS SECTION
Operates all mechanical equipment machines for vehicle and/or vehicles.

- 1 Clerk CAP-4
- 1 Shop (M/T) CAP-4
- 1 Clerk CAP-3
- TYPICAL
- 2 Clerk (Shop) CAP-4

FILE SECTION
FILE CLERK - J. E. CALDWELL CAP-4
Supervises and files all Audit official documents and correspondence.

- 1 Clerk CAP-3
- 1 Shop (M/T) CAP-3
- 1 Clerk CAP-3

SHEET 7 OF 8 SHEETS

SECRET

CHIEF OF BUREAU
WALTER H. D. WILEY

SERIAL ASSISTANT
CAPTAIN J. S. BARNISH

ADMINISTRATIVE DIVISION
CHIEF OF ADM.-W. D. STRONG CAP-13
 Supervises and responsible for the proper distribution and performance of office business, the processing of personal actions within prescribed regulations, fund acctg., procure. of supplies & equip.; preservation of records.
 1 Clk.-Steno. CAP-4

ASST. CH. OF ADMIN.
E. C. SCHULTE CAP-11
 1 Adm. Asst. CAP-10

PROPERTY AND SALVAGE DIVISION
PROP. & SALV. OFF.-CAPT. J. A. SIMPSON
 Supervises and directs the receipt, recording, inventory, storage, salvage of property & equipment, and the maintenance of all necessary property accounts.
 1 Clk.-Steno. CAP-4

ASST. PROP. & SALV. HEAD
A. T. CUNNINGHAM CAP-9
 1 Jr. Adm. Asst. CAP-7

FINANCE SECTION
CHIEF OF FINANCE-A. LINARES CAP-9
 Supervises all activities connected with finance accounting and expenditure of funds, and reviews prepared finance reports

- 1 Accountant CAP-8
- 1 Accountant CAP-7
- 1 Clerk CAP-6
- 1 Prin. Acctg. Clerk CAP-6
- 1 Clerk CAP-6
- 4 Clerks CAP-4
- 1 Clerk-Typist CAP-3
- 1 Clerk-Typist CAP-2
- VACANCY
- 1 Clerk CAP-3

PROCUREMENT SECTION
CH. OF PROCUREMENT-S. O. ARNDT, CAP-9
 Supervises all activities of Purchasing Sec., including interpretation of laws and requisitions, preparation of all necessary documents to effect open market, and purchases from Gov't schedule.

- 2 Inspectors CAP-7
- 3 Prin. Clerks CAP-6
- 1 Clerk CAP-4
- 1 Clerk CAP-3
- 1 Clerk-Steno. CAP-3
- 1 Clerk-Typist CAP-3
- 1 Clerk-Typist CAP-2
- VACANCIES
- 1 Clerk CAP-6
- 1 Clerk CAP-4
- 1 Clerk-Typist CAP-3

MAIL & RECORDS SECTION
CH. OF MAIL & REC.-W. L. ROEHR, CAP-6
 Supervises employees engaged in receiving, classifying, indexing, dispatching and filing large volumes of correspondence and reports; also, supervises messenger force.

- 1 Clerk CAP-4
- 3 Clerks CAP-3
- 1 Clerk-Typist CAP-2
- 1 Clerk CAP-2
- 3 Messengers CPC-2
- VACANCIES
- 1 Clerk-Typist CAP-2
- 1 Messenger CPC-2

ACCOUNTS & RECORDS SECTION
SECTION HEAD - L. T. YANCY CAP-6
 Supervises the maintenance of all property accounts and records. Records and files all receiving reports and shipping tickets. Checks contractor's records.

- 3 Clerks CAP-4
- 3 Clerks CAP-3
- 1 Storekeeper CAP-4
- 1 Clerk-Steno. CAP-4
- 1 Asst. Clerk CAP-3
- 3 Clerk-Typists CAP-3
- 1 Clerk CAP-2
- 2 Clerk-Typists CAP-2
- 4 Clerk-Typists CAP-1
- VACANCY
- 1 Clerk CAP-6

SUPPLY & SALVAGE SECTION
SECTION HEAD-T. K. UEMILLE CAP-7
 Supervises the operation by contractor employees of salv. yard. Supervises and prepares reports of survey. Supervises receiving and issuance of Signal Corps and Communications material and equipment.

- 1 Storekeeper CAP-6
- 1 Sr. Clerk CAP-6
- 2 Clerks CAP-6
- 1 Clerk CAP-4
- 1 Storekeeper CAP-3
- 1 Inspector SP-7

PERSONNEL SECTION
CH. OF PERSONNEL-J. W. DEMILLE CAP-8
 Supervises and directs the activities of payroll, records and reports, and the status classification subsections. Acts as adviser on all personnel problems. Interviews applicants for enlist. and makes recom. as to their suitability.

- 1 Clerk CAP-6
- 1 Sr. Clerk CAP-6
- 2 Clerks CAP-6
- 1 Clerk CAP-3
- 2 Clerk-Typists CAP-2

COST SECTION
CHIEF OF COST-B. M. BROWN CAP-9
 Supervises all cost accounting functions, which include proper maintenance of accounting records, analysis of cost data, and the preparation of reports.

- 1 Accountant CAP-8
- 1 Prin. Clerk CAP-6
- 1 Clerk CAP-6
- 2 Clerks CAP-4
- 1 Clerk CAP-3
- 1 Clerk-Typist CAP-3
- VACANCY
- 1 Clerk-Typist CAP-3

HISTORICAL RECORDS SECTION
SECTION HEAD - A. J. JERVIS CAP-6
 Supervises maintenance and preparation of all necessary data required in the preparation of historical records.

NONE

SECRET

SHEET 8 OF 8 SHEETS

CHIEF OF PRODUCTION
 Major J. F. Sally
 1 Prin. Insp. (P-8)
 1 Sgt. (P-4)

PROJECT GROUP
 1 (v) Engr., P-6
 3 (v) Engr., P-5
 1 (v) Engr., P-4

TECHNICAL ASSISTANT
 Roy C. Hageman, P-5

100 AREA
 Capt. F. A. Valente
 1 (v) Mil. Officer
 1 (v) Engr. (Elect.), P-5

200 AREA
 2 (v) Mil. Officer
 1 (v) Engr. (Mech.), P-5

300 AREA
 2 (v) Mil. Officer

PLANT ENGINEER
 1 (v) Mil. Officer

STEAM POWER
 1 (v) Engr., P-5

ELECTRIC POWER
 1 (v) Engr. (Elect.), P-5

EQUIPMENT
 1 (v) Engr., P-5

INSTRUMENT CONTROL SYSTEM
 1 (v) Engr., P-5

UTILITIES
 2 (v) Engr., P-4

BUILDING MAINTENANCE
 1 (v) Engr., P-4

PRODUCTION CONTROL
 1 (v) Adm. Asst., CAP-10

MATERIAL ACCOUNTABILITY
 1 Clerk, CAP-4


REPORTS - HISTORICAL

PT.
 by

EL & TRAVEL SEC.
 1 Auditor - CAP-8
 1 Asst. CAP-7
 1 Asst. (Typing) CAP-7
 1 CAP-4
 1 CAP-4
 1 CAP-4
 1 CAP-4
 1 Typist, CAP-4
 1 Clerk, CAP-4
 1 Clerk, CAP-4

TECHNICAL OPERATIONS SECTION
 1 CAP-4
 1 Mech. Oper., CAP-4
 1 CAP-4
 1 CAP-4
 1 CAP-4

ENGINEER



ORGANIZATION CHART
USA ENGINEER'S OFFICE
BASED ON ENGINEER WORK
DATE: 1 AUGUST 1944



HEADQUARTERS
 [Illegible text]

HEADQUARTERS
 Capt. G. J. [Illegible]
 1st Lt. [Illegible]

HEADQUARTERS
 Capt. [Illegible]
 1st Lt. [Illegible]
 2nd Lt. [Illegible]
 1st Sgt. [Illegible]
 2nd Sgt. [Illegible]
 3rd Sgt. [Illegible]

HEADQUARTERS
 Military Affairs Off. -
 Major E. F. [Illegible]
 Medical Supply Off. -
 Capt. A. [Illegible]
 Supply Court Officer -
 1st Lt. J. H. [Illegible]
 2nd Lt. [Illegible]
 1st Lt. J. J. [Illegible]
 2nd Lt. [Illegible]
 1st Lt. H. L. [Illegible]
 2nd Lt. [Illegible]
 1st Lt. E. [Illegible]
 2nd Lt. [Illegible]

HEADQUARTERS
 1st Lt. J. [Illegible]
 2nd Lt. [Illegible]
 1st Sgt. [Illegible]
 2nd Sgt. [Illegible]
 3rd Sgt. [Illegible]

HEADQUARTERS
 1st Lt. [Illegible]
 2nd Lt. [Illegible]
 1st Sgt. [Illegible]

PROPERTY & SALVAGE DIV.
 Property & Salvage
 Officer -
 Capt. E.A. Simpson
 1 Clk., Steno., CAF-4

ASST. PROPERTY AND SALVAGE HEAD
 A.W. Cunningham, CAF-7
 1 Sr. Adm. Asst., CAF-7

INVENTORY & RECORDS SEC.
 Section Head -
 L.T. Young, CAF-6
 3 Clerks, CAF-6
 3 Clerks, CAF-6
 3 Clerks, CAF-6
 1 Storekeeper, CAF-4
 1 Clk., Steno., CAF-6
 1 Asst. Clerk, CAF-6
 2 Clk.-Typists, CAF-3
 1 Clerk, CAF-3
 2 Clk.-Typists, CAF-2
 4 Clk.-Typists, CAF-1
 1 (v) Clerk, CAF-6

SUPPLY & SALVAGE SEC.
 Section Head -
 T.K. Donille, CAF-7
 1 Storekeeper, CAF-6
 1 Sr. Clerk, CAF-6
 2 Clerks, CAF-6
 1 Clerk, CAF-4
 1 Storekeeper, CAF-3
 1 Inspector, GFC-7

HISTORICAL RECORDS SEC.
 Section Head -
 A. J. Jarvis, CAF-6

ADM. DIVISION
 Chief of Adm. -
 E. D. Bourgie, CAF-8
 1 Clerk-Steno., CAF-4

ASST. CHIEF OF ADM.
 E. C. Schultz, CAF-11
 1 Adm. Asst., CAF-10

FINANCE SECTION
 Chief of Finance -
 A. Linnace, CAF-8
 1 Accountant, CAF-6
 2 Accountant, CAF-7
 1 Clerk, CAF-6
 1 Prin. Acctg. Clk., CAF-6
 1 Clerk, CAF-6
 4 Clerks, CAF-4
 1 Clerk-Typist, CAF-3
 1 Clerk-Typist, GFC-2
 1 (v) Clerk, CAF-3

MAIL & RECORD SECTION
 Chief of Mail & Record,
 W. L. Roehr, CAF-6
 1 Clerk, CAF-4
 3 Clerks, CAF-3
 1 Clk.-Typist, CAF-2
 1 Clerk, CAF-2
 3 Messengers, GFC-2
 1 (v) Clk.-Typist, CAF-2
 1 (v) Messenger, GFC-2

COST SECTION
 Chief of Cost -
 S.M. Brown, CAF-8
 1 Accountant, CAF-6
 1 Clerk, CAF-6
 2 Clerks, CAF-4
 1 Clerk, CAF-3
 1 Clerk-Typist, CAF-3
 1 (v) Clk.-Typist, CAF-3

PROCUREMENT SECTION
 Chief of Procurement -
 E.O. Arnold, CAF-8
 1 Expediter, CAF-7
 2 Prin. Clerks, CAF-6
 3 Clerks, CAF-6
 1 Clerk, CAF-4
 1 Clerk, CAF-3
 2 Clerk-Steno., CAF-3
 1 Clk.-Typist, CAF-3
 1 Clk.-Typist, CAF-2
 1 (v) Clerk, CAF-3
 1 (v) Clerk, CAF-4
 1 (v) Clk.-Typist, CAF-3

PERSONNEL SECTION
 Chief of Personnel -
 J.M. Donille, CAF-7
 1 Clerk, CAF-6
 1 Sr. Clerk, CAF-6
 2 Clerks, CAF-4
 1 Clerk, CAF-3
 2 Clk.-Typists, CAF-3

COMMUNICATIONS OFFICE
 Chief of Communications
 1. Perlett, P-4
 2 Storekeeper, CAF-7
 1 Teletype Op., CAF-4
 1 Clerk, CAF-3
 1 Clerk-Typist, CAF-2
 1 Gen'l. Foreman 1.00 p/h
 3 Foreman 1.75 p/h
 14 Linemen 1.00 p/h
 1 Lineman Helper 1.10 p/h
 2 T/S (WAC)
 1 T/S (WAC)
 2 Pts. (WAC)
 1 Pvt. (WAC)
 1 (v) Foreman 1.30 p/h

SAFETY OFFICE
 Safety Director -
 G.M. Burdette, P-4
 1 Assoc. Engr. (Const) P-3
 2 Engrs. (Safety), P-3
 2 Engrs. (Safety), P-2
 1 Clerk-Steno., CAF-3
 1 T/4 (WAC)
 1 T/5 (WAC)
 1 (v) Engr. (Safety) P-3
 2 (v) Engr. (Safety) P-2
 1 (v) Clk.-Typist, CAF-3

RESERVE SERVICE OFFICE
 Chief - Sgt. I. Macdonald
 1 Clerk Steno., CAF-3

CHIEF OF CONSTRUCTION
Lt. Colonel E. Y. Rogers
Asst. Ch. of Constr.
Major G. L. Nathan

OFFICIAL MESSAGE
C. H. Shepherd, S-6

ASST. TO CHIEF OF CONST.
J. E. Schmidt, S-4
Supt. (Civil) S-4
Clay-Owens, S-4

CONTROL SECTION	
1 Supt. in Chg. -	
1 P.A. Wills,	P-4
1 Supt. (Constr.),	P-3
1 Adm. Asst.,	CAP-3
1 Sr. Clerk,	CAP-3
1 Asst. Clk-Steno,	CAP-3
1 Clerk-Typist,	CAP-3

EQUIPMENT SECTION	
1 Supt. in Chg. -	
1 G. J. Wagner,	P-4
1 Supt. (Equip.),	P-3
1 Prin. Insp. (Equip.)	SP-3
1 Insp. (Equip.),	SP-3
1 Insp. (Equip.),	SP-7
1 Supt. Auditor	
(Tools & Equip.)	CAP-3
1 Clerk,	CAP-3
1 Clerk,	CAP-3
1 Clerk-Steno,	CAP-3
1 Clerk-Typist,	CAP-1

RICHMOND DIVISION	
OIC - Major W. F. Smith	
1 Cpl.	(WAC)

700 & 1100 AREAS	
1 Supt. in Chg. -	
1 R. J. Woodward,	P-4
1 Supt. (Constr.)	P-3
1 Asso. Supt. (Const.)	P-3
1 Asso. Supt. (Civil)	P-3
1 Asso. Supt. (Const.)	P-3
1 Supt. (Const.),	P-3
1 Asst. Supt. (Civil)	P-3
1 Supt. (Civil),	P-3
1 Insp. (Gen'l.),	SP-7
1 Clerk-Typist,	CAP-2

PREFABRICATED HOUSING	
1 Supt. in Chg. -	
1 H. M. Rigler,	P-4
1 Supt. (Civil),	P-3
1 Insp. (Equip.),	SP-3

ELECTRICAL DIV.	
1 Supt. in Chg. -	
1 D. F. Henderson,	P-4
1 Clerk,	CAP-4
1 Supt. (Elect.),	P-3
1 Prin. Insp. (Elect.)	SP-3
1 Insp. (Elect.)	SP-3

HAMFORD HOUSING	
1 Supt. in Chg. -	
1 H. C. Sotherberg,	P-3

UTILITIES SECTION	
1 Supt. in Chg. -	
1 A. H. Soberg,	P-3

CONCRETE SECTION	
1 Supt. in Chg. -	
1 L. C. Lister,	P-3
1 Supt. (Const.),	P-3

ROADS & RAILROADS SEC.	
1 Supt. in Chg. -	
1 L. E. Johnson,	P-3
1 Supt. (Civil),	P-3

800 Div. - 800 AREA	
OIC - Major J. J. Corbett	
1 Clerk,	CAP-3

800 EAST	
1 Supt. in Chg. -	
1 G. W. Ralph,	P-4
1 Supt. (Elect.),	P-3

800 WEST	
1 Supt. in Chg. -	
1 J. F. Moran,	P-4
1 Supt. (Civil),	P-3
1 Supt. (Const.),	P-3

800 AREA	
1 Supt. in Chg. -	
1 G. W. Ralph,	P-4

900 DIVISION	
OIC - Major F. F. Brisson	
1 Cpl.	(WAC)

900 S	
1 Supt. in Chg. -	
1 H. G. Harris,	P-4
1 Supt. (Civil),	P-3
1 Supt. (Civil),	P-3
1 Supt. (Const.),	P-3

900 D & P.	
1 Supt. in Chg. -	
1 A. E. Jossila,	P-4

DESIGN PROJECT MGR
M T DANIELS

TRAFFIC
C S SIMPSON

DESIGN PROJ MGR
200 AREA
P. GENE REAUX

ASST DESIGN PROJ MGR
100 AREAS
JA BURNS

DESIGN FIELD REP 100 AREA

PROCESS ENGR
A L FRITZE

PROCESS ENGR
W R MCKENNA

RD HOUSING Supt
M TAYLOR

HANFORD HSNG. Supt,
& RICHLAND HSNG.
M HAYWARD

ASST HANFORD HSNG Supt
FACILITIES
T G ENRIGHT

UTILITIES DIV ENGINEER
J. BRUCKERT
ASST R K CHALFANT

AL ASSIGNMENT
BLAIR

FACILITIES OFFICE SUPV
G N HEDREEN

FEEDING FACILITIES
J E ZACHARY

BARRACKS RECEPTION &
PUTMENT Supt
H. M. HULLS

COMMISS & BOWLING ALLEYS
SUPV
J. D SHAW
FACILITIES CONTROL SUPV
F J OGLE JR.

JUST-PLUS-FIXED FEE
SUB-CONTRACTORS

COMMISSARY
PROJECT MANAGER
R E BURTON
ASST PROJECT MGR
L J HARRIS
A BEHLING

B 58 J

WILMINGTON OFFICE

**CHIEF ACCOUNTING OFFICER
T. W. BROWN**

**PLANT AUDITOR
J. B. HALDEMAN**

**ASSISTANT
CHIEF ACCOUNTING OFFICER
S. D. EWING**

**ASSISTANT
CHIEF ACCOUNTING OFFICER
E. E. RIGGIN**

**ASST. DESIGN PROJ. MGR.
200 AREA
R. P. GENEVAUX**

**PLANT AUDITOR
W. F. HAMILTON**

**ASSISTANT
CHIEF ACCOUNTING OFFICER
E. E. MURPHY**

**ASSISTANT
CHIEF ACCOUNTING OFFICER
J. W. SIMMONS**

**PROCESS ENGR
H. A. FRITZE**

**HANFORD HOUSING Supt.
B. M. TAYLOR**

**ASST. HANFORD HSING. Supt.
CONTRACTS
H. A. ANDREWS**

**ASST. HANFORD HSING. Supt.
HOUSING
G. J. SCHAEFER**

**ASST. HANFORD HSING. Supt.
ACTIVITIES
T. E. WEISSINGER**

**ASST. HANFORD HSING. Supt.
ENGR. & RICHLEND HSING.
P. M. HAYWARD**

7

**TRAILER CAMP MGR.
G. E. GILSON**

**HOUSING SUPERVISOR
J. A. LAMPERT**

**CONSULTANT, COUNSELOR
NURSERY SCHOOL
B. M. MARIS**

**ATHLETICS SUPV.
J. E. CARTER**

**GENERAL RECREATION
SUPV.
P. E. TOOMBS**

**ACTIVITIES SUPV.
W. E. MCCORMICK**

**COMMUNITY FACILITIES
RATIONING SUPV.
G. T. EVERSON**

**SPECIAL ASSIGNMENT
J. S. BLAIR**

ASST. FIELD PROJECT MGR
G E HILLMAN

CONTROL SPT.
H. VILLA

SUPT OF RAILROADS
G J. SNAPP JR.

ASST CONTROL SPT.
G. T. COOPER

ASST. SUPT OF RAILROADS
R. R. PIERCE

SUPT. OF MOTIVE POWER
W. G. CHRISTIANSEN (ACT'G)

SPECIAL ASS. GNMENT
W. G. CHRISTIANSEN

PURCHASING AGENT
J. W. HAMMETT
ASSTS.
E. A. DANZ
J. O. BOWCOCK
W. A. BEARDENSEATTLE
PRIORITIES SUPV.
R. L. MCGAHEE
EXPEDITING SUPV.
G. P. LAWSON
ASST. R. G. KRAMER
PAYROLLS & PAYMASTER
SUPV. L. C. BRITTON
ASST. F. W. NUNNALLY
DEDUCTION & IN-
CENTIVE PLAN SUPV.
F. C. STILWELL

F. F. SUB-CONT. PAYROLLS
SUPV. N. E. WHITE
ASST. E. T. CURLEE

DUPONT PAYROLLS
SUPV. E. W. SLUSHER
DUPONT RECORDS SUPV.
N. W. MCMILLAN
CHIEF PAYMASTER
H. R. CRAIG JR.
ASST.
T. E. SPARKS

DIVISION SPT
E. S. DIXON
TRAINMASTER
F. A. LYNN
SUPT TRACK MAINT.
C. H. WATKINS
AREA SPT. TRACK
MAINT.
F. TURMAN

AREA SPT R R ENGRS
N. D. EDSON
AREA SPT LOCO SHOPS
A. E. KELLUM
AREA SPT CAP SHOPS
J. D. O'NEILL

7

**CONSTRUCTION DIVISION
HANFORD ENGINEER WORKS
FUNCTIONAL ORGANIZATION CHART**

FIELD PROJECT MGR
G. P. CHURCH

ASST FIELD PROJECT MGR
T. L. PIERCE

SECURITY AGENT
M. F. HIGHSMITH
ASST. H. F. JOHNSTONE

SPECIAL ASSIGNMENT
E. M. ELLIOTT

ASST FIELD PROJECT MGR
F. H. MC DONALD

SERVICE SUPERINTENDENT
E. L. PLENINGER

SAFETY SUPERINTENDENT
H. F. NUNN

ASST. SERVICE SUPT.
J. W. MERCKE

ASST. SAFETY SUPT.
G. L. SAUNDERS
J. E. LINDEMAN

ASST. SERVICE SUPT.
P. H. GARDNER

ASST. SERVICE SUPT.
H. M. MILLER

MEDICAL SUPT.
J. M. WETHERHOLD
ASST. J. P. GRIFFIN

PERSONNEL SUPV.
T. E. EWING
EMPLOYMENT SUPV.
W. J. PFISTER
ASST. G. L. DORSCH
TERM. & TRANS SUPV.
F. B. VON JN WERTH
ASST. C. R. OBERLIN
TRAINING & EMPLOYEE
RELATIONS SUPV.
J. F. SEMBOWER
ASST. J. C. FULLING
SUB-CONTR. BADGE
OFFICE
A. P. HUDSPETH
INVESTIGATION SUPV.
W. A. MONIHON
FATPOL. & FIRE SUPV.
R. E. BUBENZER
PATROL CHIEF
M. V. ARMSTRONG
ASST.
T. O. BREWER
CIVILIAN DEFENSE
CAPT. G. W. MARIS
FIRE CHIEF
R. H. HARE
ASST. CHIEFS
W. D. SHARPNACK
C. P. STARR
FIRE MARSHALL
F. B. JAKALEW

ASST DIVISION SUPT.
H. D. REESE
RECRUITMENT SERV. SUPV.
R. J. SHINE JR.
ASST.
R. F. GISH
RECEPTION AND
RECRUITMENT RELATIONS
SUPV. J. R. CARTER
COST & STATISTICS
SUPV. A. A. THOMAS
ASST. C. M. YOUNG
SUPV. EMPLOYMENT
AGENTS
J. C. MERTZ
R. S. FISHER

INDUSTRIAL MEDICINE
G. Y. SWICKARD
HOSPITAL & CLINICS
J. P. GRIFFIN
MEDICAL STAFF
CHIEF SURGEON
T. J. BULGER
NURSING SUPV.
M. M. SHAW
BUSINESS MANAGER
C. B. NEIGHBORS
PUBLIC HEALTH
R. R. SACHS

CONTRACTORS SUPV.
D. I. NICHOLSON
100 B & 105 B SUPV.
O. H. BYNUM
100 D B & 105 D SUPV.
R. BRADFORD
100 F & 105 F SUPV.
W. J. MURPHY
200 W SUPV.
T. EDMUNDS
200 E SUPV.
J. H. STRICKER (ACTING)
HANFORD SUPV.
D. J. BEATTY
SERVICES 200 N & WHT
BLUFFS SUPV.
A. R. STEVENS
272 SUPV.
B. A. KING
RICHLAND SUPV.
H. F. METCALF

ASST. FIELD PROJECT MGR.
G. E. DUBB

STAFF ENGINEERS
ELECTRICAL
E. W. KYGER
MECHANICAL
H. B. SMITH

FIELD SUPERINTENDENT
R. K. MASON

ASST. FIELD SUPT.
W. T. TYLER

ASST. FIELD SUPT. | SUPERVISING
J. O. SALISBURY | CRAFTS

SPECIAL CONSTRUCTION
SUPT.
E. H. TREVENEN

CRAFT	CRAFT SUPERINTENDENTS	
	SUPT.	ASST.
INTER	R. W. HERRMANN	W. E. LEE
	D. A. MCGINNIS	R. G. WITT
	W. E. LEAZER	W. W. WOOD
	G. F. HAAB	C. L. SCOTT
	H. A. ANDERSON	T. E. HALL
	H. E. FISHER	J. S. PARKE
		G. B. PETTITT
	C. F. MAXEY	W. B. DURRETTE
	L. E. SPENCE	A. W. ROGERS
	A. M. SCHEIRFFIUS	E. P. H. WILLETT
	J. THOMPSON	S. P. CARPENTER
	H. B. COLEMAN	C. W. FUNK
	J. H. RUFFNER	G. H. TAYLOR
	L. W. WALLING	W. G. CRUMBLISH
		R. A. MITCHELL
		G. P. MC LAUGHLIN
		C. W. HASTY

DIVISION AREA	ENGINEER
300	S. W. WILLIAMSON
700	W. E. DOUGLASS
1100	A. C. REPSIS
DUPONT CRAFTS	

AREA	GENERAL AREA SUPT.
DIS AREAS	J. L. FLETCHER M. G. JOHN
	F. M. KIRKPATRICK T. G. GANCIENNE
ST-PLUS-FIXED-FEE	SUB-CONTRACTORS
CAL	C. W. BETTS
	J. A. GREGAS
	J. D. OWELL
	C. L. BORDON
	B. T. ...

ASST FIELD PROJECT MGR
G. E. BUDD

STAFF ENGINEERS
ELECTRICAL
E. W. KYGER
MECHANICAL
H. B. SMITH

FIELD SUPERINTENDENT
R. K. MASON

ASST. FIELD SUPT.
W. T. TYLER

SPECIAL CONSTRUCTION
SUPT.
E. H. TREVENEN

SPECIAL ASSIGNMENT
F. W. BURKE

SUPT. SUPERVISING
RY CRAFTS

SUPERINTENDENTS SUPT.	ASST.
HERRMANN	W. E. LEE
MCGINNIS	R. B. WITT
LEAZER	W. W. WOOD
MAAB	C. L. SCOTT
ANDERSON	T. E. HALL
FISHER	J. S. PARKE
	G. B. PETTITT
	W. B. DURRETT
	A. W. ROGERS
	E. P. H. WILLETT
MAXEY	S. P. CARPENTER
SPENCE	C. W. FUNK
SCHERFFIUS	G. H. TAYLOR
OMPSON	W. G. CRUMBISH
COLEMAN	R. A. MITCHELL
RUFFNER	G. P. MC LAUGHLIN
WALLING	C. W. HASTY

DIVISION AREA	ENGINEER	ENGINEERS ASST.
300	S. W. WILLIAMSON	S. F. SCHURE
700	W. E. JOUGLASS	C. P. GRITCHER
1100	A. C. REPSIS	E. C. HAWLEY
DUPONT CRAFTS		

GENERAL AREA SUPT.

J. L. FLETCHER
M. G. JOHN

F. M. KIRKPATRICK
T. G. GANCENNE

EE SUB-CONTRACTORS

BETTS
WRIGHT
J. A. GREGG
J. D. OWELL
C. L. GORDON
E. J. STONE

ASST. FIELD PROJ
SPECIAL ASSIGNM
& 200 AREA
C. H. TRAPNEL

3'R OFFICE SUPT.
A. D. DAY

ENGR OFFICE SUPT.
(RICHLAND)
J. E. SAGE

ASST. ENG'R OFFICE SUPT.
J. P. HOLT

ASST. FIELD SUPT.	SL
L. G. AHRENS	100
R. A. COERVER	200
H. F. MAGOON	600

ENGINEERS
TRACTS
J. COLLINS

ENGINEERS
CONTRACT
W. W. CAMPBELL
ASSTS.
C. J. LAWRENCE

CONSTRUCTION EQUIPMENT
E. T. NORTON
INSPECTION
R. R. MEYERS
ASST.
J. L. MCINNIS

AREA	DIVISION ENGINEER
100-B	N. D. LITCHFIE
100-B	J. A. CROWLEY
100-F	N. D. LITCHFIE
101 & 105 BLDGS.	R. C. STANTON
200-W	T. E. CRAIG
200-E	G. W. DUTCHER
500-	B. M. ABT
600	R. T. GARDNER
800 & 900	D. C. GLADNEY
CAMP LAYOUT	W. D. GUMERSON
	K. R. BROWN
272	L. T. OLSEN
INSTRUMENTATION	F. H. TRAPNEL

ASST FIELD PROJECT MGR
W. V. KREWATCH

HISTORY SUPT.
J. R. COLBATE

FIELD DESIGN ENGR.
H. E. STRUCK

INDUSTRIAL ENGR SUPT
W. S. CARPENTER III
ASSTS.
W. E. CONANT
B. W. FOSTER
J. MAWDSLEY

SPECIAL ASSIGNMENT
G. S. CRANE

STAFF ENGINEERS
COMMUNICATIONS
B. M. ABT

CONCRETE
K. H. TALBOT

CIVIL
R. F. MASON
W. P. STEVENSON

P. & S.
T. G. LA FOLLETTE
T. G. STEEN
W. E. ECKEL JR.

SPECIAL ASSIGNMENT
R. M. CARPENTER

ASST. ENGR OFFICE SUPT.
J. A. PIERSOL

ENGINEERS
REPORTS & RECORDS
F. B. TWIGG
ASST.
R. U. OWINGS
JOB IMPROVEMENT
G. R. MOORE
OFFICE
P. G. BINTZ
ASST.
R. C. PARKER
SIGN CO-ORDINATOR
A. B. CASON
COST
J. J. ZACOVIC
ASST.
BL. GAGE
COST ANALYSIS
E. A. JOHNSON

ENG'

ASST. ENGR
(1)

CONTR
H. J. I

~~SECRET~~

MANHATTAN DISTRICT HISTORY

BOOK IV - FILE PROJECT

VOLUME 5 - CONSTRUCTION

APPENDIX C

REFERENCES

<u>No.</u>	<u>Description</u>	<u>Location</u>
1 ✓	Prime Contract W-7412 eng-1	District Office Files
2 ✓	Design Drawings Bearing Signatures of Approval.	District Office Files
3 ✓	Letters of Authorization from the District Engineer to Major W. L. Sapper, (2 DEC. 1942, A-43; 10 FEB. 1944, EIDMG-4-A; 1 JUL. 1944, EIDMG-4)	District Office Files
4 ✓	Letters of Authorization from the District Engineer to Colonel Matthias, (1 MAR. 1943, A-43; 14 JAN. 1944, EIDMG-4)	District Office Files
5 ✓	Reports on Soil Exploration from Seattle District Engineer.	Area Engineer H.E.W. Classified Files 671.1
6 ✓	Reports on Chemical Analyses of Columbia River water.	du Pont H.E.W. Central Files
7 ✓	Analyses of Exploration Borrow Pits	Area Engineer H.E.W. Classified Files OGI Topographical Maps
8 ✓	Reports on Studies of Electric Power Supply (B-6 Power Contract; P-5 Power Priority)	H.E.W. Permanent Record Files
9 ✓	Material and Equipment Lists	H.E.W. Procurement and Supply Section Files

~~SECRET~~

<u>No.</u>	<u>Description</u>	<u>Location</u>
10 ✓	Government Procurement Regulations	H.E.W. Procurement and Supply Section Files
11 ✓	Subcontracts for Specialty Work	Area Engineer H.E.W. Classified Files
12 ✓	Treasury Procurement Files	H.E.W. Procurement and Supply Section Files
13 ✓	Wage Rate Adjustment Orders and Wage Rates	H.E.W. Permanent Record Files. Cabinet 16
14 ✓	Employee Training and Relations - Selective Service	H.E.W. Permanent Record Files. Cabinet 54
15 ✓	West Coast Plan - Selective Service	H.E.W. Permanent Record Files. Cabinet 341
16 ✓	Control Charts for Terminations	H.E.W. Permanent Record Files. Cabinet 713
17 ✓	Daily Project Force Reports	H.E.W. Permanent Record Files. Cabinet 810
18 ✓	Lanham Act (Public, 849, 70th Congress, 54 Stat. 1126, USC Title 42, Sec. 1521)	U. S. Government Files Washington, D. C.
19 ✓	Investigations of Projects having Similar Climatic Conditions	H.E.W. Permanent Record Files
20 ✓	Report of Planning Meeting for 1 April 1943	Area Engineer H.E.W. Classified Files 337 Case "VV"
21 ✓	Housing and Traffic Analysis of Hanford Camp, 17 August 1943	H.E.W. Permanent Record Files
22 ✓	Lanham Fund	U. S. Government Files Washington, D. C.

~~SECRET~~

SECRET

<u>No.</u>	<u>Description</u>	<u>Location</u>
23 ✓	Test Tables for 105 Buildings	H.E.W. Permanent Record Files
24 ✓	Specifications for Van Storing Flanges	Wilmington Engineering Dept. Wilmington, Del. Spec. No. 2032
25 ✓	Agreement between U. S. Government and the Bonneville Power Administration dated 26 February 1944	Area Engineer H.E.W. Classified Files 1G1

SECRET

~~SECRET~~

7 folders

MANHATTAN DISTRICT HISTORY

BOOK IV - PILE PROJECT

VOLUME 5 - CONSTRUCTION

APPENDIX D

DOCUMENTARY FORMS

Description

No.

- 1 Subcontract Procedure
- 2 Application for Higher than Routine Preference Rating
- 3 Direct Contract Procedure
- 4 Procedure for Rental of Equipment to Lump Sum Contractors
- 5 Letters for Clearance Request to WMC
- 6 Secret Letters Written by Secretary of War Patterson and
Admiral King
- 7 Incentive Plan
- 8 Activities of the Training and Relations Division
- 9 D.S.S. Form 42A (Special)
- 10 D.S.S. Form 401-A
- 11 D.S.S. Form 42B
- 12 Extract from "Interim Report on Selective Service"
- 13 Alternate Site Plans for Hanford Camp
- 14 Safety Activities

~~SECRET~~

~~SECRET~~

SUBCONTRACT PROCEDURE

An outline of procedure followed by the Government and the Prime Contractor with regard to subcontracts follows:

1. A letter was drawn up by the Prime Contractor outlining phases of new work considered necessary. This letter contained the reasons for the work and the scope involved, together with a recommendation that the work be subcontracted, and was submitted to the Contracting Officer for approval.
2. Specifications and plans, together with the form of invitation and a list of bidders to whom invitations were to be sent plus all other pertinent pre-bid information, were submitted by the Prime Contractor to the Area Engineer's Office for review and approval.
3. Bids were received and opened by the Prime Contractor's Contract Engineer in the presence of a Government representative. A tabulation of bids was made and properly initialed by all present.
4. A letter recommending award to a particular bidder and stating reasons for the award together with the tabulation of bids was sent to the Contracting Officer.
5. When this letter, described in 4 above was approved by the Contracting Officer, it was returned to the Prime Contractor who then issued a letter of award or intent to the successful bidder; which letter normally indicated a time within which the subcontractor should

~~SECRET~~

~~SECRET~~

commence work.

6. A record of purchase, together with a purchase requisition, retabulating the bids and showing the reasons for recommending one bidder over another, was forwarded to the Contracting Officer for his signature.
7. After approval of the record of purchase it was returned in toto to the Prime Contractor who then prepared, from the purchase requisition, a purchase order which was issued to the subcontractor as further evidence of the award. This purchase order usually recited not only the conditions of agreement but indicated that in due course of time a formal subcontract would be prepared for execution by the subcontractor and Prime Contractor and approval by the Contracting Officer.
8. A copy of the purchase order was forwarded to the Contracting Officer.
9. A subcontract form which had been previously approved by the Contracting Officer was forwarded to the subcontractor for execution. It was then executed by the proper Prime Contractor official, depending upon the amount involved; forwarded to the Contracting Officer for his approval; and returned, after approval, to the Prime Contractor.

~~SECRET~~

~~SECRET~~

HM 352 (Rev.5/44)

Date: July 3, 1944

HANFORD ENGINEER WORKS
REQUEST FOR APPROVAL OF
AREA ENGINEER

APPLICATION FOR HIGHER THAN ROUTINE PREFERENCE RATING

1. Name and address of Applicant (Purchaser): Pur. Order No. Date of
To whom Certificate should be issued: order
E. I. du Pont de Nemours & Company RPO 18452 6-30-44
P. O. Box 429
Pasco, Washington

2. Name and address of manufacturer: (and supplier or dealer involved)
For each item required:
Seattle Hardware Company P. O. #73 T 613 D Blackhawk Manufact-
Seattle, Washington Milwaukee, Wisconsin

3. Items to be covered by increased rating:

Quantity	Description	Value	Present Rating	Requested Rating
12	Blackhawk Hydraulic Pipe Benders #S-30-A complete with 1 1/2", 1 3/4" and 2" Standard Radius Bending Shoes	\$1,000.80	AA-1	AAA

4. Delivery Promises:

<u>Required</u>	<u>Present Promise</u>	<u>Promise with increased rating</u>
7-15-44		
Plant Site Date	8-15-44	7-7-44

5. Basic cause of need for higher rating - Explain urgency, with specific facts.

Pipe Benders on this Order urgently required for bending stainless steel process pipe in 200 West Area, 221-T & U and 271-T & U Buildings. Benders now on Job are being used to capacity and are not available for this work.

/s/ V. T. Matthias

V. T. Matthias, Lt. Col. C. E.
DATE: 7/4/44

~~SECRET~~

~~SECRET~~

DIRECT CONTRACT PROCEDURE

The procedure with regard to Direct Contracts follows:

1. Plans and all other pertinent bid data were prepared by the Government. ✓
2. Invitations to bid were mailed to qualified prospective bidders. ✓
3. Bids were received, opened, and tabulated; the successful bidder was selected and notified of the award, usually by a letter of intent. ✓
4. The formal contract was executed by the Contractor and the Contracting Officer. ✓
5. Supervision of work was accomplished principally by arrangement with the Prime Contractor for inspectors to supplement the Government Inspectors assigned to the work. ✓
6. All changes in the amount or scope of work were requested by letter to the Contractor and usually preceded by verbal negotiation with the Contractor. This was followed by a formal modification, either a change order or a supplemental agreement which was executed in the same manner as the contract document. ✓

~~SECRET~~

~~SECRET~~

PROCEDURE FOR RENTAL OF EQUIPMENT TO LUMP SUM SUBCONTRACTORS

It might be necessary from time to time, in order to prosecute the work in accordance with pre-determined schedules, to furnish the subcontractors with certain equipment. ✓ This practice is not to be encouraged since lump sum subcontractors are expected to furnish the necessary equipment to complete the work for which they have contracted. ✓ The subcontractor should, in all cases, be urged to procure equipment from an outside source, and only when all other methods have failed, should any offer of rental H. M. E. equipment be made. ✓

Before any agreement is entered into or any commitment, verbal or otherwise, is made to the subcontractor, the request for rental and the availability of the equipment shall be cleared by the Contract Engineer through L. S. Grogan, Field Superintendent, and J. O. Salisbury, Assistant Field Superintendent. ✓

Should it be necessary rent equipment to the subcontractor, a letter form of Rental Agreement (Exhibit "A") in six (6) copies will be prepared by the Contract Engineer. ✓ This agreement will set forth all information as to number, type, value and rental rate of equipment, as well as the terms and conditions under which the equipment will be rented. ✓ The six (6) copies of the agreement will be submitted to the subcontractor for signature and acceptance of the rate and terms of rental. ✓ The agreement will then be returned for approval of du Pont and the Contracting Officer after which the following distribution will be made:

Contracting Officer	3 copies
Subcontractor	1 copy
Contract Division	1 copy ✓

Before any equipment may be delivered to the subcontractor, it shall be inspected by both a du Pont and Government equipment inspector in the presence of a representative of the subcontractor, and the necessary report prepared. ✓ At the conclusion of the rental period and on return of the equipment by the subcontractor, the equipment will again be inspected by representatives of du Pont, and subcontractor, and the Government. The two reports shall be compared and any damages noted shall be charged to the subcontractor. ✓

Rental charges will be accumulated and at the end of each month, the accrued charges will be submitted to the subcontractor for acceptance. ✓ This acceptance will then become the basis for a deduction from partial payment due the subcontractor. ✓

All requests for rental of Government equipment to subcontractors shall be handled in accordance with the above outlined procedure. ✓

G. P. CHURCH
FIELD PROJECT MANAGER

~~SECRET~~

~~SECRET~~

HANFORD ENGINEER WORKS
PROJECT 9536
EQUIPMENT RENTAL

In order to prosecute the work under our subcontract in an expeditious manner and to comply with schedules previously established for the work, it is necessary that we procure additional equipment at an early date. Since all available equipment is now in use on our work and having exhausted every possibility of obtaining additional equipment from outside sources, we request that the equipment listed below be furnished us on a rental basis for use on the plant site:

<u>EQUIPMENT</u> <u>NO.</u>	<u>TYPE OF EQUIPMENT</u>	<u>VALUATION</u>	<u>RENTAL</u> <u>BASIS</u>
--------------------------------	--------------------------	------------------	-------------------------------

It is our understanding that the following general terms and conditions shall apply to the rental of this equipment and all such terms are acceptable to us.

- (1) Equipment shall be in a condition to render efficient, economical and continuous service when delivered to the subcontractor. The equipment shall be inspected by du Pont and Government inspectors, in the presence of a representative of the subcontractor, before being released to the subcontractor and again upon being returned at the completion of the rental period. The equipment shall be returned in the same condition in which it was received less normal wear and tear and any damages as determined by inspection by the du Pont Company and Government inspectors shall be chargeable to the subcontractor.
- (2) Rental rates shall be the applicable rates as listed in Office of Price Administration Maximum Price Regulation No. 134 as revised by Amendments Nos. 1, 2 & 3. Such rates shall be based on the daily, weekly, or monthly (whichever is most equitable to the subcontractor) rate as contained in and computed in accordance with this regulation.
- (3) The rental period shall begin upon delivery of the equipment to the subcontractor at its present location and shall terminate on the return of the equipment to the du Pont Company at the point of origin or an equivalent or equa-distant point.
- (4) The rental charges shall be accumulated over the rental period and monthly statements of the charges will be forwarded to the subcontractor for acceptance. These charges

~~SECRET~~

~~SECRET~~

will then become the basis for a deduction from the payments due the subcontractor or partial payment estimates.

- (5) The rental fee shall not include the furnishing of operator, fuel, lubrication, maintenance, or any service for the equipment, or shall it include the cost of transporting the equipment to or from the site of the subcontractor's work.

If the du Pont Company is required to transport the rented equipment to or from the site of the subcontractor's operations, an additional charge shall be made. This charge will be accumulated on a "Work Order", and such charges will also be deducted from funds due the subcontractor. Equipment not having pneumatic tires shall in no case be moved under its own power, distance in excess of (1) one mile.

- (6) Upon acceptance of the equipment, the subcontractor shall assume full responsibility for any loss or damage to the equipment while it is in his possession. In the event of total destruction, the measure of damage shall be the valuation of the equipment as shown herein.

The equipment shall be lubricated, maintained and serviced in strict accordance with manufacturer's instructions and shall be subject to inspection at any time by representatives of du Pont or the Government, for the purpose of determining whether or not the equipment is being properly serviced. Failure on the part of the subcontractor to properly maintain and service equipment shall be sufficient cause for termination of the rental agreement, and the immediate return of the equipment to the du Pont Company.

- (7) Upon receipt of ten (10) days written notice from du Pont, the rental of any or all equipment covered by this agreement may be terminated, and the equipment shall be returned by the subcontractor to du Pont.

This letter, therefore, will constitute our formal request for the furnishing of the equipment as listed herein and our agreement to accept the terms, conditions, and Price Regulations as referred to herein. This will further serve as your authorization to deduct from payments due as the rental charges for the equipment furnished in compliance with this request.

(SUBCONTRACTOR)

APPROVED:

BY _____

E. I. du Pont de Nemours & Company

Contracting Officer

~~SECRET~~

~~SECRET~~

COPY

WAR MANPOWER COMMISSION
Washington

July 3, 1943

Paul V. McNutt
Chairman

To: All Regional Manpower Directors

From: Lawrence A. Appley,
Executive Director

Subject: Recruitment for the Hanford Engineering Works

Attached is a communication dated June 25, 1943, from Mr. James T. Mitchell, Director of the Industrial Personnel Division, Army Service Forces.

I fully concur with Mr. Mitchell's emphasis of the importance of the Hanford Engineering Works now being constructed at Pasco, Washington, under the supervision of the Corps of Engineers of the United States Army. Will you, therefore, assure that clearance orders for this project directed to your region against current and subsequently assigned quotas, receive absolute preference over that accorded clearance orders for any other Army contracts.

A member of the Region XII staff has been assigned to the Pasco project and has been authorized by the Regional Director to deal directly with applicant-holding regions to which orders have been directed on recruitment patterns issued by Washington headquarters.


Because of the importance of the facility under construction by the Hanford Engineering Works, I recommend that the information contained herein be transmitted to the State War Manpower Commission offices in your region, and that all local offices be apprised of the priority in service that should be given to recruitment for the Hanford Engineering Works.

For the Executive Director

Albert L. Nickerson, Director
Bureau of Placement

Attachment

cc: Otto S. Johnson
John Flaherty
Robert E. Rose
A. P. Hardy
Central Clearance
S. P. Colgate



Mr. Lawrence A. Appley
Executive Director
War Manpower Commission
Washington, D. C.

Dear Mr. Appley:

There is being constructed at Pasco, Washington, under the supervision of the Corps of Engineers of the United States Army, a facility known as the Hanford Engineering Works. This facility is of the highest importance to the War Department and it is imperative that it be completed at the earliest possible date.

To that end, it is requested that the War Manpower Commission afford the labor requirements of the Hanford Works the highest possible priority. Between this facility on the one hand and other War Department facilities and private employers producing for the War Department on the other, there is no question that the Hanford Engineering Works should be given absolute preference. However, because of the general manpower shortage on the Pacific Coast, the importance of aircraft, ship-building and other war activity being carried on in the Pacific Coast region, because of the increasing availability of construction workers in other parts of the country and because transportation costs of workers moved to Pasco from other parts of the country can be paid, it is suggested that recruitment for the Hanford Engineering Works be restricted to areas other than the Pacific Coast. This will permit timely completion of the Hanford Engineering Works without aggravating the already serious manpower situation in Seattle, Portland, San Francisco, Los Angeles, and other coastal cities.


We will appreciate your transmitting to appropriate members of your headquarters staff, as well as to directors of the regions in which recruiting for this project is being carried on, information concerning the overriding priority which should be accorded the Hanford Engineering Works.

I am keenly aware of the problems in War Manpower Commission operations created by frequent statements by the several procurement agencies that a certain project or activity is of the highest importance and should be accorded top priority. Nevertheless, this letter is written because it is not possible to overestimate the importance of the Hanford Engineering Works. I regret that I cannot give you more detailed information as to the reasons for the extreme essentiality of this project.

Questions which your staff may have concerning this matter should be referred to the Industrial Personnel Division, Headquarters, Army Service Forces.

The cooperation and assistance of the War Manpower Commission in expediting the completion of the Hanford Engineering Works will be greatly appreciated.

Sincerely yours,



James T. Mitchell, Director
Industrial Personnel Division
Army Service Forces

~~SECRET~~

C O P Y

Draft of letter to Mr. McNutt over signature of Admiral King, USN

I understand that the War Department has asked the War Manpower Commission to accord absolute priority in recruitment of labor to two construction projects: the Hanford Engineer Works at Pasco, Washington, and the Clinton Engineer Works at Clinton, Tennessee.

These two projects are of first importance to the successful prosecution of the war and I am in full accord with the requested priority in labor recruitment.

I understand that in some instances operation of this plan may hamper local recruitment for work in which the Navy Department has an interest. However, because of the extreme importance of these projects, the requested priority is necessary.

D-6

~~SECRET~~

C O P Y

Mr. Paul V. McNutt, Chairman
War Manpower Commission
Room 5554, Social Security Building
Washington, D. C.

Dear Mr. McNutt:

Two of the War Department's most vital construction projects, the Hanford Engineer Works at Pasco, Washington, and the Clinton Engineer Works at Clinton, Tennessee, are facing immediate and serious delays because of a critical shortage of common laborers.

This shortage is not a recent development. For a number of weeks, lack of an adequate number of laborers has seriously hampered the progress of work on both projects. Now, however, it has reached a point where completion dates will not be met unless effective action is taken within the next week.

Facilities in process of construction at these locations are of first importance to the National safety and must be built--completely and on schedule. If they are not, the successful prosecution of the war will be endangered.

Various measures intended to meet the labor shortage have been taken by the War Manpower Commission through the United States Employment Service. These measures have not proved successful and it appears, on the basis of experience to date, that they cannot be successful because they are inadequate.

It is my considered opinion that the manpower needs of these projects must now be given priority over all other activities, including the requirements of private contractors engaged in war production.

To implement this program, I believe the requirements of these projects must be given precedence over those of all other employers, both local and non-local. I believe that in each local United States Employment Service Office where recruitment is undertaken, workers must not be offered any other employment opportunities until after they have been rejected for employment on these projects or express an unwillingness to accept employment on these projects.

It should not be necessary to continue this arrangement over a long period of time. Compared with the total manpower needs of industry, the requirements of these projects are relatively moderate.

Information as to the exact requirements of this work is in the possession of Mr. James Bond and Mr. Stephen Wood of your organization, who have been working on the problem with representatives of the War Department.

~~SECRET~~

C O P Y


I cannot urge too strongly that arrangements for recruiting on a basis of absolute preference be made effective as soon as possible. They should be in operation by July 20.

Sincerely yours,

Lt. Col. Collins 74968
J. P. Mitchell 7/16/48
40-460, Pentagon

ROBERT P. PATTERSON
Acting Secretary of War

~~SECRET~~



Incentive Plan. - On 28 October 1948, an "Incentive Plan" was inaugurated at the Hanford Engineer Works. Persons, other than those whose expenses were paid through transfer agreements, employed by the Prime Contractor and Cost-Plus-Fixed-Fee Contractors, were eligible for incentive payments on the basis of satisfactory attendance. The main purpose of the plan was to increase production and decrease absenteeism and employment turnover on the Project. Payments (in the form of a bonus) were based on railroad coach fare to and from recruitment points for recruited employees; for those employees interviewed and hired at Pasco, from last previous point of employment to Pasco.

Upon completion of four months of satisfactory attendance subsequent to 28 October 1948, or date of active employment if such is later, an employee was eligible to receive railroad coach fare from Pasco. If employed prior to 28 October 1948, the employee must have completed four months of satisfactory attendance after 28 October 1948, to become eligible, but at completion of this satisfactory attendance, the employee was immediately given credit for his service on the Project prior to 20 October 1948, in an amount not to exceed three months.

Satisfactory attendance for the purpose of the plan required that an employee must not have been absent more than two working days in any one month. Excuse for absence due to illness was granted only when properly authenticated by a physician's certificate. The only other excusable absence was that caused by a pre-induction physical examination for the Armed Services, and if more than the two allowable days per month, even this absence required certification by the draft board.

Employees terminated, due to reduction of force, in less than four

~~SECRET~~

months after 28 October 1943, or date of employment if later, were eligible for the allowances provided they had qualified by the accumulated satisfactory attendance during the full period of their employment.

Employees terminated due to discharge for cause, or who voluntarily quit, prior to accumulating the four months satisfactory attendance record forfeited the allowance to Pasco. If employees had received the allowance to Pasco, and were discharged for cause, or voluntarily quit, prior to accumulating the three months additional satisfactory attendance record, they forfeited the allowance from Pasco.

Employees terminated by their employers for reasons beyond their control were eligible for the allowances. One exception to this was that any person laid off for falsifying his application was not entitled to any incentive payments, unless he had successfully completed four months satisfactory attendance prior to his discharge. He then would receive his earned allowance.

~~SECRET~~

~~SECRET~~

AN ANALYSIS OF
ACTIVITIES BEING CARRIED ON BY
THE TRAINING AND RELATIONS DIVISION
WHICH RELATE TO
THE MOBILIZATION AND UTILIZATION OF MANPOWER

AT
HANFORD ENGINEER WORKS
HANFORD, WASHINGTON
MAY 1944

~~SECRET~~



PREFACE

The Training and Relations Division, particularly its Training Section, always has viewed the attainment of the highest degree of manpower utilization as its major aim. This has made necessary the breaking down of complex operations into simple individual jobs that can be handled by inexperienced and quickly trained workers. The Division constantly strives to give thought to those activities which directly or indirectly contribute toward good morale, which in turn inevitably results in increased production, higher quality of workmanship, maximum man-hours on the job and low turnover of personnel.

We voice our appreciation to the Training Within Industry Division of the War Manpower Commission, the Division of Vocational Education of War Production Training, Apprentices and Training Service of the War Manpower Commission, Wilmington and local plant management for the invaluable help, so courteously and freely given, in assisting our division supervision in carrying out assignments and responsibilities.

JOHN C. FULLING
ASS'T. SUPERVISOR

JOHN F. SEABOWER
SUPERVISOR



~~SECRET~~

C O N T E N T S

TRAINING DEPARTMENT

ORIENTATION

TRAINING WITHIN INDUSTRY PROGRAM

Job Instruction Training
Job Instruction Follow-through Training
Job Relations Training
Job Methods Training

SUPPLEMENTARY WAR PRODUCTION TRAINING COURSES

APPRENTICE TRAINING

CLERICAL TRAINING

Filing, Shorthand and Typing
Comptometer Operators
"Business Girl"
Field Clerks
Office Methods

CRAFT TRAINING PROGRAMS

Boiler Firemen
Craft Training Crews
Craft Handbooks
Supervisory Training
Automobile Mechanic Training
Welders Training
Millwright Training
Concrete Training

SPECIAL TRAINING COURSES

Passo Recruiting
Sound-slide and Motion Pictures
Pamphlet: Training Trends and Topics
Adult Education
Patrolmen Training
Olympic Commissary Training
Training in the Division

RELATIONS DEPARTMENT

PUBLICATIONS

"Dear Anne"
"Highlights of Hanford"
"You Fit Into This Picture," etc.
"Here's Hanford"
"Sage Sentinel"

~~SECRET~~

~~SECRET~~

RELATIONS DEPARTMENT (Continued)

PUBLICITY POSTERS AND BULLETIN BOARDS

Absenteeism

SPECIAL SERVICES

Income Tax

Notary

Newscast

H. E. W. Employees' Association

INFORMATION OFFICES

SELECTIVE SERVICE DEPARTMENT

~~SECRET~~

TRAINING SECTION

I. ORIENTATION -

Two Orientation sessions (Field and Office personnel) are held daily for all new employees on the day they first report to work. The purpose of these meetings is to pave the way for better job relations by presenting the procedures affecting employees which will make for a smooth running organization and a pleasant, agreeable place to work. Attempt is made to answer a number of very natural questions in the minds of the employees and bring about a better understanding while working in Hanford.

It is reasonable to assume that Orientation serves as a "Welcome" to the new employee, overcomes to some extent the confusion existing in the mind of the newcomer and materially decreases training time spent with new employees on the job. The need of being present on the job is stressed with an appeal made to the men's enlightened self-interest and to their patriotism in order to utilize all manpower assembled here. Safety is high-lighted, one of the aims being to emphasize the saving of man-hours through eliminating accidents and unsafe practices and thus increasing production. If it fulfills its purpose, Orientation as given here will boost the morale of the newcomer considerably. It is felt that much progress has been made in this phase of training as no effort has been spared in exercising a constant vigil over the contents of the program.

II. TRAINING WITHIN INDUSTRY PROGRAM OF THE WAR MANPOWER COMMISSION

Appreciation sessions in all three JT Programs (Job Instruction Training, Job Relations Training, Job Methods Training) have been

~~SECRET~~

given by TWI representatives to all upper-bracket management supervision. A number of institutes have been held on the Project in order to qualify trainees as instructors. Top training supervision has participated in Program Development Training and is using this method in spotting training needs, analyzing them and developing specific job training programs.

As the nature of training in relation to Construction work differs somewhat from that of the usual industrial manufacturing Operations around which the various "J" courses are built, considerable pioneering has been done in revising the standard manuals offered by TWI. Actual construction jobs for this Project have been included, as examples in the outlined courses, and they are described with construction terminology.

A. Job Instruction Training

Nearly 3,000 members of supervision have received this training. Classes continue to be scheduled weekly.

B. Job Instruction Follow-through Training

No training program is worthwhile unless it gets results in terms of improved production or service. With this thought uppermost in mind, a simple, logical, extremely practical follow-through program has been arranged for this Project. Seven qualified men from the Field Crafts devote their full time to making contacts, giving instruction and assisting in the progress of the program. They might properly be referred to as "Follow-through Coaches," whose job it is to help supervisors in the application of instructional skill to everyday problems and situations.

~~SECRET~~

~~SECRET~~

Evaluation data is collected by these men, assisted and coun-
seled by our Training Department.

C. Job Relations Training

This ten-hour program designed for foremen and supervisors furnishes a practical method for applying leadership principles gained through previous training and experience. Relations training has been received by a little less than 500 supervisors and foremen to date. This number will increase greatly, as JIF is completed and more emphasis is given to JRT.

D. Job Methods Training

One institute has been given for this course, but actual scheduling of instruction has been held in abeyance until most employees have completed JIF and JRT. However, this third package in the TWI program is a part of the contemplated course material for H. E. W.

III. SUPPLEMENTARY WAR PRODUCTION TRAINING COURSES

Sponsored by the Training & Relations Division, these courses are made available to Hanford Engineer Works employees, without cost, by the Richland School District and the State Board for Vocational Education. Courses are not compulsory but are designed to help the worker do better the job to which he is assigned. Only men employed in a particular craft are permitted to enroll in classes which pertain to that craft. A record is kept in all personnel file folders of any and all supplementary classes attended and grades received. Due consideration can be given these records by supervision in determining the employee's merit for up-grading, utilization of his highest skill

~~SECRET~~

on the job, etc. In general, the classes continue for a six-week period at which time new enrollments are accepted. They are scheduled twice weekly and each session lasts two hours. Qualified instructors are selected from the Crafts that they teach, and in most instances have a minimum of ten to twelve years practical experience in the work that makes up the course.

IV. APPRENTICE TRAINING OF WAR MANPOWER COMMISSION

Construction work is ordinarily of such a temporary nature that it does not readily fit into a long range program extending for a period of years, as does an apprentice training setup. However, Mr. Walter Lee, Ass't. Director of Apprentice and Training Service of the War Manpower Commission, has visited this Project a number of times and serves as a Consultant on the H. E. W. Central Guidance Committee which regulates the Supplementary War Production Training Program.

V. CLERICAL TRAINING

A. Filing, Shorthand and Typing

Refresher courses of varying length are held in these subjects as the need arises and requests are made to the Training Department for assistance.

B. Comptometer Operators

Many new employees with some but not full qualifications for this work have been given one full week of training and assigned to various Accounting and Control Departments. Follow-up training of one hour a day for a period of four weeks winds up the training.

C. "Business Girl"

~~SECRET~~

[REDACTED]

A comprehensive guide of procedure for stenographers and typists, covering office decorum and recommended correspondence methods. A revision of this manual is now underway.

D. Field Clerks

A survey of the field is being made to develop an analysis of the field clerical job. When this survey has been completed, outstanding clerical personnel will be called in for a conference on field clerical job analysis in order to develop a training pattern. Following this training, courses will be set up to supply the field with clerical help that is sorely needed due to extensive induction into military forces.

E. Office Methods

The purpose of this course for secretaries, stenographers and typists is to train them in office decorum, telephone technique, courtesy, job relations, posture, etc.

VI. CRAFT TRAINING PROGRAMS

A. Boiler Firemen

It was recognized the early part of September that the firing of the boilers to be used on this Project was somewhat of a "lost art." The firemen arriving on the Project had not had sufficient experience with this type of boiler to fire them safely, efficiently and economically. At this time there were approximately 100 firemen on the Project, most of whom were only partially qualified. It was also recognized that during the cold winter months approximately 650 qualified firemen would be required. Therefore, Earthworks and Hanford Utilities requested

[REDACTED]

[REDACTED]

the assistance of the Training and Relations Department in setting up and putting into effect a training course that would aid in overcoming the foreseen situation.

This program has proven itself from the fact that since its inauguration last September, no boilers have been blown up nor has major damage to equipment resulted from the lack of trained boiler firemen. It enabled the Earthworks and Hanford Utilities to maintain a force of over 600 qualified firemen on the Project for several months. In all, approximately 940 boiler firemen have been trained by this program.

B. Craft Training Crews

Plans are now being worked out for organizing ten or twelve experienced foremen in each craft to act as training foremen. Assigned to them will be new men who will be transferred to other groups as openings occur. Novice crews in training will be kept on productive work, but a prime objective will be development of the man as well as the job. It is contemplated that our Training Department will work closely with these training foremen, supplying them with such techniques as they may require and serving them with information to assist in curtailing the turnover of new workers. Three crafts have appointed training crews to date.

C. Craft Handbooks

Standard procedure material has been collected, edited and compiled in handbooks in the following crafts: Concrete, Labor, Rigger, Mechanical, Reinforcing Steel, Transportation, Earthworks, Carpenter, Pipe and Electrical.

[REDACTED]

[REDACTED]

D. Supervisory Training

This training has been mostly in two crafts, Labor and Carpenter, but will be extended to cover the whole field as rapidly as possible. Material deals with specific problems confronting foremen daily with a clear outline of appropriate methods for treating them. Personal planning and scheduling is taken up by the conference method. The foreman is helped by getting a comprehensive picture of the many phases of his job. Such courses complement the TWI program.

E. Automobile Mechanic Training

Some of the auto mechanics hired on the Project were not familiar with the various types of automotive equipment which they were expected to repair. Several mechanics had been working in other fields for sometime and were not acquainted with the latest types of engines. It was also noted that there was a general weakness in the mechanics on the roll as to the knowledge of the functioning and repair of automotive ignition systems and carburetors. In brief, many of the mechanics did not have the necessary "know-how" to perform a satisfactory and efficient job. For this reason, it was believed that a general training course would improve the over-all job-knowledge and interest of the auto mechanics on the Project.

The general training program has increased the "know-how" of the auto mechanics who have taken the training. Various foremen have noted improved performance in the mechanics taking the course. General interest and morale have been increased. Through

[REDACTED]

April 29, 1944, forty-nine (49) mechanics had been trained and the scheduling of men continues.

F. Welder Training

Tests were given to welders the early part of November, 1943. However, it was found that a high percentage of the welders tested failed the test. It became apparent that a general period of instruction should be given all welders being tested in order to qualify them for the examination. Standardisation of welds could be stressed at this time.

This training and testing program has assured the Project that only qualified welders will be sent into the field. The program has also aided materially in standardising the methods and types of welds. Since January 15, 1944, 308 U-69 welders have been trained and tested and 208 have been qualified. This program continues to operate.

G. Millwright Training

On April 18, 1944, a program for training millwrights was initiated by the Mechanical Department at H. E. W. This was in demand, due to the fact that experienced millwrights could not be obtained in sufficient number, particularly those skilled in making inside installations.

Approximately thirty men are trained weekly. Sessions are held nine hours per day six days per week. The fundamentals of measurements are basic training proceeding from the 6" rule, steel tape, dividers, calipers and dial indicators. Practice in tool use covers twist drill, reamers, taps and dies. Classroom instruc-

tion is alternated with actual instruction on the job.

H. Concrete Training

Visual charts outlining operation procedure for Pumpcrete machines have been used to train men in the correct technique required. A booklet for the Concrete worker is now in preparation. It follows along the pattern of the JIT breakdown sheet. Labor jobs are broken down into steps, and key points peculiar to the job are stressed. Many points of Concrete Labor procedure are simplified and standardized into synchronized effort of operation.

VII. SPECIAL TRAINING COURSES

A. Passo Recruiting

The Recruiting Division Office has been assisted in reprocessing their procedure as it applies to reception and pre-project orientation; i.e., establishing better Job Relations with the new employee before reaching the Project.

B. Sound-Slide and Motion Pictures

One man in the Training Department devotes his full time to the showing of training and morale building films (War and Navy Department releases). Requests for this service are growing weekly. A sound-slide film is being developed on the Project entitled "Good Housekeeping as Applied to the Carpenter Craft," and if successful, will be followed by several others now being considered.

C. Pamphlet: Training Trends and Topics

Issued weekly, this mimeographed sheet is meant to assist Supervision with training problems. Its aim is to be constructive

[REDACTED]

the Army in their school for bakers and cooks at the Presidio in San Francisco, California.

An opportunity will be provided for voluntary training of employees on their own time, under the auspices of the Supplementary War Production Training Department of the State Vocational Education Service.

G. Training in the Division

With the preparation and delivering of instructional material which is useful in training men to fill specific jobs as one of its major tasks, this Section has not neglected the development and upgrading of its own personnel. Daily sessions are held with the trainers for the purpose of improving the quality of their performance. As a direct result, upwards of a dozen men have been transferred out of the Section to recruiting service, other crafts and various special job assignments. Such moves have meant enlarged responsibilities for the men involved on tasks where their skills could be utilized to best advantage for the Project. In most instances this has meant increased monetary advantage to the men, their worth to the company having become greater than when originally hired.


[REDACTED]


RELATIONS SECTION

I. PUBLICATIONS

- A. "Dear Anne" was prepared by this division to be used throughout the country by recruiters. Its aim is to expedite recruiting by giving prospective female employees a true picture of living conditions in Hanford and the general type of job to be done here.
- B. "Highlights of Hanford" was prepared by this division to be used throughout the country by recruiters. Its aim is to expedite recruiting by giving prospective male employees a true picture of living conditions in Hanford and the general type of work carried on here.

A great variety of handbills and small pamphlets such as "You Fit Into This Picture" have also been prepared for the use of the Recruiting Division.

- C. "Here's Hanford" is a booklet containing a map of the facilities area in Hanford and an alphabetical list of facilities, with the services they render and the hours they are open. By giving information on services available in Hanford, this booklet is designed to eliminate trips away from the Project to secure service which workers can get here, and to enable them to plan to take advantage of the facilities available by keeping them informed on the hours they are open. The list of recreational facilities, churches, and all group meetings has special value in enabling the workers to enjoy their time off and thus make them better satisfied with the job.
- 

~~SECRET~~

D. "The Sage Sentinel"

The Plant publication is issued weekly to inform, educate and propagandize all workers in the field and administration areas. There is strong emphasis on safety, absenteeism, war bonds, conservation (of gasoline, electricity, etc.), the Red Cross, salvage (paper and tin), fire prevention, job improvement, rationing, the danger of rumors, the importance of the job, etc. Material of this type is balanced with feature articles and pictures to develop community interest and pride; morale-building poetry and editorials; cartoons, information and news about stores, recreation and improvements that will benefit the employee. It has done much to foster a community spirit which is extremely helpful in building morale.

II. PUBLICITY: BILLBOARDS AND POSTERS

A 70-foot war bond billboard consistently using a patriotic appeal is located on B Avenue. A 30-foot board on the same street and a similar board at the entrance to the 100-B Area show craft standings in absenteeism. Additional billboards are in process of construction.

Numerous posters on absenteeism and other employee morale themes have been prepared and distributed and placed in the field, and many war bond posters have been placed throughout the Project.

III. INFORMATION OFFICES

This service has been authorized by management for three main purposes:

- A. To save man-hours in the field by taking from the shoulders of supervision the burden of answering innumerable employee requests
- ~~SECRET~~

[REDACTED]

for all kinds of information.

- B. To improve employee relations, thereby reducing turnover, by helping them to solve their personal problems that affect their work.
- C. To bolster morale by providing a place where employees may "let off steam" and register complaints which will receive the attention of management.

Many personal grievances are received, analyzed, and those which seem to have some substance and for which probable correction appears likely are reported to proper authorities for action. At the present time, readily accessible offices are located in Hanford, Richland, Areas 100-B, 100-D, 200-E, 200-W, 300 and Central Shops.

Many suggestions received from disgruntled employees by the Job Improvement Section are routed to the Relations Department for personal handling direct with the employee. As a direct result of this service, terminations have been prevented and needed manpower saved for the Project.

In connection with the Information Service offices, there has been established a free Income Tax Service for all Hanford employees. This department has had excellent cooperation from the Internal Revenue Service, and during the filing season deputies from that office are sent to Hanford to assist and advise taxpayers. Thousands of man-hours have been saved by the establishment of this service.

[REDACTED]

~~CONFIDENTIAL~~

SELECTIVE SERVICE SECTION

In order to avoid unnecessary absenteeism and consequent loss of manpower due to employees taking time off to confer with local boards in Pasco, Prosser, Yakima, our Selective Service Department with the approval of the State Division of Selective Service completed arrangement for the establishing of a Transfer Board on the Project. Thousands of man-hours have been saved to the Project by the functioning of this board.

Confusion exists in the minds of many employees as to the interpretation of Selective Service regulations. Many immediate terminations are forestalled by our interviewers who explain to employees who are under the impression that their induction is imminent, that it may be months before they will be called to the service, and, therefore, it is to their best interests to remain on the job rather than return home and be unemployed for a long interval. The draft status of each man is a very real and personal problem to him and appreciation has been expressed by many individuals for the information furnished them by the Selective Service Section.

The U. S. Army Engineers, United States Employment Service office, the State Director of Selective Service as well as the several local boards adjacent to the reservation always have rendered wholehearted cooperation and continue to be of great assistance in helping the Project to conserve manpower necessary to the war effort.

~~CONFIDENTIAL~~

SELECTIVE SERVICE SYSTEM

Bureau Budget No. 38-R058.2.
Approval expires Oct. 31, 1945.

AFFIDAVIT—OCCUPATIONAL CLASSIFICATION (Special—Revised)

(Submit in triplicate, plus any additional copies specified by certifying agency)

Name of company _____
(Corporation, partnership, individual—if self-employed, no state)

Address at which registrant is employed _____
(Location of plant, office, or division where registrant works)

(City) _____ (State) _____

Description of the activities of this establishment _____

Social Security Industrial Code _____
(If not known, call local U. S. E. S. office)

Name of registrant _____

Selective Service Order No. _____ Date of birth _____

Local Board _____
(Number) _____ (County) _____ (City) _____ (State) _____

Title of present job _____
(State whether journeyman, apprentice, helper, certificated, licensed, professional engineer, etc.)

Describe duties actually performed _____

(Be specific—include name of machine or machine tool, process, materials, etc.)

Date employed _____ Date entered present job _____

Average weekly rate of pay _____ Average hours worked per week _____

Prior work experience _____

Educational background _____

(Fill out if necessary to establish employee's qualifications for a particular job)

CERTIFICATE OF EMPLOYER

The undersigned hereby certifies that:

1. The deferment requested is necessary to maintain the operating schedule of the undersigned establishment.
2. The Job Title listed is accurate and the registrant is being utilized in the performance of the duties described to the fullest extent practicable.
3. The registrant cannot now be replaced and his removal would seriously impair the ability of this establishment to meet its operating schedule.
4. The attendance record of the registrant is satisfactory with respect to regularly scheduled work.
5. This establishment is taking steps necessary to achieve the effective utilization of its personnel.
6. This request will be submitted to only one certifying agency.

I, _____, certify that the foregoing statements
(Name)
are true to the best of my knowledge and belief.

(Signature)

(Date)

(Official position)

Please send Classification Advice and all related correspondence to:

Section 35A of the U. S. Criminal Code, 18 U. S. Code, Section 80, makes it a criminal offense to make a willfully false statement or representation to any department or agency of the United States as to any matter within its jurisdiction.

Employer: Leave this section blank. *Certifying Agency:* Complete this section only if request is certified.

CERTIFICATE OF CERTIFYING AGENCY

(Name of agency authorized to certify)

(Agency code No.)

certified on _____ for a period of _____
(Date) (Not to exceed 6 months)

I, the undersigned representative of the above-named certifying agency, on behalf of such agency, hereby certify that:

1. The statements contained in the above certificate of the establishment are true to the best of my knowledge and belief;
2. The employment and production conditions affecting the above-named establishment are such that I concur in the need for occupational deferment of the above-named registrant, and,
3. I join with the establishment in its request for the deferment of the above-named registrant.

AUTHORIZED CERTIFYING OFFICER

(Signature)

(Rank or title)

Authorized Government Request Stamp must be entered here for Federal Government Employees only

(Name)

(Date)

(Official position)

Employer: Leave this section blank. Certifying Agency: Complete this section only if request is certified.

CERTIFYING AGENCY

(Name of agency authorized to certify)

(Agency code No.)

certified on _____

(Date)

for a period of _____

(Not to exceed 6 months)

Authorized Government Request Stamp must be entered
here for Federal Government Employees only

LOCAL BOARD REPORT TO STATE DIRECTOR

(LOCAL BOARD DATE STAMP WITH CODE)

This registrant has been classified in

Class _____

until _____

(Member or clerk of local board)

TRIPPLICATE

.....
(Name)

.....
(Date)

.....
(Official position)

Employer: Leave this section blank. Certifying Agency: Complete this section only if request is certified.

CERTIFYING AGENCY

.....
(Name of agency authorized to certify) (Agency code No.)

certified on for a period of
(Date) (Not to exceed 6 months)

Authorized Government Request Stamp must be entered here for Federal Government Employees only

.....
(LOCAL BOARD DATE STAMP WITH CODE)

**LOCAL BOARD REPORT TO
STATE DIRECTOR**

This registrant has been classified in

Class until

.....
(Name)

.....
(Date)

.....
(Official position)

Employer: Leave this section blank. *Certifying Agency:* Complete this section only if request is certified.

CERTIFYING AGENCY

.....
(Name of agency authorized to certify) (Agency code No.)

certified on for a period of
(Date) (Not to exceed 6 months)

Authorized Government Request Stamp must be entered here for Federal Government Employees only

.....
(LOCAL BOARD DATE STAMP WITH CODE)

LOCAL BOARD REPORT TO STATE DIRECTOR

This registrant has been classified in

Class until

TRIPPLICATE

.....
(Member or clerk of local board)
16-38028-1 U. S. GOVERNMENT PRINTING O

AFFIDAVIT—OCCUPATIONAL CLASSIFICATION (Industrial)

Affidavit—Occupational Classification (General), Form 42, is provided for use in activities where the items on this form are not applicable

Name of registrant.....

Selective Service Order No..... Age.....

Local Board.....
(Number) (County) (City) (State)

Title of present job..... Job Title Code:.....

State whether journeyman, apprentice, helper, certified, licensed, professional engineer, etc.:

Described duties actually performed..... Publication of the details of this job is prohibited by
(Be specific—include name of machine or machine tool, process, materials, etc.)

the War Department. In case of question, the local board may request its State Headquarters to verify with State Headquarters for Selective Service for the State of Washington

Date employed..... Date entered present job.....

Average monthly rate of pay, \$..... Average hours worked per week..... 48

Prior work experience.....

Educational background.....
(Fill out if necessary to establish employee's qualifications for a particular job)

How long will it take you to replace this employee?.....

What specific steps have you taken to secure or train a replacement for this registrant?..... We are utilizing the facilities of the U.S.E.S. to the fullest possible extent. In addition, we are endeavoring to secure personnel by transfer of employees from other plants of this Company and its affiliates. Despite these efforts, we are experiencing great difficulty in properly staffing the plant.

AFFIDAVIT—OCCUPATIONAL CLASSIFICATION (Industrial)—Continued

Name of company Hanford Engineer Works, E. I. du Pont de Nemours & Co., Inc.
(Corporation, partnership, individual—if self-employed, so state)

Address of company P. O. Box 100, Richland, Washington
(Location of plant, office, or division where registrant is employed)

Description of activities of this company The Hanford Engineer Works, E. I. du Pont de Nemours & Co., Inc., is engaged in urgent vital war work. The work is highly confidential in nature, and is being performed wholly under the jurisdiction of the War Department

State specifically what proportion of your products currently produced are:

- (a) for use in the war effort 100%
- (b) for civilian use None

Is expansion or further conversion contemplated in war production Yes

Number employees now.....	Number additional needed in next 6 months.....	Number additional needed in next year.....
---------------------------	--	--

Explain

Is a replacement training program in operation? Contemplated?

Explain

This form was completed at the plant or office of the company located at P. O. Box 100, Richland, Washington

and all correspondence relative to this affidavit should be so addressed.

I, W. T. Cloud, do solemnly swear (or affirm) that I am Service Superintendent of the above-named company, and that the foregoing statements are true to the best of my knowledge and belief.

(Signature)

Subscribed and sworn to before me this..... day of, 19.....

(Signature of official administering oath)

(Official designation of official administering oath)

INSTRUCTIONS: This form is to be filled out by an employer or other person who has knowledge of the registrant's eligibility for Class II, deferment as a necessary man in his civilian occupation or activity. If the registrant is deferred, the employer must notify the Local Board promptly of any change in the registrant's job status, or if his employment is terminated.

INDIVIDUAL CERTIFICATION

Affidavit--Occupational Classification (Form 42A) dated
() Attached or () Previously filed.

Name of registrant.....

Selective Service Order No.....Age.....

Local Board.....
(Number) (County) (City) (State)

Title of present job.....

The undersigned establishment hereby certifies that:

1. The deferment requested is necessary to maintain the operating schedule of the undersigned establishment for products, services, or activities under contract to the War Department or as a production subcontractor or production supplier thereunder.

2. This establishment manufactures products or provides services as stated on said Form 42A.

3. The Job Title listed above is accurate and the registrant is being utilized in the performance of the duties described in the said Form 42A to the fullest extent practicable.

4. The registrant cannot be replaced prior to the expiration of the period specified in said Form 42A and his earlier removal would seriously impair the ability of this establishment to meet its operating schedule referred to above.

5. This establishment is taking steps necessary to achieve the effective utilization of its personnel.

..... HANFORD, ENGINEER WORKS.....
(Name of establishment)

at..... HANFORD, WASHINGTON.....
(Location)

.....
(Signature)

.....
SUPERVISOR-TRAINING & RELATIONS
(Title)

.....
(Date)

I, the undersigned representative of the United States Engineer Office hereby certify that:

(a) the statements contained in the above certificate of the establishment are true to the best of my knowledge and belief:

(b) the employment and production conditions affecting the above-named establishment are such that I concur in the need for occupational deferment of the above-named registrant; and,

(c) I join with the establishment in its request for the deferment of the above-named registrant.

.....
(Signature)

..... MAJOR, CORPS OF ENGINEERS.....
(Rank)

..... EXECUTIVE OFFICER.....
(Title)

SELECTIVE SERVICE SYSTEM
OCCUPATIONAL CERTIFICATION

Name of employer _____

Address of employer _____

Brief description of activities of employer _____

Name of registrant _____ Order No. _____

Local board _____
(Number) (County) (City) (State)

Title of present job _____

Brief description of duties _____

Is registrant employed full time? _____ Part time? _____

(If the registrant is self-employed, he may sign this certification himself)

I, _____, DO HEREBY CERTIFY that the foregoing statements are true to the best of my knowledge and belief.

(Name of employer)

(Signature of person certifying)

_____, 19_____
(Date of mailing)

(Title) GPO 16-31525-8

If the local board at any time upon review determines that the registrant should be considered for classification into a class available for military service, it will notify the employer by mailing him the attached notice, and will give him an opportunity to file Affidavit—Occupational Classification (Form 42 or Form 42A) for such registrant before completing the classification.

NOTICE TO EMPLOYER OF REOPENING CLASSIFICATION

_____, 19_____
(Date of mailing by local board)


Name of registrant _____ Order No. _____

Local board _____
(Number) (County) (City) (State)

The classification of the above-named registrant has been reviewed, and will be reopened and considered anew 15 days after the above date. If you wish to file Affidavit—Occupational Classification (Form 42 or Form 42A) because of the occupational necessity of this registrant, such evidence must be forwarded to the local board within this 15-day period.

SELECTIVE SERVICE SYSTEM
SUPPLEMENT TO FEDERAL GOVERNMENT
REQUEST FOR OCCUPATIONAL CLASSIFICATION

(This form shall be used only as a Supplement to DSS Form 42 in all Federal Government requests for occupational classification except for employees on replacement schedules. Use additional sheets if necessary to complete any answer.)



(OFFICIAL STAMP OF COMMITTEE)

1. Name of registrant (First) (Middle Initial) (Last)
2. S. S. Order No. Date of birth (Month) (Day) (Year) Age
3. Local board (Number) (City) (County) (State)
4. Title of present job in the { Legislative
Executive
Judicial } branch of the Federal Government.
5. Department or agency Bureau or Division
6. Description of work this registrant does
7. Date entered present job Station Present annual salary, \$.....
8. Employment record: Total experience years months. Related to present job years months.

Employer (List in inverse order)	Location	Dates Employed		Title of Position	Total Annual Compensation
		From—	To—		

9. Educational training related to present job: (College graduates omit training below college level.)

School, College, or University (Including technical)	Location	Year Attended	Graduated	Degree or Diploma	Major or Special Training

10. How long will it take to secure and train a replacement for this registrant?

11. History of Selective Service Classification:

Class	Date	By ¹	If II-A or II-B State Period	Class	Date	By ¹	If II-A or II-B State Period	Class	Date	By ¹	If II-A or II-B State Period

¹ L. B.—Local Board; B. A.—Board of Appeal; Pres.—Presidential Appeal.

12. Is the job of this registrant a key position approved by the Review Committee? It was approved on (Date)

13. Are there unusual or special circumstances which make deferment necessary even though the registrant's job is not an approved key position? If so, what are such circumstances?

14. State specifically the definite qualifications of the registrant for this job

15. Explain specifically the relation of this job to the war effort or to necessary supporting activities

16. Explain specifically how loss of registrant's civilian services would impair such effort or activities

17. How many employees do the same or similar work as this registrant? Males: 18-37; 38-44; Over 44; Females

18. Describe specific efforts to secure or train a replacement (stating difficulties, if any)

19. Is a replacement and training program in operation; contemplated Explain:

CERTIFICATE

I, (Chairman or Secretary), hereby certify (or affirm) that I am { Chairman / Secretary

of the Committee whose stamp is affixed on page 1 of this form and that the foregoing statements are true to the best of my knowledge and belief.

(Date)

(Signature)

PRIOR APPROVAL OF REVIEW COMMITTEE (If required under Part IV-1b of Executive Order 9309.)

*If answer to Item 13 is "yes," and the position is in the Executive Branch of the Federal Government, occupational deferment is not to be considered unless the Review Committee executes the following approval:

The Review Committee gives, herewith, the prior specific approval to this request required by Executive Order 9309 and by Public Law 23 (78th Congress).

(Date)

Chairman.

~~SECRET~~

Extract from letter - J. F. Sambower to G. P. Church

"Interim Report on Selective Service"

Dated 1 August 1944

Cost studies in the Selective Service Section indicate that it has cost \$4.08 to handle each Selective Service case. The Selective Service Transfer Board, operated under Selective Service authority by the Selective Service Section, has saved the Project \$28,280.00 in man-hours conserved through employees not having to travel a distance for their pre-induction physical examinations and execution of Selective Service papers. The Selective Service office has operated with an average staff of 14 people.

~~SECRET~~

ALTERNATE SITE PLANS FOR HANFORD CAMP

Plan I: The establishment of a combined construction and administration camp at Benton City, Washington, which had an estimated population of approximately 150, and was centrally located in Benton County, just outside the south reservation boundary line, and approximately twenty-four air miles from the center of the 100 and 200 Process Areas.

Plan II: The construction of three separate camps at sites "A," "B," and "C" with a general trend in consolidating all camps at site "A" upon start-up of the process areas. These camps were to be located as follows:

Camp "A" - Approximately two and one-half miles south of Hanford, Washington, on the west side of the Hanford-Richland Road, and approximately nine air miles from the center of the 100 and 200 Process Construction Areas.

Camp "B" - Approximately two miles north of Richland, Washington, on the east side of the old Hanford-Richland Road, on the west bank of the Columbia River, approximately twenty-two air miles from the center of the 100 and 200 Process Construction Areas, and two miles due south of the 300 Process Area.

Camp "C" - To be located at White Bluffs, Washington, in the northernmost portion of Benton County, on the west bank of the Columbia River approximately five air miles northeast from the center of the 100 and 200 Process Construction

~~CONFIDENTIAL~~

~~CONFIDENTIAL~~

Areas and twenty-two miles northwest of the 300 Process
Area.

Plan III: The consolidation of all camps at site "A."

~~CONFIDENTIAL~~

~~CONFIDENTIAL~~

~~SECRET~~

~~CONFIDENTIAL~~

SAFETY ACTIVITIES

Safety activities initiated at Hanford were:

- a. Suggestion Contest. - In July 1943, a Safety Suggestion Contest which featured cash prizes for the winners was promoted. Money for the awards was obtained by personal donations from members of the staff.
- b. Citation Plan. - On 2 October 1944, a permanent Hanford Engineer Works Award Program was adopted. Under this plan, each employee who had been on the job six consecutive months without experiencing a major injury, and had worn safety shoes and goggles according to standards, was, with the recommendation of his foreman and the approval of the Craft Superintendent, Area Safety Engineer, and the Safety Superintendent, presented with an attractive wallet card citing him for meritorious performance. This card was signed by the Field Project Manager.
- c. "Spotlight" Program. - On 20 March 1944, a "Spotlight" program was used on the Project to promote safety. Putting the eyes of the Project on a single craft stimulated closer supervision and better safety performance in the craft. A similar program was developed for the groups in the offices.
- d. "Picture Puzzle" Contest. - To acquaint the workers with the many hazards of construction work, and to stimulate

~~CONFIDENTIAL~~

~~CONFIDENTIAL~~

a desire to correct those hazards, a "Picture Puzzle" contest was put into effect on 28 April 1944. The contest featured a series of ten puzzle pictures which were published in the Project newspaper. Approximately \$200.00 in prizes were presented to the employees finding the largest number of unsafe practices in the pictures.

- e. Job Improvement Week. - Because of the tie-in of job improvement with safety thinking, the Safety Department launched an extensive campaign to promote safety suggestions. This campaign featured a "Job Improvement Week" 29 May through 3 June 1944, which netted a huge increase of safety suggestions.
- f. "No Accident Week". - A "No Accident Week" Campaign was launched to promote safety during the week of 3 July 1944. The campaign featured a pledge to work safely during the week, which was repeated orally by all employees at Safety Rallies and Gang Meetings. Although the campaign did not achieve its goal, it resulted in one of the safest weeks in the history of the Project, and proved to be a turning point for better safety performance.
- g. Safety Exposition. - Under the auspices of the Safety Department, a Safety Exposition was held at the Hanford Auditorium during the entire week of 24 July 1944.

~~CONFIDENTIAL~~

~~CONFIDENTIAL~~

The object of this Exposition was three-fold. First, it was designed to step up the enthusiasm and increase the safety-consciousness of all workers on the Project. Second, it was planned to reach out and impress the message of safety on the minds of those people who lived on the Project but did not come directly in contact with the Safety Program. Third, it bolstered the general morale. That the objectives were attained was amply attested by the many expressions of approval voiced by the visitors, by the splendid attendance of 22,040 for the week, and by the enthusiastic support of all crafts and departments which actually provided most of the show through their own booths and displays. Stimulated by the safety records achieved following the Exposition, a highly concentrated and personalized campaign was launched to make the month of September accident free. The result of this campaign was indicated in the reduction of injuries from 68 in the six week period before "No Accident Week" to 22 major injuries in the following six week period.

- h. Area Competition. - Through Safety reminders, emphasis of area record, and publicity directed toward the most hazardous areas, a keen sense of area pride was stimulated which resulted in area competition. This activity united all areas in an effort to maintain safe construction at the Hanford Engineer Works.

~~CONFIDENTIAL~~

[REDACTED]

CONFIDENTIAL

MANHATTAN DISTRICT HISTORY

BOOK IV - X10 PROJECT

VOLUME 5 - CONSTRUCTION

APPENDIX E

GLOSSARY

Bellows - A bellows is a gastight expansible fitting, joining the ends of the aluminum tubes to the steel gun barrels in the Pile, to compensate for longitudinal expansion of the aluminum tubes.

Evaporation Cooler - An evaporation cooler is a unit which consists of an electrically driven fan and an inlet water fitting and covered with a porous material. Water saturates the porous material and the fan draws air through this material with the result that the air is cooled due to the evaporation of the water.

Van Stone Flange - The Van Stone Flange is a flange formed on the ends of the aluminum tubes in the Pile by a precision reaming and spreading operation.

CONFIDENTIAL

E 1
[REDACTED]

~~CONFIDENTIAL~~
MANHATTAN DISTRICT HISTORY

BOOK IV - X10 PROJECT

VOLUME 5 - CONSTRUCTION

APPENDIX E

GLOSSARY

Bellows - A bellows is a gastight expansible fitting, joining the ends of the aluminum tubes to the steel gun barrels in the Pile, to compensate for longitudinal expansion of the aluminum tubes.

Evaporation Cooler - An evaporation cooler is a unit which consists of an electrically driven fan and an inlet water fitting and covered with a porous material. Water saturates the porous material and the fan draws air through this material with the result that the air is cooled due to the evaporation of the water.

Van Stone Flange - The Van Stone Flange is a flange formed on the ends of the aluminum tubes in the Pile by a precision reaming and spreading operation.

MAY 26 1958

RECEIVED
MAR 4 - 1959
Plus Use Act 55
United States
Atomic Energy Comm.
ORR

.....
(Name)

.....
(Date)

.....
(Official position)

.....
Employer: Leave this section blank. *Certifying Agency:* Complete this section only if request is certified.

CERTIFYING AGENCY

.....
(Name of agency authorized to certify)

.....
(Agency code No.)

certified on

(Date)

for a period of

(Not to exceed 6 months)

Authorized Government Request Stamp must be entered
here for Federal Government Employees only

**LOCAL BOARD REPORT TO
STATE DIRECTOR**

.....
(LOCAL BOARD DATE STAMP WITH CODE)

This registrant has been classified in

Class

until

.....
(Member or clerk of local board)

TRIPPLICATE

(Name)

(Date)

(Official position)

Employer: Leave this section blank. Certifying Agency: Complete this section only if request is certified.

CERTIFYING AGENCY

(Name of agency authorized to certify)

(Agency code No.)

certified on _____

(Date)

for a period of _____

(Not to exceed 6 months)

Authorized Government Request Stamp must be entered here for Federal Government Employees only

**LOCAL BOARD REPORT TO
STATE DIRECTOR**

(LOCAL BOARD DATE STAMP WITH CODE)

This registrant has been classified in

Class _____

until _____

(Member or clerk of local board)

5
TRIPPLICATE

_____ (Name)

_____ (Date)

_____ (Official position)

Employer: Leave this section blank. Certifying Agency: Complete this section only if request is certified.

CERTIFYING AGENCY

_____ (Name of agency authorized to certify) _____ (Agency code No.)

certified on _____ (Date) for a period of _____ (Not to exceed 6 months)

Authorized Government Request Stamp must be entered here for Federal Government Employees only

_____ (LOCAL BOARD DATE STAMP WITH CODE)

LOCAL BOARD REPORT TO STATE DIRECTOR

This registrant has been classified in

Class _____ until _____

_____ (Member or clerk of local board)
TRIPPLICATE

(Name)

(Date)

(Official position)

Employer: Leave this section blank. Certifying Agency: Complete this section only if request is certified.

CERTIFYING AGENCY

(Name of agency authorized to certify)

(Agency code No.)

certified on _____ for a period of _____

(Date)

(Not to exceed 6 months)

Authorized Government Request Stamp must be entered
here for Federal Government Employees only

LOCAL BOARD REPORT TO STATE DIRECTOR

(LOCAL BOARD DATE STAMP WITH CODE)

This registrant has been classified in

Class _____ until _____

(Member or clerk of local board)

TRIPPLICATE

OP 16-28285-1 U. S. GOVERNMENT PRINTING OFFICE

(Name)

(Date)

(Official position)

Employer: Leave this section blank. Certifying Agency: Complete this section only if request is certified.

CERTIFYING AGENCY

(Name of agency authorized to certify)

(Agency code No.)

certified on _____ for a period of _____
(Date)

(Not to exceed 6 months)

Authorized Government Request Stamp must be entered
here for Federal Government Employees only

**LOCAL BOARD REPORT TO
STATE DIRECTOR**

(LOCAL BOARD DATE STAMP WITH CODE)

This registrant has been classified in

Class _____ until _____

(Member or clerk of local board)

TRIPPLICATE